

## MASTER SCHEDULE : MEYER NEW WARE HOUSE

DESCRIPTION	2 0 2 4												2 0 2 5					REMARK
	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MACH	APR	MAY	
	-11	-10	-9	-8	-7	-6	-5	-4	-3	-2	-1	+1	+2	+3	+4	+5	+6	
A: MILESTONE	<div>★ 9 JAN 2023 Issue PO</div>					EIA Application[by other]					<div>★ 01 Dec 2024 Commencement date</div>					<div>★ 30 Apr 2025 Completion Handover</div>		
B : DESIGN & APPLICATION	Contract work Detail design for Application Pile Applicattion Building Application		Contract work		Detil design				Building application		31 OCTOBER 2024 Kick Off Meeting	Mobilization & Temporary office , Fence , Water Supply , Electric						
C : GENERAL TEMPORARY WORK	Mobilization &Temporary Office , Fence , Water supply , Electric								Meyer Clearing area	Confirm Location					POWER		MEYER OPERATION	
D : CONFIRM BUILDING LOCATION												CONSTRUCTION PERIOD ( 5 months ) FROM 01 Dec 2024 TO 30 Apr 2025						
D: CONSTRUCTION WORK																		
WAREHOUSE										Shop Drawing		Febrication & Transportation	Metal Roof	Steel structure work	Metal Siding			
														Wall Frame				
													1FL Column work			Finishing Work		
												Ground Beam Work		1FL_Slab work				
											Foundation Work				M&E work			
										M/C Mobilization	Piling Work							
										Demolishing work				Underground pipe work				
E: MANPOWER PLANNING																		
PILE WORKER											4	7						
CARPENTER												6	8	8	6	6		
REBAR FIXED												6	6	6	6	8	8	
MASON															6	6		
WELDER & FITTER														8	8	4	2	
ROOFER ( SIDING )														2	8	8	8	
M&E WORKER												4	4	4	4	8	8	
SKILL WORKER										7	12	12	6	6	6	6	8	
TOTAL OF MANPOWER										7	16	23	22	24	24	32	38	
F: MACHINERY PLANNING																		
PILE RIG											1	1						
PREBORE MC											1	1						
EXCAVATOR ( PC120,PC30 )													1			1		
DUMP TRUCK ( 6,10 WHEELS)													2	2		2	2	
MOBILE CRANE ( 25 TONS.)														1		1		
BOOM LIFT ( 18 M.)																1	1	
HIEB 5 TONS.											1	1	1	1	1	1	1	

PROJECT: MEYER NEW WAREHOUSE WORK

MEYER ALUMINIUM (THAILAND) COMPANY LIMITED

**NISHIMATSU CONSTRUCTION CO.,LTD.**