

## ใบอนุญาตในการทำงาน

ใบอนุญาตทำงานมี 5 ชนิด คือ

1. Cold Work Permit
2. Hot Work Permit
3. Confined Space Permit
4. Radiography test Permit
5. Excavation Work Permit

## ใบอนุญาตทำงาน เพื่อความปลอดภัย

## ใบอนุญาตในการทำงาน

1. ใบอนุญาตในการทำงานทั่วไป (Cold Work Permit)  
ใช้กับงานทุกประเภทในพื้นที่โครงการ ซึ่งเป็นงานที่ไม่มีความร้อน สะเก็ด  
ประกายไฟจากเครื่องมือที่ใช้หรือจากการใช้เครื่องมืออื่น
2. ใบอนุญาตในการทำงานที่มีความร้อน ประกายไฟ (Hot Work Permit)  
ใช้กับงานที่มีแหล่งความร้อน สะเก็ดประกายไฟจากเครื่องมือที่ใช้หรือจาก  
การใช้  
เครื่องมืออื่น เช่น งานเชื่อม งานตัด งานเจียร เป็นต้น

## ใบอนุญาตในการทำงาน

การทำงานในพื้นที่โครงการก่อสร้าง ต้องขอ  
ใบอนุญาตทำงานก่อนเริ่มงานทุกครั้ง

# ใบอนุญาตในการทำงาน



15

ป้าย / สัญลักษณ์  
ด้านความปลอดภัย

16  
Thai Woo Ree Engineering Co.,Ltd.

## สามเหลี่ยมการเกิดไฟ



- การป้องกันไฟ คือ การกำจัดองค์ประกอบของไฟ
- วิธีการดับไฟ จึงมีอย่างน้อย 3 วิธี คือ

1. ทำให้้อากาศ ขาดออกซิเจน
2. ตัดเชื้อเพลิง กำจัดเชื้อเพลิงให้หมดไป
3. ลดความร้อน ทำให้เย็นตัวลง

**\* และการตัดปฏิกิริยาลูกโซ่ \*\***

## ประเภทของไฟ Classification of Fire

ไฟมี 4 ประเภท คือ A B C D ซึ่งเป็นข้อกำหนดมาตรฐานสากล



## การป้องกันและระงับอัคคีภัย



ความเสียหายที่เกิดจากอัคคีภัย เป็นการยากที่จะควบคุมและป้องกันมิให้เกิดขึ้นได้อย่างเด็ดขาดและเสมอไป ความประมาทเลินเล่อของผู้ทำงานหรือผู้ประกอบการเป็นจำนวนมากย่อมจะเกิดขึ้นได้ไม่ว่าวันใดวันหนึ่ง จึงสมควรที่จะต้องช่วยกันป้องกันอัคคีภัย

## องค์ประกอบของไฟ

องค์ประกอบของไฟมี 3 อย่าง คือ

1. ออกซิเจน ( Oxygen ) ไม่ต่ำกว่า 16 % (ในบรรยากาศ ปกติจะมีออกซิเจนอยู่ประมาณ 21 %)
2. เชื้อเพลิง ( Fuel ) ส่วนที่เป็นไอ (เชื้อเพลิงไม่มีไอ ไฟไม่ติด)
3. ความร้อน ( Heat ) เพียงพอทำให้เกิดการลุกไหม้

**\*\*ไฟจะติดเมื่อองค์ประกอบครบ 3 อย่าง ทำปฏิกิริยาทางเคมีต่อเนื่องเป็นลูกโซ่ ( Chain Reaction ) \*\***

## ไฟประเภท ซี (Class C)

- ไฟประเภท ซี มีสัญลักษณ์เป็นรูป C สีขาวหรือดำ อยู่ในวงกลมสีฟ้า
- ไฟประเภท C คือ ไฟที่เกิดจากเชื้อเพลิงที่มีลักษณะเป็นของแข็งที่มีกระแสไฟฟ้าไหลอยู่ เช่น อุปกรณ์ไฟฟ้าทุกชนิด การอาร์ค การสปาร์ค
- วิธีดับไฟประเภท C ที่ดีที่สุด คือ ตัดกระแสไฟฟ้า แล้วจึงใช้ก๊าซคาร์บอนไดออกไซด์ หรือน้ำยาหวั่นระเหยที่ไม่มี CFC ไล่ออกซิเจนออกไป



## ไฟประเภท ดี (Class D)

- ไฟประเภท ดี มีสัญลักษณ์เป็นรูปตัว D สีขาวหรือดำ อยู่ในดาว 5 แฉก สีเหลือง
- ไฟประเภท D คือ ไฟที่เกิดจากเชื้อเพลิงที่มีลักษณะเป็นโลหะและสารเคมีติดไฟ เช่น วัตถุระเบิด, ปุ๋ยยูเรีย (แอมโมเนียมไนเตรต), ผงแมกนีเซียม ฯลฯ
- วิธีดับไฟประเภท D ที่ดีที่สุด คือ การทำให้บรรยากาศ หรือใช้สารเคมีเฉพาะ (ห้ามใช้น้ำเป็นอันขาด) ซึ่งต้องศึกษาหาข้อมูลแต่ละชนิดของสารเคมีหรือโลหะนั้นๆ




## ไฟประเภท เอ (Class A)

- ไฟประเภท เอ มีสัญลักษณ์เป็น รูปตัว A สีขาวหรือดำ อยู่ในสามเหลี่ยมสีเขียว
- ไฟประเภท A คือ ไฟที่เกิดจากเชื้อเพลิงที่มีลักษณะเป็นของแข็งเชื้อเพลิงธรรมดา เช่น ฟืน ฟาง ไม้ ผ้า กระดาษ พลาสติก หนังสือตก หนังสือตัว ปอ นุ่น ด้าย รวมทั้งตัวเราเอง
- วิธีดับไฟประเภท A ที่ดีที่สุด คือ การลดความร้อน (Cooling) โดยใช้ น้ำ



## ไฟประเภท บี (Class B)

- ไฟประเภท บี มีสัญลักษณ์เป็นรูปตัว B สีขาวหรือดำ อยู่ในรูปสี่เหลี่ยม สีแดง
- ไฟประเภท B คือ ไฟที่เกิดจากเชื้อเพลิงที่มีลักษณะเป็นของเหลวและก๊าซ เช่น น้ำมันทุกชนิด แอลกอฮอล์ ทินเนอร์ ยางมะตอย จารบี และก๊าซติดไฟทุกชนิด เป็นต้น
- วิธีดับไฟประเภท B ที่ดีที่สุด คือ กำจัดออกซิเจน ทำให้อับอากาศ โดยคลุมดับ ใช้ผงเคมีแห้ง ใช้โฟม โฟมคลุม





## ชนิดก๊าซคาร์บอนไดออกไซด์หรือ ซีโอทู (Carbondioxide)

- ◆ นิยมบรรจุถังสีแดง (ต่างประเทศบรรจุถังสีดำ)
- ◆ บรรจุก๊าซคาร์บอนไดออกไซด์ไว้ในถังที่ทนแรงดันสูง ประมาณ 800 – 1200 ปอนด์ ต่อตารางนิ้ว
- ◆ ที่ปลายสายฉีดจะมีลักษณะเป็นกระบอกหรือกรวย เวลาฉีดดับเพลิงจะมีเสียงดังเล็กน้อย พร้อมกับพ่นหมอกหิมะออกมาได้ความร้อน และออกซิเจนออกไป ควรใช้ภายในอาคารที่ต้องการความสะอาด
- ◆ ให้ฉีดเข้าใกล้ฐานของไฟให้มากที่สุด ประมาณ 1.5 – 2 เมตร เมื่อใช้งานแล้วจะไม่ถึงสกปรกหลงเหลือ

🚒 ใช้ดับไฟประเภท C และ B



29 Thai Woo Ree Engineering Co.,Ltd.

## ชนิดน้ำสะสมแรงดัน ( Water Pressure )

- นิยมบรรจุถังสีแดง (ต่างประเทศบรรจุถังกันสนิมสีแดง)
- บรรจุน้ำอยู่ในถัง แล้วอัดแรงดันน้ำเข้าไว้ จึงเรียกว่า น้ำสะสมแรงดัน

🚒 ใช้ดับไฟประเภท A

ข้อควรระวัง

\*\*ห้ามใช้น้ำเข้าทำการดับไฟประเภท D โดยเด็ดขาด ซึ่งจะทำให้เกิดการระเบิดอย่างรุนแรง



30 Thai Woo Ree Engineering Co.,Ltd.

## เครื่องดับเพลิงแบบมือถือ Portable Fire Extinguishers

เครื่องดับเพลิงแบบมือถือ (Portable Fire Extinguisher) หรืออาจเรียกว่า “แบบยกหัว” มีประโยชน์ในการระงับไฟเบื้องต้นไม่ควรคิดถ้าไม่เห็นแสงไฟ

เครื่องดับเพลิงมีมากกว่า 20 ชนิด แต่ควรรู้เป็นหลัก 4 ชนิด

27 Thai Woo Ree Engineering Co.,Ltd.

## ชนิดฟองโฟม ( Foam )

- ➔ นิยมบรรจุในถังสีส้มหรือสีครีมหรือถังสแตนเลส มีหัวฉีดเป็นหัวผักบั่ว
- ➔ บรรจุอยู่ในถังที่มีน้ำยาโฟมผสมกับน้ำแล้วอัดแรงดันเอาไว้ (นิยมใช้โฟม AFFF )
- ➔ เวลาใช้ ถอดสลักและบีบคันบีบแรงดันจะดันน้ำผสมกับโฟมผ่านหัวฉีดผักบั่ว พ่นออกมาเป็นฟอง กระจ่ายไปปกคลุมบริเวณที่เกิดไฟไหม้ ทำให้อากาศขาดออกซิเจน และลดความร้อน

🚒 ใช้ดับไฟประเภท B และ A



28 Thai Woo Ree Engineering Co.,Ltd.

## การค้นหาสภาพที่ไม่ปลอดภัย



## การค้นหาสภาพที่ไม่ปลอดภัย



## ชนิดผงเคมีแห้ง ( Dry Chemical Powder )

- นิยมบรรจุถังสีแดง (ต่างประเภทบรรจุถังสีฟ้า)
- บรรจุผงเคมี ซึ่งมีหลายชนิด หลายคุณภาพไว้ในถัง แล้วอัดแรงดันเข้าไป เวลาใช้ ผงเคมีจะถูกดันออกไปคลุมไฟทำให้ดับ อากาศ และสารเคมีตัดกระบวนการทางเคมี ควรใช้ภายนอกอาคาร เพราะผงเคมีเป็นฝุ่นละอองฟุ้งกระจายทำให้เกิดความสกปรก และเป็นอุปสรรคในการเข้าเผชิญเพลิงอาจทำให้อุปกรณ์ไฟฟ้าราคาแพง เสียหายได้



ใช้ดับไฟได้คือ **ไฟประเภท B** ผงเคมีไม่เป็นสื่อไฟฟ้า สามารถดับไฟประเภท **C** ได้ (แต่อุปกรณ์ไฟฟ้าอาจเสียหาย) การดับไฟประเภท **A** ต้องมีความชำนาญและควรใช้น้ำดับถ่าน

## วิธีการใช้เครื่องดับเพลิง

หันหน้าเข้าหากองไฟด้านเหนือลม และยืนห่างจากไฟประมาณ 6-8 ฟุต และทำตามขั้นตอนดังนี้

1. บิด และดึงสลักออก
2. จับปลายสายหรือหันทันหัวฉีด และชี้ไปที่ฐานของไฟ
3. กดคันบีบลงให้สุด พร้อมกับ



4. ส่ายปลายสายหรือหัวฉีด จากซ้ายไปขวา หรือขวาไปซ้าย



# ความปลอดภัย เป็นหน้าที่ของทุกคน SAFETY IS EVERYONE'S RESPONSIBILITY


สวัสดีครับ



# การค้นหภาพที่ไม่ปลอดภัย



# การค้นหภาพที่ไม่ปลอดภัย




# ถาม - ตอบ

1. ☒ 1. ได้รับความรู้ความเข้าใจเกี่ยวกับความปลอดภัยในการทำงาน (Safety training) (Required attach document for site HSE induction training)
2. ☐ 2. ได้รับความรู้ความเข้าใจเกี่ยวกับความปลอดภัยในการทำงาน (Safety training) (Copy of driver or equipment operator)
3. ☐ 3. ได้รับความรู้ความเข้าใจเกี่ยวกับความปลอดภัยในการทำงาน (Safety training) (Copy of health check/Annual health check certificate)
4. ☐ 4. ได้รับความรู้ความเข้าใจเกี่ยวกับความปลอดภัยในการทำงาน (Safety training) (Copy of health check/Annual health check certificate)
5. ☐ 5. ได้รับความรู้ความเข้าใจเกี่ยวกับความปลอดภัยในการทำงาน (Safety training) (Copy of health check/Annual health check certificate)
6. ☐ 6. ได้รับความรู้ความเข้าใจเกี่ยวกับความปลอดภัยในการทำงาน (Safety training) (Copy of health check/Annual health check certificate)

Verified by		Signature		Date	
[Redacted]		[Redacted]		[Redacted]	
No.	ชื่อ-สกุล	ตำแหน่ง	อายุ	M / F	สัญชาติ
1	[Redacted]	[Redacted]	[Redacted]	[Redacted]	[Redacted]
2	[Redacted]	[Redacted]	[Redacted]	[Redacted]	[Redacted]
3	[Redacted]	[Redacted]	[Redacted]	[Redacted]	[Redacted]
4	[Redacted]	[Redacted]	[Redacted]	[Redacted]	[Redacted]
5	[Redacted]	[Redacted]	[Redacted]	[Redacted]	[Redacted]
6	[Redacted]	[Redacted]	[Redacted]	[Redacted]	[Redacted]
7	[Redacted]	[Redacted]	[Redacted]	[Redacted]	[Redacted]
8	[Redacted]	[Redacted]	[Redacted]	[Redacted]	[Redacted]
9	[Redacted]	[Redacted]	[Redacted]	[Redacted]	[Redacted]
10	[Redacted]	[Redacted]	[Redacted]	[Redacted]	[Redacted]
Signature		Signature		Signature	
[Redacted]		[Redacted]		[Redacted]	
Date		Date		Date	
[Redacted]		[Redacted]		[Redacted]	
Body Temp.		Body Temp.		Body Temp.	
[Redacted]		[Redacted]		[Redacted]	

Company : China Petroleum Pipeline Bureau (Thailand) Co., Ltd.  
Date : 27 Jan 2023  
Project : Hin Kong Power Plant Natural Gas Transmission Pipeline Project

Induction : ☐ Short Brief ☐ Full Course  
☐ Extensible




HKP Worley  
CPTT Site HSE Induction Training Register

1. ☒ 1. ได้รับความรู้ความเข้าใจเกี่ยวกับความปลอดภัยในการทำงาน (Safety training) (Required attach document for site HSE induction training)
2. ☐ 2. ได้รับความรู้ความเข้าใจเกี่ยวกับความปลอดภัยในการทำงาน (Safety training) (Copy of driver or equipment operator)
3. ☐ 3. ได้รับความรู้ความเข้าใจเกี่ยวกับความปลอดภัยในการทำงาน (Safety training) (Copy of health check/Annual health check certificate)
4. ☐ 4. ได้รับความรู้ความเข้าใจเกี่ยวกับความปลอดภัยในการทำงาน (Safety training) (Copy of health check/Annual health check certificate)
5. ☐ 5. ได้รับความรู้ความเข้าใจเกี่ยวกับความปลอดภัยในการทำงาน (Safety training) (Copy of health check/Annual health check certificate)
6. ☐ 6. ได้รับความรู้ความเข้าใจเกี่ยวกับความปลอดภัยในการทำงาน (Safety training) (Copy of health check/Annual health check certificate)

Verified by		Signature		Date	
[Redacted]		[Redacted]		[Redacted]	
No.	ชื่อ-สกุล	ตำแหน่ง	อายุ	M / F	สัญชาติ
1	[Redacted]	[Redacted]	[Redacted]	[Redacted]	[Redacted]
2	[Redacted]	[Redacted]	[Redacted]	[Redacted]	[Redacted]
3	[Redacted]	[Redacted]	[Redacted]	[Redacted]	[Redacted]
4	[Redacted]	[Redacted]	[Redacted]	[Redacted]	[Redacted]
5	[Redacted]	[Redacted]	[Redacted]	[Redacted]	[Redacted]
6	[Redacted]	[Redacted]	[Redacted]	[Redacted]	[Redacted]
7	[Redacted]	[Redacted]	[Redacted]	[Redacted]	[Redacted]
8	[Redacted]	[Redacted]	[Redacted]	[Redacted]	[Redacted]
9	[Redacted]	[Redacted]	[Redacted]	[Redacted]	[Redacted]
10	[Redacted]	[Redacted]	[Redacted]	[Redacted]	[Redacted]
Signature		Signature		Signature	
[Redacted]		[Redacted]		[Redacted]	
Date		Date		Date	
[Redacted]		[Redacted]		[Redacted]	
Body Temp.		Body Temp.		Body Temp.	
[Redacted]		[Redacted]		[Redacted]	

Company : China Petroleum Pipeline Bureau (Thailand) Co., Ltd.  
Date : 8 Jan 2023  
Project : Hin Kong Power Plant Natural Gas Transmission Pipeline Project

Induction : ☐ Short Brief ☐ Full Course  
☐ Extensible



HKP Worley  
CPTT Site HSE Induction Training Register



1. ☒ 1. ฝึกอบรมพนักงาน/ผู้ปฏิบัติงาน ฝึกอบรมพนักงาน (Copy of attendance / ID card/Passport with signed)  
(Required attach document for site HSE induction training)  
2. ☐ 2. ฝึกอบรมพนักงาน/ผู้ปฏิบัติงาน ฝึกอบรมพนักงาน (Copy of driver or equipment operator)  
3. ☐ 3. ฝึกอบรมพนักงาน/ผู้ปฏิบัติงาน ฝึกอบรมพนักงาน (Health check/Annual health check certificate)  
4. ☐ 4. ฝึกอบรมพนักงาน/ผู้ปฏิบัติงาน ฝึกอบรมพนักงาน (Safety training course 6 hour certificate)  
5. ☐ 5. ฝึกอบรมพนักงาน/ผู้ปฏิบัติงาน ฝึกอบรมพนักงาน (Security training course 6 hour certificate)  
6. ☐ 6. ฝึกอบรมพนักงาน/ผู้ปฏิบัติงาน ฝึกอบรมพนักงาน (Security training course 6 hour certificate)

Verified by: [Signature] [Signature]

No.	Name	Mr / F	Age	Position	Nationality	Blood Type	ID No.	Signature	Training No.	Body Temp.
10										
9										
8										
7										
6										
5										
4										
3										
2										
1										

Company: China Petroleum Pipeline Bureau (Thailand) Co., Ltd.  
Date: 6 Feb 2023  
Project: Hin Kong Power Plant Natural Gas Transmission Pipeline Project

Verified by: [Signature] [Signature]

CPPT Site HSE Induction Training Register

CPPT

1. ☒ 1. ฝึกอบรมพนักงาน/ผู้ปฏิบัติงาน ฝึกอบรมพนักงาน (Copy of attendance / ID card/Passport with signed)  
(Required attach document for site HSE induction training)  
2. ☐ 2. ฝึกอบรมพนักงาน/ผู้ปฏิบัติงาน ฝึกอบรมพนักงาน (Copy of driver or equipment operator)  
3. ☐ 3. ฝึกอบรมพนักงาน/ผู้ปฏิบัติงาน ฝึกอบรมพนักงาน (Health check/Annual health check certificate)  
4. ☐ 4. ฝึกอบรมพนักงาน/ผู้ปฏิบัติงาน ฝึกอบรมพนักงาน (Safety training course 6 hour certificate)  
5. ☐ 5. ฝึกอบรมพนักงาน/ผู้ปฏิบัติงาน ฝึกอบรมพนักงาน (Security training course 6 hour certificate)  
6. ☐ 6. ฝึกอบรมพนักงาน/ผู้ปฏิบัติงาน ฝึกอบรมพนักงาน (Security training course 6 hour certificate)

Verified by: [Signature] [Signature]

No.	Name	Mr / F	Age	Position	Nationality	Blood Type	ID No.	Signature	Training No.	Body Temp.
15										
14										
13										
12										
11										

Company: China Petroleum Pipeline Bureau (Thailand) Co., Ltd.  
Date: 27 Jan 2023  
Project: Hin Kong Power Plant Natural Gas Transmission Pipeline Project

Verified by: [Signature] [Signature]

CPPT Site HSE Induction Training Register

CPPT

## CPPT Site HSE Induction Training Register

โครงการฝึกอบรมความปลอดภัย ณ บริเวณงาน

1. ชื่อ : China Petroleum Pipeline Bureau (Thailand) Co. Ltd

2. ที่อยู่ : 12-20200

3. วันที่ : \_\_\_\_\_

☐ Induction / Full course     
 ☐ Induction / Short Brief

วัตถุประสงค์ / Extensible     
 ☐

Project : Intertankers Natural Gas Transmission Pipeline Project  
 Project : Hin Kong Power Plant Natural Gas Transmission Pipeline Project

No.	ชื่อ-สกุล	M / F	Age	Position	สัญชาติ	Nationality	Blood Type	ลายนิ้วมือ	Signature	Training No.	Body Temp.
1											
2											
3											
4											
5											
6											
7											
8											
9											
10											

Approved/Supervisor  
 \_\_\_\_\_  
 Verified by

Approved/Trainer  
 \_\_\_\_\_  
 Signature

1. ฝึกอบรมตามใบสมัคร (Copy of attendance) (Copy of attendance with signed)  
 2. ฝึกอบรมตามใบสมัคร (Copy of attendance) (Copy of attendance with signed)  
 3. ฝึกอบรมตามใบสมัคร (Copy of attendance) (Copy of attendance with signed)  
 4. ฝึกอบรมตามใบสมัคร (Copy of attendance) (Copy of attendance with signed)  
 5. ฝึกอบรมตามใบสมัคร (Copy of attendance) (Copy of attendance with signed)  
 6. ฝึกอบรมตามใบสมัคร (Copy of attendance) (Copy of attendance with signed)

รายงานผลการปฏิบัติตามมาตรการป้องกันและแก้ไขผลกระทบสิ่งแวดล้อม  
และมาตรการติดตามตรวจสอบผลกระทบสิ่งแวดล้อม (ระยะก่อสร้าง)  
โครงการท่อส่งก๊าซธรรมชาติจากท่อส่งก๊าซธรรมชาติ RRPP ไปยังโรงไฟฟ้าหินกอง  
ฉบับที่ 3 ระหว่างเดือนมกราคมถึงเดือนมิถุนายน พ.ศ. 2566

งานต่อเชื่อมท่อส่งก๊าซธรรมชาติเดิม

กรกฎาคม 2566





## โครงการจ้างเหมาทำการ HOT TAP ขนาด 30"x24" รองรับการเชื่อมต่อโรงไฟฟ้าหินกองเพาเวอร์

26 เมษายน 2023

### Project Information

#### วาระการประชุม

- 1) Picture Verify Existing and Inspection Existing Pipeline
- 2) Hot Tap Execution Plan
- 3) Others
  - 4.1 Prepare Hottap Pit
  - 4.2 Hottap
  - 4.3 Reinstatement

โครงการจ้างเหมาทำการ Hot Tap ขนาด 30x24 รองรับการผลิตไฟฟ้าหินกองเพาเวอร์

### Picture Verify Existing and Inspection Existing Pipeline



โครงการจ้างเหมาทำการ Hot Tap ขนาด 30x24 รองรับการผลิตไฟฟ้าหินกองเพาเวอร์

3

### Picture Verify Existing and Inspection Existing Pipeline



โครงการจ้างเหมาทำการ Hot Tap ขนาด 30x24 รองรับการผลิตไฟฟ้าหินกองเพาเวอร์

4



## Picture Verify Existing and Inspection Existing Pipeline



โครงการจ้างมาทำการ Hot Tap ขนาด 30x24 ของระบบเชื่อมต่อไปยังพื้นที่นอกเขต

5

## Picture Verify Existing and Inspection Existing Pipeline



โครงการจ้างมาทำการ Hot Tap ขนาด 30x24 ของระบบเชื่อมต่อไปยังพื้นที่นอกเขต

6

## Picture Verify Existing and Inspection Existing Pipeline



โครงการจ้างมาทำการ Hot Tap ขนาด 30x24 ของระบบเชื่อมต่อไปยังพื้นที่นอกเขต

7

## Picture Verify Existing and Inspection Existing Pipeline



โครงการจ้างมาทำการ Hot Tap ขนาด 30x24 ของระบบเชื่อมต่อไปยังพื้นที่นอกเขต

8

## Picture Verify Existing and Inspection Existing Pipeline



โครงการจ้างเหมาทำการ Hot Tap ขนาด 30x24 รองรับการเชื่อมต่อโรงไฟฟ้าหินกองพาวเวอร์


## Hot Tap Execution Plan

Rate	Location	Program Work Description	Event morning	Time Period
<b>307-21-1 Automobile in SERVICE WILLIAM AND HWY 24 SERVICE</b>				
21-Aug-23	050211 nbf	Advertising Sign Removal (PTT)	1	00:00
21-Aug-23	050211 nbf	Safety Improvement for Area Services	1	00:01
21-Aug-23	050211 nbf	Sign Removal (PTT)	1	00:02
21-Aug-23	050211 nbf	Sign Removal (PTT)	1	00:03
21-Aug-23	050211 nbf	Sign Removal (PTT)	1	00:04
21-Aug-23	050211 nbf	Sign Removal (PTT)	1	00:05
21-Aug-23	050211 nbf	Sign Removal (PTT)	1	00:06
21-Aug-23	050211 nbf	Sign Removal (PTT)	1	00:07
21-Aug-23	050211 nbf	Sign Removal (PTT)	1	00:08
21-Aug-23	050211 nbf	Sign Removal (PTT)	1	00:09
21-Aug-23	050211 nbf	Sign Removal (PTT)	1	00:10
21-Aug-23	050211 nbf	Sign Removal (PTT)	1	00:11
21-Aug-23	050211 nbf	Sign Removal (PTT)	1	00:12
21-Aug-23	050211 nbf	Sign Removal (PTT)	1	00:13
21-Aug-23	050211 nbf	Sign Removal (PTT)	1	00:14
21-Aug-23	050211 nbf	Sign Removal (PTT)	1	00:15
21-Aug-23	050211 nbf	Sign Removal (PTT)	1	00:16
21-Aug-23	050211 nbf	Sign Removal (PTT)	1	00:17
21-Aug-23	050211 nbf	Sign Removal (PTT)	1	00:18
21-Aug-23	050211 nbf	Sign Removal (PTT)	1	00:19
21-Aug-23	050211 nbf	Sign Removal (PTT)	1	00:20
21-Aug-23	050211 nbf	Sign Removal (PTT)	1	00:21
21-Aug-23	050211 nbf	Sign Removal (PTT)	1	00:22
21-Aug-23	050211 nbf	Sign Removal (PTT)	1	00:23
21-Aug-23	050211 nbf	Sign Removal (PTT)	1	00:24
21-Aug-23	050211 nbf	Sign Removal (PTT)	1	00:25
21-Aug-23	050211 nbf	Sign Removal (PTT)	1	00:26
21-Aug-23	050211 nbf	Sign Removal (PTT)	1	00:27
21-Aug-23	050211 nbf	Sign Removal (PTT)	1	00:28
21-Aug-23	050211 nbf	Sign Removal (PTT)	1	00:29
21-Aug-23	050211 nbf	Sign Removal (PTT)	1	00:30
21-Aug-23	050211 nbf	Sign Removal (PTT)	1	00:31
21-Aug-23	050211 nbf	Sign Removal (PTT)	1	00:32
21-Aug-23	050211 nbf	Sign Removal (PTT)	1	00:33
21-Aug-23	050211 nbf	Sign Removal (PTT)	1	00:34
21-Aug-23	050211 nbf	Sign Removal (PTT)	1	00:35
21-Aug-23	050211 nbf	Sign Removal (PTT)	1	00:36
21-Aug-23	050211 nbf	Sign Removal (PTT)	1	00:37
21-Aug-23	050211 nbf	Sign Removal (PTT)	1	00:38
21-Aug-23	050211 nbf	Sign Removal (PTT)	1	00:39
21-Aug-23	050211 nbf	Sign Removal (PTT)	1	00:40
21-Aug-23	050211 nbf	Sign Removal (PTT)	1	00:41
21-Aug-23	050211 nbf	Sign Removal (PTT)	1	00:42
21-Aug-23	050211 nbf	Sign Removal (PTT)	1	00:43
21-Aug-23	050211 nbf	Sign Removal (PTT)	1	00:44
21-Aug-23	050211 nbf	Sign Removal (PTT)	1	00:45
21-Aug-23	050211 nbf	Sign Removal (PTT)	1	00:46
21-Aug-23	050211 nbf	Sign Removal (PTT)	1	00:47
21-Aug-23	050211 nbf	Sign Removal (PTT)	1	00:48
21-Aug-23	050211 nbf	Sign Removal (PTT)	1	00:49
21-Aug-23	050211 nbf	Sign Removal (PTT)	1	00:50
21-Aug-23	050211 nbf	Sign Removal (PTT)	1	00:51
21-Aug-23	050211 nbf	Sign Removal (PTT)	1	00:52
21-Aug-23	050211 nbf	Sign Removal (PTT)	1	00:53
21-Aug-23	050211 nbf	Sign Removal (PTT)	1	00:54
21-Aug-23	050211 nbf	Sign Removal (PTT)	1	00:55
21-Aug-23	050211 nbf	Sign Removal (PTT)	1	00:56
21-Aug-23	050211 nbf	Sign Removal (PTT)	1	00:57
21-Aug-23	050211 nbf	Sign Removal (PTT)	1	00:58
21-Aug-23	050211 nbf	Sign Removal (PTT)	1	00:59
21-Aug-23	050211 nbf	Sign Removal (PTT)	1	01:00
21-Aug-23	050211 nbf	Sign Removal (PTT)	1	01:01
21-Aug-23	050211 nbf	Sign Removal (PTT)	1	01:02
21-Aug-23	050211 nbf	Sign Removal (PTT)	1	01:03
21-Aug-23	050211 nbf	Sign Removal (PTT)	1	01:04
21-Aug-23	050211 nbf	Sign Removal (PTT)	1	01:05
21-Aug-23	050211 nbf	Sign Removal (PTT)	1	01:06
21-Aug-23	050211 nbf	Sign Removal (PTT)	1	01:07
21-Aug-23	050211 nbf	Sign Removal (PTT)	1	01:08
21-Aug-23	050211 nbf	Sign Removal (PTT)	1	01:09
21-Aug-23	050211 nbf	Sign Removal (PTT)	1	

10



## Prepare Hottap Pit




โครงการจ้างเหมาทำการ Hot Tap ขนาด 30x24 รองรับการเชื่อมต่อโรงไฟฟ้าหินกองพาเวอร์

13

## Prepare Hottap Pit

## 1. ดำเนินการชุดและติดตั้ง Bracing ตามรูปแบบที่ได้ออกแบบไว้




โครงการจ้างเหมาทำการ Hot Tap ขนาด 30x24 รองรับบริการเชื่อมต่อโรงไฟฟ้าหินกองพาเวอร์

14

## Hottap

## 2. ดำเนินการเชื่อม Spilt Tee และเจาะ Hottap



โครงการจ้างเหมาบริการ Hot Tap ขนาด 30x24 รองรับการเชื่อมต่อโรงไฟฟ้าหินกองพาเวอร์

15

Others


## Reinstatement

1) ขั้นตอนงานปฏิบัติงาน ปรับปรุงสภาพพื้นที่

โครงการจ้างเหมาทำการ Hot Tap ขนาด 30x24 รองรับการเชื่อมต่อโรงไฟฟ้าหินกองเพาเวอร์

16

1. ดำเนินการถอน Sheet Pile และทำการกลับคืนสภาพพื้นที่ให้ดังเดิม



โครงการจ้างเหมาจัดการ Hot Tap ขนาด 30x24 ของระบบเชื่อมท่อโรงไฟฟ้าถ่านหินเทพารักษ์

17



THANK YOU

18

2. ทำการกลับคืนสภาพพื้นที่ให้ดังเดิม



โครงการจ้างเหมาจัดการ Hot Tap ขนาด 30x24 ของระบบเชื่อมท่อโรงไฟฟ้าถ่านหินเทพารักษ์

18



รายงานผลการปฏิบัติตามมาตรการป้องกันและแก้ไขผลกระทบสิ่งแวดล้อม  
และมาตรการติดตามตรวจสอบผลกระทบสิ่งแวดล้อม (ระยะก่อสร้าง)

โครงการก่อสร้างก๊าซธรรมชาติจากท่อส่งก๊าซธรรมชาติ RRPP ไปยังโรงไฟฟ้าหินกอง

ฉบับที่ 3 ระหว่างเดือนมกราคมถึงเดือนมิถุนายน พ.ศ. 2566

ภาคผนวก 2-4

ตัวอย่างเอกสารระเบียบปฏิบัติการจัดระบบด้านการคมนาคม

กรกฎาคม 2566






	TRAFFIC CONTROL MANAGEMENT PLAN	Hin Kong Power Plant Natural Gas Transmission Pipeline Project	
		Document No.	PL-X- 1906.03-010-002
		Rev. <b>B</b>	Page 3 of 38

## TABLE OF CONTENTS

<b>1</b>	<b>GENERAL</b> .....	<b>5</b>
1.1	Introduction.....	5
1.2	Purpose .....	5
1.3	Definition.....	5
1.4	Abbreviations.....	6
<b>2</b>	<b>SHE POLICY&amp; OBJECTIVES</b> .....	<b>7</b>
2.1	SHE Policy .....	7
2.2	SHE Objectives .....	7
2.3	Key Performance Indicator ( KPI ) :.....	8
<b>3</b>	<b>ORGANIZATION AND RESPONSIBILITIES</b> .....	<b>9</b>
3.2	SHE Roles and Responsibilities.....	9
<b>4</b>	<b>EXECUTION</b> .....	<b>17</b>
4.1	Requirements for Drivers.....	17
4.2	Driver Hours and Rest Periods .....	18
4.3	Maximum Speed Limits.....	18
4.4	Night Driving .....	19
4.5	Adverse Weather Driving .....	19
4.6	Penalty of Violations.....	22
4.7	Parking.....	23
4.8	Traffic Safety for Work Zone.....	24
4.9	Disturbance to Community/Public Roads.....	26
4.10	Accidents.....	27
4.11	Complaints Management .....	27
4.12	Equipment and Material transportation .....	27
<b>5</b>	<b>Inspection and monitoring</b> .....	<b>27</b>
5.1	Inspection .....	27
5.2	Monitoring .....	27
<b>6</b>	<b>Reference Documents</b> .....	<b>28</b>
<b>7</b>	<b>Appendix</b> .....	<b>28</b>
7.1	APPENDIX A:TRAFFIC CONTROL DEVICES FOR CONSTRUCTION-1.....	29

	TRAFFIC CONTROL MANAGEMENT PLAN	Hin Kong Power Plant Natural Gas Transmission Pipeline Project	
		Document No.	PL-X- 1906.03-010-002
		Rev. <b>B</b>	Page 4 of 38

7.2 APPENDIX B: TRAFFIC CONTROL DEVICES FOR CONSTRUCTION 2 .....35

7.3 APPENDIX C: DOH TRAFFIC CONTROL DEVICES FOR CONSTRUCTION 3 .....37



	TRAFFIC CONTROL MANAGEMENT PLAN	Hin Kong Power Plant Natural Gas Transmission Pipeline Project	
		Document No.	PL-X- 1906.03-010-002
		Rev. <b>B</b>	Page 5 of 38

## 1 GENERAL

### 1.1 Introduction

Hinkong Power Plant (Total Capacity of 1400 MW), located in Hinkong sub-district, Muang District, Ratchaburi Province requires the natural gas supply from RRPP PTT Gas Pipeline network. Tie-in point by Hot tap at NPS 30" RRPP PTT Transmission Pipeline and go inside the HKP1 Block Valve Station (HKP1) located approximate 50m from tie-in location then laid across Hinkong power private land and go along sub- RID, main RID and the HKP2 Block Valve Station (HKP2) far from the HKP1 approximately 14 km and one public local road (Responsible by Thetsaban Ko phlappha), and then arriving at Hinkong Power Independence Power Plant (Hinkong Metering and Regulating Station) inside Hinkong Power Plant. NPS 24" pipeline, approx. 33.0 km long, to feed gas from RRPP PTT Transmission Pipeline to Hinkong Power Independence Power Plant (Metering and Regulating Station).

### 1.2 Purpose

This document covers the procedure for the Traffic Control Management Plan used for the Hin Kong Power Plant Natural Gas Transmission Pipeline Project.

### 1.3 Definition


For the purposes of this document, the following definitions shall apply:

The "OWNER"	is Hin Kong Power Company Limited
The "Project"	is Hin Kong Power Plant Natural Gas Transmission Pipeline Project
The "Consultant"	is Worley (Thailand) Limited
The "Contractor"	is Sino-Thai Engineering & Construction Public Company Limited / China Petroleum Pipeline Bureau (Thailand) Company Limited
The "Supplier"	is the Vendor Manufacturer or Seller of the equipment defined in the Specification
The "Purchaser"	is the Contractor or their appointed agent or representative

Throughout this document the following terminology is used :

"must"	A legal or statutory requirement
"shall"	A requirement made mandatory by this specification
"should"	A preferred requirement in this specification
"may"	A feature, which is discretionary in the context in which it is applied



	TRAFFIC CONTROL MANAGEMENT PLAN	Hin Kong Power Plant Natural Gas Transmission Pipeline Project	
		Document No.	PL-X- 1906.03-010-002
		Rev. <b>B</b>	Page 6 of 38

"will"

A feature which the Contractor / Supplier may assume to be already present

### 1.4 Abbreviations


The following terms and abbreviation are defined to ensure a common understanding of their meaning among the users of these SHE management.

CR	Community Relation
DOH	Department of Highways
DOR	Department of Rural Road
SDAO	Sub-District Administration Organization
EIA	Environmental Impact Assessment
EMP	Environmental Management Plan
ERP	Emergency Response Plan
KPI	Key Performance Indicator
SHE	Safety, Health, and Environment
JSEA	Job Safety and Environmental Analysis
PTW	Permit to Work
ROW	Right of Way
PPE	Personal Protective Equipment
Hot Work	Use of open flames, other heat sources and/or spark - producing devices where there is a potential for explosion or fire.
Incident	An unplanned event that may or may not result in undesirable consequences. Incidents include accidents and all near hit/miss events.

**HKPPL**

Hin Kong Power Plant Natural Gas Transmission Pipeline Project



	TRAFFIC CONTROL MANAGEMENT PLAN	Hin Kong Power Plant Natural Gas Transmission Pipeline Project	
		Document No.	PL-X- 1906.03-010-002
		Rev. <b>B</b>	Page 7 of 38

Near Miss

An incident that could have, but did not, result in illness or injury to personnel, damage to property, loss of process, harm to the environment or damage to reputation.

## 2 SHE POLICY& OBJECTIVES

### 2.1 SHE Policy

Safety is a core value of Contractor concept. The Project activities shall comply with Contractor SHE Policy as shown below:

Contractor SHE Policy: People-oriented, precaution crucial, full responsibility, continuous improvement.


Project activities also references to the following relevant contract specifications and Thailand government legislation which form the basis for Contractor SHE policy in this project. The requirements are adhered to:

- HKPPL-SHE SAFETY,HEALTH AND ENVIRONMENT - MANAGEMENT EXPECTATIONS;
- HKPPL-SHE - SPECIFICATION FOR SAFETY, HEALTH AND SECURITY;
- HKPPL-SHE - SPECIFICATION FOR ENVIRONMENT – ONSHORE PIPELINES AND RELATED FACILITIES;
- PL-X-1906.03-010-001 SHE Management Plan
- PR-X-1906.03-010-009 Community Relation Management Procedure
- Approved Project's EIA Report
- PTT SHE Specification ( Page 2937- 3020 )

### 2.2 SHE Objectives

Contractor and all selected subcontractors are committed to achieve the SHE strategic objective of 'no accidents, no harm to people and no damage to the environment', in addition, which are comply with OOWNER's KPI in the project as following:

- Strive to eliminate occupational injuries and illnesses;
- Promote Safety, Health and Environment objectives as constant value in designing, planning, training, and executing the work;
- Spread ownership for Safety, Health and Environment program effectiveness throughout the project works;

	TRAFFIC CONTROL MANAGEMENT PLAN	Hin Kong Power Plant Natural Gas Transmission Pipeline Project	
		Document No.	PL-X- 1906.03-010-002
		Rev. <b>B</b>	Page 8 of 38

- Enhance employee awareness and involvement in our Safety, Health and Environment
- program implementation;
- Increase employee's consistent use of safety practices in their daily work activities;
- Optimize the use of continuous improvement practices as the basis for good performance.
- Key Performance Indicator (KPI):
  - Zero (0) Fatalities.

### 2.3 Key Performance Indicator ( KPI ):

KPI	Target
<u>Away from Work Case Rate (AWCR)</u>	<u>&lt; 0.08</u>
<u>Total Lost Days Severity Rate (TLDSR)</u>	<u>&lt; 0.50</u>
<u>Vehicle Incident Frequency Rate (VIFR)</u>	<u>&lt; 0.40</u>
<u>Total Recordable Case Rate (TRCR)</u>	<u>&lt; 0.15</u>

Away from Work Case Rate (AWCR)

The AWCR rate is relatively new to industry. This rate is calculated by adding up the number of incidents that had one or more Lost Days, one or more Restricted Days or that resulted in an employee transferring to a different job within the company, and multiplying that number by 200,000, then dividing that number by the number of employee labor hours at the company.

$$\text{AWCR Rate} = \frac{\text{Total Number of AWC incidents} \times 200,000}{\text{Number of Employee Labor Hours Worked}}$$

Total Lost Days Severity Rate (TLDSR)

The Total Lost Days Severity Rate is a similar calculation, only it uses the number of cases that contained lost work days. The calculation is made by multiplying the number of incidents that were lost time cases by 200,000 and then dividing that by the employee labor hours at the company.

$$\text{TLDSR Rate} = \frac{\text{Total Number of lost work days incidents} \times 200,000}{\text{Number of Employee Labor Hours Worked}}$$



 HIN KONG POWER COMPANY LTD.	TRAFFIC CONTROL MANAGEMENT PLAN	Hin Kong Power Plant Natural Gas Transmission Pipeline Project	
		Document No.	PL-X- 1906.03-010-002
		Rev. <b>B</b>	Page 9 of 38

#### Vehicle Incident Frequency Rate (VIFR)

The Vehicle Incident Frequency Rate is a similar calculation, only it uses the number of cases that contained vehicle incident. The calculation is made by multiplying the number of incidents that were vehicle incident cases by 200,000 and then dividing that by the employee labor hours at the company.

$$\text{VIFR Rate} = \frac{\text{Number of vehicle incidents} \times 200,000}{\text{Number of Employee Labor Hours Worked}}$$

#### Total Recordable Case Rate (TRCR)

The Total Recordable Case Rate is calculated by multiplying the number of recordable cases by 200,000, and then dividing that number by the number of labor hours at the company.

$$\text{TRCR Rate} = \frac{\text{Number of recordable cases} \times 200,000}{\text{Number of Employee Labor Hours Worked}}$$

### 3 ORGANIZATION AND RESPONSIBILITIES

#### 3.1.1 Traffic Management Organization


The Contractor SHE management organization consists of Project Manager, Construction Manager, SHE Manager, Safety Officer, Environmental Officer, Administration Officer, Employees, Subcontractor.

### 3.2 SHE Roles and Responsibilities

#### 3.2.1 Project Manager

The Project Manager shall have overall responsibility for SHE implementation, and as a minimum, the following responsibilities:

- Comply fully with Traffic Control Management plan according to Thai National and local Laws, ordinances, rules, regulations, codes, standards, orders, notices and requirements, EIA, Project Specifications, and Procedures;
- Be responsible and accountable for the development, implementation and performance of the Traffic Control Management Plan;

	TRAFFIC CONTROL MANAGEMENT PLAN		Hin Kong Power Plant Natural Gas Transmission Pipeline Project	
	Document No.	PL-X- 1906.03-010-002		
	Rev. <b>B</b>	Page 10 of 38		

- Assure that measures are in place to control security, safety, health concerning traffic issues;
- Provide commitment by ensuring adequate resources, trainings that will result in a safe and healthy working environment to be complied with Thai Laws and OWNER's requirements.
- Resolving, tracing and escalating critical issues to provide effective control measure in order to eliminate or reduce the consequence of risks;
- Supervise the implementation of Traffic Control Management Plan, and carry out random inspection.

#### 3.2.2 Construction Manager

The Construction Manager reports to the Project Manager, and has responsibility for SHE Implementation and results at site, including:

- Comply fully with Traffic Control Management plan according to Thai National and Local Laws, ordinances, rules, regulations, codes, standards, orders, notices and requirements, EIA, Project Specifications, and Procedures;
- Ensuring that all site personnel, visitors, and subcontractors conform to traffic management requirements;
- Communicate concerns and suggestions regarding the implementation of the Traffic Participating in audits and inspections to measure the effectiveness of the Traffic Control Management Plan and assure the requirements are being effectively communicated throughout the work force;
- Conduct emergency action by ensuring adequate resources, trains that will result in a safe and healthy working environment;
- Attending and participating in incident/accident investigations as necessary and ensure corrective actions have been implemented.

#### 3.2.3 SHE Manager

The SHE Manager, who normally reports to Project Manager, shall have, as a minimum, the following responsibilities:

- Comply fully with Traffic Control Management plan according to Thai National and local Laws, ordinances, rules, regulations, codes, standards, orders, notices and requirements, EIA, Project Specifications, and Procedures;




	TRAFFIC CONTROL MANAGEMENT PLAN	Hin Kong Power Plant Natural Gas Transmission Pipeline Project	
		Document No.	PL-X- 1906.03-010-002
		Rev. <b>B</b>	Page 11 of 38

- Evaluate and effectively respond to any Thai Laws, Regulations that may concern with Project's activity;
- Develop Traffic Control Management Plan based upon OWNER's requirements, the laws and regulations of Thailand and the terms and conditions within the Project Environmental Impact Assessment (EIA);
- Carry out random inspection of all traffic related activities;
- Manage and participate in **Contractor** audit and inspection activities;
- Supervise and participate in **Contractor** SHE traffic training activities;
- Participate in and traffic risk assessments, hazard operability studies and any other public safety assessments, as required.
- Coordinate incident/accident investigations as necessary and supervise corrective actions have been implemented;
- Prepare and communicate Project SHE Statistical and Management Key Performance Indicator (KPI) reports;
- Monitor report and develop corrective actions, OWNER's requirements and Thai laws and regulations;

#### 3.2.4 Safety Officer

The Safety and Health officers, who reports to the SHE Manager, shall have the following responsibilities:

- Comply fully with Traffic Control Management plan according to Thai National and Local Laws, ordinances, rules, regulations, codes, standards, orders, notices Control Management Plan to the Project Manager/SHE Manager;
- and requirements, EIA, **Project** Specifications, and **Contractor** Specifications and Procedures;
- Manage proper traffic control in construction site such as parking lots for all personnel to avoid obstruction and possible complain from surrounding community.
- Review the inspections results of traffic related activities to identify safety issues and deficiencies and report to SHE Manager of findings
- Supervise and participate traffic inspections and Audits of the work and facilities and document items of concern on SHE observation reports;

	TRAFFIC CONTROL MANAGEMENT PLAN	Hin Kong Power Plant Natural Gas Transmission Pipeline Project	
		Document No.	PL-X- 1906.03-010-002
		Rev. <b>B</b>	Page 12 of 38

- Participate in Job Safety and Environmental Analysis (JSEA) reviews;
- Liaise with administration officer on SHE matters to ensure involvement in all traffic site activities, including work method statements and risk assessments;
- Coordinate all incident/accident investigations as necessary to ensure the basic cause is clearly defined and the corrective & preventive actions implemented;
- Attend safety induction and toolbox meeting on a regular basis and ensure that they are being conducted in a professional and capable manner.

#### 3.2.5 Environmental Officer

The Environmental Officer, who reports to the SHE Manager, shall have the following responsibilities:

- Comply fully with Traffic Control Management plan according to Thai National and Local Laws, ordinances, rules, regulations, codes, standards, orders, notices and requirements, EIA, **Project** Specifications, and Procedures;
- Promote traffic related activities according to EIA ;
- Participate in environmental orientation and awareness training for workforce;
- Participate in Job Safety and Environmental Analysis (JSEA) reviews;
- Carry out inspect construction activities against environmental conditions of approval and environmental requirements in OWNER's Specifications, EIA, EMP, or SHE procedures/plans;;
- Review and comment environmental reports;

#### 3.2.6 Administration Officer

The Administration Officer, who reports to the line leader of his department/line supervisor, shall have the following responsibilities:

- Comply fully with Traffic Control Management plan according to Thai National and Local Laws, ordinances, rules, regulations, codes, standards, orders, notices and requirements, EIA, **Project** Specifications, and Procedures;
- Organize and conduct periodical safety training for drivers;
- Participate and conduct daily inspection for vehicles;
- Participate in Job Safety and Environmental Analysis (JSEA) reviews;

	TRAFFIC CONTROL MANAGEMENT PLAN	Hin Kong Power Plant Natural Gas Transmission Pipeline Project	
		Document No.	PL-X- 1906.03-010-002
		Rev. <b>B</b>	Page 13 of 38


- Conduct the daily tour/activities record according to traffic related issue;
- Ensuring maintenance of vehicles at the scheduled time, qualified vehicle service shop and that there is adequate supporting documentation;
- Provide Insurances for all vehicles and record information safety;
- Liaise with SHE officer on SHE matters to ensure involvement in traffic management activities;
- Coordinate all incident/accident investigations as necessary to ensure the basic cause is clearly defined and corrective & preventive actions implemented;
- Ensuring drivers are carrying out the relevant vehicle checklist on a daily basis, and collecting daily vehicle checklists from drivers;
- Ensure all drivers/operators have current licenses/certificates for the type of vehicle being driven;
- Ensure all drivers understand the need for, and are capable of, and of the loads being transported;
- Ensuring follow-up of the corrective actions highlighted on the vehicles daily checklist.

### 3.2.7 Employee

The employee, who reports to the line leader of his department/line supervisor, shall have the following responsibilities:

- Comply fully with Traffic Control Management plan according to Thai National and Local Laws, ordinances, rules, regulations, codes, standards, orders, notices and requirements, EIA, Project Specifications, and Procedures;
- Take reasonable care for the safety of themselves and other personnel who are at cars, motorbikes, working near/on road, etc. and who may be affected by any acts or commission on their part;
- Co-operate with their employer in ensuring that their on/near road activities are as safe and healthy as is reasonably practical.
- Report to their supervisor any hazard or potential hazard or any incident, personal injury, accident or near miss that may have occurred during the course of the work to the supervisory staff immediately;
- Observe all warning signs and notices;



	TRAFFIC CONTROL MANAGEMENT PLAN	Hin Kong Power Plant Natural Gas Transmission Pipeline Project	
		Document No.	PL-X- 1906.03-010-002
		Rev. <b>B</b>	Page 14 of 38

- Prevent others from performing unsafe acts;
- Recommend alternative more appropriate safety equipment.

### 3.2.8 Driver

The Driver, who normally reports to Administration Officer/Supervisor, shall have, as a minimum, the following responsibilities:

- Comply fully with Traffic Control Management plan according to Thai National and Local Laws, ordinances, rules, regulations, codes, standards, orders, notices
- and requirements, EIA, Project Specifications, and Procedures;
- Ensure that any defect concerning vehicle is reported immediately to Supervisor or Administration Officer;
- Make daily inspections of vehicle before and after transportation;
- Wear suitable safety footwear and protective clothing, as exposed to the same hazards as others on the site when not in the cab of your vehicle;
- Get out of the cab of your vehicle when it is being loaded with loose materials (unless suitable means are provided to protect the cab);
- Drive in a safe manner at all times and be particularly careful when driving on site taking into consideration the conditions of temporary access roads or roads that are under construction and being used for access purposes;
- Ensure before reversing that there are no obstructions or people behind the vehicle. Preferably ask flagmen or assistant when you reverse;
- Record the transportation details (miles, time, destinations, issues, etc.) per time and make sure signed by chief passenger;
- Ensure that when reversing or driving towards an edge that a suitable stop has been provided to prevent the vehicle going over the edge;
- Ensure that having tipped the load: the vehicle does not travel forward until the tipper body has returned to the traveling position. This is particularly important on sites with overhead services, or uneven ground;
- Report all accidents or damage, however minor, to the SHE Officer;
- Ensure that any load on your vehicle is well secured also that your vehicle is not overloaded or loaded in such a way as to affect the handling of the vehicle. Local





	TRAFFIC CONTROL MANAGEMENT PLAN	Hin Kong Power Plant Natural Gas Transmission Pipeline Project	
		Document No.	PL-X- 1906.03-010-002
		Rev. <b>B</b>	Page 15 of 38

restrictions should be taken into account when arranging to move unusually large loads by road;


- Drivers and Passengers should wear seatbelts at all times when the Vehicle is in motion.

### 3.2.9 Subcontractor

The Subcontractor, who normally reports to Site manager, shall have, as a minimum, the following responsibilities:

- Comply fully with Traffic Control Management plan according to Thai National and local Laws, ordinances, rules, regulations, codes, standards, orders, notices and requirements, EIA, Project Specifications, and Procedures;
- Support commitment by ensuring adequate resources, trainings for drivers and passengers that will result in a safe and healthy environment for his employee;
- Provide vehicles and related facilities(safety belt, spare tire, light, etc.) be safe and in good working condition, and with any necessary documents displayed and available for checking;
- Any injury sustained or damage caused by subcontractors' employees must be reported immediately to Contractor
- First Aid kit must be provided on vehicles;
- Provide and insist on the use by their employees of all necessary protective equipment required on site;
- Conduct daily vehicle inspection and keep the record for review;
- Organize and conduct periodical safety training for drivers;
- Ensuring maintenance of vehicles at the scheduled time, qualified vehicle service shop and that there is adequate supporting documentation;
- Liaise with SHE officer on SHE matters to ensure involvement in traffic management activities;
- Coordinate all incident/accident investigations as necessary to ensure the basic cause is clearly defined and corrective & preventive actions implemented;
- Ensuring drivers are carrying out the relevant vehicle checklist on a daily basis, and collecting daily vehicle checklists from drivers;
- Ensuring follow-up of the corrective actions highlighted on the vehicles daily checklist.



	TRAFFIC CONTROL MANAGEMENT PLAN	Hin Kong Power Plant Natural Gas Transmission Pipeline Project	
		Document No.	PL-X- 1906.03-010-002
		Rev. <b>B</b>	Page 16 of 38

### 3.2.10 Line Responsibilities

Line responsibility refers to the project manager, department managers, foremen, team leaders, etc. Each employee shall be responsible for the SHE responsibility within the scope of his duty and report to his line leader/supervisor when an emergency associated with SHE occurs. All line leader/ supervisors shall ensure compliance with this procedure.

#### 3.2.11 CR officer

- CR officer shall create a communication line for traffic management request upon any or special event from local community or traffic police and inform to construction team;
- CR officer shall ensure that any activity on site shall not obstruct local community;
- CR officer shall negotiate with local community and land owner in sensitive area (if applicable) to provide sufficient traffic management as per requirement
- CR officer shall take action immediately for any complaint and cooperate work with construction team to satisfy land owner and local community.

#### 3.2.12 Traffic Controller / Traffic Team

- Traffic Controller who will be performed a traffic management plans are to be suitably qualified and competent to perform the task.
- Registers are to be maintained of installation and removal of traffic control devices and arrangements.
- Workers responsible for implementing external traffic management controls are to be suitably Skilled and trained as required by the relevant authority. This includes traffic controllers.
- Report noncompliance to the Project Manager
- Traffic Sign or/and the other traffic control devices must be approved by the DOH/DRR and/or the local authority
- Signs and traffic controls must be in place before starting work.
- Wear high visibility vests at ALL times and retro-reflective vests for night work.
- Look before crossing any roads, tracks or access roads.
- Don't work alone.
- Stop walking or working whilst using a mobile phone.



	TRAFFIC CONTROL MANAGEMENT PLAN	Hin Kong Power Plant Natural Gas Transmission Pipeline Project	
		Document No.	PL-X- 1906.03-010-002
		Rev. <b>B</b>	Page 17 of 38

Traffic device




#### 4 EXECUTION

##### 4.1 Requirements for Drivers

Drivers will be a professional driver who shall have been certified fit after undergoing medical examination, including a driver's eyesight test. The medical examination shall be conducted by a qualified doctor. Drivers shall have a valid Thailand approved driving license.

- Drivers must be comply with the Thailand laws, local regulation, and other authorities' orders;
- All new drivers must be enter the orientation and induction training;
- Drivers must be wear the seatbelt and remind other occupant of seatbelt issue;
- Drivers shall wear suitable sturdy footwear whilst driving;
- Drivers shall stop engine and remove keys from the vehicle when it is not in use.
- Drivers shall not use mobiles, including "hands-free" units while driving. It is also strongly required that drivers stop their vehicles in a safe position when receiving or making mobile calls;
- Drivers shall be rested, medically fit and not under the influence of alcohol or drugs, including those prescription medicines which can cause drowsiness.
- Drivers shall make daily inspections of vehicle before and after transportation, and record the transportation information for administration officer review;
- Attended a Defensive Driving Course (attendance shall be recorded);
- No criminal records, and no other vehicle related violations (drink driving, serious over speeding, etc.).



	TRAFFIC CONTROL MANAGEMENT PLAN	Hin Kong Power Plant Natural Gas Transmission Pipeline Project	
		Document No.	PL-X- 1906.03-010-002
		Rev. <b>B</b>	Page 18 of 38

##### 4.2 Driver Hours and Rest Periods

- Drivers shall be mandatory rest for minimum 30 minutes after 2 hours of continuous driving;
- 2 drivers shall be provided for 8 hours of continuous driving transportation;
- Heavy vehicle driver shall take a minimum 30 minutes rest after 4 hours of continuous driving
- Drivers experiencing tiredness or fatigue, when driving, shall have the right to take additional rest;

##### 4.3 Maximum Speed Limits

Drivers shall be obeyed Thai National and local Laws, ordinances, rules, regulations, codes, standards, orders, notices and requirements, authorities' regulations, signs, warns, OWNER's Specifications, EIA and **Contractor** Specifications and Procedures.

- Control vehicle speed according to road information, traffic and environmental/weather conditions;
- Not exceed limits speed by DOH, DOR's signpost and other authorities' warns;
- Not over 30 KM/h during pass community/office area as EIA required;
- Not exceed the following maximum speed limits at any time:

Type of Vehicle	Speed Limit (km/hr.) <sup>1</sup>	Rural Road
Car	90	90
Truck	90	80
Medium Truck	80	80
Heavy Truck	80	80
Trailer	60	60
Bus	80	80
EIA Requirement: Speed limits on construction area/community shall be no more than 30 km/hr., and not more than 80 km/hr. for <b>Blacktop road</b> .		

<sup>1</sup> Land Traffic Act B.E.2522 (1976)

Note: Truck means that the vehicle has 4 wheels.

- Medium Truck means that the vehicle has 6-8 wheels.



	<b>Hin Kong Power Plant Natural Gas Transmission Pipeline Project</b>	
	Document No.	PL-X- 1906.03-010-002
	Rev. <b>B</b>	Page 19 of 38

- Heavy Truck means that the vehicle has 10 wheels or more than.

#### 4.4 Night Driving

All activities shall be planned to avoid the need for night driving, including circumstances where an approved activity takes place during the night. Supervisors responsible for such work activities shall ensure that these activities do not require night driving by support functions or service providers.

Night driving shall only be authorized if, all circumstances considered, the increased risk is considered justifiable and manageable with respect to the potential financial loss and approved by Administration Officer and SHE manager.

Night driving associated with declared emergency situations shall be managed within the framework of Emergency Procedures.

#### 4.5 Adverse Weather Driving

Adverse weather conditions can be described as those conditions brought about by changes in weather, such as hot weather, wet weather, wind, flood water, fog, and bright sunshine.


It is expected that these extremes will continue, therefore it is imperative that the professional driver is reminded of the risks involved and that employers understand the dangers that are faced whilst the driver is at work.

A few points to consider:

- Check vehicle is fit for purpose
- Plan transportation route – as much as is possible
- Check the weather forecast for transportation route and planned day
- Adapt driving style to suit the conditions

##### 4.5.1 Hot Weather

- Keep vehicle well air- conditioned to avoid drowsiness;
- Check the tire for wear, uneven wear, age cracks or damage. Check the inflation pressure in all the tiers, including the spare. Underinflated tires makes the tires run hot and increases the risk of a blowout;
- Be aware that the road surface may become soft or if it rains after a dry spell it may become slippery. These conditions could affect steering and braking;
- If dazzled by bright sunlight, slow down and if necessary, stop;

	<b>Hin Kong Power Plant Natural Gas Transmission Pipeline Project</b>	
	Document No.	PL-X- 1906.03-010-002
	Rev. <b>B</b>	Page 20 of 38

- Ensure having sunglasses with UV protection;

- Sun shade for the windshield is needed to reflect light so the interior doesn't get so hot if the vehicle is parked in direct sunlight.

#### 4.5.2 Wet Weather

Rain and heavy rain reduces visibility as it bounces off windscreen. Vehicle may "fog up" on the inside and on wing mirrors making visibility harder. Headlights shall be used when visibility is seriously reduced. Fast moving traffic causes spray creating a cloud effect. This causes a hazard for all other road users. When driving at low speed, visibility can be impaired as water from side windows and mirrors affects your view.

Consider the following when driving in wet weather:

- Driving and parking vehicle close to or above pipeline where cover depth is less than 1 meter shall be prohibited to protect any damage to the gas pipeline.
- Keep proper parking distance away from construction trench in order to protect the land sliding and falling apart of any equipment to the trench.
- Turn on vehicle's lights so they can be seen by other road users;
- Use longer braking distances to slow vehicle more smoothly;
- Keep well back from the vehicle in front
- Make vehicle's movements known with extended use indicators;
- Try to anticipate the movements of other road users (e.g. sudden movements to avoid areas of standing water);
- Encourage your employer to fit safety equipment to vehicles that helps control spray from tires, etc.;
- Be aware that spray and water from vehicle can be a hazard for other road users, particularly cyclists, motorcyclists and pedestrians;
- Be aware of the dangers of split diesel that will make the surface very slippery;
- Ensure that the cab ventilation is operating to minimize fogging of the windows.

#### 4.5.3 Windy Conditions

- In gusty winds it is important to keep a slow but steady speed;




	TRAFFIC CONTROL MANAGEMENT PLAN	Hin Kong Power Plant Natural Gas Transmission Pipeline Project	
		Document No.	PL-X- 1906.03-010-002
		Rev. <b>B</b>	Page 21 of 38

- Take extra care when driving a high-sided vehicle with a light load;
- When side winds, control steering to prevent high sided vehicle to veer out of a lane.
- Watch out for damage on and around the carriageway:
  - Lamp posts and signs;
  - Telephone, electrical and overhead wires;
  - Temporary structures especially around construction sites;
  - Trees;
  - Buildings;
  - Vehicles;
  - Wind-blown debris.

#### 4.5.4 Flood Water

- Pay more attention to barricades;
- Do not drive through standing water on roads or in parking lots, unless safety is cleared;
- Keep a low steady speed to avoid creating an additional hazard by creating a wave for other vehicles;
- Take extra precautions if you're forced to drive through water:
  - Do your best to estimate the depth of the water (if other cars are driving through, take note of how deep the water is);
  - Drive slowly and steadily through the water;
  - Avoid driving in water that downed electrical or power lines have fallen in electric current passes through water easily;
  - Watch for items traveling downstream — they can trap or crush vehicles if in their path;
  - If driven through water up to the wheel rims or higher, test vehicle brakes on a clear patch of road at low speed. If they are wet and not stopping the vehicle as they should, dry them by pressing gently on the brake pedal with left foot while maintaining speed with right foot;
  - Stay off the telephone unless you must report severe injuries.



	TRAFFIC CONTROL MANAGEMENT PLAN	Hin Kong Power Plant Natural Gas Transmission Pipeline Project	
		Document No.	PL-X- 1906.03-010-002
		Rev. <b>B</b>	Page 22 of 38

- If your vehicle stalls in the deep water, you may need to restart the engine to make it to safety. Keep in mind that restarting may cause irreparable damage to the engine.
- If you can't restart your vehicle and you become trapped in rising water, immediately abandon it for higher ground. Try to open the door or roll down
- the window to get out of the vehicle. If you are unable to get out safely, call 191 or get the attention of a passerby or someone standing on higher ground so that they may call for help.

#### 4.5.5 Fog

Headlights must be used when visibility is seriously reduced, generally no more than 100 meters.

Fog reduces the driver's visibility over longer distances. Slowing down on motorways and highways may increase the risk of accidents if other road users do not slow down.

When driving in fog:

- Be aware that fog limits visibility. Slow down to a safe speed;
- Make sure there is sufficient blow onto windcreens and windows from the heater;
- Keep a safe distance behind the vehicle in front;
- Use your fog lights – remembering.

#### 4.5.6 Bright Sunshine

- Keep speed down and be prepared to stop if safety is not clear;

- Take extra care when entering tunnels or tree-shaded areas on bright days;

- Be sure not to look directly at the sun, because the bright glare from this can temporarily blind which is extremely dangerous;

- Use the visor to reduce glare;

- Drive with sunglasses.

#### 4.6 Penalty of Violations

If the drivers fails in providing and/or comply with the conditions or specification or rules and regulations set forth here and / or under all applicable laws, OWNER's specifications, EIA, Contractor's plans, procedures, law, and regulations, he shall be punished as follows:



	TRAFFIC CONTROL MANAGEMENT PLAN	Hin Kong Power Plant Natural Gas Transmission Pipeline Project	
		Document No.	PL-X- 1906.03-010-002
		Rev. <b>B</b>	Page 23 of 38


Violations	Offense Frequency & Penalties		
	1st	2nd	3rd
20% over speed	Warning.	Warning.	Dismissed
50% over speed	Warning.	Dismissed	-
Failure to use seatbelt	Warning.	Warning.	Dismissed
Driving with using mobile	Warning.	Warning.	Dismissed
Unsafe driving act*	Warning.	Warning.	Dismissed
Alcohol Driving	Dismissed		
Illegal Drug Driving	Dismissed-		

#### 4.7 Parking

##### 4.7.1 Pedestrians

Site planning is required to provide safe pedestrian access around, and when necessary, through construction sites.

- The public must be prevented from entering the worksite.
- Walkways or access lanes are to be kept clear at all times and not used for the storage of materials or be cluttered with rubbish.
- Short cuts by climbing over pipes, steel structures or by walking through unsafe areas are forbidden.
- Do not enter barricaded or roped restricted areas or other contractor's areas without permission.
- Sufficient fencing, barricading and security will be provided to keep the public out of construction zones.
- Always walk, never run;
- Use walkways where provided, watch for vehicular traffic and avoid shortcuts;
- Avoid unsafe practices, such as reading a newspaper, reading mobile, etc. while walking, or obstructing your vision with umbrellas or rain coats during heavy raining.

	TRAFFIC CONTROL MANAGEMENT PLAN	Hin Kong Power Plant Natural Gas Transmission Pipeline Project	
		Document No.	PL-X- 1906.03-010-002
		Rev. <b>B</b>	Page 24 of 38

##### 4.7.2 Drivers

- Always fasten the seat belts while operating a vehicle and insist on passengers using their seat belts/harness;
- Always enter and leave the parking lots in accordance with established traffic patterns;
- Use designated personnel unloading areas only;
- Enter and leave the parking lot at a slow rate of speed unless otherwise posted;
- Keep the vehicle under control at all times and be alert for pedestrians;
- Use the headlights while entering and exiting the parking lots during times of low visibility;
- Be considerate and courteous to fellow drivers;
- Avoid undue acceleration where there may be a chance of flying gravel;
- Employees shall not park in the designated reserved spaces for visitors;
- Park in authorized spaces only;
- Always look before reversing;
- Loading and unloading of passengers should not take place in front of the employee entrance gates, parking lot entrances or any point where such operation can cause an obstruction to vehicular or pedestrian traffic.

#### 4.8 Traffic Safety for Work Zone

Employees such as emergency responders, clean-up, utility, demolition, construction, and others in work zone where there are moving vehicles and traffic are exposed to being struck-by moving vehicles. Sites are used to move traffic in an approved direction and are typically identified by signs, cones, and barriers.

##### 4.8.1 Signs

Standard highway signs for information, speed limits, and sites will assist drivers in identifying, in designated traffic paths, such directives as: EVACUATION ROUTE; DO NOT ENTER; CONSTRUCTION AHEAD 1,000 M; REDUCED SPEED;. Using standard highway signs for internal construction worksite traffic control will assist workers in recognizing the route they are to use at the work zone. For the actual construction activity, what kinds of sign need be to use during construction phase after discussing with DOH, HKPPL, and **Contractor** together. (From the Appendix A, and B) which was shown the example of traffic control for HDD construction site



	TRAFFIC CONTROL MANAGEMENT PLAN	Hin Kong Power Plant Natural Gas Transmission Pipeline Project	
		Document No.	PL-X- 1906.03-010-002
		Rev. <b>B</b>	Page 25 of 38

#### 4.8.2 Traffic Control Devices

Standard traffic control devices, signals, and message boards will instruct drivers to follow a path away from where work is being done. The DOH in charge will determine the approved traffic control devices such as cones, barrels, barricades, and delineator posts that will be used as part of the traffic control plan **Contractor** shall follow the regulations and these standard devices should also be used inside the work zone.

#### 4.8.3 Work Zone Protection

Various styles of containment fences, water barriers, cones, are available to physically separate the work area and the travelled way and designed to resist penetration of an out-of control vehicle. The containment fences shall be used as an appropriate control measure in a situation where the separation between workers and traffic is large enough and the vehicle speed is low enough to provide a safe worksite.

The barriers installed at a worksite should need to be agreed by negotiation with the coordinating road authority.

#### 4.8.4 Flagging

In areas of traffic movement, this personal protective equipment will make the worker visible, so that the worker can be seen from any direction, and make the worker stand out from the background. Drivers should be warned in advance with signs that there will be a flagman /signalmen ahead at both side of the road. Flagmen/signalmen must be properly trained and strictly comply with traffic laws and regulations imposed by the authority in charge. Flagmen/signalmen shall be stand by at entry - exit point of construction area at all operating time.

#### 4.8.5 Lighting


The work zone on the road shall be fully equipped with lights at night according to Thailand Authorities requirements and all flash sign at the approaches to a night area shall be clearly visible to road users.

Barricades, blinkers, of flares, warning sign and/or temporary fencing shall be erected on each side of the road or railroad before excavation commences.

#### 4.8.6 Pedestrians

Work zone is required to provide safe pedestrian access around in the situation of necessary throughout the construction sites.



	TRAFFIC CONTROL MANAGEMENT PLAN	Hin Kong Power Plant Natural Gas Transmission Pipeline Project	
		Document No.	PL-X- 1906.03-010-002
		Rev. <b>B</b>	Page 26 of 38

The public must be prevented from entering the worksite, where at all possible;

- Walkway or access lanes are to be kept clear at all times and not used for the material storage or be cluttered with rubbish;
- Short cuts by climbing over pipes, barriers or by walking through unsafe areas are forbidden;
- Do not enter barricaded or roped restricted areas or other areas without permission;
- Safety warning sign and night lighting should be in place for warning people not to enter to the work sites.

#### 4.9 Disturbance to Community/Public Roads

**Contractor** and his subcontractor shall obtain relevant permits from Thailand Authorities, such as RID, DOH, DOR and SDAO, highway police (if required) etc., before commencement of construction work and comply with the OWNER, EIA requirement during the project activities.

- Construction work on or closing public roads shall carefully planned and carried out to minimize the impact of community and Public;
- Avoid transportation of construction materials during rush hours on crowded roads;
- Routes for construction trucks will be planned to avoid traffic problems. Ask assistance to traffic police if necessary;
- Community shall be informed about the construction activities one week advance;
- Warning notices or signs shall be clearly visible both during daytime and nighttime;
- Provide Flashing light day time and nighttime
- Road surface shall be restored in good condition immediately if construction activities cause damages;
- If open cut is required on the road, a detour or steel sheet shall be provided to reduce obstruction to transportation. Pipe backfilling and road restoration shall be completed as fast as possible to reduce traffic problem;
- All personnel are to be trained on safety regulations and practices to be followed at the beginning of the work;
- Barriers, fences shall be provide for nearby community, where locals throughout the work zone;
- The public roads must be kept clean and free from construction debris;





	<b>Hin Kong Power Plant Natural Gas Transmission Pipeline Project</b>	
	Document No.	PL-X- 1906.03-010-002
	Rev. <b>B</b>	Page 27 of 38

- Detours will be provided and well identified with signs.

#### 4.10 Accidents

If an accident occurs the following procedures are to be carries out:

- Make this site secure by preventing further accidents;
- Notify the local emergency services and police;
- Report the accident to the site supervisor for investigation by the Safety Supervisor;
- Safety Supervisor and or Site Supervisor will carried out an investigation of the accident and complete an accident report.

#### 4.11 Complaints Management

**Contractor** shall establish a complaint call which shall be maintained for the duration of the whole project activities. The contract shall provide the community with a mechanism by which to raise any concerns in related the activities, including the traffic control management. CR department shall be responsible for the implementation of the complains management process and will ensure a timely initial response to any complaints managements received and then, as appropriate, will provide a more detailed response outlining any complaint investigation findings and corrective actions to be implemented.

#### 4.12 Equipment and Material transportation

**Contractor** shall establish a plan during mobilize equipment or material during project period.

**Contractor** shall follow Thailand traffic regulation or law during transportation.

### 5 INSPECTION AND MONITORING

#### 5.1 Inspection


**Contractor** Administration Department shall undertake three main types of inspection:

- Pre-start and pre-closedown inspections of transportation conducted by driver and administration officer;
- Weekly inspections and training conducted by administration officer;
- Random inspection conducted by safety officer.

Any non-conformances shall be recorded according to SHE Monitoring Procedure and will remain open until the issue has been resolved.

#### 5.2 Monitoring

Traffic monitoring during the project shall be undertaken generally in accordance with the SHE Monitoring Procedure ( PR-X-1906.03-010-001 ). Monitoring shall include daily pre - start and pre-

	<b>Hin Kong Power Plant Natural Gas Transmission Pipeline Project</b>	
	Document No.	PL-X- 1906.03-010-002
	Rev. <b>B</b>	Page 28 of 38

#### TRAFFIC CONTROL MANAGEMENT PLAN

closedown visual inspections of vehicles to ensure vehicles are maintained in good working order and in accordance with manufacturer specifications.

In the event that a traffic related incident occurs, all actions necessary shall be taken to manage the accident. Any learning and finding from the incident or non-conformance shall be incorporated into this plan to address any potential future occurrences.

The Traffic Control Management Plan shall be reviewed and keep continual improvement at the incidents, good international practices, and any change in Thailand laws, regulations, OWNER's regulations, procedures and other party requirements.

### 6 REFERENCE DOCUMENTS


- PL-X-1906.03-010-001 SHE Management Plan;
- PR-X-1906.03-010-001 Emergency Response Procedure
- PR-X-1906.03-010-009 Community Relation Management Procedure
- PR-X-1906.03-010-011 Complaints Management Procedure
- Traffic control regulation by Department of Highway


### 7 APPENDIX


APPENDIX A: TRAFFIC CONTROL DEVICES FOR CONSTRUCTION-1

APPENDIX B: TRAFFIC CONTROL DEVICES FOR CONSTRUCTION-2


APPENDIX C: **DOH TRAFFIC CONTROL DEVICES FOR CONSTRUCTION-3**

	Hin Kong Power Plant Natural Gas Transmission Pipeline Project	
	Document No.	PL-X- 1906.03-010-002
	Rev. <b>B</b>	Page 29 of 38


	TRAFFIC CONTROL MANAGEMENT PLAN	
	Document No.	PL-X- 1906.03-010-002
	Rev. <b>B</b>	Page 30 of 38




7.1 APPENDIX-A:TRAFFIC CONTROL DEVICES FOR CONSTRUCTION-1

	TRAFFIC CONTROL MANAGEMENT PLAN		Hin Kong Power Plant Natural Gas Transmission Pipeline Project	
	Document No.	PL-X- 1906.03-010-002		
	Rev.	B	Page 31 of 38	


Traffic Sign 3




Traffic Sign 3




Traffic Sign 4




	TRAFFIC CONTROL MANAGEMENT PLAN		Hin Kong Power Plant Natural Gas Transmission Pipeline Project	
	Document No.	PL-X- 1906.03-010-002		
	Rev.	B	Page 32 of 38	


Traffic Sign 5





Traffic Sign 6





	<b>Hin Kong Power Plant Natural Gas Transmission Pipeline Project</b>	
	Document No.	PL-X- 1906.03-010-002
	Rev. <b>B</b>	Page 33 of 38





	<b>Hin Kong Power Plant Natural Gas Transmission Pipeline Project</b>	
	Document No.	PL-X- 1906.03-010-002
	Rev. <b>B</b>	Page 34 of 38

TRAFFIC CONTROL MANAGEMENT PLAN


Traffic devices



	Hin Kong Power Plant Natural Gas Transmission Pipeline Project	
	Document No.	PL-X- 1906.03-010-002
	Rev. <b>B</b>	Page 35 of 38

	TRAFFIC CONTROL MANAGEMENT PLAN	
	Document No.	PL-X- 1906.03-010-002
	Rev. <b>B</b>	Page 35 of 38

Typical Traffic control as per DOH standard for HDD



7.2 APPENDIX B: TRAFFIC CONTROL DEVICES FOR CONSTRUCTION 2



1.0 Project Profile

Project View




3.0 Construction Plan

Sequence of Construction


In order to construct pipeline smoothly, the whole route along SAO road preliminary was proposed to be divided into eight (8) segments. And the sequence of construction would be from ① to ⑦ then ⑧, and the two ends of ① & ⑦ would be the final tie-in when crossing construction completed.

- ① 4.5m
- ② 2.5m
- ③ 2.5m
- ④ 2.5m
- ⑤ 4m
- ⑥ 2.5m
- ⑦ 4.5m



3.0 Construction Plan

Traffic Control




Detour as indicated in Blue would be required to mitigate the traffic mobbing.

- Detour
- Pipeline Route

3.0 Construction Plan

Sequence of Construction





### 3.0 Construction Plan

Segment 1 (KP32+138-KP32+172, length 34m) Duration 4 Days



### 3.0 Construction Plan

Detour/bypass road



### 3.0 Construction Plan

Power plant construction and commuter route



### 3.0 Construction Plan

Segment 2 (KP32+063-KP32+138, length 65m) Duration 4 Days






3.0 Construction Plan

Detour/bypass road



3.0 Construction Plan

Detour/bypass road



3.0 Construction Plan

Segment 3 (KP32+001-KP32+063, length 62m) Duration 4 Days



3.0 Construction Plan


Segment 4 (KP31+927-KP32+001, length 74m) Duration 5 Days





3.0 Construction Plan

Detour/bypass road



3.0 Construction Plan

Detour/bypass road




3.0 Construction Plan

Segment 5 (KP31+817-KP31+927, length 110m) Duration 6 Days



3.0 Construction Plan


Segment 6 (KP31+621-KP31+817, length 161m) Duration 7 Days





3.0 Construction Plan

Detour/bypass road



3.0 Construction Plan

Segment 7 (KP31+599-KP31+621, length 21m) Duration 7 Days tentative tie in plan 15 Nov to 21 Nov




3.0 Construction Plan

HDD Schematic Diagram , HDD construction plan from 15 Oct to 15 Nov



3.0 Construction Plan

Detour/bypass road





3.0 Construction Plan

tentative tie in plan 22 Nov to 28 Nov  
Segment 0 (part A and part B)(KP32+172-KP32+272, length 100m) Duration 7 Days



3.0 Construction Plan

Detour/bypass road during part A construction, walkway



3.0 Construction Plan

Detour/bypass road during part A construction



3.0 Construction Plan


Detour/bypass road during part B construction



3.0 Construction Plan

Traffic Control

Typical Traffic Control for Road Open-cut from KP31+650 to KP32+225





รายงานผลการปฏิบัติตามมาตรการป้องกันและแก้ไขผลกระทบสิ่งแวดล้อม  
และมาตรการติดตามตรวจสอบผลกระทบสิ่งแวดล้อม (ระยะก่อสร้าง)

โครงการก่อสร้างก๊าซธรรมชาติจากท่อส่งก๊าซธรรมชาติ RRPP ไปยังโรงไฟฟ้าหินกอง

ฉบับที่ 3 ระหว่างเดือนมกราคมถึงเดือนมิถุนายน พ.ศ. 2566

ภาคผนวก 2-5

ตัวอย่างเอกสารเกี่ยวกับการทำงานและความปลอดภัย

กรกฎาคม 2566

รายงานผลการปฏิบัติตามมาตรการป้องกันและแก้ไขผลกระทบสิ่งแวดล้อม  
และมาตรการติดตามตรวจสอบผลกระทบสิ่งแวดล้อม (ระยะก่อสร้าง)  
โครงการก่อสร้างก๊าซธรรมชาติจากท่อส่งก๊าซธรรมชาติ RRPP ไปยังโรงไฟฟ้าหินกอง  
ฉบับที่ 3 ระหว่างเดือนมกราคมถึงเดือนมิถุนายน พ.ศ. 2566

ตัวอย่างเอกสารใบอนุญาตทำงาน

กรกฎาคม 2566



บริษัท เอ็นทิก จำกัด



SPECIFIC CONSTRUCTION WORK PERMIT

Requestor: [REDACTED] Company: CPPT Date: 23/01/2023 PTW No: PL-CPPT-HDD-082

1. DATE/TIME OF WORK	DATE: 23/01/2023 TO 29/01/2023	TIME: 7:00 TO 19:00
WORK LOCATION: HDD#17 KP0-337 to KP0-897	NUMBER OF WORKER 14 PERS.	

SPECIFIC TOOLS AND EQUIPMENTS TO BE USED: Excavator HITACHI PC200/HDD RIG GD-2200L/Mud Pump Goodeng 1800L/Water Truck/Generator 100KW 3 pics/Mud Mixing system/Mud Recycling system/Mud Tank 3 pics	THE SPECIFIC TYPE OF WORK: <input checked="" type="checkbox"/> General/Cold work <input type="checkbox"/> Hot work <input checked="" type="checkbox"/> Excavation work/Open-cut <input type="checkbox"/> Crane/Hiab truck lifting work <input type="checkbox"/> Working at height/Scaffolding work <input checked="" type="checkbox"/> Electrical work <input type="checkbox"/> Confined space entry <input type="checkbox"/> Work near/Under High Voltage/Power Line <input type="checkbox"/> Work over water/Near water <input checked="" type="checkbox"/> HDD/Boring work <input type="checkbox"/> Work at DOH/DRR/ROW <input type="checkbox"/> Road closure <input type="checkbox"/> Others
DETAILS OF WORK ACTIVITY: - 20" Reaming - 20" Clean hole	

2. PRECAUTIONS AND CHECKING: <input checked="" type="checkbox"/> 1. Work place barricading <input checked="" type="checkbox"/> 2. Lighting the system. <input checked="" type="checkbox"/> 3. Warning sign displayed. <input checked="" type="checkbox"/> 4. Electrical safety work preparation. (Such as grounding, guarding, etc.)	<input checked="" type="checkbox"/> 5. Lifting equipment/gear inspection and color coding. <input checked="" type="checkbox"/> 6. Fire extinguisher available. <input type="checkbox"/> 7. Attached lifting plan/study, lifting checklist. (If required) <input type="checkbox"/> 8. Attached MS & JSEA <input type="checkbox"/> 9. Others
---	--

3. PERSONAL PROTECTIVE EQUIPMENT MUST BE WORN SUITABLY TO THE WORK AS FOLLOWS: <input checked="" type="checkbox"/> Safety helmet <input type="checkbox"/> Face shield <input type="checkbox"/> Respirator <input type="checkbox"/> Rubber gloves <input type="checkbox"/> Safety harness <input checked="" type="checkbox"/> Safety glasses <input type="checkbox"/> Welding hood <input checked="" type="checkbox"/> Cotton gloves <input type="checkbox"/> Rubber boot <input checked="" type="checkbox"/> Reflective vest <input checked="" type="checkbox"/> Safety shoes <input checked="" type="checkbox"/> Dust mask <input type="checkbox"/> Leather gloves <input type="checkbox"/> Ear muffle/plug <input checked="" type="checkbox"/> Others Tag line
---

4. TRAFFIC SIGNAGES MUST BE INSTALL BEFORE THE WORK AS FOLLOWS: <input type="checkbox"/> Traffic sign for close shoulder lane <input checked="" type="checkbox"/> Barricade area <input checked="" type="checkbox"/> Warning sign <input type="checkbox"/> Cones <input type="checkbox"/> Traffic sign for close 1 lane <input checked="" type="checkbox"/> Flash light <input type="checkbox"/> Flag man <input type="checkbox"/> Others
---

5. I HAD FULLY UNDERSTOOD AND EXPLAINED TO WORKERS TO STRICTLY COMPLY WITH THE REQUIREMENTS	6. THE ABOVE ITEMS HAD BEEN CHECKED AND CONSIDERED SAFETY TO WORK.
---	--

SUPERVISOR: [REDACTED]	CPPT SUPERVISOR: [REDACTED]	Signature
CM: [REDACTED]	CPPT CM: [REDACTED]	Signature
HSE: [REDACTED]	CPPT HSE: [REDACTED]	Signature

Manpower list/รายชื่อผู้ปฏิบัติงาน

No.	Name & Surname	Position	Remarks	No.	Name & Surname	Position	Remarks
1	[REDACTED]	Foreman		21			
2		Driller		22			
3		Mud man		23			
4		Translator		24			
5		Safety Officer		25			
6		Excavator Driver		26			
7		Worker		27			
8		Worker		28			
9		Worker		29			
10		Worker		30			
11		Worker		31			
12		Suction truck driver	Frac - Out Emergency Team	32			
13		Water truck driver		33			
14		Engineer		34			
15				35			
16				36			
17				37			
18				38			
19				39			
20				40			

Additional work location/scope list/รายการเพิ่มเติมพื้นที่/ขอบเขตการทำงาน

No.	Work location/scope description	Work start Date	Requestor Signature	CPPT Approved	Remarks

Additional comment/suggestion records/บันทึกข้อคิดเห็น/ข้อเสนอแนะเพิ่มเติม

No.	Additional comment/suggestion description	Commenters



**PTT-TSO**  
**ระบบท่องเที่ยววิถีธรรมชาติ**

ใบอนุญาตทำงานร้อน  
(HOT WORK PERMIT)

## HOT

สำหรับการใช้งานกับท่อฯ บนบกเท่านั้น

วันที่ปฏิบัติงาน: 26 มกราคม 2566 เวลาเริ่มต้น: 08:00 น. เวลาสิ้นสุด: 08:00 น.  
พื้นที่ขอონภาดทำงาน: พื้นที่ระบบท่อเขต 5

### รายละเอียดงานที่เกี่ยวข้อง

สถานที่ (ระบุให้ชัดเจน): Sheet pilling at HKP KP0+153 to KP0+401

**เครื่องจักรหรืออุปกรณ์ที่จะปฏิบัติงาน: Excavator ,**

ประเภทของเครื่องมือหรืออุปกรณ์ที่ใช้โดยไม้ต้องไม้ในตรวจสอบภาพ : Hand tool

**รายละเอียดของงาน:** Sheet pilling at HKP KP0+153 to KP0+401

Job Type: Construction/Modification (with MOC)

ใบอนุญาตอื่น ที่ต้องร่วมกัน เพื่อประกอบการปฏิบัติงาน (กรอกโดยผู้ขออนุญาต)

<input type="checkbox"/> ทางหน้า	<input checked="" type="checkbox"/> ทางตอนบน	23-EX-10846	<input type="checkbox"/> ฉบับสี	<input type="checkbox"/> ทาง Software
<input checked="" type="checkbox"/> ทางนอก	<input type="checkbox"/> ทางขึ้นสูง	23-HT-47788	<input type="checkbox"/> ต่/ลงหนังสืองาน	<input type="checkbox"/> ทางนั้น
<input type="checkbox"/> ทางในชั้นภาค	<input type="checkbox"/> ใช้รถรับ		<input type="checkbox"/> ทางไปท่า	

### Other Detail

MOC-IN-092-2021 (โครงการ TPA-EXT-N2I-002) โครงการฟอสฟอรัสจากฟอสเฟตธรรมชาติ RPPF ไปยังโครงการโรงไฟฟ้าหนอง อ.เมืองราชบุรี จ.ราชบุรี.

ลงนามใบอนุญาตทำงาน/ขอต่ออายุ/ปิดงาน

ข้าพเจ้าทำางในงานนี้ปฏิบัติงานมาตั้งแต่ วันที่ 26 มีนาคม 2566

ข้าพเจ้าได้ตรวจสอบรายการข้างต้นด้วยตนเอง และพิจารณาเห็นว่าปลอดภัยเพียงพอที่จะปฏิบัติงานได้

ก่อนเลิกงาน ข้าพเจ้าได้จัดทำสถานที่ทำงานให้มีความปลอดภัย  
หรือมีการเปลี่ยนแปลงพื้นที่เพิ่มเติมแล้ว

สถานที่งาน [ / ] แล้วเสร็จ [ ] ไม่แล้วเสร็จ [ ] ยกเลิก

หมายเหตุ \_\_\_\_\_

ลงชื่อ \_\_\_\_\_ ผู้มอบอนุญาต

ลงชื่อ \_\_\_\_\_ ผู้ตรวจสอบและรายงาน

วันที่ \_\_\_\_\_

ต้องสวมใส่อุปกรณ์คุ้มครองความปลอดภัยส่วนบุคคล ดังนี้ (กรอกโดยผู้สังเกต และผู้ตรวจสอบ)

รายละเอียด	มี	ไม่มี	หมายเหตุ
ป้องกันสัตว์รบกวน	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
ป้องกันน้ำ	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
ป้องกันดิน	<input type="checkbox"/>	<input type="checkbox"/>	
เครื่องระงับแมลง	<input type="checkbox"/>	<input type="checkbox"/>	
ชุดป้องกัน / สารเคมี	<input type="checkbox"/>	<input type="checkbox"/>	
อุปกรณ์ / ภาชนะ	<input type="checkbox"/>	<input type="checkbox"/>	
รองเท้าบูต	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
หมวก	<input type="checkbox"/>	<input type="checkbox"/>	
ถุงมือ / เข็มขัดรัด	<input type="checkbox"/>	<input type="checkbox"/>	
อื่นๆ	<input type="checkbox"/>	<input type="checkbox"/>	

คำเตือน: ต้องติดแสดงใบอนุญาตฉบับนี้ให้เห็นเด่นชัดในจุดที่ทำงาน



SPECIFIC CONSTRUCTION WORK PERMIT

Requestor: [REDACTED] Company: CPPT Date: 26/12/2022 PTW No: PL-CPPT-HDD-076

1. DATE/TIME OF WORK DATE: 26/12/2022 TO 01/01/2023 TIME: 7:00 TO 19:00

WORK LOCATION: HDD#13 KP28+440 to KP29+120  
NUMBER OF WORKER 12 PERS.

SPECIFIC TOOLS AND EQUIPMENTS TO BE USED:  
Excavator SANY215/HDD Rig GOODENG/Mud Pump  
Goodeng 2500L/Water Truck/Generator 200KW /Mud Mixing  
system/Mud Recycling system/Mud Tank 2 pcs

DETAILS OF WORK ACTIVITY:  
~.30" Reaming  
~.36" Reaming  
THE SPECIFIC TYPE OF WORK:  
☒ General/Cold work  
☐ Hot work  
☒ Excavation work/Open-cut  
☐ Crane/Hiab truck lifting work  
☐ Working at height/ Scaffolding work  
☐ Electrical work  
☐ Confined space entry  
☐ Work near/Under High Voltage/Power Line  
☐ Work over water/Near water  
☐ HDD/Boring work  
☒ Work at DOH/DRR/ROW  
☐ Road closure  
☐ Others

2. PRECAUTIONS AND CHECKING:  
☒ 1. Work place barricading  
☒ 2. Lighting the system.  
☒ 3. Warning sign displayed.  
☒ 4. Electrical safety work preparation.  
(Such as grounding, guarding, etc.)  
☒ 5. Lifting equipment/gear inspection and color coding.  
☒ 6. Fire extinguisher available.  
☐ 7. Attached lifting plan/study, lifting checklist. (If required)  
☐ 8. Attached MS & JSEA  
☐ 9. Others

3. PERSONAL PROTECTIVE EQUIPMENT MUST BE WORN SUITABLY TO THE WORK AS FOLLOWINGS:  
☒ Safety helmet ☐ Face shield ☐ Respirator ☐ Rubber gloves ☐ Safety harness  
☒ Safety glasses ☐ Welding hood ☒ Cotton gloves ☐ Rubber boot ☒ Reflective vest  
☒ Safety shoes ☒ Dust mask ☐ Leather gloves ☐ Ear muff/plug ☒ Others Tag line

4. TRAFFIC SIGNAGES MUST BE INSTALL BEFORE THE WORK AS FOLLOWINGS:  
☐ Traffic sign for close shoulder lane ☒ Barricade area ☒ Warning sign ☐ Cones  
☐ Traffic sign for close 1 lane ☒ Flash light ☐ Flag man ☐ Others

5. I HAD FULLY UNDERSTOOD AND EXPLAINED TO WORKERS TO STRICTLY COMPLY WITH THE REQUIREMENTS

6. THE ABOVE ITEMS HAD BEEN CHECKED AND CONSIDERED SAFETY TO WORK.

SUPERVISOR:	[REDACTED]	Signature	CPPT SUPERVISOR:	[REDACTED]	Signature
CM:	[REDACTED]	Signature	CPPT CM:	[REDACTED]	Signature
HSE:	[REDACTED]	Signature	CPPT HSE:	[REDACTED]	Signature

Manpower list/รายชื่อผู้ปฏิบัติงาน

No.	Name & Surname	Position	Remarks	No.	Name & Surname	Position	Remarks
1	[REDACTED]	HDD Supervisor		21			
2	[REDACTED]	Foreman		22			
3	[REDACTED]	Driller		23			
4	[REDACTED]	HDD Engineer		24			
5	[REDACTED]	HDD Engineer		25			
6	[REDACTED]	HSE Officer		26			
7	[REDACTED]	Worker		27			
8	[REDACTED]	Worker		28			
9	[REDACTED]	Worker		29			
10	[REDACTED]	Excavator Driver		30			
11	[REDACTED]	Mobile Crane Driver		31			
12	[REDACTED]	Translator		32			
13	[REDACTED]			33			
14	[REDACTED]			34			
15	[REDACTED]			35			
16	[REDACTED]			36			
17	[REDACTED]			37			
18	[REDACTED]			38			
19	[REDACTED]			39			
20	[REDACTED]			40			

Additional work location/scope list/รายการเพิ่มเติมพื้นที่/ขอบเขตการทำงาน

No.	Work location/scope description	Work start Date	Requestor Signature	CPPT Approved	Remarks

Additional comment/suggestion records/บันทึกข้อคิดเห็น/ข้อเสนอแนะเพิ่มเติม

No.	Additional comment/suggestion description	Commenters



SPECIFIC CONSTRUCTION WORK PERMIT

Requestor: [redacted] Company: CPPT Date: 04/02/2023 PTW No: PL-CPPT-HDD-089

1. DATE/TIME OF WORK	DATE: 06/02/2023 TO 12/02/2023	TIME: 7:00 TO 19:00
WORK LOCATION: HDD#1 KP4+200 to KP5+180	NUMBER OF WORKER 26 PERS.	
SPECIFIC TOOLS AND EQUIPMENTS TO BE USED: Excavator XCMG PC135/HDD Rig XCMG360T/Mud Pump Goodeng 2500L/Water Truck/Generator 200KW/Mud Mixing system/Mud Recycling system/Mud Tank 3 pcs		
THE SPECIFIC TYPE OF WORK: <input checked="" type="checkbox"/> General/Cold work <input type="checkbox"/> Hot work <input checked="" type="checkbox"/> Excavation work/Open-cut <input type="checkbox"/> Crane/Hiab truck lifting work <input type="checkbox"/> Working at height/Scaffolding work <input checked="" type="checkbox"/> Electrical work <input type="checkbox"/> Confined space entry <input type="checkbox"/> Work near/Under High Voltage/Power Line <input type="checkbox"/> Work over water/Near water <input checked="" type="checkbox"/> HDD/Boring work <input type="checkbox"/> Work at DOH/DRR/ROW <input type="checkbox"/> Road closure <input type="checkbox"/> Others		
DETAILS OF WORK ACTIVITY: - 30" Reaming - 36" Reaming		

2. PRECAUTIONS AND CHECKING: <input checked="" type="checkbox"/> 1. Work place barricading <input checked="" type="checkbox"/> 2. Lighting the system. <input checked="" type="checkbox"/> 3. Warning sign displayed. <input checked="" type="checkbox"/> 4. Electrical safety work preparation. (Such as grounding, guarding, etc.)			<input checked="" type="checkbox"/> 5. Lifting equipment/gear inspection and color coding. <input checked="" type="checkbox"/> 6. Fire extinguisher available. <input type="checkbox"/> 7. Attached lifting plan/study, lifting checklist. (If required) <input type="checkbox"/> 8. Attached MS & JSEA <input type="checkbox"/> 9. Others		
3. PERSONAL PROTECTIVE EQUIPMENT MUST BE WORN SUITABLY TO THE WORK AS FOLLOWINGS: <input checked="" type="checkbox"/> Safety helmet <input type="checkbox"/> Face shield <input type="checkbox"/> Respirator <input type="checkbox"/> Rubber gloves <input type="checkbox"/> Safety harness <input checked="" type="checkbox"/> Safety glasses <input type="checkbox"/> Welding hood <input checked="" type="checkbox"/> Cotton gloves <input type="checkbox"/> Rubber boot <input checked="" type="checkbox"/> Reflective vest <input checked="" type="checkbox"/> Safety shoes <input checked="" type="checkbox"/> Dust mask <input type="checkbox"/> Leather gloves <input type="checkbox"/> Ear muff/plug <input checked="" type="checkbox"/> Others Tag line			4. TRAFFIC SIGNAGES MUST BE INSTALL BEFORE THE WORK AS FOLLOWINGS: <input type="checkbox"/> Traffic sign for close shoulder lane <input checked="" type="checkbox"/> Barricade area <input checked="" type="checkbox"/> Warning sign <input type="checkbox"/> Cones <input type="checkbox"/> Traffic sign for close 1 lane <input checked="" type="checkbox"/> Flash light <input type="checkbox"/> Flag man		
5. I HAD FULLY UNDERSTOOD AND EXPLAINED TO WORKERS TO STRICTLY COMPLY WITH THE REQUIREMENTS			6. THE ABOVE ITEMS HAD BEEN CHECKED AND CONSIDERED SAFETY TO WORK.		
SUPERVISOR:	Signature	CPPT SUPERVISOR:	Signature		
CM:	Signature	CPPT CM:	Signature		
HSE:	Signature	CPPT HSE:	Signature		

Manpower list/รายชื่อผู้ปฏิบัติงาน

No.	Name & Surname	Position	Remarks	No.	Name & Surname	Position	Remarks
1		Foreman		1		Foreman	
2		Driller		2		Driller	
3		Mud man		3		Mud man	
4		Translator		4		Translator	
5		Safety Officer		5		Safety Officer	
6		Worker		6		Worker	
7		Worker		7		Worker	
8		Worker		8		Worker	
9		Worker		9		Worker	
10		Worker		10		Worker	
11		Suction truck driver		11		Worker	
12		Water truck driver		12		Suction truck driver	
13		Worker		13		Water truck driver	
14				14			
15				15			
16				16			
17				17			
18				18			
19				19			
20				20			

Additional work location/scope list/รายการเพิ่มเติมพื้นที่/ขอบเขตการทำงาน

No.	Work location/scope description	Work start Date	Requestor Signature	CPPT Approved	Remarks

Additional comment/suggestion records/บันทึกข้อคิดเห็นข้อเสนอแนะเพิ่มเติม

No.	Additional comment/suggestion description	Commenters

SPECIFIC CONSTRUCTION WORK PERMIT

Requestor: [redacted] Company: CPPT Date: 11/02/2023 PTW No: PL-CPPT-HDD-093

1. DATE/TIME OF WORK	DATE: 13/02/2023 TO 19/02/2023	TIME: 7:00 TO 19:00
WORK LOCATION: HDD#06 KP12+230 to KP12+920	NUMBER OF WORKER 12 PERS.	

<b>SPECIFIC TOOLS AND EQUIPMENTS TO BE USED:</b> Excavator SANY215/HDD Rig GOODENG220T/Mud Pump Goodeng 2500L/Water Truck/Generator 200KW /Mud Mixing system/Mud Recycling system/Mud Tank 2 pcs	<b>THE SPECIFIC TYPE OF WORK:</b> <input checked="" type="checkbox"/> General/Cold work <input type="checkbox"/> Hot work <input checked="" type="checkbox"/> Excavation work/Open-cut <input type="checkbox"/> Crane/Hiab truck lifting work <input type="checkbox"/> Working at height/ Scaffolding work <input type="checkbox"/> Electrical work <input type="checkbox"/> Confined space entry <input type="checkbox"/> Work near/Under High Voltage/Power Line <input type="checkbox"/> Work over water/Near water <input type="checkbox"/> HDD/Boring work <input checked="" type="checkbox"/> Work at DOH/DRR/ROW <input type="checkbox"/> Road closure <input type="checkbox"/> Others
<b>DETAILS OF WORK ACTIVITY:</b> Mainline drill 20" Reaming	

**2. PRECAUTIONS AND CHECKING:**

☒ 1. Work place barricading

☒ 2. Lighting the system.

☒ 3. Warning sign displayed.

☒ 4. Electrical safety work preparation.  
(Such as grounding, guarding, etc.)

☒ 5. Lifting equipment/gear inspection and color coding.

☒ 6. Fire extinguisher available.

☐ 7. Attached lifting plan/study, lifting checklist. (If required)

☐ 8. Attached MS & JSEA

☐ 9. Others

**3. PERSONAL PROTECTIVE EQUIPMENT MUST BE WORN SUITABLY TO THE WORK AS FOLLOWINGS:**

☒ Safety helmet ☐ Face shield ☐ Respirator ☐ Rubber gloves ☐ Safety harness

☒ Safety glasses ☐ Welding hood ☒ Cotton gloves ☐ Rubber boot ☒ Reflective vest

☒ Safety shoes ☒ Dust mask ☐ Leather gloves ☐ Ear muffle/plug ☒ Others Tag line

**4. TRAFFIC SIGNAGES MUST BE INSTALL BEFORE THE WORK AS FOLLOWINGS:**

☐ Traffic sign for close shoulder lane ☒ Barricade area ☒ Warning sign ☐ Cones

☐ Traffic sign for close 1 lane ☒ Flash light ☐ Flag man ☐ Others

**5. I HAD FULLY UNDERSTOOD AND EXPLAINED TO WORKERS TO STRICTLY COMPLY WITH THE REQUIREMENTS**

<b>SUPERVISOR:</b>	Signature	<b>CPPT SUPERVISOR:</b>	Signature
<b>CM:</b>	Signature	<b>CPPT CM:</b>	Signature
<b>HSE:</b>	Signature	<b>CPPT HSE:</b>	Signature

Manpower list/รายชื่อผู้ปฏิบัติงาน

No.	Name & Surname	Position	Remarks	No.	Name & Surname	Position	Remarks
1		HDD Supervisor		21			
2		Foreman		22			
3		Driller		23			
4		HDD Engineer		24			
5		HDD Engineer		25			
6		HSE Officer		26			
7		Worker		27			
8		Worker		28			
9		Worker		29			
10		Excavator Driver		30			
11		Mobile Crane Driver		31			
12		Translator		32			
13				33			
14				34			
15				35			
16				36			
17				37			
18				38			
19				39			
20				40			

Additional work location/scope list/รายการเพิ่มเติมพื้นที่/ขอบเขตการทำงาน

No.	Work location/scope description	Work start Date	Requestor Signature	CPPT Approved	Remarks

Additional comment/suggestion records/บันทึกข้อคิดเห็น/ข้อเสนอแนะเพิ่มเติม

No.	Additional comment/suggestion description	Commenters

SPECIFIC CONSTRUCTION WORK PERMIT

Requestor: [redacted] Company: CPPT Date: 21/02/2023 PTW No: PL-CPPT-HDD-094

1. DATE/TIME OF WORK	DATE: 21/02/2023 TO 26/02/2023	TIME: 7:00 TO 19:00
WORK LOCATION:	HDD#17 KP0-337 to KP0+897	
	NUMBER OF WORKER 14 PERS.	

SPECIFIC TOOLS AND EQUIPMENTS TO BE USED:  
Excavator, HITACHI PC200/HDD RIG GD-2200L/Mud Pump,  
Goodeng, 1800L/Water Truck/Generator 100KW, 3 pics/Mud Mixing  
system/Mud Recycling system/Mud Tank 3 pics

THE SPECIFIC TYPE OF WORK:  
☒ General/Cold work  
☐ Hot work  
☒ Excavation work/Open-cut  
☐ Crane/Hiab truck lifting work  
☐ Working at height/ Scaffolding work  
☒ Electrical work  
☐ Confined space entry  
☐ Work near/Under High Voltage/Power Line  
☐ Work over water/Near water  
☒ HDD/Boring work  
☐ Work at DOH/DRR/ROW  
☐ Road closure  
☐ Others

DETAILS OF WORK ACTIVITY:  
- CDD/Equipment demobilization

2. PRECAUTIONS AND CHECKING:  
☒ 1. Work place barricading  
☒ 2. Lighting the system.  
☒ 3. Warning sign displayed.  
☒ 4. Electrical safety work preparation.  
(Such as grounding, guarding, etc.)  
☒ 5. Lifting equipment/gear inspection and color coding.  
☒ 6. Fire extinguisher available.  
☐ 7. Attached lifting plan/study, lifting checklist. (If required)  
☐ 8. Attached MS & JSEA  
☐ 9. Others

3. PERSONAL PROTECTIVE EQUIPMENT MUST BE WORN SUITABLY TO THE WORK AS FOLLOWINGS:  
☒ Safety helmet ☐ Face shield ☐ Respirator ☐ Rubber gloves ☐ Safety harness  
☒ Safety glasses ☐ Welding hood ☒ Cotton gloves ☐ Rubber boot ☒ Reflective vest  
☒ Safety shoes ☒ Dust mask ☐ Leather gloves ☐ Ear muffle/plug ☒ Others Tag line

4. TRAFFIC SIGNAGES MUST BE INSTALL BEFORE THE WORK AS FOLLOWINGS:  
☐ Traffic sign for close shoulder lane ☒ Barricade area ☒ Warning sign ☒ Cones  
☐ Traffic sign for close 1 lane ☒ Flash light ☐ Flag man ☐ Others

5. I HAD FULLY UNDERSTOOD AND EXPLAINED TO WORKERS TO STRICTLY COMPLY WITH THE REQUIREMENTS

SUPERVISOR:	[redacted]	Signature	CPPT SUPERVISOR:	[redacted]	Signature
CM:	[redacted]	Signature	CPPT CM:	[redacted]	Signature
HSE:	[redacted]	Signature	CPPT HSE:	[redacted]	Signature

Manpower list/รายชื่อผู้ปฏิบัติงาน

No.	Name & Surname	Position	Remarks	No.	Name & Surname	Position	Remarks
1	[redacted]	Foreman		21			
2		Driller		22			
3		Mud man		23			
4		Translator		24			
5		Safety Officer		25			
6		Excavator Driver		26			
7		Worker		27			
8		Worker		28			
9		Worker		29			
10		Worker		30			
11		Worker		31			
12		Suction truck driver	Frac - Out Emergency Team	32			
13		Water truck driver		33			
14		Engineer		34			
15				35			
16				36			
17				37			
18				38			
19				39			
20				40			

Additional work location/scope list/รายการเพิ่มเติมพื้นที่/ขอบเขตการทำงาน

No.	Work location/scope description	Work start Date	Requestor Signature	CPPT Approved	Remarks

Additional comment/suggestion records/บันทึกข้อคิดเห็น/ข้อเสนอแนะเพิ่มเติม

No.	Additional comment/suggestion description	Commenters

SPECIFIC CONSTRUCTION WORK PERMIT

Requestor: [redacted] Company: CPPT Date: 27/02/2023 PTW No: PL-CPPT-HDD-098

1. DATE/TIME OF WORK	DATE: 27/02/2023 TO 05/03/2023	TIME: 7:00 TO 07:00 (Next day)
WORK LOCATION: HDD#06 KP12+230 to KP12+920	NUMBER OF WORKER 28 PERS.	

<b>SPECIFIC TOOLS AND EQUIPMENTS TO BE USED:</b> Excavator SANY215/HDD Rig GOODENG220T/Mud Pump Goodeng 2500L/Water Truck/Generator 200KW /Mud Mixing system/Mud Recycling system/Mud Tank 2 pcs	<b>THE SPECIFIC TYPE OF WORK:</b> <input checked="" type="checkbox"/> General/Cold work <input type="checkbox"/> Hot work <input checked="" type="checkbox"/> Excavation work/Open-cut <input type="checkbox"/> Crane/Hiab truck lifting work <input type="checkbox"/> Working at height/ Scaffolding work <input type="checkbox"/> Electrical work <input type="checkbox"/> Confined space entry <input type="checkbox"/> Work near/Under High Voltage/Power Line <input type="checkbox"/> Work over water/Near water <input type="checkbox"/> HDD/Boring work <input checked="" type="checkbox"/> Work at DOH/DRR/ROW <input type="checkbox"/> Road closure <input type="checkbox"/> Others
<b>DETAILS OF WORK ACTIVITY:</b> -20" Reaming / Clean hole -24" Reaming	

**2. PRECAUTIONS AND CHECKING:**

<input checked="" type="checkbox"/> 1. Work place barricading	<input checked="" type="checkbox"/> 5. Lifting equipment/gear inspection and color coding.
<input checked="" type="checkbox"/> 2. Lighting the system.	<input checked="" type="checkbox"/> 6. Fire extinguisher available.
<input checked="" type="checkbox"/> 3. Warning sign displayed.	<input type="checkbox"/> 7. Attached lifting plan/study, lifting checklist. (If required)
<input checked="" type="checkbox"/> 4. Electrical safety work preparation. (Such as grounding, guarding, etc.)	<input type="checkbox"/> 8. Attached MS & JSEA
	<input type="checkbox"/> 9. Others




**3. PERSONAL PROTECTIVE EQUIPMENT MUST BE WORN SUITABLY TO THE WORK AS FOLLOWINGS:**

<input checked="" type="checkbox"/> Safety helmet	<input type="checkbox"/> Face shield	<input type="checkbox"/> Respirator	<input checked="" type="checkbox"/> Rubber gloves	<input type="checkbox"/> Safety harness
<input checked="" type="checkbox"/> Safety glasses	<input type="checkbox"/> Welding hood	<input checked="" type="checkbox"/> Cotton gloves	<input type="checkbox"/> Rubber boot	<input checked="" type="checkbox"/> Reflective vest
<input checked="" type="checkbox"/> Safety shoes	<input checked="" type="checkbox"/> Dust mask	<input type="checkbox"/> Leather gloves	<input type="checkbox"/> Ear muf/plug	<input checked="" type="checkbox"/> Others Tag line

**4. TRAFFIC SIGNAGES MUST BE INSTALL BEFORE THE WORK AS FOLLOWINGS:**

<input type="checkbox"/> Traffic sign for close shoulder lane	<input checked="" type="checkbox"/> Barricade area	<input checked="" type="checkbox"/> Warning sign	<input checked="" type="checkbox"/> Cones
<input type="checkbox"/> Traffic sign for close 1 lane	<input checked="" type="checkbox"/> Flash light	<input checked="" type="checkbox"/> Flag man	<input type="checkbox"/> Others

**5. I HAD FULLY UNDERSTOOD AND EXPLAINED TO WORKERS TO STRICTLY COMPLY WITH THE REQUIREMENTS**

<b>SUPERVISOR:</b>		Signature
<b>CM:</b>		Signature
<b>HSE:</b>		Signature

Manpower list/รายชื่อผู้ปฏิบัติงาน

No.	Name & Surname	Position	Remarks	No.	Name & Surname	Position	Remarks
1		Foreman		21		Driller	
2		Driller		22		Mud man	
3		Mud man		23		Translator	
4		Translator		24		Safety Officer	
5		Safety Officer		25		Excavator Driver	
6		Excavator driver		26		Worker	
7		Worker		27		Worker	
8		Worker		28		Worker	
9		Worker		29		Worker	
10		Worker		30		Worker	
11		Worker		31		Suction truck driver	
12		Engineer		32		Water truck driver	
13		Suction truck driver		33		Engineer	
14		Water truck driver		34		Water truck driver	
15				35			
16				36			
17				37			
18				38			
19				39			
20				40			

Additional work location/scope list/รายการเพิ่มเติมพื้นที่/ขอบเขตการทำงาน

No.	Work location/scope description	Work start Date	Requestor Signature	CPPT Approved	Remarks

Additional comment/suggestion records/บันทึกข้อคิดเห็น/ข้อเสนอแนะเพิ่มเติม

No.	Additional comment/suggestion description	Commenters





ระบบท่อส่งก๊าซธรรมชาติ  
ใบอนุญาตขุดเจาะ (EXCAVATION PERMIT)

EXC

สำหรับการใช้งานกับท่อฯ บนบกเท่านั้น

สถานะใบอนุญาต: อนุมัติงาน  
วันที่ปฏิบัติงาน: 11 มีนาคม 2566 เวลาเริ่มต้น: 08:00 น. เวลาสิ้นสุด: 17:00 น.  
พื้นที่ขออนุญาตทำงาน: พื้นที่รวมท่อละ 5 /

รายละเอียดงานที่ขออนุญาต

บริษัท/ผู้จ้าง: Remove sheet pile at KP0+248 to KP0+313

วัตถุประสงค์: Remove sheet pile at KP0+248 to KP0+313

รายละเอียด/แบบร่าง: 4 อัน ขนาดสี่เหลี่ยม กว้าง x ยาว x ลึก (เมตร): 4.50 x 60.00 x 3.00

ประเภทของเครื่องหรืออุปกรณ์ที่ใช้โดยไม่ได้อยู่ในตารางสภาพ: Hand tool

Job Type: Construction/Modification (with MOC)

ใบอนุญาตอื่น ที่ต้องพิจารณา เพื่อบริการขุดลอก (กรณีขุดลอก)

☐ ขุดลอก ☒ ขุดลอกเฉพาะที่เส้น 22-EX-11634 ☐ ขุดลอกเฉพาะที่เส้น 22-HF-51603 ☐ ขุดลอกเฉพาะที่เส้น 22-HF-51603 ☐ ขุดลอกเฉพาะที่เส้น 22-HF-51603 ☐ ขุดลอกเฉพาะที่เส้น 22-HF-51603

☐ ขุดลอกเฉพาะที่เส้น 22-HF-51603 ☐ ขุดลอกเฉพาะที่เส้น 22-HF-51603 ☐ ขุดลอกเฉพาะที่เส้น 22-HF-51603 ☐ ขุดลอกเฉพาะที่เส้น 22-HF-51603

Other Detail

MOC: JN-002-2021 (โครงการ TPA-EXT-N2-1-002) โครงการท่อส่งก๊าซธรรมชาติจากฟาร์มกังหันลม RPP ไปยังโครงการโรงไฟฟ้าฟาร์มอ.เมืองราชบุรี จ.ราชบุรี,

ลงนามในอนุญาตทำงาน/ขอต่ออายุ/ปิดงาน

ข้าพเจ้าข้าจ้างงานที่ปฏิบัติงานเป็นอย่างดี

ลงชื่อ ( ) ลงนามในอนุญาต ( ) ขออนุญาต

หน่วยงาน ( ) ขออนุญาต

เขียนวันที่ 11 มีนาคม 2566

ข้าพเจ้าได้ตรวจสอบรายการข้างต้นของตนเอง และพิจารณาเห็นว่าปลอดภัย เห็นชอบที่จะปฏิบัติงานได้

ลงชื่อ ( ) ลงนามในอนุญาต ( ) ขออนุญาต

หน่วยงาน ( ) ขออนุญาต

ลงชื่อ ( ) ขออนุญาต

หน่วยงาน ( ) ขออนุญาต

ดำเนินการ ☒ ไม่ต้องการ การอนุมัติการทำงานจาก Gas Control

ลงชื่อ ( ) ไม่ต้องการ Gas Control

ต้องสวมใส่อุปกรณ์คุ้มครองความปลอดภัยตลอดเวลา (กรณีขุดลอก/ขุดลอก และผู้ตรวจสอบ)

รายละเอียด	มี	ไม่มี	หมายเหตุ
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
	<input type="checkbox"/>	<input type="checkbox"/>	
	<input type="checkbox"/>	<input type="checkbox"/>	
	<input type="checkbox"/>	<input type="checkbox"/>	
	<input type="checkbox"/>	<input type="checkbox"/>	
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
	<input type="checkbox"/>	<input type="checkbox"/>	

คำเตือน: ต้องติดแสดงใบอนุญาตฉบับนี้ให้เห็นเด่นชัดในจุดที่ทำงาน

EXC

PTT-TSO  
ระบบท่อส่งก๊าซธรรมชาติ  
ใบอนุญาตขุดเจาะ (Excavation Permit)

สำหรับการใช้งานกับท่อฯ บนบกเท่านั้น

สถานะใบอนุญาต: อนุมัติงาน

วันที่ปฏิบัติงาน: 11 มีนาคม 2566 เวลาเริ่มต้น: 08:00 น. เวลาสิ้นสุด: 17:00 น.

พื้นที่ขออนุญาตทำงาน: พื้นที่รวมท่อละ 5 /

ขอลงนามในใบอนุญาตขุดลอก (ขออนุญาตขุดลอกเฉพาะที่เส้น และผู้ตรวจสอบเครื่องขุดลอก \* นำตัวอักษรที่ต้องกรอกมา \* ในช่องที่ว่างเว้นว่าง)

☐ 1. ผู้ควบคุมขุดลอก/สายโทรศัพท์/สายเครื่องขุดลอก/สายเครื่องขุดลอก (ถ้าไม่มีขุดลอก)

☐ 2. ผู้ควบคุมขุดลอก/สายโทรศัพท์/สายเครื่องขุดลอก/สายเครื่องขุดลอก (ถ้าไม่มีขุดลอก)

☐ 3. ทำเครื่องหมายแสดงตำแหน่งที่ขุดลอกเรียบร้อยแล้ว

☐ 4. บริเวณที่ขุดลอก/สายโทรศัพท์

☐ 5. จำเป็นต้องมีการขุดลอก/สายโทรศัพท์ (Sheet Pile) ออกแบบโดยวิศวกรโยธา/วิศวกรโยธา (ส.ย.) ขึ้นไป

☐ 6. ทำการขุดลอก/สายโทรศัพท์ (2.5 เมตร ในเขต กทม.) ต้องมีการขุดลอกโดยวิศวกรโยธา/วิศวกรโยธา (ส.ย.) ขึ้นไป

☐ 7. จำเป็นต้องขุดลอก/สายโทรศัพท์ (ส.ย.) ขึ้นไป

☐ 8. ผู้ควบคุมขุดลอก/สายโทรศัพท์ (ส.ย.) ขึ้นไป

☐ 9. จำเป็นต้องขุดลอก/สายโทรศัพท์ (ส.ย.) ขึ้นไป

☐ 10. ขุดลอก/สายโทรศัพท์ (ส.ย.) ขึ้นไป



**PTT-TSO**  
**ระบบท่องเที่ยววิถีธรรมชาติ**

ใบอนุญาตทำงานร้อน  
(HOT WORK PERMIT)

**HOT**

**สำหรับการใช้งานกับข้อ บบนบกเท่านั้น**  
**สถานะใบอนุญาต: รอปีดงาน**

วันที่ขออนุญาตทำงาน: 11 มีนาคม 2566 เวลาเริ่มต้น: 08:00 น. เวลาสิ้นสุด: 17:00 น.

## รายละเอียดงานที่เกี่ยวข้อง

สถานที่ (ระบุให้ชัดเจน): Remove sheet pile at KP0+248 to KP0+313

เครื่องจักรหรืออุปกรณ์ที่จะปฏิบัติงาน: Excavator

ประเภทของเครื่องมือหรืออุปกรณ์ที่ใช้ได้โดยไม่ต้องมีใบตรวจสอบ : Hand tool

รายละเอียดของงาน: Remove sheet pile at KP0+248 to KP0+313

☒ แบบใบตรวจสอบภาพ 6 ฉบับ

Job Type: Construction/Modification (with MOC)

ใบอนุญาตอื่น ที่ต้องใช้ร่วมกัน เพื่อประกอบการปฏิบัติงาน (กรอกโดยผู้ขออนุญาต)

<input type="checkbox"/> ทำหน้าที่	<input checked="" type="checkbox"/> ทำหน้าที่สนับสนุน	23-EX-11634	<input type="checkbox"/> ทั่วทั้ง	<input type="checkbox"/> ทำงาน Software
<input checked="" type="checkbox"/> ทำหน้าที่	<input type="checkbox"/> ทำหน้าที่ดูแล	23-HT-51603	<input type="checkbox"/> คัด/เลือกสิ่งผลงาน	<input type="checkbox"/> ทำหน้าที่อื่น
<input type="checkbox"/> ทำหน้าที่พัฒนาภาค	<input type="checkbox"/> ใช้ความรู้ด้าน		<input type="checkbox"/> ทำหน้าที่ใหม่	

### Other Details

MOC: IN-092-2021 (โครงการ TPA-EXT-N2-002) โครงการฟอสฟอรัสจากฟอสฟอรัสธรรมชาติ RPP "แปลงโครงการโรงไฟฟ้าฝาง อ.เมืองราชบุรี จ.ราชบุรี."

ลงนามในอนุญาตทำงาน/ขอต่ออายุ/ปิดงาน

.....	ขอด้วย
-------	--------

ลงชื่อ \_\_\_\_\_ ผู้มอบหมาย \_\_\_\_\_  
 ( \_\_\_\_\_ ) \_\_\_\_\_  
 หน่วยงาน \_\_\_\_\_  
 เขียนขึ้นที่ 11 มีนาคม 2566 \_\_\_\_\_  
 \_\_\_\_\_ ลงชื่อ \_\_\_\_\_ ผู้ควบคุมงาน \_\_\_\_\_  
 \_\_\_\_\_ ลงชื่อ \_\_\_\_\_ ผู้ตรวจสอบและรายงาน \_\_\_\_\_

ข้าพเจ้าได้ตรวจสอบรายการข้างต้นด้วยตนเอง และพิจารณาเห็นว่าปลอดภัยเพียงพอที่จะปฏิบัติงานได้

ลงชื่อ \_\_\_\_\_ ผู้ควบคุมงาน \_\_\_\_\_

( \_\_\_\_\_ ) ก่อนเลิกงาน ข้าพเจ้าได้จัดทำสถานที่ทำงานให้มีสภาพปลอดภัย  
หรือมีการอันตรายที่เห็นเหมือนเดิมแล้ว

หน่วยงาน ส่วนวิศวกรรมท่อส่งก๊าซ  
 อำเภอ  
 ถนนสายวิเศษราษฎร์  
 ๖๖๖๖๖  
 [ ] แล้วเสร็จ [ ] ไม่แล้วเสร็จ [ ] ยกเลิก  
 สถานงาน

นางสาว [REDACTED] (นางสาว [REDACTED])  
[REDACTED]  
นางสาว [REDACTED]

**หน่วยงาน แผนก/วิธีกรทำและสมัคร**

<input type="checkbox"/> ต่อกการ	<input checked="" type="checkbox"/> ไม่ต่อกการ	การอนุมัติทำงานจาก Gas Control
ลงชื่อ _____	ไม่ต่อลงนาม _____	Gas Control _____
		วันที่ _____

ลงชื่อ \_\_\_\_\_ ผู้มอบหมาย  
ลงชื่อ \_\_\_\_\_ ผู้ตรวจสอบและมีงาน

ต้องสามิหล่อปรกณ์คุ้มครองความปลอดภัยกับส่วนบุคคล ดังนี้ (กรอกโดยผู้มอบหมาย และผู้ตรวจสอบ)

รายละเอียด	มี	ไม่มี	หมายเหตุ
ปลอกกันลื่นรองเท้า	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
ปลอกกันหนาว	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
ปลอกกันฝน	<input type="checkbox"/>	<input type="checkbox"/>	
เครื่องช่วยหายใจ	<input type="checkbox"/>	<input type="checkbox"/>	
ชุดป้องกันฝน / สาดเคมี	<input type="checkbox"/>	<input type="checkbox"/>	
ถุงมือยาง / ยาง	<input type="checkbox"/>	<input type="checkbox"/>	
รองเท้ากันลื่น	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
เข็มขัด / เข็มขัดกันภัย	<input type="checkbox"/>	<input type="checkbox"/>	
อื่นๆ	<input type="checkbox"/>	<input type="checkbox"/>	

คำเตือน: ต้องติดแสดงใบอนุญาตฉบับนี้ให้เห็นเด่นชัดในจุดที่ทำงาน



ระบบท่อส่งก๊าซธรรมชาติ  
PTT-TSO

ใบอนุญาตทำงานในพื้นที่ขุดเจาะ  
(CONFINED SPACE ENTRY PERMIT)

วันที่ปฏิบัติงาน: 13 มีนาคม 2566 เวลาเริ่ม: 08:00 น. เวลาสิ้นสุด: 17:00 น.  
พื้นที่ขุดเจาะ: พื้นที่ขุดเจาะ: พื้นที่ขุดเจาะ: พื้นที่ขุดเจาะ: 5 /

CONF

สำหรับการใช้งานกับท่อ มุมเหล็กขึ้น  
สถานะ: ใบอนุญาต: อนุมัติ

วันที่ปฏิบัติงาน: 13 มีนาคม 2566 เวลาเริ่ม: 08:00 น. เวลาสิ้นสุด: 17:00 น.  
พื้นที่ขุดเจาะ: พื้นที่ขุดเจาะ: พื้นที่ขุดเจาะ: พื้นที่ขุดเจาะ: 5 /

CONF



ระบบท่อส่งก๊าซธรรมชาติ  
PTT-TSO

ใบอนุญาตทำงานในพื้นที่ขุดเจาะ  
(Confined Space Permit)

วันที่ปฏิบัติงาน: 13 มีนาคม 2566 เวลาเริ่ม: 08:00 น. เวลาสิ้นสุด: 17:00 น.  
พื้นที่ขุดเจาะ: พื้นที่ขุดเจาะ: พื้นที่ขุดเจาะ: พื้นที่ขุดเจาะ: 5 /

สำหรับการใช้งานกับท่อ มุมเหล็กขึ้น  
สถานะ: ใบอนุญาต: อนุมัติ

รายละเอียดงานที่เกี่ยวข้อง

สถานที่ (ระบุให้ชัดเจน): KP31+600 to KP32+230 Sec.1,2,3,4

เครื่องมือหรืออุปกรณ์ที่เกี่ยวข้อง: Hand tool

รายละเอียดของงาน: Welding and Coating at KP31+600 to KP32+230 Sec.1,2,3,4

Job Type: Construction/Modification (with MOC) ☒ แบบใบตรวจสอบ 8 ฉบับ

ใบอนุญาตนี้ ต้องใช้ร่วมกับ ใบประกอบรายการปฏิบัติงาน (กรณียกข้อยกเว้น)

☐ ทำงานทั่วไป ☐ งานซ่อมแซม/แก้ไข ☐ งาน Software ☐ งานอื่น ๆ  
☐ งานซ่อม ☐ งานที่เสี่ยง ☐ ดัด/เชื่อม/แก้ไขงาน ☐ งานอื่น ๆ  
☐ งานในพื้นที่ขุดเจาะ ☐ งานอื่น ๆ ☐ งานไฟฟ้า

Other Detail

MOC: JN-092-2021 (โครงการ TPA-EXT-N21-002) โครงการท่อส่งก๊าซธรรมชาติ RRP ภายใต้โครงการไฟฟ้าขุดเจาะ ม.เมืองราชบุรี จ.ราชบุรี

ลงนามในใบอนุญาตทำงาน/ขอต่ออายุ/ปิดงาน

ข้าพเจ้าทำใบปฏิบัติงานที่ถูกต้องเป็นมาตั้งแต่

ลงชื่อ ( ) ลงนามในใบอนุญาต ผู้อนุญาต  
วันที่ 13 มีนาคม 2566  
หน่วยงาน  
ลงชื่อ ( ) ผู้มอบหมาย  
ลงชื่อ ( ) ผู้ควบคุมงาน  
ลงชื่อ ( ) ผู้ตรวจสอบและปฏิบัติงาน


ข้าพเจ้าได้ตรวจสอบรายการปฏิบัติงานของตนเอง และพิจารณาเห็นว่าปลอดภัย  
เพียงพอที่จะปฏิบัติงานได้

ลงชื่อ ( ) ลงนามในใบอนุญาต ผู้ควบคุมงาน  
หน่วยงาน ส่วนควบคุมระบบท่อส่งก๊าซ  
ลงชื่อ ( ) ลงนามในใบอนุญาต ผู้อนุญาต  
หน่วยงาน แผนกบำรุงรักษาและอุปกรณ์  
☐ ต้องการ ☒ ไม่ต้องการ การอนุมัติการทำงานจาก Gas Control  
ลงชื่อ ( ) ไม่ต้องการ Gas Control  
ลงชื่อ ( ) ไม่ต้องการ Gas Control

ต้องสวมใส่อุปกรณ์เพื่อความปลอดภัยตลอดเวลา สวมใส่ (กรณียกข้อยกเว้น และผู้ตรวจสอบ)

รายละเอียด	มี	ไม่มี	หมายเหตุ
ป้องกันศีรษะ	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
ป้องกันตา	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
ป้องกันหู	<input type="checkbox"/>	<input type="checkbox"/>	
เครื่องสวมหายใจ	<input type="checkbox"/>	<input type="checkbox"/>	
ชุดป้องกัน / สารเคมี	<input type="checkbox"/>	<input type="checkbox"/>	
ถุงมือป้องกัน / ภัย	<input type="checkbox"/>	<input type="checkbox"/>	
รองเท้าพิเศษ	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
เข็มขัด / เข็มขัดรัด	<input type="checkbox"/>	<input type="checkbox"/>	
อื่นๆ	<input type="checkbox"/>	<input type="checkbox"/>	

คำเตือน: ต้องติดแสดงใบอนุญาตฉบับนี้ให้เห็นเด่นชัดในจุดทำงาน



ตารางจำกัด									
Type (Limits)	1	2	3	4	5	6	7	8	9
<input type="checkbox"/> LEL%(See Note for Limits)									
<input type="checkbox"/> O2% (19.5-23.5%)									
<input type="checkbox"/> H25% (< 5.0 ppm)									
<input type="checkbox"/> Mercury (Hg) (< 0.025 mg/m3)									
<input type="checkbox"/> Other (Specify)									
หมายเหตุ									
ลงนามผู้ตรวจ									

**\*LEL ต้องไม่เกิน 10% สำหรับงานทั่วไป 5% สำหรับงาน Hot work / Limit < 10% LEL for cold work and <5% LEL for Hot work**

ระบบเวลาเข้าออก จากวันที่ / Form Date: \_\_\_\_\_ ถึงวันที่ / To Date: \_\_\_\_\_

จุดวัดค่าที่ 2: \_\_\_\_\_ Serial: \_\_\_\_\_

จำนวนเครื่องวัดค่า: \_\_\_\_\_

☐ วัดค่าเพียงอย่างเดียว \_\_\_\_\_ ซม.

☒ วัดค่าเป็นครั้งคราว อ้างอิงจำนวน \_\_\_\_\_ ครั้ง

ชื่อ นามสกุล ผู้ตรวจวัด (ตัวบรรจง)	เบอร์โทร
------------------------------------	----------

Observation / Remark: \_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

ลงชื่อ / Initials \_\_\_\_\_ ผู้ขออนุญาต / Applicant  
 ลงชื่อ / Initials \_\_\_\_\_ ผู้ควบคุมงาน / Controller



บันทึกการเข้า-ออกที่อับอากาศของผู้ได้รับอนุญาต

วันที่ปฏิบัติงาน: \_\_\_\_\_ เวลาเริ่มต้น: \_\_\_\_\_ น. เวลาเริ่มต้น: \_\_\_\_\_ น.

[illegible][illegible]

સાધન	રૂં	ખર્ચ	રૂં	ખર્ચ	રૂં	ખર્ચ	રૂં	ખર્ચ
સાધન	રૂં	ખર્ચ	રૂં	ખર્ચ	રૂં	ખર્ચ	રૂં	ખર્ચ
સાધન	રૂં	ખર્ચ	રૂં	ખર્ચ	રૂં	ખર્ચ	રૂં	ખર્ચ

[illegible][illegible]

ສຖານະ	[ ] ເປັນ	[ ] ກວດ	[ ] ເປັນ	[ ] ກວດ	[ ] ເປັນ	[ ] ກວດ
ເວລາ	:	:	:	:	:	:

[illegible][illegible]





สำหรับการใช้งานกับพีซี บนระบบเท่านั้น

วันที่ปฏิบัติงาน: 13 มีนาคม 2566 เวลาเริ่มต้น: 8:00 น. เวลาสิ้นสุด: 17:00 น.  
พื้นที่ขออนุญาตทำงาน: พื้นที่ระบบท่อเขต 5

RAD

สำหรับการใช้งานกับพีซี บนระบบเท่านั้น

วันที่ปฏิบัติงาน: 13 มีนาคม 2566 เวลาเริ่มต้น: 8:00 น. เวลาสิ้นสุด: 17:00 น.  
พื้นที่ขออนุญาตทำงาน: พื้นที่ระบบท่อเขต 5



สำหรับการใช้งานกับข้อฯ ขนบพกพาขึ้น  
สถานะใบอนุญาต: รอจัดงาน  
5 เวลาเริ่มต้น: 8:0 น. เวลาสิ้นสุด: 17:00 น.  
พื้นที่จอดรถว่าง: พื้นที่ประมาณ 5

RAD

สถานที่ (รวมให้ชัดเจน): KP31+600 to KP32+230 Sec.1.2.3 and 4

สถานที่ (รวมให้ชัดเจน): KP31+600 to KP32+230 Sec.1,2,3 and 4

**เครื่องจักรหรืออุปกรณ์ที่จะปฏิบัติงาน:** X-ray System, Survey Meter, Pocket Dosimeter,

**ประเภทของเครื่องมือหรืออุปกรณ์ที่ใช้โดยไม่ต้องมีใบตรวจสภาพ : Radiation Safety Equipment Board Light Barricade**

รายละเอียดของงาน: RT at KP31+600 to KP32+230 Sec.1, 2, 3 and 4

แบบใบตรวจสภาพ ☐ ฉบับ ☐ ฉบับ

Job Type: Construction/Modification (with MQC)

ใบอนุญาตอื่น ที่ต้องใช้ร่วมกัน เพื่อประกอบการปฏิบัติงาน (กรอกโดยผู้ขออนุญาต)

[illegible]

MOC-IN-092-2021 (โครงการ TPA-EXT-N21-002) โครงการฟอสฟอรัสภายในเขตบริหารจัดการฟอสฟอรัสภายในเขตบริหารจัดการ RPPP ไปยังโครงการโรงไฟฟ้าหนอง อ.เมืองราชบุรี จ.ราชบุรี.

**ข้าพเจ้าทำางในงานที่ดังต่อไปนี้**

ชื่อ	นางสาว [REDACTED]	ตำแหน่ง	ผู้ช่วยศาสตราจารย์
นามสกุล	[REDACTED]	สังกัด	มหาวิทยาลัยราชภัฏวไลยอลงกรณ์
เลขประจำตัวประชาชน	[REDACTED]	วันที่เกิด	13 มีนาคม 2566
เลขโทรศัพท์มือถือ	[REDACTED]	ที่อยู่	[REDACTED]

ลงชื่อ \_\_\_\_\_ สมทบใบรวมแล้ว ผู้ควบคุมงาน \_\_\_\_\_

หน่วยงาน ส่วนวิศวกรรมหรือช่าง \_\_\_\_\_

ลงชื่อ \_\_\_\_\_ สมทบใบรวมแล้ว ผู้ควบคุมงาน \_\_\_\_\_

หน่วยงาน แผนกวิศวกรรมไฟฟ้าและอุปกรณ์ \_\_\_\_\_

☐ ดังกล่าว ☒ ไม่ต้องการ การปฏิบัติงานจาก Gas Control

ลงชื่อ \_\_\_\_\_ ไม่ต่อลงงาน \_\_\_\_\_ Gas Control \_\_\_\_\_

ต้องสวมใส่อุปกรณ์คุ้มครองความปลอดภัยส่วนบุคคล ดังนี้ (กรอกโดยผู้พัฒนา และผู้ตรวจสอบ)

รายละเอียด	มี	ไม่มี	หมายเหตุ
ปลอกปิดศีรษะ	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
ปลอกกันแดด	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
ปลอกกันหู	<input type="checkbox"/>	<input type="checkbox"/>	
เครื่องช่วยหายใจ	<input type="checkbox"/>	<input type="checkbox"/>	
ชุดป้องกันฝน / สารเคมี	<input type="checkbox"/>	<input type="checkbox"/>	
อุปกรณ์ต่าง ๆ / ราง	<input type="checkbox"/>	<input type="checkbox"/>	
ถุงมือพลาสติก	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
เข็มฉีดยา / เข็มฉีดยา	<input type="checkbox"/>	<input type="checkbox"/>	
อื่นๆ	<input type="checkbox"/>	<input type="checkbox"/>	

คำเตือน: ต้องติดแสดงใบอนุญาตฉบับนี้ให้เห็นเด่นชัดในจุดที่ทำงาน

คำเตือน: ต้องติดแสดงใบอนุญาตฉบับนี้ให้เห็นเด่นชัดในจุดที่ทำงาน





**HOT**

**PTT-TSO**  
**ระบบท่อส่งก๊าซธรรมชาติ**

วันที่ปฏิบัติงาน: 09 เมษายน 2566 เวลาเริ่มต้น: 8:00 น. เวลาสิ้นสุด: 17:00 น.



**ใบอนุญาตทำงานร้อน  
(Hot Work Permit)**

1875

**PTT-TSO**  
ระบบท่อส่งก๊าซธรรมชาติ

**ใบอนุญาตทำงานร้อน  
(Hot Work Permit)**

วันที่ปฏิบัติงาน: 09 เมษายน 2566 เวลาเริ่มต้น: 8:00 น. เวลาสิ้นสุด: 17:00 น.  
พื้นที่ขออนุญาตทำงาน: พื้นที่ระบบท่อเขต 5

## รายละเอียดงานที่เกี่ยวข้อง

สถานที่ (ระบุให้ชัดเจน): Sheet piling, Trenching at KP31+600 to KP32+230 Sec.0,1,2,3,4,5,6,7

เครื่องจักรหรืออุปกรณ์ที่จะปฏิบัติงาน: Excavator

**ประเภทของเครื่องมือหรืออุปกรณ์ที่ใช้โดยนิสิต :** **Hand Tool**

รายละเอียดของงาน: Sheet piling, Trenching at KP31+600 to KP32+230 Sec.0,1,2,3,4,5,6,7

**Job Type:** Contracting / Mobilization / Mobile MOC

2001 type: Construction/Modernization (WILL 1906)

ใบอนุญาตขึ้น ที่ต้องร่วมกัน เพื่อประกอบการปฏิบัติงาน (กรอกโดยผู้ขออนุญาต)

[illegible]

### Other Detail

MOC: IN-092-2021 (โครงการ TPA-EXT-N21-002) โครงการส่งเสริมการขยายตัวของธุรกิจบริการสุขภาพสู่ชุมชนระดับตำบล (โครงการส่งเสริมสุขภาพและส่งเสริมเศรษฐกิจฐานราก) ประจำปีงบประมาณ ๒๕๖๕

ลงนามในใบอนุญาตทำงาน/ขอต่ออายุ/ปิดงาน

[illegible]

ข้าพเจ้าได้ตรวจสอบรายการข้างต้นด้วยตนเอง และพิจารณาเห็นว่าปลอดภัย  
เพียงพอที่จะปฏิบัติงานได้

ก่อนเลิกงาน ข้าพเจ้าได้อุบัติเหตุทางร่างกายซึ่งนำไปสู่การบาดเจ็บอย่าง  
หนักหรือการสิ้นสภาพที่เพิ่มเป็นขั้นแล้ว

สถานที่งาน [ ] แล้งเสร็จ [ ] ไม่แล้งเสร็จ [ ] ยกลึก

หมายเหตุ \_\_\_\_\_

ลงชื่อ \_\_\_\_\_ ผู้ควบคุมงาน  
ลงชื่อ \_\_\_\_\_ ผู้ตรวจสอบและรายงาน

วันที่ \_\_\_\_\_

ต้องสามเฝ้าอุปกรณ์คุ้มครองความปลอดภัยส่วนบุคคล ดังนี้ (กรอกโดยผู้หน้พยาน และผู้ตรวจสอบ)

รายละเอียด	มี	ไม่มี	หมายเหตุ
ปลอกกันลื่นรองเท้า	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
ปลอกกันหนาว	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
ปลอกกันหกล	<input type="checkbox"/>	<input type="checkbox"/>	
เครื่องช่วยหายใจ	<input type="checkbox"/>	<input type="checkbox"/>	
ชุดป้องกันฝน / สาดน้ำ	<input type="checkbox"/>	<input type="checkbox"/>	
ถุงมือยาง / ยาง	<input type="checkbox"/>	<input type="checkbox"/>	
รองเท้ากันลื่น	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
เข็มขัด / เข็มขัดกันลื่น	<input type="checkbox"/>	<input type="checkbox"/>	
อื่นๆ	<input type="checkbox"/>	<input type="checkbox"/>	

คำเตือน: ต้องติดแสดงใบอนุญาตฉบับนี้ให้เห็นเด่นชัดในจุดที่ทำงาน









ระบบท่อส่งก๊าซธรรมชาติ

ใบอนุญาตทำงานในพื้นที่อเนกภาค (CONFINED SPACE ENTRY PERMIT)

วันที่ปฏิบัติงาน: 02 พฤษภาคม 2566 เวลาเริ่ม: 08:00 น. เวลาสิ้นสุด: 17:00 น. พื้นที่ของอนุญาตทำงาน: พื้นที่รวมท่อเขต 5 /

CONF

สำหรับการใช้งานกับท่อ มุมยกเท่านั้น

สถานะ: ใบอนุญาต: อนุมัติงาน

รายละเอียดงานที่เกี่ยวข้อง

สถานที่ (ระบุให้ชัดเจน): KPO-307 to KPO+400

เครื่องมือหรืออุปกรณ์ที่จะปฏิบัติงาน: \_\_\_\_\_

ประเภทของเครื่องมือหรืออุปกรณ์ที่ใช้คือใบตรวจสอบ: Hand tool

รายละเอียดของงาน: Welding, Coating, RT at KPO+307-KPO+400

Job Type: Construction/Modification (with MOC) ☒ แบบใบตรวจสอบ 3 ฉบับ

ใบอนุญาตนี้ ต้องใช้ร่วมกัน กับใบประกอบปฏิบัติงาน (กรณียกข้อยกเว้น)

☐ ทำงานทั่วไป ☐ งานดูแลระบบ ☐ งาน Software ☐ งานซ่อม ☐ งานที่เสี่ยง ☐ ดัด/เชื่อมแต่งหลังงาน ☐ งานอื่น ☐ งานในอเนกภาค ☐ งานในท่อ ☐ งานในไฟ

Other Detail

MOC: JN-092-2021 (โครงการ TPA-EXT-N21-002) โครงการท่อส่งก๊าซธรรมชาติ RRP ภายใต้โครงการไฟฟ้าดับของ อ.เมืองราชบุรี จ. ราชบุรี,

ลงนามในใบอนุญาตทำงาน/ขอต่ออายุ/ปิดงาน

ข้าพเจ้าข้าใจงานที่ปฏิบัติงานเป็นอย่างดี  
ลงชื่อ ( ) ลงนามในใบอนุญาต ผู้อนุญาต  
หน่วยงาน  
เขียนวันที่ 02 พฤษภาคม 2566  
ลงชื่อ ผู้มอบหมาย  
ลงชื่อ ผู้ตรวจสอบและปฏิบัติงาน

ข้าพเจ้าได้ตรวจสอบรายการงานข้างต้นของตนเอง และพิจารณาเห็นว่าปลอดภัย  
เพียงพอที่จะปฏิบัติงานได้  
ลงชื่อ ( ) ลงนามในใบอนุญาต ผู้มอบหมาย  
หน่วยงาน ส่วนควบคุมระบบท่อส่งก๊าซ  
ลงชื่อ ( ) ลงนามในใบอนุญาต ผู้อนุญาต  
หน่วยงาน แผนกบำรุงรักษาท่อและอุปกรณ์  
☐ ต้องการ ☒ ไม่ต้องการ การอนุมัติการทำงานจาก Gas Control  
ลงชื่อ ( ) ไม่ต้องการลงนาม Gas Control  
( ) โทร. \_\_\_\_\_

ต้องสวมใส่อุปกรณ์เพื่อความปลอดภัยกับส่วนคอ สวม (กรณียกข้อยกเว้น) และผู้ตรวจสอบ

รายละเอียด	มี	ไม่มี	หมายเหตุ
ป้องกันศีรษะ	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
ป้องกันตา	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
ป้องกันหู	<input type="checkbox"/>	<input type="checkbox"/>	
เครื่องสวมหายใจ	<input type="checkbox"/>	<input type="checkbox"/>	
ชุดป้องกัน / สารเคมี	<input type="checkbox"/>	<input type="checkbox"/>	
ถุงมือป้องกัน / ภัย	<input type="checkbox"/>	<input type="checkbox"/>	
รองเท้าพิเศษ	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
เข็มขัด / เข็มขัดกัน	<input type="checkbox"/>	<input type="checkbox"/>	
อื่นๆ	<input type="checkbox"/>	<input type="checkbox"/>	

คำเตือน: ต้องติดแสดงใบอนุญาตฉบับนี้ให้เห็นเด่นชัดในจุดทำงาน



ระบบท่อส่งก๊าซธรรมชาติ

ใบอนุญาตทำงานในพื้นที่อเนกภาค (Confined Space Permit)

วันที่ปฏิบัติงาน: 02 พฤษภาคม 2566 เวลาเริ่ม: 08:00 น. เวลาสิ้นสุด: 17:00 น. พื้นที่ของอนุญาตทำงาน: พื้นที่รวมท่อเขต 5 /

CONF

สำหรับการใช้งานกับท่อ มุมยกเท่านั้น

สถานะ: ใบอนุญาต: อนุมัติงาน

ข้อพึงปฏิบัติในการปฏิบัติงาน (ข้อยกเว้นหากต้องขออนุมัติ \* หากทำข้อที่ต้องปฏิบัติ และผู้ตรวจสอบที่เครื่องแบบ x ในข้อที่ดำเนินการแล้วเสร็จ)

☐ 1. ติดเบรกรรม ☐ 9. ยึดกับตัวช่วยนำเปลี่ยน ☐ 17. แจ้ง Gas Control  
☐ 2. ลดความดัน ☐ 10. ไล่ก๊าซพิษในโตรเจน ☐ 18. แจ้ง ☐ 3. ระบายทิ้ง ☐ 11. ไล่ก๊าซอากาศ ☐ เครื่องทรา ☐ 19. ดัดแปลง  
☐ 4. ดัด/เชื่อมอุปกรณ์ทรงกล ☐ 12. เตรียมพร้อมอุปกรณ์เสริมหลัง ☐ ก๊าซพิษให้มากกว่า 5% LEL  
☐ 5. ดัด/เชื่อมอุปกรณ์ไฟฟ้า ☐ 13. ตรวจสอบสภาพรถยนต์/อุปกรณ์ไฟฟ้า ☐ ก๊าซพิษจากถังแก๊ส 19.5 - 23.5%  
☐ 6. ยกเลิกอุปกรณ์ความปลอดภัยชั่วคราว ☐ 14. กั้นบริเวณ ☐ ก๊าซพิษจากถังแก๊ส 19.5 - 23.5%  
☐ 7. ติดเบรกรรมอุปกรณ์เครื่องจักร ☐ 15. ติดตั้งป้ายเตือน  
☐ 8. ตรวจสอบว่างานที่อุปกรณ์ตัด/เชื่อม ☐ 16. ติดตั้งระบบระบายอากาศ  
☐ ข้อจำกัดเพิ่มเติม













[illegible]