







































 Manual Task Finish-only Manual Progress

Page 1

ID	Task WBS	Task Name	Duration	Start	Finish	Timeline																																
						2023				Half 2, 2023					Half 1, 2024					Half 2, 2024					Half 1, 2025					Half 2, 2025					Half 1, 2026			
						M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N
26	 BTC1.1.0	Street Scape (ปลูกพืชคลุมดิน และต้นไม้ยืนต้น (มาตรการ EIA))	400 days	Mon 30/12/24	Mon 02/02/26																																	
27	 BTC1.1.6	Street Scape For EIA Phase I	250 days	Mon 30/12/24	Fri 05/09/25																																	
28	 BTC1.1.6	Street Scape For EIA Phase II	150 days	Sat 06/09/25	Mon 02/02/26																																	
29	 BTC1.1.7	Rainy Sump (บ่อบำบัดน้ำฝน)	560 days	Wed 24/04/24	Tue 04/11/25																																	
30	 BTC1.1.7	Rainy Sump Phase I	280 days	Wed 24/04/24	Tue 28/01/25																																	
31	 BTC1.1.7	Rainy Sump Phase II	280 days	Wed 29/01/25	Tue 04/11/25																																	
32	 BTC1.1.8	Pump Station (สถานีสูบน้ำ)	350 days	Tue 18/02/25	Mon 02/02/26																																	
33	 BTC1.1.8	Pump Station Phase I	90 days	Tue 18/02/25	Sun 18/05/25																																	
34	 BTC1.1.8	Pump Station Phase II	90 days	Wed 05/11/25	Mon 02/02/26																																	
35	 BTC1.2	Road and Drainage	580 days	Sat 04/05/24	Thu 04/12/25																																	
36	 BTC1.2.1	Exisngting Soil Compaction	173 days	Mon 03/06/24	Fri 22/11/24																																	
37	 BTC1.2.1	Existing Soil Compaction Phase I	98 days	Mon 03/06/24	Sun 08/09/24																																	
38	 BTC1.2.1	Existing Soil Compaction Phase II	75 days	Mon 09/09/24	Fri 22/11/24																																	
39	 BTC1.2.2	Selected Material Fill and Compaction	185 days	Fri 02/08/24	Sun 02/02/25																																	
40	 BTC1.2.2	Selected Material Fill and Compaction Phase I	65 days	Fri 02/08/24	Sat 05/10/24																																	
41	 BTC1.2.2	Selected Material Fill and Compaction Phase II	120 days	Sun 06/10/24	Sun 02/02/25																																	
42	 BTC1.2.3	Subbase Fill and Compaction	200 days	Tue 01/10/24	Fri 18/04/25																																	
43	 BTC1.2.3	Subbase Fill and Compaction Phase I	80 days	Tue 01/10/24	Thu 19/12/24																																	
44	 BTC1.2.3	Subbase Fill and Compaction Phase II	120 days	Fri 20/12/24	Fri 18/04/25																																	
45	 BTC1.2.4	Crushed Rock Fill and Compaction	210 days	Sat 30/11/24	Fri 27/06/25																																	

Project: msproj11
Date: Wed 13/12/23

Task

Split

Milestone

Summary

Project Summary

External Tasks

External Milestone

Inactive Task

Inactive Milestone

Inactive Summary

Manual Task

Duration-only

Manual Summary Rollup

Manual Summary

Start-only

Finish-only

Deadline

Critical

Critical Split

Progress

Manual Progress

Page 2

ID	Task WBS Mo	Task Name	Duration	Start	Finish	Gantt Chart Timeline																																
						2023				Half 2, 2023					Half 1, 2024					Half 2, 2024					Half 1, 2025					Half 2, 2025					Half 1, 2026			
						M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N
46	BTC1.2.4.1	Crushed Rock Fill and Compaction Phase I	120 days	Sat 30/11/24	Sat 29/03/25																																	
47	BTC1.2.4.2	Crushed Rock Fill and Compaction Phase II	90 days	Sun 30/03/25	Fri 27/06/25																																	
48	BTC1.2.5	Asphaltic Surface Finishing	95 days	Wed 29/01/25	Sat 03/05/25																																	
49	BTC1.2.5.1	Asphaltic Surface Finishing Phase I	50 days	Wed 29/01/25	Wed 19/03/25																																	
50	BTC1.2.5.2	Asphaltic Surface Finishing Phase II	45 days	Thu 20/03/25	Sat 03/05/25																																	
51	BTC1.2.6	U Gutter	460 days	Sun 01/09/24	Thu 04/12/25																																	
52	BTC1.2.6.1	U gutter Phase I	240 days	Sun 01/09/24	Mon 28/04/25																																	
53	BTC1.2.6.2	U gutter Phase II	220 days	Tue 29/04/25	Thu 04/12/25																																	
54	BTC1.2.7	Box Culvert (จุดข้ามลำรางสาธารณะ 13 จุด)	280 days	Sat 04/05/24	Fri 07/02/25																																	
55	BTC1.2.7.1	Box Culvert Phase I	280 days	Sat 04/05/24	Fri 07/02/25																																	
56	BTC1.2.7.2	Box Culvert Phase II	180 days	Sat 10/08/24	Wed 05/02/25																																	
57	BTC1.3	WWT Plant	577 days	Sat 24/02/24	Mon 22/09/25																																	
58	BTC1.3.1	WWT Plant STR	577 days	Sat 24/02/24	Mon 22/09/25																																	
59	BTC1.3.1	structure	577 days	Sat 24/02/24	Mon 22/09/25																																	
60	BTC1.3.2	WWT Plant AR	386 days	Thu 22/08/24	Thu 11/09/25																																	
61	BTC1.3.2	AR	386 days	Thu 22/08/24	Thu 11/09/25																																	
62	BTC1.4	Water Supply Tank & Tower (ถังเก็บน้ำประปาและถังสูง)	558 days	Sat 24/02/24	Wed 03/09/25																																	
63	BTC1.4.1	Water Supply Tank (ถังเก็บน้ำประปา)	558 days	Sat 24/02/24	Wed 03/09/25																																	
64	BTC1.4.2	Water Supply Tower (ถังสูง)	196 days	Fri 24/05/24	Thu 05/12/24																																	
65	BTC1.5	IEAT Building อาคารสำนักงาน (กนอ)	633 days	Fri 05/01/24	Sun 28/09/25																																	
66	BTC1.5.1	Design IEAT Building	124 days	Fri 05/01/24	Tue 07/05/24																																	
67	BTC1.5.2	Construction IEAT Building	403 days	Thu 22/08/24	Sun 28/09/25																																	
68	BTC1.6	Main Gate (ป้ายและซุ้มทางเข้า)	506 days	Fri 05/01/24	Sat 24/05/25																																	
69	BTC1.6.1	Design Main Gate	124 days	Fri 05/01/24	Tue 07/05/24																																	
70	BTC1.6.2	Construction Main Gate	186 days	Wed 20/11/24	Sat 24/05/25																																	
71	BTC1.7	Pipe System (ระบบท่อ)	372 days	Thu 31/10/24	Thu 06/11/25																																	

Project: msproj11
Date: Wed 13/12/23

Task

Split

Milestone

Summary

Project Summary

External Tasks

External Milestone

Inactive Task

Inactive Milestone

Inactive Summary

Manual Task

Duration-only

Manual Summary Rollup

Manual Summary

Start-only

Finish-only

Deadline

Critical

Critical Split

Progress

Manual Progress

Page 3

ID	Task WBS	Task Name	Duration	Start	Finish	2023																												Half 1, 2024												Half 2, 2024												Half 1, 2025												Half 2, 2025												Half 1, 2026			
						2023							Half 2, 2023							Half 1, 2024							Half 2, 2024							Half 1, 2025							Half 2, 2025							Half 1, 2026																																					
						M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A																																										
72		BTC1.7.1	Main Water Supply Pipe (ท่อน้ำประปาหลัก จากผู้ผลิต (IWRM))	360 days	Thu 31/10/24	Sat 25/10/25																																																																															
75		BTC1.7.2	Water Supply Pipe & Fire Hydrant (ท่อน้ำประปา + หัวจ่ายน้ำดับเพลิง)	372 days	Thu 31/10/24	Thu 06/11/25																																																																															
76		BTC1.7.3	Sewerage System (ท่อรวบรวม น้ำเสีย)	372 days	Thu 31/10/24	Thu 06/11/25																																																																															
77		BTC1.7.4	Plant Watering System (ท่อน้ำรดน้ำต้นไม้)	372 days	Thu 31/10/24	Thu 06/11/25																																																																															
78		BTC1.7.5	Secondary Water System (ท่อน้ำเกรด 2)	372 days	Thu 31/10/24	Thu 06/11/25																																																																															
79		BTC1.8	Electrical System	186 days	Mon 30/12/24	Thu 03/07/25																																																																															
80		BTC1.8.1	Street Light	186 days	Mon 30/12/24	Thu 03/07/25																																																																															
81		BTC1.8.2	CCTV	186 days	Mon 30/12/24	Thu 03/07/25																																																																															
82		BTC1.8.3	Public Address	186 days	Mon 30/12/24	Thu 03/07/25																																																																															
83		BTC1.8.4	Communication	186 days	Mon 30/12/24	Thu 03/07/25																																																																															
84		BTC1.9	Land Scape	471 days	Sat 30/11/24	Sun 15/03/26																																																																															
85		BTC1.9.1	Footpath	450 days	Sat 30/11/24	Sun 22/02/26																																																																															
86		BTC1.9.2	Bycicle Path	465 days	Sat 30/11/24	Mon 09/03/26																																																																															
87		BTC1.9.3	Land Scape	470 days	Sun 01/12/24	Sun 15/03/26																																																																															

Project: msproj11
Date: Wed 13/12/23

Task

Split

Milestone

Summary

Project Summary

◆

External Tasks

External Milestone

Inactive Task

Inactive Milestone

Inactive Summary

Manual Task

Duration-only

Manual Summary Rollup

Manual Summary

Start-only

Finish-only

Deadline

Critical

Critical Split

Progress

Manual Progress