

ภาคผนวก ค2

แผนการก่อสร้าง



Printed Date w 17/7/67

ID	Task Name	% Complete	Duration	Start	Finish
0	โครงการ เสาเข็ม และตอม่อ	9%	582 d7	พ 17/4/67	พ 31/2/68 Point
1	Check Point	58%	416 d	พ 17/4/67	พ 20/6/68
2	KEY DATE 1 งานฐานรากพร้อมโครงสร้างใต้ดินภายในอาคารเสร็จแล้ว	100%	0 d	พ 28/6/67	พ 28/6/67
3	KEY DATE 2 งานโครงสร้างเหล็กอาคารและเสาดังชั้น 4	50%	0 d	พ 23/8/67	พ 23/8/67
4	KEY DATE 3 งานโครงสร้างเหล็กสำเร็จถยนต์ 11, PreCast รวมรถจักรยานยนต์เสร็จถยนต์ 5	20%	0 d	พ 25/10/67	พ 25/10/67
5	KEY DATE 4 งานโครงสร้างคานตามาแนวลิฟต์เสร็จติดตั้งคานทำงานหล่อ Precast รวมคานตามาแนวลิฟต์ ถยนต์ 14, งาน Mock Up Floor ชั้น 4 เสร็จแล้ว	10%	0 d	พ 11/3/68	พ 11/3/68
6	KEY DATE 5 งานโครงสร้างเหล็กและงานฝังท่อเดินถังเก็บน้ำพัก พร้อมโครงสร้างบันไดทางขึ้นลิฟต์ , Handover Area Lift M&E Installation	5%	0 d	พ 22/3/68	พ 22/3/68
7	KEY DATE 6 (ส่วนที่ให้งานทำหน้าภาพประกอบเพื่อขอใบปิดโฆษณา) , รถตู้คัน OC ย้ายลง 35%	0%	0 d	พ 20/6/68	พ 20/6/68
8	DOCUMENTATION	61%	266 d	พ 17/4/67	พ 14/1/68
9	Sign Contract / Handover Construction Area	100%	0 d	พ 17/4/67	พ 17/4/67
10	Kick-Off Meeting	100%	1 d	พ 19/4/67	พ 19/4/67
11	Materials for Approval	60%	157 d	พ 17/4/67	พ 21/9/67
12	Materials for Approval (ST)	100%	77 d	พ 17/4/67	พ 3/7/67
13	Materials for Approval (ST,AR)	40%	157 d	พ 17/4/67	พ 21/9/67
14	Shop Drawing For Approval	61%	266 d	พ 17/4/67	พ 14/1/68
15	Shop Drawing For Approval (ST,AR ชั้น 1-5)	100%	77 d	พ 17/4/67	พ 3/7/67
16	Shop Drawing For Approval (ST,AR), มอเตอร์ (Handช่าง)	45%	157 d	พ 17/4/67	พ 21/9/67
17	Shop Drawing For Approval (แบบถอด Type หลัก แล้วเสร็จ จัดทำ Shop Drawing งาน ST,AR, งานภายนอก, งาน Landscape งานสวนกลาง)	60%	266 d	พ 17/4/67	พ 14/1/68
18	SITE MOBILIZATION	100%	27 d	พ 17/4/67	พ 14/5/67
19	Install Tower Crane TC1	100%	7 d	พ 30/5/67	พ 5/6/67
20	Initial Tower Crane TC2	100%	7 d	พ 6/6/67	พ 12/6/67
21	Initial Passenger Host 1	0%	5 d	พ 10/6/67	พ 14/6/67
22	Initial Passenger Host 2	0%	5 d	พ 15/6/67	พ 19/6/67
23	Remove Passenger Host 1	0%	5 d	พ 6/5/68	พ 11/5/68
24	Remove Passenger Host 2	0%	5 d	พ 12/5/68	พ 16/5/68
25	เทงานติดตั้ง Precast แล่นงานติดตั้งคานตามากับตอม่อ Passenger Host 1	0%	20 d	พ 31/5/68	พ 31/5/68
26	เทงานติดตั้ง Precast แล่นงานติดตั้งคานตามากับตอม่อ Passenger Host 2	0%	20 d	พ 17/5/68	พ 5/6/68
27	Remove Tower Crane TC1	0%	5 d	พ 27/5/68	พ 31/5/68
28	Remove Tower Crane TC2	0%	5 d	พ 1/6/68	พ 5/6/68
29	เทงานติดตั้งคานตามากับตอม่อ Passenger Host 1 และ Tower Crane TC1	0%	20 d	พ 26/5/68	พ 14/6/68
30	เทงานติดตั้งคานตามากับตอม่อ Passenger Host 1 และ Tower Crane TC2	0%	20 d	พ 31/5/68	พ 19/6/68
31	Structural Works	30%	332 d7	พ 22/4/67	พ 26/3/68
32	Foundation Work	100%	60 d	พ 22/4/67	พ 21/5/67
33	Water Tank (ZONE 1)	100%	57 d	พ 25/4/67	พ 21/6/67 (ZONE 1)
34	Soil Excavation	100%	10 d	พ 25/4/67	พ 5/5/67
35	Foundation (Water Tank)	100%	30 d	พ 30/4/67	พ 30/5/67
36	Steel Bar - Formwork , Concrete Water Tank	100%	11 d	พ 31/5/67	พ 10/6/67
37	เทงานคาน้ำดิบ	100%	11 d	พ 11/6/67	พ 21/6/67
38	Lift Core GL 3-8 O/J (ZONE 1)	100%	13 d	พ 31/5/67	พ 3/6/67
39	Soil Excavation	100%	4 d	พ 31/5/67	พ 3/6/67
40	Mat Foundation (Lift Core) GL 3-8 O/J	100%	5 d	พ 4/6/67	พ 8/6/67
41	Steel Bar - Formwork , Concrete Lift Core	100%	4 d	พ 9/6/67	พ 12/6/67
42	Lift Core GL 23-27 K-P (ZONE 2)	100%	11 d	พ 31/5/67	พ 10/6/67
43	Soil Excavation	100%	3 d	พ 31/5/67	พ 2/6/67
44	Mat Foundation (Lift Core)	100%	5 d	พ 3/6/67	พ 7/6/67
45	Steel Bar - Formwork , Concrete Lift Core	100%	3 d	พ 8/6/67	พ 10/6/67
46	Foundation GL 1-14 A/V (ZONE 1)	100%	40 d	พ 6/5/67	พ 14/6/67
47	Foundation GL 15-30 A/V (ZONE 2)	100%	37 d	พ 6/5/67	พ 11/6/67
48	Super Structural	20%	292 d7	พ 2/6/67	พ 26/3/68
49	Ground Floor GL 1-17 (ZONE 1)	75%	73 d7	พ 2/6/67	พ 13/8/67
50	+1.30 (IA)	94%	38 d	พ 2/6/67	พ 9/7/67
51	เทงานคาน้ำดิบ	100%	4 d	พ 2/6/67	พ 22/6/67
52	งานระบบฝ้า	100%	5 d	พ 13/6/67	พ 17/6/67
53	งานระบบลิฟต์	100%	5 d	พ 15/6/67	พ 19/6/67
54	งานติดตั้ง+ระบบลิฟต์	100%	3 d	พ 18/6/67	พ 20/6/67
55	งานลิฟต์+ระบบลิฟต์	100%	2 d	พ 20/6/67	พ 21/6/67
56	เพดานลิฟต์	100%	1 d	พ 22/6/67	

Printed Date w 17/7/67

Mr. B. K. C. Revision: 00 dated 15/07/2022

Or 1, 2, 3, 4, 5, 6, 7, 8, 9, 10, 11, 12, 13, 14, 15, 16, 17, 18, 19, 20, 21, 22, 23, 24, 25, 26, 27, 28, 29, 30, 31, 32, 33, 34, 35, 36, 37, 38, 39, 40, 41, 42, 43, 44, 45, 46, 47, 48, 49, 50, 51, 52, 53, 54, 55, 56, 57, 58, 59, 60, 61, 62, 63, 64, 65, 66, 67, 68, 69, 70, 71, 72, 73, 74, 75, 76, 77, 78, 79, 80, 81, 82, 83, 84, 85, 86, 87, 88, 89, 90, 91, 92, 93, 94, 95, 96, 97, 98, 99, 100

Or 4, 2568

Or 3, 2568

Or 2, 2568

Or 1, 2568

Or 4, 2567

Or 3, 2567

Or 2, 2567

Or 1, 2567

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

% Complete

Task Name

Duration

Start

Finish

CATCH UP SCHEDULE เอลเซินท์ นครสวรรค์ (ACTION PLAN)

Printed Date : 17/7/67

Made By KCU

Revision : 00 dated 15/07/2024

Or 1,2568

Or 1,2569

Or 1,2570

Or 1,2571

Or 1,2572

Or 1,2573

Or 1,2574

Or 1,2575

Or 1,2576

Or 1,2577

Or 1,2578

Or 1,2579

Or 1,2580

Or 1,2581

Or 1,2582

Or 1,2583

Or 1,2584

Or 1,2585

Or 1,2586

Or 1,2587

Or 1,2588

Or 1,2589

Or 1,2590

Or 1,2591

Or 1,2592

Or 1,2593

Or 1,2594

Or 1,2595

Or 1,2596

Or 1,2597

Or 1,2598

Or 1,2599

Or 1,2600

Or 1,2601

Or 1,2602

Or 1,2603

Or 1,2604

Or 1,2605

Or 1,2606

Or 1,2607

Or 1,2608

Or 1,2609

Or 1,2610

Or 1,2611

Or 1,2612

Or 1,2613

Or 1,2614

Or 1,2615

Or 1,2616

Or 1,2617

Or 1,2618

Or 1,2619

Or 1,2620

Or 1,2621

Or 1,2622

Or 1,2623

Or 1,2624

Or 1,2625

Or 1,2626

Or 1,2627

Or 1,2628

Or 1,2629

Or 1,2630

Or 1,2631

Or 1,2632

Or 1,2633

Or 1,2634

Or 1,2635

Or 1,2636

Or 1,2637

Or 1,2638

Or 1,2639

Or 1,2640

Or 1,2641

Or 1,2642

Or 1,2643

Or 1,2644

Or 1,2645

Or 1,2646

Or 1,2647

Or 1,2648

Or 1,2649

Or 1,2650

Or 1,2651

Or 1,2652

Or 1,2653

Or 1,2654

Or 1,2655

Or 1,2656

Or 1,2657

Or 1,2658

Or 1,2659

Or 1,2660

Or 1,2661

Or 1,2662

Or 1,2663

Or 1,2664

Or 1,2665

Or 1,2666

Or 1,2667

Or 1,2668

Or 1,2669

Or 1,2670

Or 1,2671

Or 1,2672

Or 1,2673

Or 1,2674

Or 1,2675

Or 1,2676

Or 1,2677

Or 1,2678

Or 1,2679

Or 1,2680

Or 1,2681

Or 1,2682

Or 1,2683

Or 1,2684

Or 1,2685

Or 1,2686

Or 1,2687

Or 1,2688

Or 1,2689

Or 1,2690

Or 1,2691

Or 1,2692

Or 1,2693

Or 1,2694

Or 1,2695

Or 1,2696

Or 1,2697

Or 1,2698

Or 1,2699

Or 1,2700

Or 1,2701

Or 1,2702

Or 1,2703

Or 1,2704

Or 1,2705

Or 1,2706

Or 1,2707

Or 1,2708

Or 1,2709

Or 1,2710

Or 1,2711

Or 1,2712

Or 1,2713

Or 1,2714

Or 1,2715

Or 1,2716

Or 1,2717

Or 1,2718

Or 1,2719

Or 1,2720

Or 1,2721

Or 1,2722

Or 1,2723

Or 1,2724

Or 1,2725

Or 1,2726

Or 1,2727

Or 1,2728

Or 1,2729

Or 1,2730

Or 1,2731

Or 1,2732

Or 1,2733

Or 1,2734

Or 1,2735

Or 1,2736

Or 1,2737

Or 1,2738

Or 1,2739

Or 1,2740

Or 1,2741

Or 1,2742

Or 1,2743

Or 1,2744

Or 1,2745

Or 1,2746

Or 1,2747

Or 1,2748

Or 1,2749

Or 1,2750

Or 1,2751

Or 1,2752

Or 1,2753

Or 1,2754

Or 1,2755

Or 1,2756

Or 1,2757

Or 1,2758

Or 1,2759

Or 1,2760

Or 1,2761

Or 1,2762

Or 1,2763

Or 1,2764

Or 1,2765

Or 1,2766

Or 1,2767

Or 1,2768

Or 1,2769

Or 1,2770

Or 1,2771

Or 1,2772

Or 1,2773

Or 1,2774

Or 1,2775

Or 1,2776

Or 1,2777

Or 1,2778

Or 1,2779

Or 1,2780

Or 1,2781

Or 1,2782

Or 1,2783

Or 1,2784

Or 1,2785

Or 1,2786

Or 1,2787

Or 1,2788

Or 1,2789

Or 1,2790

Or 1,2791

Or 1,2792

Or 1,2793

Or 1,2794

Or 1,2795

Or 1,2796

Or 1,2797

Or 1,2798

Or 1,2799

Or 1,2800

Or 1,2801

Or 1,2802

Or 1,2803

Or 1,2804

Or 1,2805

Or 1,2806

Or 1,2807

Or 1,2808

Or 1,2809

Or 1,2810

Or 1,2811

Or 1,2812

Or 1,2813

Or 1,2814

Or 1,2815

Or 1,2816

Or 1,2817

Or 1,2818

Or 1,2819

Or 1,2820

Or 1,2821

Or 1,2822

Or 1,2823

Or 1,2824

Or 1,2825

Or 1,2826

Or 1,2827

Or 1,2828

Or 1,2829

Or 1,2830

Or 1,2831

Or 1,2832

Or 1,2833

Or 1,2834

Or 1,2835

Or 1,2836

Or 1,2837

Or 1,2838

Or 1,2839

Or 1,2840

Or 1,2841

Or 1,2842

Or 1,2843

Or 1,2844

Or 1,2845

Or 1,2846

Or 1,2847

Or 1,2848

Or 1,2849

Or 1,2850

Or 1,2851

Or 1,2852

Or 1,2853

Or 1,2854

Or 1,2855

Or 1,2856

Or 1,2857

Or 1,2858

Or 1,2859

Or 1,2860

Or 1,2861

Or 1,2862

Or 1,2863

Or 1,2864

Or 1,2865

Or 1,2866

Or 1,2867

Or 1,2868

Or 1,2869

Or 1,2870

Or 1,2871

Or 1,2872

Or 1,2873

Or 1,2874

<

ID	Task Name	% Complete	Duration	Start	Finish	Chr 2, 2567	Chr 3, 2568	Chr 4, 2568	Chr 1, 2569
389	18th Floor +56.10, +59.45, +59.30 +59.50 , (Hardscape)	0%	72 d	14/1/68	26/2/68				
400	19th Floor GL 1-12 (ZONE 1)	0%	40 d	14/1/68	18/2/68	19th Floor +58.10, +59.30 +59.50, (Hardscape)			
401		0%	20 d	14/1/68	2/2/68	140			
402	+59.30, +59.50	0%	20 d	14/1/68	2/2/68	140			
403	(Hardscape)	0%	20 d	3/2/68	22/2/68	140			
404	19th Floor GL 12-30 (ZONE 2)	0%	65 d	2/1/68	26/3/68	19th Floor GL 12-30 (ZONE 2)			
405	+58.10	0%	30 d	2/1/68	26/3/68	21/1			
406	+58.45	0%	30 d	2/1/68	19/2/68	21/1			
407	(Hardscape)	0%	30 d	2/1/68	19/2/68	21/1			
408	Roof Floor +62.30, +64.06, +64.76 +65.10	0%	30 d	3/2/68	2/4/68	Roof Floor +62.30, +64.06, +64.76, +65.10			
409	Roof Floor GL 1-12 (ZONE 1)	0%	30 d	3/2/68	2/4/68	Roof Floor GL 1-12 (ZONE 1)			
410	+62.30	0%	15 d	3/2/68	17/2/68	3/2			
411	+64.06	0%	15 d	3/2/68	17/2/68	3/2			
412	+64.76	0%	15 d	3/2/68	17/2/68	3/2			
413	Roof Floor GL 12-30 (ZONE 2)	0%	7 d	6/2/68	12/2/68	Roof Floor GL 12-30 (ZONE 2)			
414	+64.76	0%	7 d	6/2/68	12/2/68	6/2			
415	Top Roof +67.85	0%	27 d	13/2/68	11/3/68	Top Roof +67.85			
416	+67.85 (ZONE 1)	0%	7 d	11/3/68	11/3/68	11/2			
417	+67.85 (ZONE 2)	0%	7 d	11/3/68	11/3/68	11/2			
418	Treatment Tank, Retention Pond	0%	90 d	20/6/67	17/9/67				
423	Elevator Works	0%	146 d	20/2/68	22/7/68				
437	Architectural	0%	452 d	26/8/67	3/12/68	Architectural			
438		0%	372 d	26/8/67	14/9/68	Architectural			
439	Ground Floor Podium Car Park	0%	100 d	14/9/67	23/12/67	Ground Floor Podium Car Park			
440	Car Park Area	0%	100 d	14/9/67	23/12/67	Car Park Area			
441	Offset Line, M&E Work	0%	20 d	14/9/67	3/10/67	Offset Line, M&E Work			
442	Brick & Plaster	0%	20 d	24/9/67	13/10/67	Brick & Plaster			
443	Ceiling Work Expose Concrete	0%	30 d	9/10/67	7/11/67	Ceiling Work Expose Concrete			
444	Wheel Stop	0%	30 d	24/10/67	22/11/67	Wheel Stop			
445	Painting	0%	30 d	23/11/67	23/12/67	Painting			
446	Lift core & Foyer	0%	92 d	14/9/67	15/12/67	Lift core & Foyer			
447	Offset Line, M&E Work	0%	15 d	14/9/67	28/9/67	Offset Line, M&E Work			
448	Brick & Plaster	0%	20 d	29/9/67	18/10/67	Brick & Plaster			
449	Wall Finishing	0%	20 d	14/10/67	2/11/67	Wall Finishing			
450	Ceiling Work Expose Concrete	0%	20 d	29/10/67	17/11/67	Ceiling Work Expose Concrete			
451	Aluminium & Glass	0%	20 d	8/11/67	27/11/67	Aluminium & Glass			
452	Floor Finishing	0%	15 d	18/11/67	2/12/67	Floor Finishing			
453	Painting	0%	15 d	25/11/67	10/12/67	Painting			
454	Sanitary Installation	0%	3 d	11/12/67	13/12/67	Sanitary Installation			
455	M&E Final Fix	0%	3 d	13/12/67	15/12/67	M&E Final Fix			
456	L2 Floor Podium Car Park	0%	129 d	26/8/67	1/12/67	L2 Floor Podium Car Park			
457	Offset Line, Precast Wall	0%	9 d	28/8/67	3/9/67	Offset Line, Precast Wall			
458	M&E Work	0%	30 d	4/9/67	3/10/67	M&E Work			
459	Brick & Plaster	0%	45 d	19/9/67	2/11/67	Brick & Plaster			
461	Ceiling Work Expose Concrete	0%	30 d	19/10/67	17/11/67	Ceiling Work Expose Concrete			
462	Wheel Stop	0%	30 d	3/11/67	2/12/67	Wheel Stop			
463	Painting	0%	30 d	3/12/67	7/1/68	Painting			
464	L3 Floor Podium Car Park	0%	129 d	4/9/67	16/1/68	L3 Floor Podium Car Park			
465	Offset Line, Precast Wall	0%	30 d	13/9/67	12/10/67	Offset Line, Precast Wall			
466	M&E Work	0%	45 d	28/9/67	1/11/67	M&E Work			
467	Brick & Plaster	0%	30 d	28/10/67	26/11/67	Brick & Plaster			
468	Ceiling Work Expose Concrete	0%	30 d	12/11/67	12/12/67	Ceiling Work Expose Concrete			
469	Wheel Stop	0%	30 d	13/12/67	16/1/68	Wheel Stop			
470	Painting	0%	144 d	13/9/67	9/2/68	Painting			
471	L4 Floor (Mock Up Floor)	0%	9 d	13/9/67	21/9/67	L4 Floor (Mock Up Floor)			
472	Activity 1 (A1)	0%	6 d	13/9/67	18/9/67	Activity 1 (A1)			
473	ติดตั้งลิฟต์ภายในโครงการ (Z1-Z2)	0%	7 d	13/9/67	19/9/67	ติดตั้งลิฟต์ภายในโครงการ (Z1-Z2)			
474	Line (cast) Line ในอาคาร (Z1-Z2)	0%	6 d	16/9/67	21/9/67	Line (cast) Line ในอาคาร (Z1-Z2)			
475	via Main Tu Shaft และท่อ SPK (Z1)	0%	6 d	16/9/67	21/9/67	via Main Tu Shaft และท่อ SPK (Z1)			
476	งานหล่อ Precast (Z1)	0%	6 d	16/9/67	21/9/67	งานหล่อ Precast (Z1)			
477	งานหล่อ Low wall ในอาคาร (Z1)	0%	6 d	22/9/67	30/9/67	งานหล่อ Low wall ในอาคาร (Z1)			
478	Activity 2 (A2)	0%	9 d	22/9/67	30/9/67	Activity 2 (A2)			
479	via Main Tu Shaft และท่อ SPK (Z2)	0%	9 d	22/9/67	30/9/67	via Main Tu Shaft และท่อ SPK (Z2)			
480	งานหล่อ Precast (Z2)	0%	9 d	22/9/67	30/9/67	งานหล่อ Precast (Z2)			
481	งานหล่อ Low wall ในอาคาร (Z2)	0%	9 d	25/9/67	30/9/67	งานหล่อ Low wall ในอาคาร (Z2)			
482	งานหล่อ Curb (Z1)	0%	6 d	25/9/67	30/9/67	งานหล่อ Curb (Z1)			
483	(Selam-Grounding) Precast (Z1)	0%	9 d	25/9/67	30/9/67	(Selam-Grounding) Precast (Z1)			
484	Activity 3 (A3)	0%	6 d	11/10/67	18/10/67	Activity 3 (A3)			
485	งานหล่อ Curb (Z2)	0%	6 d	11/10/67	18/10/67	งานหล่อ Curb (Z2)			
486	(Selam-Grounding) Precast (Z2)	0%	6 d	11/10/67	18/10/67	(Selam-Grounding) Precast (Z2)			
487	งานหล่อ Main Wall / Main Wall (Z1-Z2)	0%	9 d	17/10/67	9/11/67	งานหล่อ Main Wall / Main Wall (Z1-Z2)			
488	งานหล่อ (Z1)	0%	6 d	4/11/67	9/11/67	งานหล่อ (Z1)			
489	Activity 4 (A4)	0%	9 d	10/11/67	18/11/67	Activity 4 (A4)			
490	งานหล่อ (Z2)	0%	6 d	10/11/67	15/11/67	งานหล่อ (Z2)			
491	งานหล่อ Main Wall (Z1-Z2)	0%	6 d	10/11/67	15/11/67	งานหล่อ Main Wall (Z1-Z2)			
492	หล่อหลัง (Z1)	0%	9 d	10/11/67	18/11/67	หล่อหลัง (Z1)			
493	งานหล่อ Main Wall (Z1)	0%	6 d	13/11/67	18/11/67	งานหล่อ Main Wall (Z1)			
494	Activity 5 (A5)	0%	9 d	19/11/67	27/11/67	Activity 5 (A5)			
495	หล่อหลัง (Z2)	0%	9 d	22/11/67	27/11/67	หล่อหลัง (Z2)			
496	งานหล่อ Main Wall (Z2)	0%	6 d	22/11/67	27/11/67	งานหล่อ Main Wall (Z2)			
497	งานหล่อ Main Wall (Z1)	0%	9 d	19/11/67	27/11/67	งานหล่อ Main Wall (Z1)			
498	Activity 6 (A6)	0%	9 d	28/11/67	5/1/1/67	Activity 6 (A6)			

Printed Date w 17/7/67

Printed Date w 17/7/67

[illegible]

CATCH UP SCHEDULE เอลเซินท์ นครสวรรค์ (ACTION PLAN)

Printed Date : 17/7/67

ID	Task Name	% Complete	Duration	Start	Finish	Chr 2, 2567	Chr 2, 2567	Chr 3, 2567	Chr 3, 2567	Chr 4, 2567	Chr 4, 2567	Chr 1, 2568	Chr 1, 2568	Chr 2, 2568	Chr 2, 2568	Chr 3, 2568	Chr 3, 2568	Chr 4, 2568	Chr 4, 2568	Printed Date : 17/7/67
1530	Activity 15, (A15)	0%	9 d	12/6/68	20/6/68															Chr 1, 2569
1534	Activity 16, (A16)	0%	9 d	21/6/68	29/6/68															Chr 1, 2569
1536	L18 Floor	0%	144 d	15/2/68	15/7/68															Chr 1, 2569
1537	Activity 1, (A1)	0%	9 d	15/2/68	23/2/68															Chr 1, 2569
1543	Activity 2, (A2)	0%	9 d	24/2/68	4/3/68															Chr 1, 2569
1549	Activity 3, (A3)	0%	9 d	5/3/68	13/3/68															Chr 1, 2569
1554	Activity 4, (A4)	0%	9 d	14/3/68	22/3/68															Chr 1, 2569
1559	Activity 5, (A5)	0%	9 d	23/3/68	31/3/68															Chr 1, 2569
1563	Activity 6, (A6)	0%	9 d	1/4/68	9/4/68															Chr 1, 2569
1567	Activity 7, (A7)	0%	9 d	10/4/68	24/4/68															Chr 1, 2569
1573	Activity 8, (A8)	0%	9 d	25/4/68	4/5/68															Chr 1, 2569
1579	Activity 9, (A9)	0%	9 d	14/5/68	22/5/68															Chr 1, 2569
1583	Activity 10, (A10)	0%	9 d	14/5/68	22/5/68															Chr 1, 2569
1588	Activity 11, (A11)	0%	9 d	1/6/68	9/6/68															Chr 1, 2569
1593	Activity 12, (A12)	0%	9 d	10/6/68	18/6/68															Chr 1, 2569
1602	Activity 13, (A13)	0%	9 d	19/6/68	27/6/68															Chr 1, 2569
1608	Activity 14, (A14)	0%	9 d	28/6/68	1/7/68															Chr 1, 2569
1610	Activity 15, (A15)	0%	9 d	1/7/68	15/7/68															Chr 1, 2569
1612	L19 Floor (Swimming Pool&Fitness)	0%	140 d	1/7/68	15/7/68															Chr 1, 2569
1613	Wall Finishing	0%	60 d	27/3/68	1/6/68															Chr 1, 2569
1614	Floor Finishing	0%	50 d	23/5/68	1/7/68															Chr 1, 2569
1615	Miscellaneous	0%	40 d	12/7/68	20/8/68															Chr 1, 2569
1616	Roof Floor	0%	0 d	1/4/68	1/4/68															Chr 1, 2569
1617	Brick & Plaster & Wall Finish	0%	0 d	22/3/68	27/5/68															Chr 1, 2569
1618	Water Proof	0%	30 d	22/3/68	20/4/68															Chr 1, 2569
1619	Floor Finish	0%	15 d	27/4/68	12/5/68															Chr 1, 2569
1621	External Plaster ***	0%	20 d	10/2/68	1/6/68															Chr 1, 2569
1622	External Plaster ***	0%	170 d	1/6/68	1/6/68															Chr 1, 2569
1623	Miscellaneous	0%	180 d	1/6/68	1/6/68															Chr 1, 2569
1624	Landscape Fence Site Drainage & Road	0%	0 d	12/3/68	14/9/68															Chr 1, 2569
1625	Commissioning & Test Run	0%	0 d	1/7/68	28/9/68															Chr 1, 2569
1626	Practical Completion	0%	90 d	1/7/68	28/9/68															Chr 1, 2569
1627	Punch Lists & Defect works	0%	90 d	1/7/68	21/2/68															Chr 1, 2569
1628	Final Completion	0%	0 d	3/12/68	3/12/68															Chr 1, 2569