

TPSC (Thailand) Co.,Ltd.
BPAMR
WEEKLY HEALTH & SAFETY STATISTICS

Weekly Number : 1 of 2022

For the period : 3 January 2021 to 9 January 2022

Occurrence Index	Up to Last Week	This Week	Accumulative
Lost Time Accident (*)	0 []	0 []	0 []
Medical Treatment Accident (*)	0 []	0 []	0 []
First Aid Case (*)	0 []	0 []	0 []
Dangerous Occurrence	0	0	0
Safety Incident	0	0	0
Environmental Incident	0	0	0
Violation Record	141	15	156
Note (*): -- If a Restricted Work case it is recorded in []			
Brief Description of any Incident recorded above, if any. (An Investigation Report will be separately submitted for each Incident)			

AMOUNT DIRECT SUBCONTRACTOR ATTEND TOOL BOX MEETING IS 99.81%					
Company	Scope	This Week Direct Manpower	Last Week TBM Attendees	This Week TBM Attendees	Delta from last week (+/-)
NWR	Civil Construction	887	712	886	174
RMS	Mechanical & Electrical Installation	117	53	116	63
BEST TECH	Water Tank Installation	2	4	2	-2
ATF	Fire Fighting System Installation	12	0	12	12
MEE	HVAC System Installation	8	0	8	8
HDZ	Water Treatment Plant System	0	0	0	0
Total		1,026	769	1,024	255

WEEKLY PERSONNEL					
Company	Scope	Safety Personnel	Last Week	This Week	Delta from last week (+/-)
TPSC	EPC	3	29	31	2
OWNER	Owner	1	7	11	4
NWR	Civil Construction	7	739	916	177
RMS	Mechanical & Electrical Installation	6	64	122	58
BEST TECH	Water Tank Installation	2	8	5	-3
ATF	Fire Fighting System Installation	2	0	15	15
MEE	HVAC System Installation	1	0	11	11
HDZ	Water Treatment Plant System	0	0	0	0
Total		22	847	1,111	264

WEEKLY MANHOURS					
Company	Scope	Safety Personnel	Last Week	This Week	Delta from last week (+/-)
TPSC	EPC	104	1,616	1,996	380
OWNER	Owner	24	224	344	120
NWR	Civil Construction	412	50,005	60,979	10,974
RMS	Mechanical & Electrical Installation	290	4,222	7,738	3,516
BEST TECH	Water Tank Installation	40	184	264	80
ATF	Fire Fighting System Installation	90	8	910	902
MEE	HVAC System Installation	32	0	608	608
HDZ	Water Treatment Plant System	0	0	0	0
Total		992	56,259	72,839	16,580

PROJECT MANHOURS SUMMARY			
Company	Accumulative	Cumulative before last LTI	1,381,375
TPSC	79,688		
OWNER	16,768		
NWR	1,126,929	Cumulative after last LTI	0
TEN	1,784		
RMS	109,444		
GFE	5,552		
BEST TECH	25,968		
ATF	11,194		
MEE	3,808		
HDZ	240		
Total	1,381,375	Total Cumulative	1,381,375
		Total Cumulative Last Week	1,308,536

WEEKLY HEALTH & SAFETY STATISTICS

Weekly Number : 2 of 2022

For the period : 10 January 2021 to 16 January 2022

Occurrence Index	Up to Last Week	This Week	Accumulative
Lost Time Accident (*)	0 []	0 []	0 []
Medical Treatment Accident (*)	0 []	0 []	0 []
First Aid Case (*)	0 []	0 []	0 []
Dangerous Occurrence	0	0	0
Safety Incident	0	1	1
Environmental Incident	0	0	0
Violation Record	156	5	161
Note (*): -- If a Restricted Work case it is recorded in [__]			
Brief Description of any Incident recorded above, if any. (An Investigation Report will be separately submitted for each Incident)			

AMOUNT DIRECT SUBCONTRACTOR ATTEND TOOL BOX MEETING IS 99.84%					
Company	Scope	This Week Direct Manpower	Last Week TBM Attendees	This Week TBM Attendees	Delta from last week (+/-)
NWR	Civil Construction	1,095	886	1,094	208
RMS	Mechanical & Electrical Installation	146	116	145	29
BEST TECH	Water Tank Installation	10	2	10	8
ATF	Fire Fighting System Installation	14	12	14	2
MEE	HVAC System Installation	12	8	12	4
HDZ	Water Treatment Plant System	4	0	4	4
Total		1,281	1,024	1,279	255

WEEKLY PERSONNEL					
Company	Scope	Safety Personnel	Last Week	This Week	Delta from last week (+/-)
TPSC	EPC	3	31	42	11
OWNER	Owner	1	11	10	0
NWR	Civil Construction	8	916	1,131	214
RMS	Mechanical & Electrical Installation	6	122	178	56
BEST TECH	Water Tank Installation	1	5	13	8
ATF	Fire Fighting System Installation	1	15	17	2
MEE	HVAC System Installation	1	11	17	6
HDZ	Water Treatment Plant System	0	0	8	8
Total		21	1,111	1,415	304

WEEKLY MANHOURS					
Company	Scope	Safety Personnel	Last Week	This Week	Delta from last week (+/-)
TPSC	EPC	96	1,996	2,508	512
OWNER	Owner	40	344	496	152
NWR	Civil Construction	627	60,979	80,447	19,468
RMS	Mechanical & Electrical Installation	364	7,738	11,960	4,222
BEST TECH	Water Tank Installation	64	264	704	440
ATF	Fire Fighting System Installation	70	910	1,200	290
MEE	HVAC System Installation	48	608	808	200
HDZ	Water Treatment Plant System	8	0	64	64
Total		1,317	72,839	98,187	25,348

PROJECT MANHOURS SUMMARY			
Company	Accumulative	Cumulative before last LTI	1,479,562
TPSC	82,196		
OWNER	17,264		
NWR	1,207,376	Cumulative after last LTI	0
TEN	1,784		
RMS	121,404		
GFE	5,552		
BEST TECH	26,672		
ATF	12,394		
MEE	4,616		
HDZ	304		
Total	1,479,562	Total Cumulative	1,479,562
		Total Cumulative Last Week	1,381,375

WEEKLY HEALTH & SAFETY STATISTICS

Weekly Number : 3 of 2022

For the period : 17 January 2022 to 23 January 2022

Occurrence Index	Up to Last Week	This Week	Accumulative
Lost Time Accident (*)	0 []	0 []	0 []
Medical Treatment Accident (*)	0 []	0 []	0 []
First Aid Case (*)	0 []	0 []	0 []
Dangerous Occurrence	0	0	0
Safety Incident	1	1	2
Environmental Incident	0	0	0
Violation Record	161	2	163
Note (*): -- If a Restricted Work case it is recorded in [__]			
Brief Description of any Incident recorded above, if any. (An Investigation Report will be separately submitted for each Incident)			

AMOUNT DIRECT SUBCONTRACTOR ATTEND TOOL BOX MEETING IS 99.85%					
Company	Scope	This Week Direct Manpower	Last Week TBM Attendees	This Week TBM Attendees	Delta from last week (+/-)
NWR	Civil Construction	1,145	1,094	1,144	50
RMS	Mechanical & Electrical Installation	186	145	185	40
BEST TECH	Water Tank Installation	8	10	8	-2
ATF	Fire Fighting System Installation	17	14	17	3
MEE	HVAC System Installation	14	12	14	2
HDZ	Water Treatment Plant System	7	4	7	3
Total		1,377	1,279	1,375	96

WEEKLY PERSONNEL					
Company	Scope	Safety Personnel	Last Week	This Week	Delta from last week (+/-)
TPSC	EPC	2	42	42	0
OWNER	Owner	1	10	12	2
NWR	Civil Construction	9	1,131	1,180	49
RMS	Mechanical & Electrical Installation	7	178	222	44
BEST TECH	Water Tank Installation	1	13	13	0
ATF	Fire Fighting System Installation	1	17	21	4
MEE	HVAC System Installation	1	17	19	2
HDZ	Water Treatment Plant System	1	8	10	2
Total		23	1,416	1,519	103

WEEKLY MANHOURS					
Company	Scope	Safety Personnel	Last Week	This Week	Delta from last week (+/-)
TPSC	EPC	104	2,508	2,580	72
OWNER	Owner	40	496	672	176
NWR	Civil Construction	577	80,447	80,876	429
RMS	Mechanical & Electrical Installation	428	11,960	15,380	3,420
BEST TECH	Water Tank Installation	56	704	592	-112
ATF	Fire Fighting System Installation	96	1,200	1,008	-192
MEE	HVAC System Installation	56	808	1,064	256
HDZ	Water Treatment Plant System	40	64	392	328
Total		1,397	98,187	102,564	4,377

PROJECT MANHOURS SUMMARY			
Company	Accumulative	Cumulative before last LTI	1,582,126
TPSC	84,776		
OWNER	17,936		
NWR	1,288,252		
TEN	1,784	Cumulative after last LTI	0
RMS	136,784		
GFE	5,552		
BEST TECH	27,264		
ATF	13,402		
MEE	5,680		
HDZ	696		
Total	1,582,126	Total Cumulative	1,582,126
		Total Cumulative Last Week	1,479,562

WEEKLY HEALTH & SAFETY STATISTICS

Weekly Number : 4 of 2022

For the period : 24 January 2022 to 30 January 2022

Occurrence Index	Up to Last Week	This Week	Accumulative
Lost Time Accident (*)	0 []	0 []	0 []
Medical Treatment Accident (*)	0 []	0 []	0 []
First Aid Case (*)	0 []	0 []	0 []
Dangerous Occurrence	0	0	0
Safety Incident	2	0	2
Environmental Incident	0	0	0
Violation Record	163	15	178
Note (*): -- If a Restricted Work case it is recorded in [__]			
Brief Description of any Incident recorded above, if any. (An Investigation Report will be separately submitted for each Incident)			

AMOUNT DIRECT SUBCONTRACTOR ATTEND TOOL BOX MEETING IS 99.86%					
Company	Scope	This Week Direct Manpower	Last Week TBM Attendees	This Week TBM Attendees	Delta from last week (+/-)
NWR	Civil Construction	1,118	1,144	1,117	-27
RMS	Mechanical & Electrical Installation	219	185	218	33
BEST TECH	Water Tank Installation	13	8	13	5
ATF	Fire Fighting System Installation	21	17	21	4
MEE	HVAC System Installation	12	14	12	-2
HDZ	Water Treatment Plant System	3	7	3	-4
Total		1,386	1,375	1,384	9

WEEKLY PERSONNEL					
Company	Scope	Safety Personnel	Last Week	This Week	Delta from last week (+/-)
TPSC	EPC	2	42	42	0
OWNER	Owner	1	12	9	-3
NWR	Civil Construction	9	1,180	1,153	-27
RMS	Mechanical & Electrical Installation	11	222	261	39
BEST TECH	Water Tank Installation	1	13	16	3
ATF	Fire Fighting System Installation	2	21	25	4
MEE	HVAC System Installation	1	19	17	-2
HDZ	Water Treatment Plant System	1	10	7	-3
Total		28	1,519	1,530	11

WEEKLY MANHOURS					
Company	Scope	Safety Personnel	Last Week	This Week	Delta from last week (+/-)
TPSC	EPC	104	2,580	2,484	-96
OWNER	Owner	32	672	416	-256
NWR	Civil Construction	583	80,876	79,780	-1,096
RMS	Mechanical & Electrical Installation	624	15,380	18,062	2,682
BEST TECH	Water Tank Installation	56	592	920	328
ATF	Fire Fighting System Installation	130	1,008	1,720	712
MEE	HVAC System Installation	48	1,064	808	-256
HDZ	Water Treatment Plant System	32	392	224	-168
Total		1,609	102,564	104,414	1,850

PROJECT MANHOURS SUMMARY			
Company	Accumulative	Cumulative before last LTI	1,686,540
TPSC	87,260		
OWNER	18,352		
NWR	1,368,032		
TEN	1,784	Cumulative after last LTI	0
RMS	154,846		
GFE	5,552		
BEST TECH	28,184		
ATF	15,122		
MEE	6,488		
HDZ	920		
Total	1,686,540	Total Cumulative	1,686,540
		Total Cumulative Last Week	1,582,126

TPSC (Thailand) Co.,Ltd.
BPAMR
WEEKLY HEALTH & SAFETY STATISTICS

Weekly Number : 5 of 2022

For the period : 31 January 2022 to 06 February 2022

Occurrence Index	Up to Last Week	This Week	Accumulative
Lost Time Accident (*)	0 []	0 []	0 []
Medical Treatment Accident (*)	0 []	0 []	0 []
First Aid Case (*)	0 []	0 []	0 []
Dangerous Occurrence	0	0	0
Safety Incident	2	1	3
Environmental Incident	0	0	0
Violation Record	178	2	180
Note (*): -- If a Restricted Work case it is recorded in [__]			
Brief Description of any Incident recorded above, if any. (An Investigation Report will be separately submitted for each Incident)			

AMOUNT DIRECT SUBCONTRACTOR ATTEND TOOL BOX MEETING IS 99.86%					
Company	Scope	This Week Direct Manpower	Last Week TBM Attendees	This Week TBM Attendees	Delta from last week (+/-)
NWR	Civil Construction	1,138	1,117	1,137	20
RMS	Mechanical & Electrical Installation	287	218	286	68
BEST TECH	Water Tank Installation	12	13	12	-1
ATF	Fire Fighting System Installation	23	21	23	2
MEE	HVAC System Installation	13	12	13	1
HDZ	Water Treatment Plant System	0	3	0	-3
Total		1,473	1,384	1,471	87

WEEKLY PERSONNEL					
Company	Scope	Safety Personnel	Last Week	This Week	Delta from last week (+/-)
TPSC	EPC	3	40	47	7
OWNER	Owner	1	9	12	3
NWR	Civil Construction	9	1,153	1,172	19
RMS	Mechanical & Electrical Installation	11	261	330	69
BEST TECH	Water Tank Installation	1	16	15	-1
ATF	Fire Fighting System Installation	2	25	27	2
MEE	HVAC System Installation	1	17	17	0
HDZ	Water Treatment Plant System	1	7	0	-7
Total		29	1,528	1,620	92

WEEKLY MANHOURS					
Company	Scope	Safety Personnel	Last Week	This Week	Delta from last week (+/-)
TPSC	EPC	104	2,484	2,876	392
OWNER	Owner	40	416	480	64
NWR	Civil Construction	550	79,780	75,885	-3,895
RMS	Mechanical & Electrical Installation	672	18,062	21,756	3,694
BEST TECH	Water Tank Installation	56	920	848	-72
ATF	Fire Fighting System Installation	111	1,720	1,563	-157
MEE	HVAC System Installation	56	808	952	144
HDZ	Water Treatment Plant System	16	224	64	-160
Total		1,605	104,414	104,424	10

PROJECT MANHOURS SUMMARY			
Company	Accumulative	Cumulative before last LTI	1,790,964
TPSC	90,136		
OWNER	18,832		
NWR	1,443,917	Cumulative after last LTI	0
TEN	1,784		
RMS	176,602		
GFE	5,552		
BEST TECH	29,032		
ATF	16,685		
MEE	7,440		
HDZ	984		
Total	1,790,964	Total Cumulative	1,790,964
		Total Cumulative Last Week	1,686,540

TPSC (Thailand) Co.,Ltd.
BPAMR
WEEKLY HEALTH & SAFETY STATISTICS

Weekly Number : 6 of 2022

For the period : 07 February 2022 to 13 February 2022

Occurrence Index	Up to Last Week	This Week	Accumulative
Lost Time Accident (*)	0 []	0 []	0 []
Medical Treatment Accident (*)	0 []	0 []	0 []
First Aid Case (*)	0 []	0 []	0 []
Dangerous Occurrence	0	0	0
Safety Incident	3	0	3
Environmental Incident	0	0	0
Violation Record	180	4	184
Note (*): -- If a Restricted Work case it is recorded in [__]			
Brief Description of any Incident recorded above, if any. (An Investigation Report will be separately submitted for each Incident)			

AMOUNT DIRECT SUBCONTRACTOR ATTEND TOOL BOX MEETING IS 99.86%					
Company	Scope	This Week Direct Manpower	Last Week TBM Attendees	This Week TBM Attendees	Delta from last week (+/-)
NWR	Civil Construction	1,023	1,137	1,022	-115
RMS	Mechanical & Electrical Installation	301	286	300	14
BEST TECH	Water Tank Installation	11	12	11	-1
ATF	Fire Fighting System Installation	20	23	20	-3
MEE	HVAC System Installation	15	13	15	2
HDZ	Water Treatment Plant System	1	0	1	1
Total		1,371	1,471	1,369	-102

WEEKLY PERSONNEL					
Company	Scope	Safety Personnel	Last Week	This Week	Delta from last week (+/-)
TPSC	EPC	3	47	50	3
OWNER	Owner	1	12	13	1
NWR	Civil Construction	9	1,172	1,058	-114
RMS	Mechanical & Electrical Installation	11	330	347	17
BEST TECH	Water Tank Installation	1	15	14	-1
ATF	Fire Fighting System Installation	2	27	24	-2
MEE	HVAC System Installation	1	17	20	3
HDZ	Water Treatment Plant System	1	0	5	5
Total		29	1,620	1,531	-89

WEEKLY MANHOURS					
Company	Scope	Safety Personnel	Last Week	This Week	Delta from last week (+/-)
TPSC	EPC	160	2,876	3,028	152
OWNER	Owner	40	480	640	160
NWR	Civil Construction	489	75,885	66,048	-9,837
RMS	Mechanical & Electrical Installation	698	21,756	23,298	1,542
BEST TECH	Water Tank Installation	56	848	776	-72
ATF	Fire Fighting System Installation	104	1,563	1,360	-203
MEE	HVAC System Installation	56	952	960	8
HDZ	Water Treatment Plant System	40	64	232	168
Total		1,643	104,424	96,342	-8,082

PROJECT MANHOURS SUMMARY			
Company	Accumulative	Cumulative before last LTI	1,887,306
TPSC	93,164		
OWNER	19,472		
NWR	1,509,965	Cumulative after last LTI	0
TEN	1,784		
RMS	199,900		
GFE	5,552		
BEST TECH	29,808		
ATF	18,045		
MEE	8,400		
HDZ	1,216		
Total	1,887,306	Total Cumulative	1,887,306
		Total Cumulative Last Week	1,790,964

TPSC (Thailand) Co.,Ltd.
BPAMR
WEEKLY HEALTH & SAFETY STATISTICS

Weekly Number : 7 of 2022

For the period : 14 February 2022 to 20 February 2022

Occurrence Index	Up to Last Week	This Week	Accumulative
Lost Time Accident (*)	0 []	0 []	0 []
Medical Treatment Accident (*)	0 []	0 []	0 []
First Aid Case (*)	0 []	0 []	0 []
Dangerous Occurrence	0	0	0
Safety Incident	3	0	3
Environmental Incident	0	0	0
Violation Record	184	2	186
Note (*): -- If a Restricted Work case it is recorded in [__]			
Brief Description of any Incident recorded above, if any. (An Investigation Report will be separately submitted for each Incident)			

AMOUNT DIRECT SUBCONTRACTOR ATTEND TOOL BOX MEETING IS 99.85%					
Company	Scope	This Week Direct Manpower	Last Week TBM Attendees	This Week TBM Attendees	Delta from last week (+/-)
NWR	Civil Construction	991	1,022	990	-32
RMS	Mechanical & Electrical Installation	283	300	282	-18
BEST TECH	Water Tank Installation	18	11	18	7
ATF	Fire Fighting System Installation	18	20	18	-2
MEE	HVAC System Installation	15	15	15	0
HDZ	Water Treatment Plant System	6	1	6	5
Total		1,331	1,369	1,329	-40

WEEKLY PERSONNEL					
Company	Scope	Safety Personnel	Last Week	This Week	Delta from last week (+/-)
TPSC	EPC	3	50	52	2
OWNER	Owner	1	13	11	-2
NWR	Civil Construction	8	1,058	1,022	-36
RMS	Mechanical & Electrical Installation	12	347	327	-20
BEST TECH	Water Tank Installation	1	14	21	7
ATF	Fire Fighting System Installation	1	24	21	-3
MEE	HVAC System Installation	1	20	20	0
HDZ	Water Treatment Plant System	1	5	10	5
Total		28	1,531	1,484	-47

WEEKLY MANHOURS					
Company	Scope	Safety Personnel	Last Week	This Week	Delta from last week (+/-)
TPSC	EPC	152	3,028	3,132	104
OWNER	Owner	40	640	624	-16
NWR	Civil Construction	447	66,048	67,437	1,389
RMS	Mechanical & Electrical Installation	672	23,298	21,848	-1,450
BEST TECH	Water Tank Installation	48	776	1,016	240
ATF	Fire Fighting System Installation	88	1,360	1,024	-336
MEE	HVAC System Installation	48	960	784	-176
HDZ	Water Treatment Plant System	40	232	416	184
Total		1,535	96,342	96,281	-61

PROJECT MANHOURS SUMMARY			
Company	Accumulative	Cumulative before last LTI	1,983,587
TPSC	96,296		
OWNER	20,096		
NWR	1,577,402	Cumulative after last LTI	0
TEN	1,784		
RMS	221,748		
GFE	5,552		
BEST TECH	30,824		
ATF	19,069		
MEE	9,184		
HDZ	1,632		
Total	1,983,587	Total Cumulative	1,983,587
		Total Cumulative Last Week	1,887,306

WEEKLY HEALTH & SAFETY STATISTICS
Weekly Number : 8 of 2022
For the period : 21 February 2022 to 27 February 2022

Occurrence Index	Up to Last Week	This Week	Accumulative
Lost Time Accident (*)	0 []	0 []	0 []
Medical Treatment Accident (*)	0 []	0 []	0 []
First Aid Case (*)	0 []	0 []	0 []
Dangerous Occurrence	0	0	0
Safety Incident	3	0	3
Environmental Incident	0	0	0
Violation Record	186	5	191
Note (*): -- If a Restricted Work case it is recorded in []			
Brief Description of any Incident recorded above, if any. (An Investigation Report will be separately submitted for each Incident)			

AMOUNT DIRECT SUBCONTRACTOR ATTEND TOOL BOX MEETING IS 99.85%					
Company	Scope	This Week Direct Manpower	Last Week TBM Attendees	This Week TBM Attendees	Delta from last week (+/-)
NWR	Civil Construction	957	990	956	-34
RMS	Mechanical & Electrical Installation	308	282	307	25
BEST TECH	Water Tank Installation	20	18	20	2
ATF	Fire Fighting System Installation	15	18	15	-3
MEE	HVAC System Installation	20	15	20	5
HDZ	Water Treatment Plant System	7	6	7	1
SIEMENS ENERGY	GIS 115kV Installation	5	0	5	5
Total		1,332	1,329	1,330	1

WEEKLY PERSONNEL					
Company	Scope	Safety Personnel	Last Week	This Week	Delta from last week (+/-)
TPSC	EPC	3	52	52	0
OWNER	Owner	1	11	15	4
NWR	Civil Construction	9	1,022	991	-31
RMS	Mechanical & Electrical Installation	11	327	356	29
BEST TECH	Water Tank Installation	1	21	23	2
ATF	Fire Fighting System Installation	2	21	18	-3
MEE	HVAC System Installation	2	20	25	5
HDZ	Water Treatment Plant System	1	10	10	0
SIEMENS ENERGY	GIS 115kV Installation	1	0	8	8
Total		31	1,484	1,495	11

WEEKLY MANHOURS					
Company	Scope	Safety Personnel	Last Week	This Week	Delta from last week (+/-)
TPSC	EPC	160	3,132	3,116	-16
OWNER	Owner	48	624	704	80
NWR	Civil Construction	520	67,437	64,458	-2,979
RMS	Mechanical & Electrical Installation	664	21,848	24,566	2,718
BEST TECH	Water Tank Installation	56	1,016	1,264	248
ATF	Fire Fighting System Installation	96	1,024	1,016	-8
MEE	HVAC System Installation	56	784	1,216	432
HDZ	Water Treatment Plant System	56	416	576	160
SIEMENS ENERGY	GIS 115kV Installation	48	0	192	192
Total		1,704	96,281	97,108	827

PROJECT MANHOURS SUMMARY			
Company	Accumulative	Cumulative before last LTI	2,080,695
TPSC	99,412		
OWNER	20,800		
NWR	1,641,860	Cumulative after last LTI	0
TEN	1,784		
RMS	246,314		
GFE	5,552		
BEST TECH	32,088		
ATF	20,085		
MEE	10,400		
HDZ	2,208		
SIEMENS ENERGY	192		
Total	2,080,695	Total Cumulative	2,080,695
		Total Cumulative Last Week	1,983,587

WEEKLY HEALTH & SAFETY STATISTICS
Weekly Number : 9 of 2022
For the period : 28 February 2022 to 6 March 2022

Occurrence Index	Up to Last Week	This Week	Accumulative
Lost Time Accident (*)	0 []	0 []	0 []
Medical Treatment Accident (*)	0 []	0 []	0 []
First Aid Case (*)	0 []	0 []	0 []
Dangerous Occurrence	0	0	0
Safety Incident	3	0	3
Environmental Incident	0	0	0
Violation Record	191	10	201
Note (*): -- If a Restricted Work case it is recorded in [__]			
Brief Description of any Incident recorded above, if any. (An Investigation Report will be separately submitted for each Incident)			

AMOUNT DIRECT SUBCONTRACTOR ATTEND TOOL BOX MEETING IS 99.85%					
Company	Scope	This Week Direct Manpower	Last Week TBM Attendees	This Week TBM Attendees	Delta from last week (+/-)
NWR	Civil Construction	864	956	863	-93
RMS	Mechanical & Electrical Installation	333	307	332	25
BEST TECH	Water Tank Installation	17	20	17	-3
ATF	Fire Fighting System Installation	22	15	22	7
MEE	HVAC System Installation	19	20	19	-1
HDZ	Water Treatment Plant System	34	7	34	27
SIEMENS ENERGY	GIS 115kV Installation	22	5	22	17
Total		1,311	1,330	1,309	-21

WEEKLY PERSONNEL					
Company	Scope	Safety Personnel	Last Week	This Week	Delta from last week (+/-)
TPSC	EPC	3	52	51	-1
OWNER	Owner	1	12	14	2
NWR	Civil Construction	9	991	900	-91
RMS	Mechanical & Electrical Installation	12	356	382	26
BEST TECH	Water Tank Installation	1	23	20	-3
ATF	Fire Fighting System Installation	2	18	25	7
MEE	HVAC System Installation	1	25	23	-2
HDZ	Water Treatment Plant System	1	10	45	35
SIEMENS ENERGY	GIS 115kV Installation	3	8	31	23
Total		33	1,496	1,490	-6

WEEKLY MANHOURS					
Company	Scope	Safety Personnel	Last Week	This Week	Delta from last week (+/-)
TPSC	EPC	168	3,116	3,148	32
OWNER	Owner	40	592	648	56
NWR	Civil Construction	533	64,458	55,596	-8,862
RMS	Mechanical & Electrical Installation	658	24,566	26,662	2,096
BEST TECH	Water Tank Installation	56	1,264	1,104	-160
ATF	Fire Fighting System Installation	104	1,016	1,208	192
MEE	HVAC System Installation	48	1,216	1,288	72
HDZ	Water Treatment Plant System	56	576	712	136
SIEMENS ENERGY	GIS 115kV Installation	112	192	488	296
Total		1,775	96,996	90,854	-6,142

PROJECT MANHOURS SUMMARY			
Company	Accumulative	Cumulative before last LTI	2,171,437
TPSC	102,560		
OWNER	21,336		
NWR	1,697,456	Cumulative after last LTI	0
TEN	1,784		
RMS	272,976		
GFE	5,552		
BEST TECH	33,192		
ATF	21,293		
MEE	11,688		
HDZ	2,920		
SIEMENS ENERGY	680		
Total	2,171,437	Total Cumulative	2,171,437
		Total Cumulative Last Week	2,080,583

WEEKLY HEALTH & SAFETY STATISTICS
Weekly Number : 10 of 2022
For the period : 7 March 2022 to 13 March 2022

Occurrence Index	Up to Last Week	This Week	Accumulative
Lost Time Accident (*)	0 []	0 []	0 []
Medical Treatment Accident (*)	0 []	0 []	0 []
First Aid Case (*)	0 []	0 []	0 []
Dangerous Occurrence	0	0	0
Safety Incident	3	0	3
Environmental Incident	0	0	0
Violation Record	201	3	204
Note (*): -- If a Restricted Work case it is recorded in []			
Brief Description of any Incident recorded above, if any. (An Investigation Report will be separately submitted for each Incident)			

AMOUNT DIRECT SUBCONTRACTOR ATTEND TOOL BOX MEETING IS 99.84%					
Company	Scope	This Week Direct Manpower	Last Week TBM Attendees	This Week TBM Attendees	Delta from last week (+/-)
NWR	Civil Construction	816	863	815	-48
RMS	Mechanical & Electrical Installation	364	332	363	31
BEST TECH	Water Tank Installation	17	17	17	0
ATF	Fire Fighting System Installation	19	22	19	-3
MEE	HVAC System Installation	13	19	13	-6
HDZ	Water Treatment Plant System	7	34	7	-27
SIEMENS ENERGY	GIS 115kV Installation	10	22	10	-12
Total		1,246	1,309	1,244	-65

WEEKLY PERSONNEL					
Company	Scope	Safety Personnel	Last Week	This Week	Delta from last week (+/-)
TPSC	EPC	3	51	51	0
OWNER	Owner	1	14	14	0
NWR	Civil Construction	9	900	854	-46
RMS	Mechanical & Electrical Installation	12	382	414	32
BEST TECH	Water Tank Installation	1	20	19	-1
ATF	Fire Fighting System Installation	2	25	22	-3
MEE	HVAC System Installation	1	23	16	-7
HDZ	Water Treatment Plant System	1	45	12	-33
SIEMENS ENERGY	GIS 115kV Installation	3	31	12	-19
Total		33	1,491	1,414	-77

WEEKLY MANHOURS					
Company	Scope	Safety Personnel	Last Week	This Week	Delta from last week (+/-)
TPSC	EPC	152	3,149	3,164	15
OWNER	Owner	40	648	672	24
NWR	Civil Construction	597	55,596	52,952	-2,644
RMS	Mechanical & Electrical Installation	726	26,662	28,816	2,154
BEST TECH	Water Tank Installation	56	1,104	1,064	-40
ATF	Fire Fighting System Installation	130	1,208	1,550	342
MEE	HVAC System Installation	70	1,288	1,120	-168
HDZ	Water Treatment Plant System	56	712	560	-152
SIEMENS ENERGY	GIS 115kV Installation	64	488	592	104
Total		1,891	90,855	90,490	-365

PROJECT MANHOURS SUMMARY			
Company	Accumulative	Cumulative before last LTI	2,261,928
TPSC	105,725		
OWNER	22,008		
NWR	1,750,408	Cumulative after last LTI	0
TEN	1,784		
RMS	301,792		
GFE	5,552		
BEST TECH	34,256		
ATF	22,843		
MEE	12,808		
HDZ	3,480		
SIEMENS ENERGY	1,272		
Total	2,261,928	Total Cumulative	2,261,928
		Total Cumulative Last Week	2,171,438

WEEKLY HEALTH & SAFETY STATISTICS
Weekly Number : 11 of 2022
For the period : 14 March 2022 to 20 March 2022

Occurrence Index	Up to Last Week	This Week	Accumulative
Lost Time Accident (*)	0 []	0 []	0 []
Medical Treatment Accident (*)	0 []	0 []	0 []
First Aid Case (*)	0 []	0 []	0 []
Dangerous Occurrence	0	0	0
Safety Incident	3	0	3
Environmental Incident	0	0	0
Violation Record	204	6	210
Note (*): -- If a Restricted Work case it is recorded in []			
Brief Description of any Incident recorded above, if any. (An Investigation Report will be separately submitted for each Incident)			

AMOUNT DIRECT SUBCONTRACTOR ATTEND TOOL BOX MEETING IS 99.83%					
Company	Scope	This Week Direct Manpower	Last Week TBM Attendees	This Week TBM Attendees	Delta from last week (+/-)
NWR	Civil Construction	779	815	778	-37
RMS	Mechanical & Electrical Installation	346	363	345	-18
BEST TECH	Water Tank Installation	14	17	14	-3
ATF	Fire Fighting System Installation	16	19	16	-3
MEE	HVAC System Installation	15	13	15	2
HDZ	Water Treatment Plant System	12	7	12	5
SIEMENS ENERGY	GIS 115kV Installation	11	10	11	1
Total		1,193	1,244	1,191	-53

WEEKLY PERSONNEL					
Company	Scope	Safety Personnel	Last Week	This Week	Delta from last week (+/-)
TPSC	EPC	3	51	55	4
OWNER	Owner	1	14	15	0
NWR	Civil Construction	9	854	811	-46
RMS	Mechanical & Electrical Installation	13	414	392	-22
BEST TECH	Water Tank Installation	1	19	16	-3
ATF	Fire Fighting System Installation	2	22	19	-3
MEE	HVAC System Installation	1	16	19	3
HDZ	Water Treatment Plant System	1	12	15	3
SIEMENS ENERGY	GIS 115kV Installation	3	12	13	1
Total		34	1,414	1,355	-59

WEEKLY MANHOURS					
Company	Scope	Safety Personnel	Last Week	This Week	Delta from last week (+/-)
TPSC	EPC	160	3,164	3,372	208
OWNER	Owner	40	672	728	56
NWR	Civil Construction	558	52,952	49,285	-3,667
RMS	Mechanical & Electrical Installation	656	28,816	26,706	-2,110
BEST TECH	Water Tank Installation	24	1,064	872	-192
ATF	Fire Fighting System Installation	120	1,550	1,340	-210
MEE	HVAC System Installation	70	1,120	1,340	220
HDZ	Water Treatment Plant System	48	560	712	152
SIEMENS ENERGY	GIS 115kV Installation	96	592	632	40
Total		1,772	90,490	84,987	-5,503

PROJECT MANHOURS SUMMARY			
Company	Accumulative	Cumulative before last LTI	2,346,915
TPSC	109,097		
OWNER	22,736		
NWR	1,799,693	Cumulative after last LTI	0
TEN	1,784		
RMS	328,498		
GFE	5,552		
BEST TECH	35,128		
ATF	24,183		
MEE	14,148		
HDZ	4,192		
SIEMENS ENERGY	1,904		
Total	2,346,915	Total Cumulative	2,346,915
		Total Cumulative Last Week	2,261,928

WEEKLY HEALTH & SAFETY STATISTICS
Weekly Number : 12 of 2022
For the period : 21 March 2022 to 27 March 2022

Occurrence Index	Up to Last Week	This Week	Accumulative
Lost Time Accident (*)	0 []	0 []	0 []
Medical Treatment Accident (*)	0 []	0 []	0 []
First Aid Case (*)	0 []	0 []	0 []
Dangerous Occurrence	0	0	0
Safety Incident	3	0	3
Environmental Incident	0	0	0
Violation Record	210	3	213
Note (*): -- If a Restricted Work case it is recorded in []			
Brief Description of any Incident recorded above, if any. (An Investigation Report will be separately submitted for each Incident)			

AMOUNT DIRECT SUBCONTRACTOR ATTEND TOOL BOX MEETING IS 99.83%					
Company	Scope	This Week Direct Manpower	Last Week TBM Attendees	This Week TBM Attendees	Delta from last week (+/-)
NWR	Civil Construction	739	778	738	-40
RMS	Mechanical & Electrical Installation	376	345	375	30
BEST TECH	Water Tank Installation	9	14	9	-5
ATF	Fire Fighting System Installation	12	16	12	-4
MEE	HVAC System Installation	17	15	17	2
HDZ	Water Treatment Plant System	12	12	12	0
SIEMENS ENERGY	GIS 115kV Installation	11	11	11	0
Total		1,176	1,191	1,174	-17

WEEKLY PERSONNEL					
Company	Scope	Safety Personnel	Last Week	This Week	Delta from last week (+/-)
TPSC	EPC	3	55	52	-3
OWNER	Owner	1	15	14	-1
NWR	Civil Construction	7	811	774	-37
RMS	Mechanical & Electrical Installation	12	392	420	28
BEST TECH	Water Tank Installation	1	16	11	-4
ATF	Fire Fighting System Installation	1	19	15	-5
MEE	HVAC System Installation	1	19	22	3
HDZ	Water Treatment Plant System	1	15	14	-1
SIEMENS ENERGY	GIS 115kV Installation	3	13	14	1
Total		30	1,355	1,336	-19

WEEKLY MANHOURS					
Company	Scope	Safety Personnel	Last Week	This Week	Delta from last week (+/-)
TPSC	EPC	160	3,372	3,204	-168
OWNER	Owner	40	728	672	-56
NWR	Civil Construction	440	49,285	52,658	3,373
RMS	Mechanical & Electrical Installation	578	26,706	29,462	2,756
BEST TECH	Water Tank Installation	48	872	624	-248
ATF	Fire Fighting System Installation	70	1,340	1,020	-320
MEE	HVAC System Installation	60	1,340	1,310	-30
HDZ	Water Treatment Plant System	56	712	808	96
SIEMENS ENERGY	GIS 115kV Installation	136	632	672	40
Total		1,588	84,987	90,430	5,443

PROJECT MANHOURS SUMMARY			
Company	Accumulative	Cumulative before last LTI	2,437,153
TPSC	112,301		
OWNER	23,408		
NWR	1,852,351	Cumulative after last LTI	0
TEN	1,784		
RMS	357,960		
GFE	5,552		
BEST TECH	35,752		
ATF	25,011		
MEE	15,458		
HDZ	5,000		
SIEMENS ENERGY	2,576		
Total	2,437,153	Total Cumulative	2,437,153
		Total Cumulative Last Week	2,346,723

WEEKLY HEALTH & SAFETY STATISTICS

Weekly Number : 13 of 2022

For the period : 28 March 2022 to 3 April 2022

Occurrence Index	Up to Last Week	This Week	Accumulative
Lost Time Accident (*)	0 []	0 []	0 []
Medical Treatment Accident (*)	0 []	0 []	0 []
First Aid Case (*)	0 []	0 []	0 []
Dangerous Occurrence	0	0	0
Safety Incident	3	0	3
Environmental Incident	0	0	0
Violation Record	213	9	222
Note (*): -- If a Restricted Work case it is recorded in []			
Brief Description of any Incident recorded above, if any. (An Investigation Report will be separately submitted for each Incident)			

AMOUNT DIRECT SUBCONTRACTOR ATTEND TOOL BOX MEETING IS 99.85%					
Company	Scope	This Week Direct Manpower	Last Week TBM Attendees	This Week TBM Attendees	Delta from last week (+/-)
NWR	Civil Construction	753	738	752	14
RMS	Mechanical & Electrical Installation	484	375	483	108
BEST TECH	Water Tank Installation	4	9	4	-5
ATF	Fire Fighting System Installation	22	12	22	10
MEE	HVAC System Installation	9	17	9	-8
HDZ	Water Treatment Plant System	26	12	26	14
SIEMENS ENERGY	GIS 115kV Installation	13	11	13	2
Total		1,311	1,174	1,309	135

WEEKLY PERSONNEL					
Company	Scope	Safety Personnel	Last Week	This Week	Delta from last week (+/-)
TPSC	EPC	3	52	55	3
OWNER	Owner	1	14	16	2
NWR	Civil Construction	9	774	787	13
RMS	Mechanical & Electrical Installation	13	420	535	115
BEST TECH	Water Tank Installation	1	11	7	-4
ATF	Fire Fighting System Installation	2	15	26	11
MEE	HVAC System Installation	1	22	15	-7
HDZ	Water Treatment Plant System	1	14	28	14
SIEMENS ENERGY	GIS 115kV Installation	3	14	17	3
Total		34	1,336	1,486	150

WEEKLY MANHOURS					
Company	Scope	Safety Personnel	Last Week	This Week	Delta from last week (+/-)
TPSC	EPC	160	3,204	3,372	168
OWNER	Owner	40	672	784	112
NWR	Civil Construction	403	52,658	46,838	-5,820
RMS	Mechanical & Electrical Installation	676	29,462	36,564	7,102
BEST TECH	Water Tank Installation	56	624	376	-248
ATF	Fire Fighting System Installation	110	1,020	1,810	790
MEE	HVAC System Installation	140	1,310	1,050	-260
HDZ	Water Treatment Plant System	56	808	1,584	776
SIEMENS ENERGY	GIS 115kV Installation	144	672	808	136
Total		1,785	90,430	93,186	2,756

PROJECT MANHOURS SUMMARY			
Company	Accumulative	Cumulative before last LTI	2,530,339
TPSC	115,673		
OWNER	24,192		
NWR	1,899,189	Cumulative after last LTI	0
TEN	1,784		
RMS	394,524		
GFE	5,552		
BEST TECH	36,128		
ATF	26,821		
MEE	16,508		
HDZ	6,584		
SIEMENS ENERGY	3,384		
Total	2,530,339	Total Cumulative	2,530,339
		Total Cumulative Last Week	2,437,153

WEEKLY HEALTH & SAFETY STATISTICS
Weekly Number : 14 of 2022
For the period : 4 April 2022 to 10 April 2022

Occurrence Index	Up to Last Week	This Week	Accumulative
Lost Time Accident (*)	0 []	0 []	0 []
Medical Treatment Accident (*)	0 []	0 []	0 []
First Aid Case (*)	0 []	0 []	0 []
Dangerous Occurrence	0	0	0
Safety Incident	3	0	3
Environmental Incident	0	0	0
Violation Record	222	2	224
Note (*): -- If a Restricted Work case it is recorded in []			
Brief Description of any Incident recorded above, if any. (An Investigation Report will be separately submitted for each Incident)			

AMOUNT DIRECT SUBCONTRACTOR ATTEND TOOL BOX MEETING IS 99.71%					
Company	Scope	This Week Direct Manpower	Last Week TBM Attendees	This Week TBM Attendees	Delta from last week (+/-)
NWR	Civil Construction	737	752	736	-16
RMS	Mechanical & Electrical Installation	583	483	582	99
BEST TECH	Water Tank Installation	4	4	4	0
ATF	Fire Fighting System Installation	25	22	25	3
MEE	HVAC System Installation	17	9	17	8
HDZ	Water Treatment Plant System	21	26	21	-5
SIEMENS ENERGY	GIS 115kV Installation	14	13	14	1
Total		1,403	1,309	1,399	90

WEEKLY PERSONNEL					
Company	Scope	Safety Personnel	Last Week	This Week	Delta from last week (+/-)
TPSC	EPC	3	55	58	3
OWNER	Owner	1	16	15	-2
NWR	Civil Construction	7	787	773	-14
RMS	Mechanical & Electrical Installation	12	535	641	106
BEST TECH	Water Tank Installation	1	7	7	0
ATF	Fire Fighting System Installation	1	26	28	2
MEE	HVAC System Installation	2	15	24	9
HDZ	Water Treatment Plant System	1	28	23	-5
SIEMENS ENERGY	GIS 115kV Installation	3	17	19	2
Total		31	1,486	1,588	102

WEEKLY MANHOURS					
Company	Scope	Safety Personnel	Last Week	This Week	Delta from last week (+/-)
TPSC	EPC	144	3,372	3,540	168
OWNER	Owner	32	784	712	-72
NWR	Civil Construction	455	46,838	48,467	1,629
RMS	Mechanical & Electrical Installation	788	36,564	44,788	8,224
BEST TECH	Water Tank Installation	32	376	224	-152
ATF	Fire Fighting System Installation	56	1,810	1,584	-226
MEE	HVAC System Installation	88	1,050	1,320	270
HDZ	Water Treatment Plant System	56	1,584	1,288	-296
SIEMENS ENERGY	GIS 115kV Installation	144	808	1,064	256
Total		1,795	93,186	102,987	9,801

PROJECT MANHOURS SUMMARY			
Company	Accumulative	Cumulative before last LTI	2,633,326
TPSC	119,213		
OWNER	24,904		
NWR	1,947,656	Cumulative after last LTI	0
TEN	1,784		
RMS	439,312		
GFE	5,552		
BEST TECH	36,352		
ATF	28,405		
MEE	17,828		
HDZ	7,872		
SIEMENS ENERGY	4,448		
Total	2,633,326	Total Cumulative	2,633,326
		Total Cumulative Last Week	2,530,339

WEEKLY HEALTH & SAFETY STATISTICS

Weekly Number : 15 of 2022

For the period : 11 April 2022 to 17 April 2022

Occurrence Index	Up to Last Week	This Week	Accumulative
Lost Time Accident (*)	0 []	0 []	0 []
Medical Treatment Accident (*)	0 []	0 []	0 []
First Aid Case (*)	0 []	0 []	0 []
Dangerous Occurrence	0	0	0
Safety Incident	3	0	3
Environmental Incident	0	0	0
Violation Record	224	11	235
Note (*): -- If a Restricted Work case it is recorded in []			
Brief Description of any Incident recorded above, if any. (An Investigation Report will be separately submitted for each Incident)			

AMOUNT DIRECT SUBCONTRACTOR ATTEND TOOL BOX MEETING IS 99.83%					
Company	Scope	This Week Direct Manpower	Last Week TBM Attendees	This Week TBM Attendees	Delta from last week (+/-)
NWR	Civil Construction	570	736	569	-167
RMS	Mechanical & Electrical Installation	520	582	519	-63
BEST TECH	Water Tank Installation	0	4	0	-4
ATF	Fire Fighting System Installation	21	25	21	-4
MEE	HVAC System Installation	14	17	14	-3
HDZ	Water Treatment Plant System	15	21	15	-6
SIEMENS ENERGY	GIS 115kV Installation	20	14	20	6
Total		1,160	1,399	1,158	-241

WEEKLY PERSONNEL					
Company	Scope	Safety Personnel	Last Week	This Week	Delta from last week (+/-)
TPSC	EPC	3	58	44	-14
OWNER	Owner	1	15	6	-9
NWR	Civil Construction	5	773	590	-14
RMS	Mechanical & Electrical Installation	9	641	560	-81
BEST TECH	Water Tank Installation	0	7	0	-7
ATF	Fire Fighting System Installation	1	28	23	-5
MEE	HVAC System Installation	2	24	16	-7
HDZ	Water Treatment Plant System	1	23	18	-5
SIEMENS ENERGY	GIS 115kV Installation	3	19	22	3
Total		25	1,587	1,278	-309

WEEKLY MANHOURS					
Company	Scope	Safety Personnel	Last Week	This Week	Delta from last week (+/-)
TPSC	EPC	88	3,540	2,740	-800
OWNER	Owner	16	712	280	-432
NWR	Civil Construction	310	48,467	41,300	-7,167
RMS	Mechanical & Electrical Installation	470	44,788	39,190	-5,598
BEST TECH	Water Tank Installation	0	224	0	-224
ATF	Fire Fighting System Installation	56	1,584	1,304	-280
MEE	HVAC System Installation	32	1,320	520	-800
HDZ	Water Treatment Plant System	56	1,288	1,008	-280
SIEMENS ENERGY	GIS 115kV Installation	32	1,064	344	-720
Total		1,060	102,987	86,686	-16,301

PROJECT MANHOURS SUMMARY			
Company	Accumulative	Cumulative before last LTI	2,720,012
TPSC	121,953		
OWNER	25,184		
NWR	1,988,956	Cumulative after last LTI	0
TEN	1,784		
RMS	478,502		
GFE	5,552		
BEST TECH	36,352		
ATF	29,709		
MEE	18,348		
HDZ	8,880		
SIEMENS ENERGY	4,792		
Total	2,720,012	Total Cumulative	2,720,012
		Total Cumulative Last Week	2,633,326

WEEKLY HEALTH & SAFETY STATISTICS

Weekly Number : 16 of 2022

For the period : 18 April 2022 to 24 April 2022

Occurrence Index	Up to Last Week	This Week	Accumulative
Lost Time Accident (*)	0 []	0 []	0 []
Medical Treatment Accident (*)	0 []	0 []	0 []
First Aid Case (*)	0 []	0 []	0 []
Dangerous Occurrence	0	0	0
Safety Incident	3	0	3
Environmental Incident	0	0	0
Violation Record	235	6	241
Note (*): -- If a Restricted Work case it is recorded in [___]			
Brief Description of any Incident recorded above, if any. (An Investigation Report will be separately submitted for each Incident)			

AMOUNT DIRECT SUBCONTRACTOR ATTEND TOOL BOX MEETING IS 99.86%					
Company	Scope	This Week Direct Manpower	Last Week TBM Attendees	This Week TBM Attendees	Delta from last week (+/-)
NWR	Civil Construction	729	569	728	159
RMS	Mechanical & Electrical Installation	641	519	640	121
ATF	Fire Fighting System Installation	20	21	20	-1
MEE	HVAC System Installation	17	14	17	3
HDZ	Water Treatment Plant System	20	15	20	5
SIEMENS ENERGY	GIS 115kV Installation	19	20	19	-1
KATION POWER	Pigging & Chemical Cleaning	14	0	14	14
Total		1,460	1,158	1,458	300

WEEKLY PERSONNEL					
Company	Scope	Safety Personnel	Last Week	This Week	Delta from last week (+/-)
TPSC	EPC	3	44	59	15
OWNER	Owner	1	6	15	10
NWR	Civil Construction	8	590	761	-14
RMS	Mechanical & Electrical Installation	14	560	709	149
ATF	Fire Fighting System Installation	1	23	23	-1
MEE	HVAC System Installation	1	16	23	6
HDZ	Water Treatment Plant System	1	18	25	7
SIEMENS ENERGY	GIS 115kV Installation	2	22	26	4
KATION POWER	Pigging & Chemical Cleaning	1	0	16	16
Total		32	1,279	1,652	373

WEEKLY MANHOURS					
Company	Scope	Safety Personnel	Last Week	This Week	Delta from last week (+/-)
TPSC	EPC	160	2,740	3,588	848
OWNER	Owner	40	280	864	584
NWR	Civil Construction	320	41,300	42,898	1,598
RMS	Mechanical & Electrical Installation	884	39,190	49,370	10,180
ATF	Fire Fighting System Installation	56	1,304	1,264	-40
MEE	HVAC System Installation	48	520	1,008	488
HDZ	Water Treatment Plant System	56	1,008	1,416	408
SIEMENS ENERGY	GIS 115kV Installation	96	344	1,152	808
KATION POWER	Pigging & Chemical Cleaning	16	0	248	248
Total		1,676	86,686	101,808	15,122

PROJECT MANHOURS SUMMARY			
Company	Accumulative	Cumulative before last LTI	2,821,820
TPSC	125,541		
OWNER	26,048		
NWR	2,031,854	Cumulative after last LTI	0
TEN	1,784		
RMS	527,872		
GFE	5,552		
BEST TECH	36,352		
ATF	30,973		
MEE	19,356		
HDZ	10,296		
SIEMENS ENERGY	5,944		
KATION POWER	248		
Total	2,821,820	Total Cumulative	2,821,820
		Total Cumulative Last Week	2,720,012

WEEKLY HEALTH & SAFETY STATISTICS
Weekly Number : 17 of 2022
For the period : 25 April 2022 to 1 May 2022

Occurrence Index	Up to Last Week	This Week	Accumulative
Lost Time Accident (*)	0 []	0 []	0 []
Medical Treatment Accident (*)	0 []	0 []	0 []
First Aid Case (*)	0 []	0 []	0 []
Dangerous Occurrence	0	0	0
Safety Incident	3	0	3
Environmental Incident	0	0	0
Violation Record	241	8	249
Note (*): -- If a Restricted Work case it is recorded in [___]			
Brief Description of any Incident recorded above, if any. (An Investigation Report will be separately submitted for each Incident)			

AMOUNT DIRECT SUBCONTRACTOR ATTEND TOOL BOX MEETING IS 99.85%					
Company	Scope	This Week Direct Manpower	Last Week TBM Attendees	This Week TBM Attendees	Delta from last week (+/-)
NWR	Civil Construction	649	728	648	-80
RMS	Mechanical & Electrical Installation	612	640	611	-29
ATF	Fire Fighting System Installation	24	20	24	4
MEE	HVAC System Installation	20	17	20	3
HDZ	Water Treatment Plant System	30	20	30	10
SIEMENS ENERGY	GIS 115kV Installation	21	19	21	2
KATION POWER	Pigging & Chemical Cleaning	14	14	14	0
Total		1,370	1,458	1,368	-90

WEEKLY PERSONNEL					
Company	Scope	Safety Personnel	Last Week	This Week	Delta from last week (+/-)
TPSC	EPC	3	59	62	3
OWNER	Owner	1	15	20	5
NWR	Civil Construction	8	761	679	-82
RMS	Mechanical & Electrical Installation	17	709	677	-32
ATF	Fire Fighting System Installation	1	23	26	3
MEE	HVAC System Installation	2	23	24	1
HDZ	Water Treatment Plant System	1	25	35	10
SIEMENS ENERGY	GIS 115kV Installation	3	26	29	-3
KATION POWER	Pigging & Chemical Cleaning	1	16	16	1
Total		37	1,657	1,568	-89

WEEKLY MANHOURS					
Company	Scope	Safety Personnel	Last Week	This Week	Delta from last week (+/-)
TPSC	EPC	152	3,588	3,772	184
OWNER	Owner	40	864	936	72
NWR	Civil Construction	272	42,898	37,928	-4,970
RMS	Mechanical & Electrical Installation	946	49,370	47,014	-2,356
ATF	Fire Fighting System Installation	48	1,264	1,224	-40
MEE	HVAC System Installation	80	1,008	1,152	144
HDZ	Water Treatment Plant System	48	1,416	1,680	264
SIEMENS ENERGY	GIS 115kV Installation	128	1,152	1,408	256
KATION POWER	Pigging & Chemical Cleaning	8	248	128	-120
Total		1,722	101,808	95,242	-6,566

PROJECT MANHOURS SUMMARY			
Company	Accumulative	Cumulative before last LTI	2,917,062
TPSC	129,313		
OWNER	26,984		
NWR	2,069,782	Cumulative after last LTI	0
TEN	1,784		
RMS	574,886		
GFE	5,552		
BEST TECH	36,352		
ATF	32,197		
MEE	20,508		
HDZ	11,976		
SIEMENS ENERGY	7,352		
KATION POWER	376		
Total	2,917,062		
		Total Cumulative Last Week	2,821,820

WEEKLY HEALTH & SAFETY STATISTICS

Weekly Number : 18 of 2022

For the period : 2 May 2022 to 8 May 2022

Occurrence Index	Up to Last Week	This Week	Accumulative
Lost Time Accident (*)	0 []	0 []	0 []
Medical Treatment Accident (*)	0 []	0 []	0 []
First Aid Case (*)	0 []	0 []	0 []
Dangerous Occurrence	0	0	0
Safety Incident	3	0	3
Environmental Incident	0	0	0
Violation Record	249	1	250
Note (*): -- If a Restricted Work case it is recorded in [___]			
Brief Description of any Incident recorded above, if any. (An Investigation Report will be separately submitted for each Incident)			

AMOUNT DIRECT SUBCONTRACTOR ATTEND TOOL BOX MEETING IS 99.85%					
Company	Scope	This Week Direct Manpower	Last Week TBM Attendees	This Week TBM Attendees	Delta from last week (+/-)
NWR	Civil Construction	596	648	595	-53
RMS	Mechanical & Electrical Installation	629	611	628	17
ATF	Fire Fighting System Installation	23	24	23	-1
MEE	HVAC System Installation	13	20	13	-7
HDZ	Water Treatment Plant System	24	30	24	-6
SIEMENS ENERGY	GIS 115kV Installation	21	21	21	0
KATION POWER	Pigging & Chemical Cleaning	7	14	7	-7
Total		1,313	1,368	1,311	-57

WEEKLY PERSONNEL					
Company	Scope	Safety Personnel	Last Week	This Week	Delta from last week (+/-)
TPSC	EPC	3	62	59	-3
OWNER	Owner	2	20	15	-4
NWR	Civil Construction	7	679	627	-52
RMS	Mechanical & Electrical Installation	18	677	692	15
ATF	Fire Fighting System Installation	2	26	26	1
MEE	HVAC System Installation	2	24	17	-7
HDZ	Water Treatment Plant System	1	35	32	-3
SIEMENS ENERGY	GIS 115kV Installation	3	29	30	1
KATION POWER	Pigging & Chemical Cleaning	1	16	10	-6
Total		39	1,568	1,508	-60

WEEKLY MANHOURS					
Company	Scope	Safety Personnel	Last Week	This Week	Delta from last week (+/-)
TPSC	EPC	160	3,772	3,620	-152
OWNER	Owner	32	936	728	-208
NWR	Civil Construction	232	37,928	35,088	-2,840
RMS	Mechanical & Electrical Installation	936	47,014	45,914	-1,100
ATF	Fire Fighting System Installation	96	1,224	1,472	248
MEE	HVAC System Installation	64	1,152	808	-344
HDZ	Water Treatment Plant System	56	1,680	1,768	88
SIEMENS ENERGY	GIS 115kV Installation	72	1,408	728	-680
KATION POWER	Pigging & Chemical Cleaning	8	128	80	-48
Total		1,656	95,242	90,206	-5,036

PROJECT MANHOURS SUMMARY			
Company	Accumulative	Cumulative before last LTI	3,007,268
TPSC	132,933		
OWNER	27,712		
NWR	2,104,870	Cumulative after last LTI	0
TEN	1,784		
RMS	620,800		
GFE	5,552		
BEST TECH	36,352		
ATF	33,669		
MEE	21,316		
HDZ	13,744		
SIEMENS ENERGY	8,080		
KATION POWER	456		
Total	3,007,268	Total Cumulative	3,007,268
		Total Cumulative Last Week	2,917,062

WEEKLY HEALTH & SAFETY STATISTICS

Weekly Number : 19 of 2022

For the period : 9 May 2022 to 15 May 2022

Occurrence Index	Up to Last Week	This Week	Accumulative
Lost Time Accident (*)	0 []	0 []	0 []
Medical Treatment Accident (*)	0 []	0 []	0 []
First Aid Case (*)	0 []	0 []	0 []
Dangerous Occurrence	0	0	0
Safety Incident	3	0	3
Environmental Incident	0	0	0
Violation Record	250	4	254
Note (*): -- If a Restricted Work case it is recorded in []			
Brief Description of any Incident recorded above, if any. (An Investigation Report will be separately submitted for each Incident)			

AMOUNT DIRECT SUBCONTRACTOR ATTEND TOOL BOX MEETING IS 99.79%					
Company	Scope	This Week Direct Manpower	Last Week TBM Attendees	This Week TBM Attendees	Delta from last week (+/-)
NWR	Civil Construction	625	595	624	29
RMS	Mechanical & Electrical Installation	676	628	675	47
ATF	Fire Fighting System Installation	29	23	29	6
MEE	HVAC System Installation	22	13	22	9
HDZ	Water Treatment Plant System	27	24	27	3
SIEMENS ENERGY	GIS 115kV Installation	30	21	30	9
KATION POWER	Pigging & Chemical Cleaning	14	7	14	7
Total		1,424	1,311	1,421	110

WEEKLY PERSONNEL					
Company	Scope	Safety Personnel	Last Week	This Week	Delta from last week (+/-)
TPSC	EPC	3	59	68	9
OWNER	Owner	2	15	29	14
NWR	Civil Construction	7	627	657	30
RMS	Mechanical & Electrical Installation	17	692	747	55
ATF	Fire Fighting System Installation	2	26	33	6
MEE	HVAC System Installation	2	17	21	4
HDZ	Water Treatment Plant System	1	32	34	2
SIEMENS ENERGY	GIS 115kV Installation	3	51	39	-12
KATION POWER	Pigging & Chemical Cleaning	1	10	10	0
Total		38	1,529	1,638	109

WEEKLY MANHOURS					
Company	Scope	Safety Personnel	Last Week	This Week	Delta from last week (+/-)
TPSC	EPC	160	3,620	4,140	520
OWNER	Owner	64	728	1,392	664
NWR	Civil Construction	455	35,088	39,357	4,269
RMS	Mechanical & Electrical Installation	980	45,914	47,820	1,906
ATF	Fire Fighting System Installation	104	1,472	1,824	352
MEE	HVAC System Installation	64	808	1,008	200
HDZ	Water Treatment Plant System	48	1,768	1,904	136
SIEMENS ENERGY	GIS 115kV Installation	160	728	1,872	1,144
KATION POWER	Pigging & Chemical Cleaning	32	80	312	232
Total		2,067	90,206	99,629	9,423

PROJECT MANHOURS SUMMARY			
Company	Accumulative	Cumulative before last LTI	3,106,897
TPSC	137,073		
OWNER	29,104		
NWR	2,144,227	Cumulative after last LTI	0
TEN	1,784		
RMS	668,620		
GFE	5,552		
BEST TECH	36,352		
ATF	35,493		
MEE	22,324		
HDZ	15,648		
SIEMENS ENERGY	9,952		
KATION POWER	768		
Total	3,106,897	Total Cumulative	3,106,897
		Total Cumulative Last Week	3,007,268

WEEKLY HEALTH & SAFETY STATISTICS

Weekly Number : 20 of 2022

For the period : 16 May 2022 to 22 May 2022

Occurrence Index	Up to Last Week	This Week	Accumulative
Lost Time Accident (*)	0 []	0 []	0 []
Medical Treatment Accident (*)	0 []	0 []	0 []
First Aid Case (*)	0 []	0 []	0 []
Dangerous Occurrence	0	0	0
Safety Incident	3	0	3
Environmental Incident	0	0	0
Violation Record	254	3	257
Note (*): -- If a Restricted Work case it is recorded in []			
Brief Description of any Incident recorded above, if any. (An Investigation Report will be separately submitted for each Incident)			

AMOUNT DIRECT SUBCONTRACTOR ATTEND TOOL BOX MEETING IS 99.85%					
Company	Scope	This Week Direct Manpower	Last Week TBM Attendees	This Week TBM Attendees	Delta from last week (+/-)
NWR	Civil Construction	592	624	591	-33
RMS	Mechanical & Electrical Installation	645	675	644	-31
ATF	Fire Fighting System Installation	30	29	30	1
MEE	HVAC System Installation	14	22	14	-8
HDZ	Water Treatment Plant System	26	27	26	-1
SIEMENS ENERGY	GIS 115kV Installation	26	30	26	-4
KATION POWER	Pigging & Chemical Cleaning	9	14	9	-5
Total		1,342	1,421	1,340	-81

WEEKLY PERSONNEL					
Company	Scope	Safety Personnel	Last Week	This Week	Delta from last week (+/-)
TPSC	EPC	3	68	64	-5
OWNER	Owner	1	29	28	-1
NWR	Civil Construction	7	657	626	-30
RMS	Mechanical & Electrical Installation	17	747	713	-34
ATF	Fire Fighting System Installation	2	33	34	2
MEE	HVAC System Installation	2	21	19	-2
HDZ	Water Treatment Plant System	1	34	31	-3
SIEMENS ENERGY	GIS 115kV Installation	3	39	34	-5
KATION POWER	Pigging & Chemical Cleaning	1	10	11	1
Total		37	1,638	1,560	-78

WEEKLY MANHOURS					
Company	Scope	Safety Personnel	Last Week	This Week	Delta from last week (+/-)
TPSC	EPC	128	4,140	3,868	-272
OWNER	Owner	40	1,392	1,360	-32
NWR	Civil Construction	356	39,357	37,569	-1,788
RMS	Mechanical & Electrical Installation	846	47,820	41,952	-5,868
ATF	Fire Fighting System Installation	104	1,824	1,920	96
MEE	HVAC System Installation	72	1,008	920	-88
HDZ	Water Treatment Plant System	40	1,904	1,752	-152
SIEMENS ENERGY	GIS 115kV Installation	136	1,872	1,880	8
KATION POWER	Pigging & Chemical Cleaning	48	312	528	216
Total		1,770	99,629	91,749	-7,880

PROJECT MANHOURS SUMMARY			
Company	Accumulative	Cumulative before last LTI	3,198,646
TPSC	140,941		
OWNER	30,464		
NWR	2,181,796	Cumulative after last LTI	0
TEN	1,784		
RMS	710,572		
GFE	5,552		
BEST TECH	36,352		
ATF	37,413		
MEE	23,244		
HDZ	17,400		
SIEMENS ENERGY	11,832		
KATION POWER	1,296		
Total	3,198,646	Total Cumulative	3,198,646
		Total Cumulative Last Week	3,106,897

WEEKLY HEALTH & SAFETY STATISTICS

Weekly Number : 21 of 2022

For the period : 23 May 2022 to 29 May 2022

Occurrence Index	Up to Last Week	This Week	Accumulative
Lost Time Accident (*)	0 []	0 []	0 []
Medical Treatment Accident (*)	0 []	0 []	0 []
First Aid Case (*)	0 []	0 []	0 []
Dangerous Occurrence	0	0	0
Safety Incident	3	0	3
Environmental Incident	0	0	0
Violation Record	257	1	258
Note (*): -- If a Restricted Work case it is recorded in []			
Brief Description of any Incident recorded above, if any. (An Investigation Report will be separately submitted for each Incident)			

AMOUNT DIRECT SUBCONTRACTOR ATTEND TOOL BOX MEETING IS 99.85%					
Company	Scope	This Week Direct Manpower	Last Week TBM Attendees	This Week TBM Attendees	Delta from last week (+/-)
NWR	Civil Construction	529	591	528	-63
RMS	Mechanical & Electrical Installation	651	644	650	6
ATF	Fire Fighting System Installation	32	30	32	2
MEE	HVAC System Installation	11	14	11	-3
HDZ	Water Treatment Plant System	32	26	32	6
SIEMENS ENERGY	GIS 115kV Installation	27	26	27	1
KATION POWER	Pigging & Chemical Cleaning	15	9	15	6
Total		1,297	1,340	1,295	-45

WEEKLY PERSONNEL					
Company	Scope	Safety Personnel	Last Week	This Week	Delta from last week (+/-)
TPSC	EPC	3	64	70	6
OWNER	Owner	1	28	27	-1
NWR	Civil Construction	6	626	563	-63
RMS	Mechanical & Electrical Installation	18	713	722	9
ATF	Fire Fighting System Installation	2	34	36	2
MEE	HVAC System Installation	2	19	16	-3
HDZ	Water Treatment Plant System	1	31	44	13
SIEMENS ENERGY	GIS 115kV Installation	3	34	34	0
KATION POWER	Pigging & Chemical Cleaning	2	11	17	6
Total		38	1,560	1,529	-31

WEEKLY MANHOURS					
Company	Scope	Safety Personnel	Last Week	This Week	Delta from last week (+/-)
TPSC	EPC	160	3,868	4,212	344
OWNER	Owner	40	1,360	1,312	-48
NWR	Civil Construction	398	37,569	35,590	-1,979
RMS	Mechanical & Electrical Installation	880	41,952	44,414	2,462
ATF	Fire Fighting System Installation	104	1,920	2,024	104
MEE	HVAC System Installation	72	920	784	-136
HDZ	Water Treatment Plant System	56	1,752	2,480	728
SIEMENS ENERGY	GIS 115kV Installation	128	1,880	1,648	-232
KATION POWER	Pigging & Chemical Cleaning	64	528	944	416
Total		1,902	91,749	93,408	1,659

PROJECT MANHOURS SUMMARY			
Company	Accumulative	Cumulative before last LTI	3,292,054
TPSC	145,153		
OWNER	31,776		
NWR	2,217,386	Cumulative after last LTI	0
TEN	1,784		
RMS	754,986		
GFE	5,552		
BEST TECH	36,352		
ATF	39,437		
MEE	24,028		
HDZ	19,880		
SIEMENS ENERGY	13,480		
KATION POWER	2,240		
Total	3,292,054	Total Cumulative	3,292,054
		Total Cumulative Last Week	3,198,646

WEEKLY HEALTH & SAFETY STATISTICS
Weekly Number : 22 of 2022
For the period : 30 May 2022 to 05 June 2022

Occurrence Index	Up to Last Week	This Week	Accumulative
Lost Time Accident (*)	0 []	0 []	0 []
Medical Treatment Accident (*)	0 []	0 []	0 []
First Aid Case (*)	0 []	0 []	0 []
Dangerous Occurrence	0	0	0
Safety Incident	3	0	3
Environmental Incident	0	0	0
Violation Record	258	2	260
Note (*): -- If a Restricted Work case it is recorded in [___]			
Brief Description of any Incident recorded above, if any. (An Investigation Report will be separately submitted for each Incident)			

AMOUNT DIRECT SUBCONTRACTOR ATTEND TOOL BOX MEETING IS 99.85%					
Company	Scope	This Week Direct Manpower	Last Week TBM Attendees	This Week TBM Attendees	Delta from last week (+/-)
NWR	Civil Construction	540	528	539	11
RMS	Mechanical & Electrical Installation	650	650	649	-1
ATF	Fire Fighting System Installation	31	32	31	-1
MEE	HVAC System Installation	13	11	13	2
HDZ	Water Treatment Plant System	30	32	30	-2
SIEMENS ENERGY	GIS 115kV Installation	17	27	17	-10
KATION POWER	Pigging & Chemical Cleaning	16	15	16	1
Total		1,297	1,295	1,295	0

WEEKLY PERSONNEL					
Company	Scope	Safety Personnel	Last Week	This Week	Delta from last week (+/-)
TPSC	EPC	3	70	74	4
OWNER	Owner	1	27	25	-2
NWR	Civil Construction	6	563	572	9
RMS	Mechanical & Electrical Installation	19	722	724	2
ATF	Fire Fighting System Installation	2	36	34	-2
MEE	HVAC System Installation	1	16	17	1
HDZ	Water Treatment Plant System	1	44	42	-2
SIEMENS ENERGY	GIS 115kV Installation	3	34	25	0
KATION POWER	Pigging & Chemical Cleaning	2	17	18	1
Total		38	1,529	1,531	2

WEEKLY MANHOURS					
Company	Scope	Safety Personnel	Last Week	This Week	Delta from last week (+/-)
TPSC	EPC	160	4,212	4,444	232
OWNER	Owner	32	1,312	1,000	-312
NWR	Civil Construction	338	35,590	34,681	-909
RMS	Mechanical & Electrical Installation	994	44,414	44,540	126
ATF	Fire Fighting System Installation	96	2,024	1,928	-96
MEE	HVAC System Installation	40	784	688	-96
HDZ	Water Treatment Plant System	56	2,480	2,368	-112
SIEMENS ENERGY	GIS 115kV Installation	96	1,648	1,392	-256
KATION POWER	Pigging & Chemical Cleaning	80	944	840	-104
Total		1,892	93,408	91,881	-1,527

PROJECT MANHOURS SUMMARY			
Company	Accumulative	Cumulative before last LTI	3,383,935
TPSC	149,597		
OWNER	32,776		
NWR	2,252,067	Cumulative after last LTI	0
TEN	1,784		
RMS	799,526		
GFE	5,552		
BEST TECH	36,352		
ATF	41,365		
MEE	24,716		
HDZ	22,248		
SIEMENS ENERGY	14,872		
KATION POWER	3,080		
Total	3,383,935	Total Cumulative	3,383,935
		Total Cumulative Last Week	3,292,054

WEEKLY HEALTH & SAFETY STATISTICS

Weekly Number : 23 of 2022

For the period : 06 June 2022 to 12 June 2022

Occurrence Index	Up to Last Week	This Week	Accumulative
Lost Time Accident (*)	0 []	0 []	0 []
Medical Treatment Accident (*)	0 []	0 []	0 []
First Aid Case (*)	0 []	0 []	0 []
Dangerous Occurrence	0	0	0
Safety Incident	3	0	3
Environmental Incident	0	0	0
Violation Record	260	9	269
Note (*): -- If a Restricted Work case it is recorded in []			
Brief Description of any Incident recorded above, if any. (An Investigation Report will be separately submitted for each Incident)			

AMOUNT DIRECT SUBCONTRACTOR ATTEND TOOL BOX MEETING IS 99.84%					
Company	Scope	This Week Direct Manpower	Last Week TBM Attendees	This Week TBM Attendees	Delta from last week (+/-)
NWR	Civil Construction	499	539	498	-41
RMS	Mechanical & Electrical Installation	685	649	684	35
ATF	Fire Fighting System Installation	30	31	30	-1
MEE	HVAC System Installation	6	13	6	-7
HDZ	Water Treatment Plant System	32	30	32	2
SIEMENS ENERGY	GIS 115kV Installation	16	17	16	-1
KATION POWER	Pigging & Chemical Cleaning	18	16	18	2
Total		1,286	1,295	1,284	-11

WEEKLY PERSONNEL					
Company	Scope	Safety Personnel	Last Week	This Week	Delta from last week (+/-)
TPSC	EPC	3	74	75	1
OWNER	Owner	1	25	27	2
NWR	Civil Construction	6	572	531	-41
RMS	Mechanical & Electrical Installation	18	724	758	33
ATF	Fire Fighting System Installation	2	34	33	-1
MEE	HVAC System Installation	1	17	10	-7
HDZ	Water Treatment Plant System	2	42	46	4
SIEMENS ENERGY	GIS 115kV Installation	2	25	24	0
KATION POWER	Pigging & Chemical Cleaning	2	18	20	2
Total		37	1,531	1,524	-7

WEEKLY MANHOURS					
Company	Scope	Safety Personnel	Last Week	This Week	Delta from last week (+/-)
TPSC	EPC	160	4,444	4,492	48
OWNER	Owner	40	1,000	1,272	272
NWR	Civil Construction	406	34,681	33,031	-1,650
RMS	Mechanical & Electrical Installation	970	44,540	45,594	1,054
ATF	Fire Fighting System Installation	104	1,928	1,872	-56
MEE	HVAC System Installation	48	688	480	-208
HDZ	Water Treatment Plant System	64	2,368	2,576	208
SIEMENS ENERGY	GIS 115kV Installation	96	1,392	1,360	-32
KATION POWER	Pigging & Chemical Cleaning	112	840	1,104	264
Total		2,000	91,881	91,781	-100

PROJECT MANHOURS SUMMARY			
Company	Accumulative	Cumulative before last LTI	3,475,716
TPSC	154,089		
OWNER	34,048		
NWR	2,285,098	Cumulative after last LTI	0
TEN	1,784		
RMS	845,120		
GFE	5,552		
BEST TECH	36,352		
ATF	43,237		
MEE	25,196		
HDZ	24,824		
SIEMENS ENERGY	16,232		
KATION POWER	4,184		
Total	3,475,716	Total Cumulative	3,475,716
		Total Cumulative Last Week	3,383,935

WEEKLY HEALTH & SAFETY STATISTICS
Weekly Number : 24 of 2022
For the period : 13 June 2022 to 19 June 2022

Occurrence Index	Up to Last Week	This Week	Accumulative
Lost Time Accident (*)	0 []	0 []	0 []
Medical Treatment Accident (*)	0 []	0 []	0 []
First Aid Case (*)	0 []	0 []	0 []
Dangerous Occurrence	0	0	0
Safety Incident	3	0	3
Environmental Incident	0	0	0
Near Miss	0	1	1
Violation Record	269	1	270
Note (*): -- If a Restricted Work case it is recorded in []			
Brief Description of any Incident recorded above, if any. (An Investigation Report will be separately submitted for each Incident)			

AMOUNT DIRECT SUBCONTRACTOR ATTEND TOOL BOX MEETING IS 99.84%					
Company	Scope	This Week Direct Manpower	Last Week TBM Attendees	This Week TBM Attendees	Delta from last week (+/-)
NWR	Civil Construction	417	498	416	-82
RMS	Mechanical & Electrical Installation	717	684	716	32
ATF	Fire Fighting System Installation	23	30	23	-7
MEE	HVAC System Installation	9	6	9	3
HDZ	Water Treatment Plant System	30	32	30	-2
SIEMENS ENERGY	GIS 115kV Installation	20	16	20	4
KATION POWER	Pigging & Chemical Cleaning	17	18	17	-1
Total		1,233	1,284	1,231	-53

WEEKLY PERSONNEL					
Company	Scope	Safety Personnel	Last Week	This Week	Delta from last week (+/-)
TPSC	EPC	3	75	72	-2
OWNER	Owner	1	27	31	5
NWR	Civil Construction	6	531	450	-81
RMS	Mechanical & Electrical Installation	18	758	789	32
ATF	Fire Fighting System Installation	2	33	27	-6
MEE	HVAC System Installation	1	10	13	3
HDZ	Water Treatment Plant System	1	46	41	-5
SIEMENS ENERGY	GIS 115kV Installation	2	24	26	0
KATION POWER	Pigging & Chemical Cleaning	2	20	19	-1
Total		36	1,524	1,468	-56

WEEKLY MANHOURS					
Company	Scope	Safety Personnel	Last Week	This Week	Delta from last week (+/-)
TPSC	EPC	160	4,492	4,364	-128
OWNER	Owner	40	1,272	1,496	224
NWR	Civil Construction	401	33,031	28,234	-4,797
RMS	Mechanical & Electrical Installation	970	45,594	48,328	2,734
ATF	Fire Fighting System Installation	112	1,872	1,862	-10
MEE	HVAC System Installation	56	480	736	256
HDZ	Water Treatment Plant System	70	2,576	2,890	314
SIEMENS ENERGY	GIS 115kV Installation	130	1,360	1,790	430
KATION POWER	Pigging & Chemical Cleaning	100	1,104	940	-164
Total		2,039	91,781	90,640	-1,141

PROJECT MANHOURS SUMMARY			
Company	Accumulative	Cumulative before last LTI	3,566,388
TPSC	158,485		
OWNER	35,544		
NWR	2,313,332	Cumulative after last LTI	0
TEN	1,784		
RMS	893,448		
GFE	5,552		
BEST TECH	36,352		
ATF	45,099		
MEE	25,932		
HDZ	27,714		
SIEMENS ENERGY	18,022		
KATION POWER	5,124		
Total	3,566,388	Total Cumulative	3,566,388
		Total Cumulative Last Week	3,475,748

WEEKLY HEALTH & SAFETY STATISTICS
Weekly Number : 25 of 2022
For the period : 20 June 2022 to 26 June 2022

Occurrence Index	Up to Last Week	This Week	Accumulative
Lost Time Accident (*)	0 []	0 []	0 []
Medical Treatment Accident (*)	0 []	0 []	0 []
First Aid Case (*)	0 []	0 []	0 []
Dangerous Occurrence	0	0	0
Safety Incident	3	1	4
Environmental Incident	0	0	0
Near Miss	1	0	1
Violation Record	270	1	271
Note (*): -- If a Restricted Work case it is recorded in []			
Brief Description of any Incident recorded above, if any. (An Investigation Report will be separately submitted for each Incident)			

AMOUNT DIRECT SUBCONTRACTOR ATTEND TOOL BOX MEETING IS 99.83%					
Company	Scope	This Week Direct Manpower	Last Week TBM Attendees	This Week TBM Attendees	Delta from last week (+/-)
NWR	Civil Construction	365	416	364	-52
RMS	Mechanical & Electrical Installation	752	716	751	35
ATF	Fire Fighting System Installation	25	23	25	2
MEE	HVAC System Installation	12	9	12	3
HDZ	Water Treatment Plant System	25	30	25	-5
SIEMENS ENERGY	GIS 115kV Installation	19	20	19	-1
KATION POWER	Pigging & Chemical Cleaning	0	17	0	-17
Total		1,198	1,231	1,196	-35

WEEKLY PERSONNEL					
Company	Scope	Safety Personnel	Last Week	This Week	Delta from last week (+/-)
TPSC	EPC	3	72	75	3
OWNER	Owner	1	31	25	-6
NWR	Civil Construction	6	450	397	-53
RMS	Mechanical & Electrical Installation	18	789	826	37
ATF	Fire Fighting System Installation	2	27	29	2
MEE	HVAC System Installation	2	13	16	3
HDZ	Water Treatment Plant System	1	41	41	-1
SIEMENS ENERGY	GIS 115kV Installation	2	26	26	0
KATION POWER	Pigging & Chemical Cleaning	0	19	0	-19
Total		35	1,469	1,435	-34

WEEKLY MANHOURS					
Company	Scope	Safety Personnel	Last Week	This Week	Delta from last week (+/-)
TPSC	EPC	160	72	4,516	4,444
OWNER	Owner	40	31	1,216	1,185
NWR	Civil Construction	358	450	25,472	25,022
RMS	Mechanical & Electrical Installation	1,026	789	50,179	49,390
ATF	Fire Fighting System Installation	104	27	1,976	1,949
MEE	HVAC System Installation	48	13	760	747
HDZ	Water Treatment Plant System	60	41	2,430	2,389
SIEMENS ENERGY	GIS 115kV Installation	130	26	1,790	1,764
KATION POWER	Pigging & Chemical Cleaning	0	19	0	-19
Total		1,926	1,469	88,339	86,870

PROJECT MANHOURS SUMMARY			
Company	Accumulative	Cumulative before last LTI	3,654,727
TPSC	163,001		
OWNER	36,760		
NWR	2,338,804	Cumulative after last LTI	0
TEN	1,784		
RMS	943,627		
GFE	5,552		
BEST TECH	36,352		
ATF	47,075		
MEE	26,692		
HDZ	30,144		
SIEMENS ENERGY	19,812		
KATION POWER	5,124		
Total	3,654,727	Total Cumulative	3,654,727
		Total Cumulative Last Week	3,566,388

WEEKLY HEALTH & SAFETY STATISTICS
Weekly Number : 26 of 2022
For the period : 27 June 2022 to 3 July 2022

Occurrence Index	Up to Last Week	This Week	Accumulative
Lost Time Accident (*)	0 []	0 []	0 []
Medical Treatment Accident (*)	0 []	0 []	0 []
First Aid Case (*)	0 []	0 []	0 []
Dangerous Occurrence	0	0	0
Safety Incident	4	1	5
Environmental Incident	0	0	0
Near Miss	1	0	1
Violation Record	271	4	275
Note (*): -- If a Restricted Work case it is recorded in []			
Brief Description of any Incident recorded above, if any. (An Investigation Report will be separately submitted for each Incident)			

AMOUNT DIRECT SUBCONTRACTOR ATTEND TOOL BOX MEETING IS 99.83%					
Company	Scope	This Week Direct Manpower	Last Week TBM Attendees	This Week TBM Attendees	Delta from last week (+/-)
NWR	Civil Construction	335	364	334	-30
RMS	Mechanical & Electrical Installation	784	751	783	32
ATF	Fire Fighting System Installation	27	25	27	2
MEE	HVAC System Installation	15	12	15	3
HDZ	Water Treatment Plant System	13	25	13	-12
SIEMENS ENERGY	GIS 115kV Installation	19	19	19	0
KATION POWER	Pigging & Chemical Cleaning	0	0	0	0
Total		1,193	1,196	1,191	-5

WEEKLY PERSONNEL					
Company	Scope	Safety Personnel	Last Week	This Week	Delta from last week (+/-)
TPSC	EPC	3	75	76	1
OWNER	Owner	1	25	29	3
NWR	Civil Construction	6	397	363	-33
RMS	Mechanical & Electrical Installation	17	826	858	31
ATF	Fire Fighting System Installation	2	29	30	1
MEE	HVAC System Installation	1	16	18	3
HDZ	Water Treatment Plant System	1	41	26	-14
SIEMENS ENERGY	GIS 115kV Installation	2	26	24	0
KATION POWER	Pigging & Chemical Cleaning	1	0	2	2
Total		34	1,435	1,426	-9

WEEKLY MANHOURS					
Company	Scope	Safety Personnel	Last Week	This Week	Delta from last week (+/-)
TPSC	EPC	120	4,516	4,588	72
OWNER	Owner	40	1,216	1,376	160
NWR	Civil Construction	345	25,472	22,979	-2,493
RMS	Mechanical & Electrical Installation	1,002	50,179	53,292	3,113
ATF	Fire Fighting System Installation	110	1,976	2,110	134
MEE	HVAC System Installation	48	760	880	120
HDZ	Water Treatment Plant System	70	2,430	1,830	-600
SIEMENS ENERGY	GIS 115kV Installation	70	1,790	1,460	-330
KATION POWER	Pigging & Chemical Cleaning	8	0	16	16
Total		1,813	88,339	88,531	192

PROJECT MANHOURS SUMMARY			
Company	Accumulative	Cumulative before last LTI	3,743,258
TPSC	167,589		
OWNER	38,136		
NWR	2,361,783	Cumulative after last LTI	0
TEN	1,784		
RMS	996,919		
GFE	5,552		
BEST TECH	36,352		
ATF	49,185		
MEE	27,572		
HDZ	31,974		
SIEMENS ENERGY	21,272		
KATION POWER	5,140		
Total	3,743,258	Total Cumulative	3,743,258
		Total Cumulative Last Week	3,654,727