

# ภาคผนวก

---





## ภาคผนวก

---

- ภาคผนวก ก เอกสารขออนุญาตดำเนินโครงการ
- ภาคผนวก ข เอกสารประกอบการปฏิบัติตามมาตรการฯ
- ภาคผนวก ค รายงานผลการตรวจวัดคุณภาพสิ่งแวดล้อม
- ภาคผนวก ง กฎหมายที่เกี่ยวข้อง
- ภาคผนวก จ เอกสารสอบเทียบเครื่องมือที่ใช้ในการตรวจวิเคราะห์
- ภาคผนวก ฉ หนังสือขึ้นทะเบียนห้องปฏิบัติการวิเคราะห์เอกชน  
เลขทะเบียน ว-236
- ภาคผนวก ช ใบอนุญาตเป็นผู้ตรวจวัดและวิเคราะห์สภาวะการทำงาน  
เกี่ยวกับความร้อน แสงสว่าง เสียง และสารเคมี  
อันตรายในบรรยากาศ





## ภาคผนวก ก

---

### เอกสารขออนุญาตดำเนินโครงการ

ภาคผนวก 1ก สำเนาหนังสือเห็นชอบการจัดทำรายงานการประเมินผลกระทบสิ่งแวดล้อม  
เลขที่ ทส. 1010.7/1150 ลงวันที่ 25 มกราคม 2562

ภาคผนวก 2ก สำเนาหนังสือเห็นชอบการจัดทำรายงานการประเมินผลกระทบสิ่งแวดล้อม  
เลขที่ ทส. 1010.7/11170 ลงวันที่ 27 สิงหาคม 2563

ภาคผนวก 3ก สำเนาใบอนุญาตประกอบกิจการ (ร.ง. 4)





ภาคผนวก 1ก

---

สำเนาหนังสือเห็นชอบการจัดทำรายงานการประเมินผลกระทบสิ่งแวดล้อม  
เลขที่ ทส. 1010.7/1150 ลงวันที่ 25 มกราคม 2562





ภาคผนวก 2ก

---

สำเนาหนังสือเห็นชอบการจัดทำรายงานการประเมินผลกระทบสิ่งแวดล้อม  
เลขที่ ทส. 1010.7/11170 ลงวันที่ 27 สิงหาคม 2563







ภาคผนวก 3ก

---

สำเนาใบอนุญาตประกอบกิจการ (ร.ง. 4)







ภาคผนวก ข  
เอกสารประกอบการปฏิบัติตามมาตรการฯ

ภาคผนวก 1ข	สำเนาหนังสือนำเสนอรายงานฯ (ม.ค.-มิ.ย. 66)
ภาคผนวก 2ข	บันทึกข้อร้องเรียน
ภาคผนวก 3ข	ขั้นตอนการรับเรื่องร้องเรียน
ภาคผนวก 4ข	หนังสือแต่งตั้งคณะกรรมการมวลชนสัมพันธ์
ภาคผนวก 5ข	หนังสือแต่งตั้งคณะกรรมการเฝ้าระวังผลกระทบสิ่งแวดล้อม
ภาคผนวก 6ข	รายงานการประชุมคณะกรรมการเฝ้าระวังผลกระทบสิ่งแวดล้อม
ภาคผนวก 7ข	เอกสารแสดงบุคลากรด้านสิ่งแวดล้อมประจำโรงงาน
ภาคผนวก 8ข	บันทึกค่าความชื้นของเชื้อเพลิง
ภาคผนวก 9ข	แผนและการบำรุงรักษาเครื่องจักร
ภาคผนวก 10ข	คู่มือ/ขั้นตอนปฏิบัติการเดินเครื่องจักร
ภาคผนวก 11ข	ขั้นตอนการปฏิบัติกรณีระบบควบคุมมลพิษขัดข้อง
ภาคผนวก 12ข	แผนการปลูกต้นไม้ของโครงการ
ภาคผนวก 13ข	บันทึกการตรวจสอบระบบสายพานลำเลียง
ภาคผนวก 14ข	เอกสารการจัดทำเส้นระดับเสียง (Noise Contour)
ภาคผนวก 15ข	โครงการอนุรักษ์การได้ยิน
ภาคผนวก 16ข	เอกสารการอบรมพนักงานด้านอาชีวอนามัยและความปลอดภัย
ภาคผนวก 17ข	หนังสือแจ้งการทดลองเดินเครื่องจักร
ภาคผนวก 18ข	ปริมาณการสูบน้ำและหนังสือแจ้งโครงการส่งน้ำและบำรุงรักษาลำตะคองฯ
ภาคผนวก 19ข	เอกสารการติดตามตรวจสอบปริมาณน้ำและคันบ่อน้ำเสีย
ภาคผนวก 20ข	เอกสารการสอบเทียบ (Calibration) เครื่องมือที่ใช้ในการตรวจวัดคุณภาพน้ำทิ้ง
ภาคผนวก 21ข	แผนผังแสดงตำแหน่งเก็บตัวอย่างน้ำเสีย
ภาคผนวก 22ข	แผนปฏิบัติการฉุกเฉินและแผนการฝึกซ้อมก๊วยกรณีเกิดเหตุฉุกเฉิน
ภาคผนวก 23ข	เอกสารข้อมูลความปลอดภัยของสารเคมี (SDS)





ภาคผนวก ข  
เอกสารประกอบการปฏิบัติตามมาตรการฯ

- ภาคผนวก 24ข เอกสารการจัดการของเสีย
- ภาคผนวก 25ข หนังสือแจ้งบริการจัดเก็บขยะมูลฝอย ใบเสร็จการรับกำจัดขยะมูลฝอย
- ภาคผนวก 26ข กิจกรรมมวลชนสัมพันธ์
- ภาคผนวก 27ข เอกสารแสดงการเข้าเยี่ยมชมโครงการจากหน่วยงานภายนอก
- ภาคผนวก 28ข รายงานสรุปผลการสำรวจความคิดเห็นของชุมชนประจำปี 2566
- ภาคผนวก 29ข แผนงานประชาสัมพันธ์ประจำปี 2566
- ภาคผนวก 30ข เอกสารอบรม/ให้ความรู้เกษตรกร
- ภาคผนวก 31ข ฐานข้อมูลสารสนเทศทางด้านภูมิศาสตร์ (GIS)
- ภาคผนวก 32ข หนังสือแต่งตั้งคณะกรรมการอาชีวอนามัยและความปลอดภัย
- ภาคผนวก 33ข แผนงานด้านความปลอดภัย
- ภาคผนวก 34ข เอกสารการติดตั้งระบบดับเพลิง
- ภาคผนวก 35ข ระเบียบปฏิบัติ/ขั้นตอนการทำงานที่เกี่ยวข้องกับการลำเลียงเชื้อเพลิง
- ภาคผนวก 36ข ใบอนุญาตในการเข้าทำงาน (Work Permit)
- ภาคผนวก 37ข ขั้นตอนการปฏิบัติงานในสถานที่อับอากาศ
- ภาคผนวก 38ข เอกสารการอบรมพื้นที่อับอากาศของพนักงาน
- ภาคผนวก 39ข บันทึกการตรวจวัดสภาพอากาศในพื้นที่อับอากาศ
- ภาคผนวก 40ข ผลการตรวจสุขภาพพนักงาน
- ภาคผนวก 41ข บันทึกสถิติอุบัติเหตุ
- ภาคผนวก 42ข หนังสือแจ้งจำนวนและช่วงอายุประชากรภายในพื้นที่โครงการ
- ภาคผนวก 43ข กิจกรรมหน่วยแพทย์เคลื่อนที่
- ภาคผนวก 44ข เอกสารการสนับสนุนองค์การปกครองส่วนท้องถิ่นในการจัดหาน้ำสะอาดให้กับชุมชน
- ภาคผนวก 45ข บันทึกการตรวจวัดค่า pH น้ำฝน
- ภาคผนวก 46ข รายงานข้อมูลสถิติผู้ป่วย





ภาคผนวก 1ข

---

สำเนาหนังสือนำเสนอรายงานฯ (ม.ค.-มิ.ย. 66)







ที่ KBSP.030/2566

เขียนที่ บริษัท เคบีเอส เพาเวอร์ จำกัด

วันที่ 19 เดือน กรกฎาคม พ.ศ. 2566

เรื่อง นำส่งรายงานผลการปฏิบัติตามมาตรการป้องกันและแก้ไขผลกระทบสิ่งแวดล้อม และมาตรการติดตามตรวจสอบผลกระทบสิ่งแวดล้อม โครงการโรงไฟฟ้าชีวมวล (ครั้งที่ 1) (ระยะดำเนินการ) บริษัท เคบีเอส เพาเวอร์ ระหว่างเดือนมกราคม-มิถุนายน 2566

เรียน เลขาธิการสำนักงานคณะกรรมการกำกับกิจการพลังงาน

สิ่งที่แนบมาด้วย 1) รายงานผลการปฏิบัติตามมาตรการป้องกันและแก้ไขผลกระทบสิ่งแวดล้อม และมาตรการติดตามตรวจสอบผลกระทบสิ่งแวดล้อม ระหว่างเดือนมกราคม-มิถุนายน 2566 จำนวน 3 ฉบับ


2) แผ่นบันทึกข้อมูล (CD-ROM) จำนวน 3 แผ่น

ตามที่บริษัท เคบีเอส เพาเวอร์ จำกัด โครงการโรงไฟฟ้าชีวมวล (ครั้งที่ 1) (ระยะดำเนินการ) ที่ตั้งโครงการ เลขที่ 189 หมู่ที่ 6 บ้านมอดินแดง ตำบลหนองหญ้าขาว อำเภอสีคิ้ว จังหวัดนครราชสีมา ได้ดำเนินการตามมาตรการป้องกันและแก้ไขผลกระทบสิ่งแวดล้อม และมาตรการติดตามตรวจสอบผลกระทบสิ่งแวดล้อมที่กำหนดไว้ในรายงานการวิเคราะห์ผลกระทบสิ่งแวดล้อม ระหว่างเดือนมกราคม ถึง มิถุนายน 2566 และได้มอบหมายให้บริษัท เทคนิคสิ่งแวดล้อมไทย จำกัด เป็นผู้จัดทำรายงานผลปฏิบัติตามมาตรการป้องกันและแก้ไขผลกระทบสิ่งแวดล้อม และมาตรการติดตามตรวจสอบคุณภาพสิ่งแวดล้อม โครงการโรงไฟฟ้าชีวมวล (ระยะดำเนินการ) ระหว่างเดือนมกราคม ถึง มิถุนายน 2566 เพื่อเสนอต่อเลขาธิการสำนักงานคณะกรรมการกำกับกิจการพลังงาน

บัดนี้ การจัดทำรายงานฯ ดังกล่าวเสร็จเรียบร้อยแล้ว จึงขอส่งรายงานฯ ดังสิ่งที่ส่งมา

จึงเรียนมาเพื่อโปรดพิจารณา

ขอแสดงความนับถือ



ได้รับเอกสารฉบับนี้แล้ว เมื่อวันที่ 27-7-66 ของผู้จัดการโรงงานน้ำตาลและโรงงานไฟฟ้าสีคิ้ว

ลงชื่อ.....ผู้รับเอกสาร

บริษัท น้ำตาลบุรี จำกัด (มหาชน)

สำนักงานใหญ่ : 5 ซอยสุขุมวิท 57 แขวงคลองตันเหนือ เขตวัฒนา กรุงเทพมหานคร 10110 โทรศัพท์ (662) 725 4888 โทรสาร (662) 725 4877 ทะเบียนเลขที่ 0107553000191

โรงงาน : 289 หมู่ที่ 13 ตำบลระเริง อำเภอสีคิ้ว จังหวัดนครราชสีมา 30250 โทรศัพท์ (6644) 448 338 โทรสาร (6644) 448 500

Khonburi Sugar Public Company Limited

Head office : 5 Soi Sukhumvit 57 Klongton-Nue Wattana Bangkok 10110 Tel (662) 725 4888 Fax (662) 725 4877 Registration No.0107553000191

Factory : 289 Moo 13 Jarakhie-Hin Khonburi Nakhonratchasima 30250 Tel (6644) 448 338 Fax (6644) 448 500







ที่ KBSP.030/2566

เขียนที่ บริษัท เคบีเอส เพาเวอร์ จำกัด

วันที่ 19 เดือน กรกฎาคม พ.ศ. 2566

เรื่อง นำส่งรายงานผลการปฏิบัติตามมาตรการป้องกันและแก้ไขผลกระทบสิ่งแวดล้อม และมาตรการติดตามตรวจสอบผลกระทบสิ่งแวดล้อม โครงการโรงไฟฟ้าชีวมวล (ครั้งที่ 1) (ระยะดำเนินการ) บริษัท เคบีเอส เพาเวอร์ ระหว่างเดือนมกราคม-มิถุนายน 2566

เรียน เลขาธิการสำนักงานคณะกรรมการกำกับกิจการพลังงาน

สิ่งที่แนบมาด้วย 1) รายงานผลการปฏิบัติตามมาตรการป้องกันและแก้ไขผลกระทบสิ่งแวดล้อม และมาตรการติดตามตรวจสอบผลกระทบสิ่งแวดล้อม ระหว่างเดือนมกราคม-มิถุนายน 2566 จำนวน 3 ฉบับ


2) แผ่นบันทึกข้อมูล (CD-ROM) จำนวน 3 แผ่น

ตามที่บริษัท เคบีเอส เพาเวอร์ จำกัด โครงการโรงไฟฟ้าชีวมวล (ครั้งที่ 1) (ระยะดำเนินการ) ที่ตั้งโครงการ เลขที่ 189 หมู่ที่ 6 บ้านมอดินแดง ตำบลหนองหญ้าขาว อำเภอสีคิ้ว จังหวัดนครราชสีมา ได้ดำเนินการตามมาตรการป้องกันและแก้ไขผลกระทบสิ่งแวดล้อม และมาตรการติดตามตรวจสอบผลกระทบสิ่งแวดล้อมที่กำหนดไว้ในรายงานการวิเคราะห์ผลกระทบสิ่งแวดล้อม ระหว่างเดือนมกราคม ถึง มิถุนายน 2566 และได้มอบหมายให้บริษัท เทคโนโลยีสิ่งแวดล้อมไทย จำกัด เป็นผู้จัดทำรายงานผลปฏิบัติตามมาตรการป้องกันและแก้ไขผลกระทบสิ่งแวดล้อม และมาตรการติดตามตรวจสอบคุณภาพสิ่งแวดล้อม โครงการโรงไฟฟ้าชีวมวล (ระยะดำเนินการ) ระหว่างเดือนมกราคม ถึง มิถุนายน 2566 เพื่อเสนอต่อเลขาธิการสำนักงานคณะกรรมการกำกับกิจการพลังงาน

บัดนี้ การจัดทำรายงานฯ ดังกล่าวเสร็จเรียบร้อยแล้ว จึงขอนำส่งรายงานฯ ดังสิ่งที่ส่งมา

จึงเรียนมาเพื่อโปรดพิจารณา

ขอแสดงความนับถือ



ไฟล์เอกสารฉบับนี้ส่งเมื่อวันที่ 27-7-66 เวลา 19:21 น. ผู้จัดการโรงงานน้ำตาลและโรงงานไฟฟ้าสีคิ้ว

ลงชื่อ.....ผู้แทนเอกสาร

บริษัท น้ำตาลนครราชสีมา จำกัด (มหาชน)

สำนักงานใหญ่ : 5 ถนนสุขุมวิท 57 แขวงคลองตันเหนือ เขตวัฒนา กรุงเทพมหานคร 10110 โทรศัพท์ (662) 725 4888 โทรสาร (662) 725 4877 ทะเบียนเลขที่ 0107553000191

โรงงาน : 289 หมู่ 13 ตำบลกระเจ็ดหิน อำเภอสีคิ้ว จังหวัดนครราชสีมา 30250 โทรศัพท์ (6644) 448 338 โทรสาร (6644) 448 500

Khorburi Sugar Public Company Limited

Head office : 5 Soi Sukhumvit 57 Klongton-Nua Wattana Bangkok 10110 Tel (662) 725 4888 Fax (662) 725 4877 Registration No.0107553000191

Factory : 289 Moo 13 Jarakha-Hin Khorburi Nakhonratchasima 30250 Tel (6644) 448 338 Fax (6644) 448 500





## ยืนยันการรับข้อมูลเข้าสู่ระบบอิเล็กทรอนิกส์

เลขที่ Monitor : 256607-1095

ชื่อโครงการ : การเปลี่ยนแปลงรายละเอียดในรายงานการประเมินผลกระทบ  
สิ่งแวดล้อม โครงการโรงไฟฟ้าชีวมวล (ครั้งที่ 1) บริษัท  
เคบีเอส เพาเวอร์ จำกัด

รอบรายงาน : ม.ค 66 - มิ.ย. 66


วันที่ยื่นรายงาน : 30/07/2566

เลขที่ IEE/EIA/EHIA : 14630

ผู้ยื่นรายงาน :

อีเมล :

โทรศัพท์ :



QR Code สำหรับเรียกดูข้อมูลรายงานรายงาน Monitor นี้  
โดยท่านสามารถเรียกดูข้อมูลรายงานต่างๆ  
ที่เกี่ยวข้องกับโครงการได้ผ่านโมบายแอปพลิเคชัน Smart EIA  
อีกหนึ่งช่องทาง

สำนักงานนโยบายและแผนทรัพยากรธรรมชาติและสิ่งแวดล้อม



กองพัฒนาระบบการประเมินผลกระทบสิ่งแวดล้อม  
Division of Environmental Impact Assessment Development





ภาคผนวก 2ข

---

บันทึกข้อร้องเรียน







รหัสเอกสาร : P-HSE-14

รหัสเอกสาร : P-HSE-14  
 วันที่ออกรับ : 00  
 หมายเลขหน้า : 2 ใน 4

**KHONBURI SUGAR PUBLIC COMPANY LIMITED**

## ระเบียบปฏิบัติ (Procedure)

เรื่อง : การขึ้นห้องเรียนผ่านสิ่งแวดล้อม และสุขภาพ  
 รหัสเอกสาร (CODE NUMBER) : P-HSE-14 วันที่เริ่มใช้ (Release Date) : 27/05/21  
 ปรับปรุงครั้งที่ (Revision) : 00 เลขที่ DAR : 24/295

เอกสารควบคุม

บริษัท น้ำตาลกรบุรี จำกัด (มหาชน)

\_\_\_\_\_

“เดอการากันนี้ใช้ถวายไปบริษัทยาโน”

ของสวทศเป็นเอกสารทางคุณาธิปไตยแนวมาของบริษัช (มหาชน) เก่าที่

เอกสารนี้แจกตามบัญชีให้แก่หน่วยงานของรัฐ ราชอาณาจักร จักร (มาตรา) แห่ง

## 1. วัตถุประสงค์

เพื่อส่งเสริมแผนทางการศึกษาให้มีความยั่งยืนยิ่งขึ้นและสามารถขยายผลไปยังโรงเรียนขนาดเล็กได้เป็นไปอย่างมีประสิทธิภาพ ทั้งนี้การให้ทุนการศึกษาและการจัดการเรียนการสอนด้วยวิธีออนไลน์ และวิธีแบบผสมผสาน  
ต่อไปยังมหาวิทยาลัย

**2. เวลาเขต :**

ระเบียบการปฏิบัติงานนี้ ได้เสนอผลการวิจัยที่กระชับและชัดเจนแก่ผู้เกี่ยวข้องและกำหนดขั้นตอนและวิธีการปฏิบัติงาน ระยะเวลาและงานใน

### 3. นโยบาย :

นิตยสารนี้ได้รับการตอบรับอย่างดีมากทีเดียว ทำให้ได้ขยายไปหลาย วารสารที่มีเนื้อหาสาระคล้ายกัน  
จนต้องถึงขนาดที่จะขยายเพิ่มอีกสอง ปี ได้เงินจำนวนหนึ่งพัน ดอลลาร์ ขึ้นมา แล้วออกนิตยสาร  
จากสิ่งเหล่านี้จะขยายเพิ่มต่อไปอีก ซึ่งได้เป็นหลักฐานว่ามีตลาดที่มีแนวโน้มที่ดีเกี่ยวกับ  
กิจกรรมทางเพศที่ได้รับการตอบรับอย่างดี ทำให้เป็นหลักฐานว่ามีตลาดที่มีแนวโน้มที่ดีเกี่ยวกับ  
ผลิตภัณฑ์ หรือการบริการของนิตยสาร

ผลิตภัณฑ์ บริการ รองมือ

[illegible]

#### 4. ข้อควรระวัง

## 5. แนวทางรับมือผิดชอบ

3.1 ผู้อำนวยการ มีหน้าที่รับผิดชอบ

ທຸກໆປະເພດຂອງການປະຕິບັດໜີ້ສິນ

๔๖ ผู้แทนฝ่ายรัฐบาล MR. วิกเตอร์ บัญญัติ

[illegible]


๕.๖ เจ้าแม่กัณท์แห่งลพบุรี / เจ้าแม่ศรีอมรินทร์แห่งลพบุรี

๔.๑. มีวัตถุประสงค์เพื่อบริหารจัดการด้านสิ่งแวดล้อม และระบบการวิจัยทั้งในและต่างประเทศ

## 6. รวมจะเขียนบทความ





[illegible]



ภาคผนวก 3ข

---

ขั้นตอนการรับเรื่องร้องเรียน








# บริษัท น้ำตาลครบุรี จำกัด (มหาชน)

KHONBURI SUGAR PUBLIC COMPANY LIMITED

## ระเบียบปฏิบัติ (Procedure)

เรื่อง (TITLE) : การรับข้อร้องเรียนด้านสิ่งแวดล้อม และความปลอดภัย  
รหัสเอกสาร (CODE NUMBER) : P-HSE-14 วันที่เริ่มใช้ (Release Date) : 27/05/21  
ปรับปรุงครั้งที่ ( Revision) : 00 เลขที่ DAR : 21/295

<p align="center"><b>เอกสารควบคุม</b></p> <p align="center">บริษัท น้ำตาลครบุรี จำกัด (มหาชน)</p> <p align="center">สำเนาที่ .....</p> <p align="center">***เอกสารฉบับนี้ใช้ภายในบริษัทเท่านั้น***</p>
--

ผู้จัดทำ	ผู้ทบทวน	ผู้อนุมัติ
		
27/05/21	27/05/21	27/05/21

### 1. วัตถุประสงค์

เพื่อใช้เป็นแนวทางในการจัดการเรื่องข้อร้องเรียนด้านสิ่งแวดล้อมและความปลอดภัยระหว่างหน่วยงานใน บริษัท น้ำตาลบุรี จำกัด (มหาชน) และระหว่างบริษัท กับหน่วยงานภายนอกให้เป็นไปอย่างมีประสิทธิภาพ รวมถึงการให้คำปรึกษาและการจัดการเกี่ยวกับข้อร้องเรียน และข้อเสนอแนะที่เกิดขึ้นได้อย่างเหมาะสม

### 2. ขอบเขต :

ระเบียบการปฏิบัติงานนี้ ใช้ในขอบเขตการรับข้อร้องเรียนและข้อเสนอแนะด้านสิ่งแวดล้อมและความปลอดภัย ระหว่างหน่วยงานใน บริษัท น้ำตาลบุรี จำกัด (มหาชน) และระหว่างบริษัทกับหน่วยงานภายนอก

### 3. นิยาม :

3.1 ข้อร้องเรียน	หมายถึง	สิ่งที่ไม่ได้รับการตอบสนองตามความคาดหวัง ทำให้เกิดความไม่พอใจ รวมทั้งปัญหาหรือข้อบกพร่องด้านสิ่งแวดล้อมและความปลอดภัย ที่ได้รับแจ้งจากพนักงาน ลูกค้า ชุมชน หรือบุคคลภายนอก ที่ได้รับทราบหรือได้รับผลกระทบจากปัญหานั้นๆ ซึ่งเป็นปัญหาหรือข้อบกพร่องที่เกี่ยวข้องกับกิจกรรมผลิตภัณฑ์ หรือการบริการของบริษัท
3.2 ความคิดเห็น / ข้อเสนอแนะ	หมายถึง	สิ่งที่พนักงานหรือบุคคลภายนอกแสดงให้ทราบเกี่ยวกับปัญหาหรือผลกระทบด้านสิ่งแวดล้อม และระบบการจัดการด้านอาชีวอนามัยและความปลอดภัย พบในพื้นที่ของบริษัท หรือเกี่ยวข้องกับกิจกรรมของบริษัททั้งในเชิงบวกและเชิงลบ
3.3 ผู้ร้องเรียน	หมายถึง	พนักงานบริษัท ลูกค้าผู้มาติดต่อขอรับบริการ ชุมชน ตลอดจนบุคคลภายนอก หน่วยงานต่างๆ ที่ได้รับผลกระทบ
3.4 ช่องทางรับข้อร้องเรียน	หมายถึง	ช่องทางที่สามารถรับหรือส่งเรื่องร้องเรียนได้ ประกอบด้วย ทางวาจา ทางโทรศัพท์ ตู้รับข้อร้องเรียน การร้องเรียนด้วยตนเอง หนังสือข้อร้องเรียน ร้องเรียนผ่านทาง Website และช่องทางอื่นๆ

### 4. ข้อควรระวัง

### 5. หน้าที่ผู้รับผิดชอบ

#### 5.1 ผู้อำนวยการโรงงาน / ผู้จัดการ มีหน้าที่รับผิดชอบ

5.1.1 พิจารณานุมัติการจัดทำหรือการให้ข้อมูลข่าวสารด้านระบบการจัดการด้านสิ่งแวดล้อม และระบบการจัดการด้านอาชีวอนามัย แก่บุคคลภายนอก

#### 5.2 ผู้แทนฝ่ายบริหาร MR มีหน้าที่รับผิดชอบ

5.2.1 การรับ การประเมินและยืนยันข้อร้องเรียน การเก็บรวบรวมข้อมูลสาเหตุ และตรวจสอบข้อเท็จจริงการปฏิบัติการแก้ไข การติดตามและการบันทึกการปฏิบัติการแก้ไขข้อร้องเรียน การแจ้งผู้ร้องเรียนเกี่ยวกับการได้รับข้อร้องเรียนรายงานความก้าวหน้า ผลการแก้ไขข้อร้องเรียน

#### 5.3 เจ้าหน้าที่สิ่งแวดล้อม / เจ้าหน้าที่ความปลอดภัยในการทำงานในระดับวิชาชีพ

5.3.1 รับข้อร้องเรียนระบบการจัดการด้านสิ่งแวดล้อม และระบบการจัดการด้านอาชีวอนามัย และดำเนินการตามระบบการรับข้อร้องเรียน

### เอกสารควบคุม

### 6. รายละเอียดกระบวนการ





รหัสเอกสาร : P-HSE-14

ปรับปรุงครั้งที่ : 00

ชื่อเอกสาร : การรับข้อร้องเรียนด้านสิ่งแวดล้อม และความปลอดภัย

หมายเลขหน้า : 3 ใน 4

ผู้รับผิดชอบ / ผู้ที่เกี่ยวข้อง	รายละเอียด	เอกสารอ้างอิง / บันทึก
เจ้าหน้าที่สิ่งแวดล้อม / เจ้าหน้าที่ความปลอดภัยในการทำงานระดับวิชาชีพ	<p>1. การรับข้อร้องเรียน (ระยะเวลาดำเนินการ 24 ชั่วโมง)</p> <p>1.1 ผู้รับเรื่องหรือผู้ร้องเรียน โดยทางโทรศัพท์ ผู้รับข้อร้องเรียน เอกสารหรือด้วยวาจากก็ตาม ให้สอบถามรายละเอียด เพื่อบันทึกข้อมูลลงในแบบฟอร์มบันทึกข้อร้องเรียนและข้อเสนอแนะ ดังนี้</p> <p>1) รายละเอียดของผู้ร้องเรียน ได้แก่ ชื่อ-สกุล, หน่วยงาน, ที่อยู่, เบอร์โทรศัพท์, หรือช่องทางติดต่อกลับ (ส่วนที่ 1 )</p> <p>2) บันทึกรายละเอียดประเภทการแจ้ง เช่น ฝุ่นละออง, เสียง, กลิ่น, น้ำเสีย, ขยะ, หรืออื่นๆ เป็นต้น</p> <p>3) เมื่อบันทึกข้อร้องเรียน/ข้อเสนอแนะในแบบฟอร์มบันทึกข้อร้องเรียนและข้อเสนอแนะ จะได้เลขที่ข้อร้องเรียน/ข้อเสนอแนะ โดยกำหนดรูปแบบดังนี้</p> <p><u>เลขที่ YY/XX</u></p> <p>YY หมายถึง ตัวเลข 2 ตัวท้ายของปี พ.ศ.ที่พบข้อร้องเรียน/ข้อเสนอแนะ เช่น เลขที่ 64/01 คือ บันทึกการจัดการข้อร้องเรียน ปีพ.ศ. 2564 ลำดับที่ 1</p> <p>XX หมายถึง ลำดับฉบับที่ของบันทึกการจัดการข้อร้องเรียนที่พบในพบปี</p> <p>2. การเสนอเพื่อการประเมินข้อร้องเรียน (ระยะเวลาดำเนินการ 1 วัน )</p> <p>2.1 ผู้รับเรื่องข้อร้องเรียน แจ้งข้อมูลให้กับผู้แทนฝ่ายบริหาร (MR) ทราบเพื่อพิจารณากำหนดผู้รับผิดชอบการแก้ไขในส่วน ที่ 2 ของแบบฟอร์มบันทึกข้อร้องเรียนและข้อเสนอแนะ</p> <p>3. การตรวจสอบปัญหาข้อร้องเรียน (ระยะเวลาดำเนินการ 1 วัน )</p> <p>3.1 เจ้าหน้าที่สิ่งแวดล้อมหรือเจ้าหน้าที่ความปลอดภัยฯ ดำเนินการตรวจสอบข้อมูลปัญหาที่ร้องเรียนจากผู้ร้องเรียนหรือออกพื้นที่สำรวจด้วย เพื่อพิจารณาว่าข้อร้องเรียนมีมูลความจริงหรือไม่</p> <p>3.1.1 หากพิจารณาแล้วไม่ถือว่าเป็นข้อร้องเรียนหรือไม่มีความจริง ให้ชี้แจงเหตุผลกับผู้ร้องเรียนทราบ และสรุปประเด็นลงแบบฟอร์มบันทึกข้อร้องเรียนและข้อเสนอแนะ เสนอผู้แทนฝ่ายบริหาร (MR) ตรวจสอบและอนุมัติการปิดข้อร้องเรียน</p> <p>3.1.2 หากพิจารณาแล้วเห็นว่าเป็นเรื่องข้อร้องเรียนและมีความจริง ให้ผู้รับผิดชอบดำเนินการติดต่อไปยังผู้ร้องเรียนเพื่อให้ทราบถึงแนวทางการแก้ไขและกำหนดวิธีการแก้ไข และวันที่แล้วเสร็จ ลงในส่วนที่ 4 ของแบบฟอร์มบันทึกข้อร้องเรียนและข้อเสนอแนะ</p> <p>4. การกำหนดผู้รับผิดชอบและผู้ติดตามผล (ระยะเวลาดำเนินการ 3 วัน )</p> <p>4.1 ผู้แทนฝ่ายบริหาร (MR) พิจารณากำหนดผู้รับผิดชอบและผู้ติดตามผลในแบบฟอร์มบันทึกข้อร้องเรียนและข้อเสนอแนะ</p> <p>4.2 แบบฟอร์มบันทึกข้อร้องเรียนและข้อเสนอแนะฉบับจริงส่งให้ผู้รับผิดชอบดำเนินการแก้ไข</p> <p>5. การแก้ไขและการป้องกัน (ระยะเวลาดำเนินการ 3 วัน ) ฉบับนี้ใช้ภายในบริษัทเท่านั้น***</p> <p>5.1 ผู้รับผิดชอบดำเนินการแก้ไขปัญหาข้อร้องเรียน พร้อมบันทึกข้อมูลการแก้ไขลงแบบฟอร์มบันทึกข้อร้องเรียนและข้อเสนอแนะด้านสิ่งแวดล้อมและความปลอดภัย ดังนี้</p> <p>5.1.1 สาเหตุที่เกิดปัญหา</p> <p>5.1.2 การดำเนินการแก้ไข พร้อมกำหนดวันที่แก้ไขแล้วเสร็จ</p> <p>5.1.3 มาตรการป้องกันเพื่อไม่ให้เกิดซ้ำ พร้อมกำหนดวันที่ป้องกันปัญหาแล้วเสร็จ</p>	<p>F-HSE-008</p> <p>F-HSE-031</p> <p>F-HSE-008</p> <p>F-HSE-008</p> <p>F-HSE-008</p> <p>F-HSE-008</p> <p>F-HSE-008</p> <p>F-HSE-008</p>

เอกสารนี้เป็นเอกสารควบคุมใช้ในหน่วยงานของบริษัท น้ำตาลนครบุรี จำกัด (มหาชน) เท่านั้น

การทำสำเนา หรือพิมพ์เผยแพร่ต้องปฏิบัติตามข้อกำหนดที่ระบุใน P-QM-01

ผู้รับผิดชอบ / ผู้ที่เกี่ยวข้อง	รายละเอียด	เอกสารอ้างอิง / บันทึก
	<p>6. การแจ้งกลับผู้ร้องเรียน (ระยะเวลาดำเนินการ 3 วัน )</p> <p>6.1 ผู้รับเรื่องร้องเรียน ตรวจสอบรายละเอียดข้อร้องเรียนและดำเนินการแจ้งแนวทางการแก้ไขและแนวทางการป้องกันเพื่อไม่ให้เกิดซ้ำกลับไปยังผู้ร้องเรียน เพื่อให้ทราบการดำเนินการ ตามช่องทางการติดต่อกลับของผู้ร้องเรียนที่แจ้งไว้</p> <p>6.2 ผู้ร้องเรียนยอมรับการแก้ไขและมาตรการป้องกันไม่ให้เกิดซ้ำ ลงชื่อยอมรับใน (ส่วนที่ 5)</p> <p>7. การติดตามผลการแก้ไข (ระยะเวลาดำเนินการ 7 วัน )</p> <p>7.1 ผู้ติดตามการแก้ไข/ผู้รับเรื่องร้องเรียน ทำการติดตามผลการแก้ไขจากผู้รับผิดชอบในการแก้ไข ตามวันเวลาที่กำหนดให้แล้วเสร็จ จากฟอร์มบันทึกข้อร้องเรียนและข้อเสนอแนะ ว่าผลการแก้ไขและผลการแก้ไขได้ดำเนินการตามที่ระบุและยอมรับได้หรือไม่</p> <p>7.2 บันทึกสรุปผลการติดตามปิดและเอกสารแนบต่าง ๆ</p> <p>7.2.1 หากผลการแก้ไข/การป้องกันปัญหา เหมาะสมและเป็นไปตามกำหนด ส่งให้ผู้แทนฝ่ายบริหาร (MR) พิจารณาเพื่อปิดประเด็น</p> <p>7.2.2 หากต้องการให้มีการแก้ไขเพิ่มเติม ส่งกลับไปยังผู้รับผิดชอบดำเนินการแก้ไขปัญหาเพื่อพิจารณาเพิ่มเติม</p> <p>8. การปิดประเด็น (ระยะเวลาดำเนินการ 7 วัน )</p> <p>8.1 แทนฝ่ายบริหาร (MR) พิจารณาผลการติดตามการแก้ไขและพิจารณาการยอมรับ</p> <p>8.1.1 กรณีผู้แทนฝ่ายบริหาร (MR) พิจารณายอมรับปิดประเด็นข้อร้องเรียนให้อนุมัติปิดได้ทันที ในแบบฟอร์มบันทึกข้อร้องเรียนข้อเสนอแนะ</p> <p>8.1.2 กรณีผู้แทนฝ่ายบริหาร (MR) พิจารณาไม่ยอมรับปิดประเด็นข้อร้องเรียน ให้เปิดข้อร้องเรียนซ้ำ ตามแบบฟอร์มบันทึกข้อร้องเรียนและข้อเสนอแนะ เป็นครั้งที่ 2 และส่งกลับไปยังผู้รับผิดชอบ ดำเนินการแก้ไขปัญหาอีกครั้ง ตามระบบ</p> <p>9. การรายงานปัญหาและผลการแก้ไขและแนวทางป้องกันเพื่อไม่ให้เกิดซ้ำ</p> <p>9.1 เจ้าหน้าที่สิ่งแวดล้อม ดำเนินการรวบรวมและจัดทำข้อมูลการสรุปปัญหาและผลการแก้ไขป้องกัน ข้อร้องเรียนด้านสิ่งแวดล้อมและความปลอดภัย เพื่อนำเสนอต่อการประชุมผู้จัดการฝ่ายประจำเดือน และการประชุมทบทวนฝ่ายบริหารประจำปี</p>	F-HSE-008

### เอกสารควบคุม

บริษัท น้ำตาลนครบุรี จำกัด (มหาชน)

สำเนาที่ .....

\*\*\*เอกสารฉบับนี้ใช้ในบริษัทเท่านั้น\*\*\*


F-HSE-008

### 7.เอกสารอ้างอิง /บันทึก

7.1 บันทึกข้อร้องเรียนและข้อเสนอแนะ

7.2 แบบสำรวจความคิดเห็นของชุมชน

F-HSE-031



ชื่อเอกสาร .....การรับข้อร้องเรียนด้านสิ่งแวดล้อม และความปลอดภัย..... รหัสเอกสาร ....P-HSE-14.....

เอกสารควบคม	
บริษัท น้ำตาลนครบุรี จำกัด (มหาชน)	
สำเนาที่ .....	
***เอกสารฉบับนี้ใช้ภายในบริษัทเท่านั้น***	





ภาคผนวก 4ข

---

หนังสือแต่งตั้งคณะกรรมการมวลชนสัมพันธ์







คำสั่ง

ที่ 22 / 2562

เรื่อง แต่งตั้งคณะกรรมการมวลชนสัมพันธ์ อำเภอสีคิ้ว

ด้วยบริษัท น้ำตาลนครบุรี จำกัด(มหาชน) มีนโยบายการดำเนินธุรกิจที่มีความรับผิดชอบต่อสังคม อันที่จะนำไปสู่การพัฒนาอย่างยั่งยืน และเพื่อเกิดความสัมพันธ์อันดีระหว่างบริษัทกับชุมชนภายใต้หลักการ Corporate Social Responsibility (CSR) ให้เป็นที่ยอมรับ ในองค์กรธุรกิจและทุกภาคส่วน และเพื่อให้การทำงานด้านมวลชนสัมพันธ์ เป็นไปอย่างต่อเนื่องมีประสิทธิภาพเกิดประโยชน์สูงสุด จึงขอแต่งตั้งคณะกรรมการมวลชนสัมพันธ์ เข้าทำหน้าที่งานมวลชนสัมพันธ์ อำเภอสีคิ้ว ดังมีรายชื่อต่อไปนี้

1.	รองผู้อำนวยการโรงงาน	ที่ปรึกษาคณะกรรมการ
2.	ผจก.ฝ่ายมวลชนสัมพันธ์และพัฒนาสังคม	ประธานคณะกรรมการ
3.	วิศวกรอาวุโส	คณะกรรมการ
4.	ผจก.ฝ่ายจัดหาวัตถุดิบ สีคิ้ว	คณะกรรมการ
5.	หน.แผนกโครงการ(อาชีพวนามัยฯ)	คณะกรรมการ
6.	หัวหน้าแผนกสินค้า (สีคิ้ว)	คณะกรรมการ
7.	เจ้าหน้าที่มวลชนสัมพันธ์	เลขานุการและคณะกรรมการ

โดยมีหน้าที่และความรับผิดชอบดังต่อไปนี้

1. ศึกษา วางแผน และจัดทำแผนการดำเนินงานด้านมวลชนสัมพันธ์ของบริษัท
2. รับเรื่องร้องเรียนพร้อมทั้งหาแนวทางแก้ไข
3. ประสานงาน การสื่อสาร ประชาสัมพันธ์ ระหว่างบริษัทกับชุมชนรวมถึงหน่วยงานราชการในพื้นที่
4. อำนาจการ สนับสนุนและดำเนินการให้เกิดความสัมพันธ์อันดีระหว่างบริษัทและชุมชน
5. ติดตามกิจกรรมการดำเนินงานด้านมวลชนสัมพันธ์
6. ร่วมดำเนินกิจกรรมตามความเหมาะสมกับชุมชน ตามนโยบายบริษัท
7. ร่วมดำเนินการตามแผนนโยบายการจัดทำโครงการมาตรฐานความรับผิดชอบต่อสังคม (CSR)
8. จัดประชุมแผนงานด้านมวลชนสัมพันธ์ทุกเดือน
9. เสนอแนะแนวทางการพัฒนาชุมชน หรือแผนการดำเนินงานด้านมวลชนสัมพันธ์ ต่อบริษัท
10. ให้ข้อเสนอแนะและประชาสัมพันธ์เกี่ยวกับสิ่งแวดล้อมให้ชุมชนและหน่วยงานต่างๆรับทราบ
11. รายงานปัญหา อุปสรรค ในการทำงานต่อกรรมการผู้จัดการทุก 3 เดือน

ทั้งนี้ให้มีผลตั้งแต่วันที่ 10 มิถุนายน 2562 เป็นต้นไป

สั่ง ณ วันที่ 7 มิถุนายน 2562

ประธานกรรมการบริหาร



ภาคผนวก 5ข

---

หนังสือแต่งตั้งคณะกรรมการเฝ้าระวังผลกระทบสิ่งแวดล้อม







คำสั่งจังหวัดนครราชสีมา

ที่ ๑๓๖๔/๒๕๖๒

เรื่อง แต่งตั้งคณะกรรมการเฝ้าระวังผลกระทบด้านสิ่งแวดล้อม  
โครงการโรงไฟฟ้าชีวมวล บริษัท เคบีเอส เพาเวอร์ จำกัด

\*\*\*\*\*

ตามรายงานการประเมินผลกระทบสิ่งแวดล้อม ของโครงการโรงไฟฟ้าชีวมวล บริษัท เคบีเอส เพาเวอร์ จำกัด ตั้งอยู่ที่ ตำบลหนองหญ้าขาว อำเภอสีคิ้ว จังหวัดนครราชสีมา ที่ได้รับความเห็นชอบจากสำนักงานนโยบายและแผนทรัพยากรธรรมชาติและสิ่งแวดล้อม (ตามหนังสือสำนักงานนโยบายและแผนทรัพยากรธรรมชาติและสิ่งแวดล้อม ที่ พส ๑๐๑๐.๗/๑๑๔๘ ลงวันที่ ๒๕ มกราคม ๒๕๖๒) ซึ่งในมาตรการป้องกันและแก้ไขผลกระทบสิ่งแวดล้อมและมาตรการติดตามตรวจสอบผลกระทบสิ่งแวดล้อม กำหนดให้มีการแต่งตั้งคณะกรรมการเฝ้าระวังผลกระทบด้านสิ่งแวดล้อม ที่มีผู้แทนจากภาคประชาชน ภาคราชการ และกลุ่มบริษัท น้ำตาลครบุรี จำกัด (มหาชน) เพื่อร่วมกันปฏิบัติหน้าที่ในการกำกับ ดูแล ตลอดจนเฝ้าระวังเรื่องผลกระทบด้านสิ่งแวดล้อม ที่อาจจะเกิดขึ้นจากการประกอบกิจการของโครงการโรงไฟฟ้าชีวมวล บริษัท เคบีเอส เพาเวอร์ จำกัด นั้น

เพื่อให้สอดคล้องกับมาตรการในการป้องกันและแก้ไขผลกระทบสิ่งแวดล้อม ตามรายงานการประเมินผลกระทบสิ่งแวดล้อม บัดนี้ ภาคประชาชน หน่วยงานภาครัฐ และกลุ่มบริษัท น้ำตาลครบุรี จำกัด (มหาชน) ได้เสนอชื่อผู้แทนคณะกรรมการเฝ้าระวังผลกระทบด้านสิ่งแวดล้อม ตามบัญชีรายชื่อแนบท้ายคำสั่งนี้ โดยให้มีองค์ประกอบและอำนาจหน้าที่ดังต่อไปนี้

#### องค์ประกอบ

- |  |                  |
|--|------------------|
| ๑. อุตสาหกรรมจังหวัดนครราชสีมา   | ประธานกรรมการ    |
| ๒. กำนันตำบลหนองหญ้าขาว อำเภอสีคิ้ว  | รองประธานกรรมการ |
| ๓. ผู้อำนวยการทรัพยากรธรรมชาติและสิ่งแวดล้อมจังหวัดนครราชสีมา หรือผู้แทน       | กรรมการ          |
| ๔. พลังงานจังหวัดนครราชสีมา หรือผู้แทน   | กรรมการ          |
| ๕. นายอำเภอสีคิ้ว หรือผู้แทน   | กรรมการ          |
| ๖. ผู้กำกับการสถานีตำรวจภูธรสีคิ้ว หรือผู้แทน                                  | กรรมการ          |
| ๗. หัวหน้ากลุ่มโรงงานอุตสาหกรรม หรือผู้แทน สำนักงานอุตสาหกรรมจังหวัดนครราชสีมา | กรรมการ          |
| ๘. ผู้อำนวยการโรงพยาบาลส่งเสริมสุขภาพประจำตำบลหนองหญ้าขาว หรือผู้แทน           | กรรมการ          |
| ๙. นายกองค์การบริหารส่วนตำบลหนองหญ้าขาว หรือผู้แทน                             | กรรมการ          |
| ๑๐. นายกองค์การบริหารส่วนตำบลลาดบัวขาว หรือผู้แทน                              | กรรมการ          |
| ๑๑. ผู้อำนวยการโรงเรียนบ้านหนองห่าน (ประชาสามัคคี)                             | กรรมการ          |
| ๑๒. เจ้าอาวาสวัดมอดินแดง   | กรรมการ          |
| ๑๓. เจ้าอาวาสวัดบ้านหนองห่าน   | กรรมการ          |
| ๑๔. เจ้าอาวาสที่พักระหว่างเขาจันทร์แดง   | กรรมการ          |
| ๑๕. ผู้ใหญ่บ้านมอดินแดง หมู่ที่ ๖ ตำบลหนองหญ้าขาว                              | กรรมการ          |
| ๑๖. ผู้ใหญ่บ้านหนองห่าน หมู่ที่ ๑๐ ตำบลหนองหญ้าขาว                             | กรรมการ          |
| ๑๗. ผู้ใหญ่บ้านทรัพย์สมบูรณ์พัฒนา หมู่ที่ ๑๒ ตำบลหนองหญ้าขาว                   | กรรมการ          |

๑๘. ผู้ใหญ่บ้านซำชุมพล หมู่ที่ ๙ ตำบลหนองหญ้าขาว	กรรมการ
๑๙. ผู้ใหญ่บ้านหนองไผ่ หมู่ที่ ๑ ตำบลหนองหญ้าขาว	กรรมการ
๒๐. ผู้ใหญ่บ้านหนองน้ำขุ่น หมู่ที่ ๔ ตำบลลาดบัวขาว	กรรมการ
๒๑. ผู้ใหญ่บ้านโนนแต้ หมู่ที่ ๗ ตำบลลาดบัวขาว	กรรมการ
๒๒. ผู้ใหญ่บ้านใหม่สำโรง หมู่ที่ ๓ ตำบลลาดบัวขาว	กรรมการ
๒๓. ผู้ใหญ่บ้านหมู่ที่ ๖ บ้านหนองหัววัว ตำบลกฤษณา	กรรมการ
๒๔. ผู้ใหญ่บ้านหมู่ที่ ๑๒ บ้านคลองนาดี ตำบลกฤษณา	กรรมการ
๒๕. ผู้ใหญ่บ้านหมู่ที่ ๑๐ บ้านทับม้า ตำบลสีคิ้ว	กรรมการ
๒๖. ผู้ใหญ่บ้านหมู่ที่ ๑๑ บ้านถนนคต ตำบลสีคิ้ว	กรรมการ
๒๗. ผู้ใหญ่บ้านหมู่ที่ ๓ บ้านหนองขอน ตำบลคลองไผ่	กรรมการ
๒๘. ผู้ใหญ่บ้านหมู่ที่ ๘ บ้านเกตุทิพย์ ตำบลคลองไผ่	กรรมการ
๒๙. ผู้ใหญ่บ้านหมู่ที่ ๑๑ บ้านใหม่ กม.๙ ตำบลกุดน้อย	กรรมการ
๓๐. รองผู้อำนวยการโรงงานน้ำตาลครบุรี	กรรมการ
๓๑. ผู้จัดการฝ่ายมวลชนสัมพันธ์และพัฒนาสังคมโรงงานน้ำตาลครบุรี	กรรมการ
๓๒. เจ้าหน้าที่ความปลอดภัยในการทำงาน ระดับวิชาชีพ	กรรมการ
๓๓. ผู้จัดการโครงการก่อสร้างโรงไฟฟ้าชีวมวล	เลขานุการ
๓๔. นางบุปผา ศรีแก้ว นักวิชาการอุตสาหกรรมชำนาญการ สำนักงานอุตสาหกรรมจังหวัดนครราชสีมา	ผู้ช่วยเลขานุการ

#### อำนาจหน้าที่

๑. พิจารณาสารวจความต้องการของประชาชน สร้างเสริมความเข้าใจอันดีระหว่างชุมชนกับโครงการและประสานความร่วมมือกับหน่วยงานอื่นหรือผู้ที่เกี่ยวข้อง
๒. ตรวจเยี่ยมโครงการ เข้าร่วมตรวจสอบกระบวนการตรวจวัดคุณภาพสิ่งแวดล้อมและผลการตรวจวัดคุณภาพสิ่งแวดล้อมตามมาตรการตรวจสอบผลกระทบสิ่งแวดล้อมเพื่อแสดงความโปร่งใสในการบริหารจัดการด้านสิ่งแวดล้อม ของโครงการ
๓. ร่วมปรึกษาหารือและกำหนดแนวทางการป้องกันและแก้ไขปัญหาาร่วมกัน
๔. รับเรื่องร้องเรียนและประสานงานในการจัดการเรื่องร้องเรียน
๕. ร่วมเจรจาไกล่เกลี่ยและหาข้อยุติกรณีข้อพิพาทปัญหาสิ่งแวดล้อมระหว่างโครงการและชุมชน
๖. ตรวจสอบความเสียหายและพิจารณาค่าชดเชยความเสียหายจากกิจกรรมของโครงการที่ชุมชนได้รับทั้งต่อสภาพทรัพยากรธรรมชาติและสิ่งแวดล้อมของชุมชน พืชผลทางการเกษตร สัตว์เลี้ยง สุขภาพอนามัยของชุมชน

ทั้งนี้ ตั้งแต่บัดนี้เป็นต้นไป

สั่ง ณ วันที่ ๗ ธันวาคม พ.ศ. ๒๕๖๒



รองผู้ว่าราชการจังหวัด ปฏิบัติราชการแทน  
ผู้ว่าราชการจังหวัดนครราชสีมา



ภาคผนวก 6ข

---

รายงานการประชุมคณะกรรมการเฝ้าระวังผลกระทบสิ่งแวดล้อม




รายงานการประชุมการปฏิบัติตามมาตรการป้องกันและแก้ไขผลกระทบสิ่งแวดล้อม  
และมาตรการติดตามตรวจสอบผลกระทบสิ่งแวดล้อม (ระยะดำเนินการ)

บริษัทเคบีเอส เพาเวอร์ จำกัด

ครั้งที่ 2 ประจำปี 2566


วันที่ 21 พฤศจิกายน 2566

ณ พาราโนราม่าอล์ฟแอนด์ครันทรีคลับ






รายงานประชุมคณะกรรมการฝ่ายวังสหระทบด้านสิ่งแวดล้อม  
โครงการโรงงานไฟฟ้าชีวมวล บริษัท เคบีเอส เพาเวอร์ จำกัด  
ครั้งที่ 2 ประจำปี 2566 วันที่ 21 พฤศจิกายน 2566  
ณ พาราโนราม่ากอล์ฟเอนด์คันทรีคลับ



1. อุตสาหกรรมจังหวัดนครราชสีมา
2. ตัวแทนนายอำเภอสีคิ้ว
3. หัวหน้ากลุ่มโรงงานอุตสาหกรรมฯ
4. นักวิชาการอุตสาหกรรมชำนาญการ กลุ่มส่งเสริมฯ
5. ตัวแทน ผอ. ส่วนสิ่งแวดล้อม ทสจ. นม.
6. ตัวแทนผู้กำกับสถานีตำรวจภูธรสีคิ้ว
7. ตัวแทนพนักงานจังหวัดนครราชสีมา
8. นายกองค์การบริหารส่วนตำบลหนองหญ้าขาว
9. นายกองค์การบริหารส่วนตำบลลาดบัวขาว
10. กำนันตำบลหนองหญ้าขาว
11. ผอ. รพสต. หนองหญ้าขาว
12. ผู้อำนวยการโรงเรียนบ้านหนองห่าน (ประชาสามัคคี)
13. ตัวแทนเจ้าอาวาสวัดเก่าเขยจันทร์แดง
14. เจ้าอาวาสวัดหนองห่าน
15. ผู้ใหญ่บ้านมอดินแดง หมู่ที่ 6 ตำบลหนองหญ้าขาว
16. ผู้ใหญ่บ้านหนองห่าน หมู่ที่ 10 ตำบลหนองหญ้าขาว
17. ผู้ใหญ่บ้านทรัพย์สมบูรณ์พัฒนา หมู่ที่ 12 ด.หนองหญ้าขาว
18. ผู้ใหญ่บ้านทับชุมพล หมู่ที่ 9 ตำบลหนองหญ้าขาว
19. ผู้ใหญ่บ้านหนองไผ่ หมู่ที่ 1 ตำบลหนองหญ้าขาว
20. กำนันตำบลลาดบัวขาว
21. ผู้ใหญ่บ้านโนนแดง หมู่ที่ 7 ตำบลลาดบัวขาว
22. ผู้ใหญ่บ้านใหม่สำโรง หมู่ที่ 3 ตำบลลาดบัวขาว
22. ผู้ใหญ่บ้านหมู่ที่ 6 บ้านหนองหัววัว ตำบลกฤษณา
22. ผู้ใหญ่บ้านหมู่ที่ 12 บ้านคลองเจดีย์ ตำบลกฤษณา
22. ผู้ใหญ่บ้านหมู่ที่ 10 บ้านทับม้า ตำบลสีคิ้ว
22. ผู้ใหญ่บ้านหมู่ที่ 11 บ้านถนนคด ตำบลสีคิ้ว
22. ผู้ใหญ่บ้านหมู่ที่ 3 บ้านหนองนอน ตำบลลองไผ่
22. ผู้ใหญ่บ้านหมู่ที่ 8 บ้านเกตุพิทย์ ตำบลลองไผ่
22. ผู้ใหญ่บ้านหมู่ที่ 11 บ้านใหม่ กม.9 ตำบลกุดน้อย
3. ผู้ใหญ่บ้านหนองน้ำขุ่น หมู่ที่ 4 ตำบลลาดบัวขาว
3. ผู้อำนวยการฝ่ายมวลชนสัมพันธ์และความยั่งยืน
3. รองผู้อำนวยการโรงงานน้ำตาลสีคิ้ว

รองผู้จัดการโรงงานน้ำตาลและโรงไฟฟ้าสีคิ้ว  
ผู้ช่วยผู้จัดการโรงงานไฟฟ้า  
หัวหน้าส่วนความปลอดภัย อาชีวอนามัย และสิ่งแวดล้อม

ผู้เข้าร่วมประชุม/ บริษัท เทคโนโลยีสิ่งแวดล้อมไทย จำกัด (บริษัทที่ปรึกษา)



คณะกรรมการ/ ผู้ไม่เข้าร่วมประชุม

1.  ดิดมการกิจ

เริ่มประชุม เวลา 09.00-12.00 น. วันที่ 21 พฤศจิกายน 2566

นายบุญรวย เลิศนิตยภัทย์ อุตสาหกรรมจังหวัดนครราชสีมาประธานการประชุม แจ้งเปิดการประชุมตาม  
วาระดังนี้

วาระที่ 1 แจ้งเพื่อทราบ

1. 1. ประธานในที่ประชุม แจ้งเพื่อทราบ ในการประชุมครั้งนี้ เป็นการประชุมขอคณะกรรมการฝ่ายวังสหระทบด้านสิ่งแวดล้อม ครั้งที่ 2/2566 ของโครงการโรงงานผลิตน้ำตาลทรายและโรงงานผลิตไฟฟ้า ที่ได้รับความเห็นชอบจากสำนักงานนโยบายและแผนฯ ตามมาตรการ EIA กำหนดให้มีการประชุมปีละ 2 ครั้ง ซึ่งคณะกรรมการโครงการนี้ทั้งหมด 34 ท่าน ตามคำสั่งจังหวัดนครราชสีมา ที่ 13168/2562 ลงวันที่ 3 ธันวาคม 2562 เรื่อง แต่งตั้งคณะกรรมการฝ่ายวังสหระทบด้านสิ่งแวดล้อม โครงการโรงงานไฟฟ้าชีวมวล บริษัทเคบีเอส เพาเวอร์ จำกัด โดยมีผู้แทนภาคประชาชน ภาคราชการและกลุ่มบริษัท น้ำตาลนครบุรี เพื่อร่วมกันปฏิบัติหน้าที่ในการกำกับดูแล ตลอดจนเฝ้าระวังผลกระทบด้านสิ่งแวดล้อมที่อาจจะเกิดขึ้นจากการประกอบกิจการของโครงการโรงไฟฟ้าชีวมวล บริษัท เคบีเอส เพาเวอร์ จำกัด ซึ่งองค์ประกอบของคณะกรรมการทั้งหมด 34 ท่าน โดยมีอำนาจหน้าที่ 6 เรื่อง ดังนี้
1. พิจารณาสารวจความต้องกรของประชาชน สร้างเสริมความเข้าใจอันดีระหว่างชุมชนกับโครงการ และประสานความร่วมมือกับหน่วยงานอื่นๆ ที่เกี่ยวข้อง
2. ตรวจสอบโครงการ เข้าร่วมตรวจสอบกระบวนการ การตรวจวัดคุณภาพสิ่งแวดล้อม และผลการตรวจวัดคุณภาพสิ่งแวดล้อมตามมาตรการ EIA เพื่อแสดงถึงความโปร่งใสในการบริหารจัดการด้านสิ่งแวดล้อมของโครงการ
3. ร่วมปรึกษาหารือและกำหนดแนวทางในการป้องกันและแก้ไขปัญหาด้านสิ่งแวดล้อมร่วมกัน
4. รับเรื่องราวร้องเรียนและประสานงานในการจัดการเรื่องร้องเรียน
5. ร่วมเจรจาไกล่เกลี่ยและพหุข้อยุติ กรณีมีข้อพิพาทด้านสิ่งแวดล้อมของโครงการและชุมชน

6. ตรวจสอบความเสียหายและพิจารณาสาเหตุของความเสียหายจากกิจกรรมของโครงการที่ชุมชนได้รับ ทั้งต่อสภาพแวดล้อมของชุมชน พืชผลทางการเกษตร สัตว์เลี้ยง สุขภาพอนามัยของชุมชน เป็นคำสั่งที่ออกมาเมื่อวันที่ 18 กุมภาพันธ์ 2562 ซึ่งยังมีผลบังคับใช้อยู่ปัจจุบัน

นัดที่ประชุม : รับทราบ

วาระที่ 2 รับรองรายงานการประชุม

2.1 จากการประชุมครั้งที่ 1 ประจำปี พ.ศ. 2566 วันที่ 28 มีนาคม 2566 ณ ห้องประชุม พาโนรามาออฟ แอนด์ ครันทรีคลับ นั้น ทางฝ่ายเลขฯ ได้ดำเนินการจัดทำรายการการประชุม และแจ้งเรียนคณะกรรมการแล้ว หากมีข้อสงสัยต้องแก้ไขหรือปรับปรุงก็ให้แจ้งฝ่ายเลขฯได้

นัดที่ประชุม : รับรองรายงานการประชุม

วาระที่ 3 สืบเนื่องติดตาม

ทางโรงงานไฟฟ้าได้ดำเนินการเดินเครื่องจักรแล้ว 100% ผลผลิตไฟฟ้าจ่ายให้กับบริษัทน้ำตาลชลบุรี จำกัด (มหาชน) ขนาด 18 MW มีการขายไฟฟ้าให้กับการไฟฟ้าส่วนภูมิภาค 2 MW




ชื่อโรงงาน	ชื่อนิติบุคคล	ชื่อเดิม/ชื่อหลัง	ใบอนุญาต
โรงงานผลิตน้ำตาลทราย	บริษัทน้ำตาลบุรี จำกัด (มหาชน)	อ้อย	20,000 ลิตร/วัน ปัจจุบัน 12,000 ลิตร/วัน
โรงงานใส่ส่วนผสม	บริษัทเบเกอรี่อาหารวอร์ จำกัด	กากอ้อย	69 เมกะวัตต์ ปัจจุบัน 18 เมกะวัตต์
โรงงานบำบัดน้ำเสียรวม 101	บริษัทน้ำตาลบุรี จำกัด (มหาชน)	-	1,500 ลบ.ม./วัน รองรับน้ำเสียวันถัด
โรงงานสารปรับประจุ 106	บริษัทน้ำตาลบุรี จำกัด (มหาชน)	กากหมักกรองและซีดีดำ	333 ตัน/วัน .. ยังไม่ประกอบกิจการ
โครงการโรงงานผลิตเอทานอล	บริษัท สุรนิจิโนโอเอ็นเนอรี่ จำกัด	-	200,000 ลิตร/วัน .. ยังไม่ประกอบกิจการ

3.2 เรืองติดตามจากการประชุมครั้งก่อน

ประเด็นที่ 1 ปล่องควันลอยขึ้นไม่ทราบว่าเป็นของโรงไฟฟ้าหรือโรงน้ำตาล ไม่ทราบว่าปล่องควันมีตลอดหรือไม่ และมีผลกระทบต่อชุมชนข้างเคียงหรือไม่ บางครั้งกลางคืนเห็นไปนอนที่ไร่ ประมาณเดือน พฤศจิกายน เห็นปล่องควันไม่สิ้นี่มาก ๆ มีโอกาสที่จะเป็นอันตรายต่อชุมชนรอบข้าง บ้านมอดินแดง บ้านหนองหญ้าขาว แถวนั้นะครับ อันนั้นผมขอถามนะครับ ในเวลากลางคืนจากที่ผมสังเกตการณ์ ถ้าเกิดเป็นฝุ่นละอองเล็ก ๆ จะเป็นอันตรายกับเด็ก ๆ ที่กำลังจะเจริญเติบโตไหมครับ

ตอบคำถาม ปล่องนั้นจะไม่มี ถ้าเราสังเกตเรื่อย ๆ แต่ประเด็นตอนนั้น คือ ทางโรงงานได้ทำการแก้ไขซ่อมแซมแล้ว น่าเป็นห่วงที่เราสดสารหมักไอน้ำช่วงแรก ซึ่งเป็นช่วงเวลาสั้น ๆ ที่ตัวระบบดักจับฝุ่นยังไม่ได้เปิดใช้งานนำจะสัก 1-2 ชั่วโมง หลังจากนั้นฝุ่นละอองจะถูกดักจับด้วยระบบ ESP



มีการตรวจวัดค่าไอเสียวัดค่า NOx และ Sox เพื่อข้อมูลการเผาไหม้เชื้อเพลิง


ประเด็นที่ 2 สำนักงานทรัพยากรธรรมชาติและสิ่งแวดล้อมจังหวัดนครราชสีมา มีข้อเสนอให้นำไปเปรียบเทียบ เรื่องของการสูบน้ำว่า ถ้าหากว่าเราสูบน้ำมาจากลำตะคอง แล้วและทางโรงงานไม่ได้จ่ายออก โรงงานก็ต้องพยายามอธิบายให้ประชาชนเข้าใจว่า ค่าลดจรวัดน้ำมีค่าเกิน มันไม่ได้เกิดจากโรงงานปล่อยน้ำเสีย ออกไป ยากให้เปรียบเทียบให้ดูหน่อยว่า ก่อนช่วงการก่อสร้างโรงงาน ค่าที่จุดสูบน้ำในจุดนั้นในช่วงเดือนนั้น เวลาตรวจวัดเป็นเดือนละหนึ่ง ไม่ว่าจะตรวจการก่อสร้างแล้วไปเทียบกับกันยายน รอบนั้น ไม่ได้เป็นช่วงฤดูเดียวกันในช่วงฤดูก่อสร้าง ตรงนี้ค่าเป็นอย่างไรแล้ว พอสูบน้ำขึ้นมาใช้ ตอนที่โรงงานขอการขอมลประทานแล้ว ค่าคุณภาพน้ำก็ยิ่งเกิน 3 อยู่เหมือนกัน หลังจากนั้น สรุปเลยว่าค่ามันเกินอยู่แล้ว เราอยากได้อธิบายจากนี้ อันนี้สรุปให้ได้ใหม่ เหมือนกับว่า มันเกินค่า BOD 3 อยู่แล้ว

ข้อคำถาม กราฟเปรียบเทียบแสดงผลในช่วงของปีที่ผ่านมา ปี 2564 ซึ่งได้ทำการตรวจวัดในช่วงมีนาคมแล้วก็เป็นปี 2566 ในช่วงมีนาคม แต่ก็จะเป็นช่วงที่เราได้สูบน้ำในช่วงมีนาคม เพราะเราจะสูบน้ำในช่วงพฤษภาคม-ตุลาคม ซึ่งก็จากช่วงเดียวกันนี้ค่าสูงขึ้น

กองช่างของกิ่งเขตตำบล  
ของโครงการประมาณ 500 เมตร

ฤดูแห้ง


ฤดูฝน



กองช่างของกิ่งเขตตำบล  
ของโครงการประมาณ 500 เมตร

ฤดูแห้ง


ฤดูฝน



ฤดูแห้ง

ฤดูฝน


กองช่างของกิ่งเขตตำบล  
ของโครงการประมาณ 500 เมตร



กองช่างของกิ่งเขตตำบล  
ของโครงการ

ฤดูแห้ง


ฤดูฝน




กองช่างของกิ่งเขตตำบล  
ของโครงการ

ฤดูแห้ง

ฤดูฝน








กองถ่ายละครบริเวณจุดศูนย์  
ของโครงการ

ពុទ្ធសាសនា



എപ്പോഴും



ของโครงการ  
กองท่าตะกวดบริเวณจุดศูนย์

**မုန့်မုန့်**


1496b



กดองดำทะเลทองถึงจุดศูนย์  
ของโครงการประมาณ 500 เมตร

ពុទ្ធអង្គ


нужно





๑๔. ผู้ถูกบ้านชั้นบนพล หมู่ที่ ๙ ตำบลหนองหญ้าขาว

๑๕. ผู้ถูกบ้านบนของไม่ หมู่ที่ ๑ ตำบลหนองหญ้าขาว



100

2008

๓๓. ผู้จัดการธนาคารหรือกรรมการแห่งสมาคม  
๓๔. นางจุฬา ศรีแก้ว นักวิชาการอุตสาหกรรมบ้านญวน  
สำนักงานอุตสาหกรรมจังหวัดนครราชสีมา

๓. ร่วมมือศึกษาวิจัยและถ่ายทอดเทคโนโลยีแก่  
บุคลากรตามสมควร
๔. รับผิดชอบต่อสังคมและประเทศชาติ
๕. ร่วมแรงร่วมใจกันพัฒนาที่ยั่งยืน

สิ่งสำคัญ

- สุมหาอณาภิทรจตุรตน  
 ทัฬหี ติณณดิษฐ์เป็นคัมโป  
 สัก ณ วันที ๓ ธันวาคม  
 (โดยพระวิสุทธิโก  
 พระสังฆราชเจ้าแห่งมณฑล  
 ๕) เจ้าอาวาสวัดสุทัศน์

ଉତ୍ତର

1994

#### 4.1 แจ้งผลการดำเนินงาน รายงานผลการปฏิบัติตามมาตรการฯ มาตราการทั่วไป

โครงการได้มีมาตรการกำหนดขั้นตอนของการรับข้อร้องเรียนเกี่ยวกับผลกระทบที่มาจากการทำงานกิจกรรมการก่อสร้างโครงการ โดยจัดตั้งคณะกรรมการ เพื่อดำเนินงานดังนี้

- คณะกรรมการพิจารณาเรื่องผลกระทบสิ่งแวดล้อม
- คณะกรรมการตรวจสอบแผนปฏิบัติการ

กรณีที่ข้อร้องเรียนของชุมชนต่อการดำเนินการของโครงการ บริษัทฯ ต้องรีบแก้ไขปัญหาดังกล่าวโดยเร็ว และให้บันทึกเป็นรายงานไว้ด้วย หากยังมีประเด็นปัญหาข้อขัดข้องและห่วงใยของชุมชนต่อการดำเนินการของโครงการ บริษัทฯ ต้องดำเนินการแก้ไขปัญหาดังกล่าวเพื่อจัดปัญหาความขัดแย้งของชุมชนในพื้นที่ทันที

##### มาตรการทั่วไป

กรณีที่ข้อร้องเรียนของชุมชนต่อการ

ดำเนินการของโครงการ บริษัทฯ ต้องรีบแก้ไขปัญห

ดังกล่าวโดยเร็วและให้บันทึกเป็นรายงานไว้ด้วย หากยังมี

ประเด็นปัญหาข้อขัดข้องและห่วงใยของชุมชนต่อการ

ดำเนินการของโครงการ บริษัทฯ ต้องดำเนินการแก้ไข

ปัญหาดังกล่าวเพื่อจัดปัญหาความขัดแย้งของชุมชนใน

พื้นที่ทันที



##### ช่องทางในการรับข้อร้องเรียน

กล่องรับข้อร้องเรียน

ผ่านผู้นำชุมชน หรือตัวแทน


โทรศัพท์มือถือเจ้าหน้าที่โดยพร

จดหมาย หรือ อีเมล



##### ด้านคุณภาพอากาศ

- การติดตั้งลมบริเวณกองกากอ้อย หัวและท้าย เพื่อดูดทิศทางลม
- การจำกัดความเร็วของรถบรรทุกไม่ให้สูงเกิน 18 เมตร
- การทำความสะอาดและดูแลรักษาพื้นที่กองกากอ้อย
- การฉีดพ่นน้ำบริเวณกองกากอ้อย และก่อสร้างเพื่อไม่ให้ฝุ่นละออง และไม่ให้ฝุ่นละออง
- การตรวจวัดฝุ่นและอากาศตามมาตรการ EIA
- ประชาสัมพันธ์ข้อมูลข่าวสารเกี่ยวกับโครงการ EIA
- การปลูกต้นไม้ในพื้นที่โรงงานเพื่อเป็นการป้องกันฝุ่นละอองและมลพิษ




##### ด้านคุณภาพน้ำ

การเก็บตัวอย่างน้ำ ตรวจวัดน้ำผิวดิน เก็บตัวอย่างน้ำใต้ดิน และการเก็บตัวอย่างน้ำเสีย และมีการสังเกตการณ์ร่วมกัน

<p>ชื่อวิทยาศาสตร์: <i>Synbranchia oblongus</i> ชื่อไทย: ปลาน้ำจืด ชื่อสามัญ: Common carp</p>	<p>ชื่อวิทยาศาสตร์: <i>Trichopterus trichopterus</i> ชื่อไทย: ปลาน้ำจืด ชื่อสามัญ: Common carp</p>	<p>ชื่อวิทยาศาสตร์: <i>Trichopterus trichopterus</i> ชื่อไทย: ปลาน้ำจืด ชื่อสามัญ: Common carp</p>	<p>ชื่อวิทยาศาสตร์: <i>Trichopterus trichopterus</i> ชื่อไทย: ปลาน้ำจืด ชื่อสามัญ: Common carp</p>



##### เสียง แสง ความร้อน

การสวมใส่อุปกรณ์ป้องกันอันตรายพื้นฐานส่วนบุคคลเพื่อป้องกันการอันตรายจากการทำงานที่มีเสียงดัง









#### ➤ อบต.

#### ➤ กรมโรงงานอุตสาหกรรม

เศษบอ้อย ประโยชน์ : มีธาตุอาหารสูง ไนโตรเจน ฟอสฟอรัส โพแทสเซียม เพิ่มความร่วนซุยของดิน  
วัตถุที่ไม่ใช้แล้วที่มีประโยชน์คือ และเป็นสารปรับปรุงดินเพื่อเพิ่มธาตุอาหารในดิน

ข้อปฏิบัติก่อนนำไปใช้ ดังนี้

1. เป็นเกษตรกรลูกจ้างของบริษัท หรือ ชุมนในพื้นที่ย่อยโรงงาน
2. ต้องมีรถมารับเอง และปฏิบัติตามข้อกำหนดอย่างเคร่งครัด ไม่ให้รถหล่น

ขณะขนย้าย ต้องมีการคลุมผ้ามิดชิด

3. เอกสารสำหรับขออนุญาตกรมโรงงาน ดังนี้

- 3.1 ทะเบียนเกษตรกร หรือ บัตรสมาชิกชาวไร่

- 3.2 โฉนดที่ดิน

- 3.3 สำเนาบัตรประชาชน

- 3.4 สำเนาทะเบียนบ้าน

- 3.5 หนังสือยินยอมการใช้ประโยชน์


4. โรงงานมีบริการรถถัง

5. เมื่อรับวัสดุสารปรับปรุงดินไปแล้วให้ทำการคลุมดินภายใน 3 วัน เพื่อลดปัญหาการกลั่นแกล้งกันที่ข้างเคียง

#### สภาพสังคม-เศรษฐกิจ

โครงการพิจารณาจัดซื้อที่ดินเพื่อใช้ในการพัฒนาตามแผนพัฒนาพื้นที่เข้าทำงานเป็นอันดับแรก ปัจจุบันโครงการมีพนักงานจำนวนรวมทั้งโรงไฟฟ้าและน้ำตาลจำนวน 210 คน เป็นคนในพื้นที่จังหวัดนครราชสีมา คิดเป็นร้อยละ 52 % (ข้อมูล ณ 22 เดือนมีนาคม 2566)

#### จำนวนพนักงานทั้งหมด



#### จำนวนพนักงาน

■ ไม่แจ้งวุฒิ ■ ดังแจ้งวุฒิ ■ สืบค้นข้อมูล

โครงการมีการจัดสรรเงินสนับสนุนสำหรับบริการดำเนินการของคณะกรรมการฝ่ายวัฒนธรรมสิ่งแวดล้อม จำนวน 200,000 บาท และจัดสรรงบประมาณจากกิจกรรมของบริษัทเพื่อใช้ในการดำเนินการดำเนินการของคณะกรรมการวัฒนธรรมสิ่งแวดล้อม รวมถึงเงินกองทุนที่เหลือจากปีก่อนหน้าจะเป็นเงินและสมเพื่อใช้ในการดำเนินการดำเนินการของคณะกรรมการวัฒนธรรมสิ่งแวดล้อม รวมถึงการประชาสัมพันธ์ของโรงงานด้วย ยอดเงินทั้งหมด ณ วันที่ 6/2/2566 อยู่ที่ 801,936.31 บาท

#### SAAB 3145941









วันที่	สาขา	รหัส	บัญชี	เงิน	ยอด	ยอด	ยอด
DATE	BRANCH	CODE	ACCOUNT	DEPOSIT	RECEIVED	PAID	STAFF Q.
19/04/65	327	SAF			400.650.20	580248	1
30/06/64	0	TIIPS		++++++181.89	400.802.09	9400	2
30/06/64	0	TAX		.....1.32	400.800.27	9400	3
31/12/64	0	TIIPS		++++++252.56	401.052.83	9400	4
31/12/64	0	TAX		.....2.53	401.050.30	9400	5
02/03/65	106642	BS022		++++++200.000.00	601.050.30	931000	6
30/06/65	0	TIIPS		++++++331.47	601.381.77	9400	7
30/06/65	0	TAX		.....3.31	601.378.46	9400	8
31/12/65	0	TIIPS		++++++583.48	601.961.94	9400	9
31/12/65	0	TAX		.....5.63	601.956.31	9400	10
06/02/66	106642	BS014		++++++200.007.00	801.956.31	937074	11
06/02/66	106642	BS0PE			801.956.31	937074	12

## อาชีวอนามัยและความปลอดภัย

โครงการดำเนินการจัดตั้งสัญญาณเตือนภัย และอุปกรณ์ป้องกันจะมีองค์เกี่ยวข้องต่างๆ ในพื้นที่ก่อสร้าง และให้ความรู้ความถนัดเรื่องเกี่ยวกับการใช้งาน เพื่อเตรียมความพร้อมกรณีเกิดเหตุฉุกเฉิน การตรวจวัดอากาศก่อนเข้าทำงาน มีการติดป้ายเตือนอันตรายต่างๆ ว่าเป็นพื้นที่อันตราย หรือจุดหนีบ จุดหมุน เป็นต้น มีการติดป้ายเตือนอันตรายต่างๆ Log out Tag out และมี SDS รถโหลตสารเคมี

## มาตรการด้านสุขภาพ


ห้องพยาบาล ยา เวชภัณฑ์ รวมทั้งมีเจ้าหน้าที่ประจำอยู่ที่โรงงานด้วย และโครงการยังได้ให้ความร่วมมือกับหน่วยงานด้านสาธารณสุข โดยให้ความร่วมมือกับหน่วยงานด้านสุขภาพในพื้นที่ในการสร้างเครือข่าย การดูแลและเฝ้าระวังภาวะสุขภาพของชุมชนโครงการยังได้ให้ความร่วมมือหน่วยงานสาธารณสุขใกล้เคียง เพื่อดูแลและเฝ้าระวังภาวะสุขภาพของชุมชนโดยรอบโครงการ โดยมีการจัดการหน่วยแพทย์เคลื่อนที่ปีละ 1 ครั้ง โดยจัดขึ้นเมื่อ วันที่ 13 พฤษภาคม 2565 ที่ผ่านมา




## พื้นที่สีเขียว

การปลูกต้นไม้ในพื้นที่โรงงานเพื่อเพิ่มพื้นที่สีเขียว และ เป็นการป้องกันฝุ่นและองแบบธรรมชาติการปลูกต้นไม้ในพื้นที่โครงการทางโครงการได้มีการปลูกต้นไม้แบบสลับ และมีชนิดพันธุ์ที่มีความหลากหลาย ตามที่มาตรการฯ กำหนด เพื่อเป็นการเพิ่มพื้นที่สีเขียว และเป็นแนวป้องกันฝุ่นละออง ซึ่งปัจจุบันได้ดำเนินการทำการปลูกไปแล้วตามแนวรั้วของโครงการทั้งหมด และจะมีการปลูกเพิ่มเติมในช่วงฤดูฝนปี 2565-2566

การปลูกต้นไม้ในพื้นที่โครงการ  
ทางโครงการ ได้มีการปลูกต้นไม้แบบสลับ  
และมีชนิดพันธุ์ที่มีความหลากหลาย ตามที่  
มาตรการฯ กำหนด เพื่อเป็นการเพิ่มพื้นที่  
สีเขียว และเป็นแนวป้องกันฝุ่นละออง ซึ่ง  
ปัจจุบัน ได้ดำเนินการทำการปลูกไปแล้ว  
ตามแนวรั้วของโครงการทั้งหมด และจะมี  
การปลูกเพิ่มเติมในช่วงฤดูฝนปี 2566-2567




❖ ด้านชุมชน




เพื่อนของพี่จะรักพี่กับพี่กันดีในหมู่ผู้สูงอายุ เพื่อในเทศกาลปีใหม่

❖ ด้านชุมชน



ร่วมแสดงงานไปรษณีย์ครอบครัวผู้สูงอายุภายในชุมชนของโรงเรียนบ้านใหม่

❖ ด้านชุมชน




ศิลปินการแสดงดนตรีพื้นบ้าน


โครงการรณรงค์รณรงค์ ๑ ล้าน

สนับสนุนกิจกรรมรณรงค์

❖ ด้านชุมชน




สนับสนุน โครงการรณรงค์รณรงค์ ๑ ล้าน



จัดกิจกรรมรณรงค์รณรงค์ ๑ ล้าน


❖ ด้านชุมชน




สนับสนุนโครงการรณรงค์รณรงค์ ๑ ล้าน



## ❖ ด้านสภาพ



งานบำเพ็ญประโยชน์



เจ้าหน้าที่รักษาความปลอดภัย




การปฏิบัติงานในภาค




ร่วมทำกิจกรรม



มอบให้ทางโรงเรียน



มอบให้ทางโรงเรียน







เจ้าหน้าที่รักษาความปลอดภัย




## ❖ ด้านสถานศึกษา


สนับสนุนกิจกรรมวันเด็กแห่งชาติประจำปี 2566



## ❖ ด้านสถานศึกษา



สนับสนุนทำกิจกรรม



มอบให้ทางโรงเรียน



## ❖ ด้านสถานศึกษา

จัดทำอุปกรณ์สื่อการเรียนรู้ โดยวิทยากรในโครงการ







## ❖ ด้านหน่วยงานราชการ

เยี่ยมชมกิจกรรมวันเด็กแห่งชาติประจำปี 2566



## ❖ ด้านหน่วยงานราชการ

สนับสนุนกิจกรรมวันเด็กแห่งชาติประจำปี 2566




สนับสนุนกิจกรรมวันเด็ก

สนับสนุนกิจกรรมวันเด็ก

สนับสนุนกิจกรรมวันเด็ก

### ❖ ด้านหน่วยงานราชการ

สนับสนุนและส่งเสริมกิจการประมงและร่วมพัฒนาสายธารน้ำแก่หน่วยงานราชการ




### ❖ ด้านหน่วยงานราชการ

โครงการจัดการรักษาสัตว์ทะเลหายาก ร่วมอนุรักษ์พันธุ์สัตว์ทะเลหายาก และรักษาชายฝั่ง





โครงการปล่อยพันธุ์ปลาเนื่องในวันฉัตรมงคล ประจำปี ๒๕๖๓





### ❖ ด้านหน่วยงานราชการ

สนับสนุนการจัดการประมงและร่วมพัฒนาสายธารน้ำแก่หน่วยงานราชการ



สนับสนุนการจัดการประมงและร่วมพัฒนาสายธารน้ำแก่หน่วยงานราชการ



### 4.2 รายงานผลการตรวจวัดคุณภาพสิ่งแวดล้อม ระหว่างเดือนมกราคม-มิถุนายน 2566 และเดือนกรกฎาคม-กันยายน 2566

#### แผนการตรวจวัดคุณภาพสิ่งแวดล้อม

#### ระหว่างเดือนมกราคม-มิถุนายน และเดือนกรกฎาคม-กันยายน 2566

รายละเอียด	มกราคม-มิถุนายน 2566										กรกฎาคม-กันยายน 2566				
	ม.ค.	ก.พ.	มี.ค.	เม.ย.	พ.ค.	มิ.ย.	ก.ค.	ส.ค.	ก.ย.	ต.ย.	ธ.ค.	ม.ค.	ก.พ.	มี.ค.	ส.ค.
1. คุณภาพอากาศห้องประชุมอาคาร															
2. คุณภาพอากาศในอาคาร															
3. คุณภาพน้ำดื่ม															
4. คุณภาพน้ำทิ้ง															
5. คุณภาพน้ำฝน															
6. คุณภาพน้ำใต้ดิน															
7. ระดับเสียงในอาคารที่วัด															
8. ทัศนียภาพจากห้องประชุม															
9. อากาศภายในอาคาร															
10. คุณภาพดิน															

● ตรวจวัดคุณภาพสิ่งแวดล้อมแบบต่อเนื่อง


● ไม่เป็นเครื่องจักร

○ แผนการตรวจวัดคุณภาพสิ่งแวดล้อม

1. คุณภาพอากาศจากปล่องระบาย บริเวณหม้อไอน้ำขนาด 200 ตันชั่วโมง จำนวน 1 ปล่อง ดำเนินการตรวจวัดเมื่อวันที่ 16 กุมภาพันธ์ 2566



ปล่องระบายหม้อไอน้ำ



[illegible]

แผนที่แสดงตำแหน่งจุดเก็บตัวอย่างฝุ่น PM<sub>2.5</sub> และ PM<sub>10</sub> ในกรุงเทพมหานคร

จุดเก็บตัวอย่าง: 1, 2, 3, 4, 5

มาตราส่วน: 0-10 กิโลเมตร

ทิศเหนือ

บริเวณด้านข้างบ้านมอญมดแดง

ลำดับ	รหัส	ชื่อ	ตำแหน่ง	หมายเหตุ
1	001	นาย	นาย	
2	002	นาย	นาย	
3	003	นาย	นาย	
4	004	นาย	นาย	
5	005	นาย	นาย	
6	006	นาย	นาย	
7	007	นาย	นาย	
8	008	นาย	นาย	
9	009	นาย	นาย	
10	010	นาย	นาย	

[illegible]

3. คุณภาพน้ำผิวดิน จำนวน 6 สถานี เก็บตัวอย่างเมื่อวันที่ 15 กุมภาพันธ์ 2566 และวันที่ 6 กรกฎาคม 2566

3. คุณภาพน้ำผิวดิน

เก็บตัวอย่างวันที่ 15 กุมภาพันธ์ 2566

อันดับ	จุดเก็บตรวจวัด	หน่วย	ผลการตรวจวัด						หมายเหตุ
			SW.1	SW.2	SW.3	SW.4	SW.5	SW.6	
1.	จุดบึง	บึงหนองปลา	22.3	22.3	22.2	28.0	26.5	27.4	-
2.	คลองน้ำใส	คลองน้ำใส	8.15	8.04	8.05	7.98	8.01	8.13	5.0-9.0
3.	คลองน้ำใส	คลองน้ำใส	184	188	186	468	626	224	-
4.	คลองน้ำใส	คลองน้ำใส	5.62	5.67	5.43	5.27	3.93	4.91	≥4.0
5.	บึงน้ำใส	บึงน้ำใส	1	1	2	3	3	2	2.0
6.	คลองน้ำใส	คลองน้ำใส	146.3	146.8	145.8	285.2	327.1	154.2	-
7.	คลองน้ำใส	คลองน้ำใส	0.14	0.12	0.15	0.07	<0.01	0.04	5.0
8.	คลองน้ำใส	คลองน้ำใส	<0.10	<0.10	<0.10	<0.10	<0.10	<0.10	0.5
9.	คลองน้ำใส	คลองน้ำใส	19.6	21.1	20.6	28.4	197.0	16.2	-
10.	คลองน้ำใส	คลองน้ำใส	<0.001	<0.001	<0.001	<0.001	<0.001	<0.001	0.05
11.	คลองน้ำใส	คลองน้ำใส	<0.0005	<0.0005	<0.0005	<0.0005	<0.0005	<0.0005	0.002
12.	คลองน้ำใส	คลองน้ำใส	0.0006	0.0007	0.0006	0.0008	0.0012	<0.0005	0.01
13.	คลองน้ำใส	คลองน้ำใส	20.90	19.73	20.40	55.52	52.17	23.74	-
14.	คลองน้ำใส	คลองน้ำใส	0.04	0.05	0.06	0.38	0.62	0.04	1.0
15.	คลองน้ำใส	คลองน้ำใส	0.76	0.73	0.75	1.44	1.31	0.83	-

หมายเหตุ: ปริมาณการไหลของน้ำผิวดิน ณ วันที่ 15 ก.พ. 2567 (ค.ศ. 1990) จึงกำหนดตามรูปของแผนที่ในแผนที่ผิวดิน วันที่ 20 ม.ค. 2557 (ค.ศ. 1990)

4. คุณภาพน้ำทิ้ง ตรวจสอบคุณภาพน้ำก่อนระบายเข้าบ่อพักน้ำทิ้ง เดือนละ 1 ครั้ง

4. คุณภาพน้ำทิ้ง

ผลการตรวจวัดคุณภาพน้ำทิ้งก่อนระบายเข้าบ่อพักน้ำทิ้ง

อันดับ	จุดเก็บตรวจวัด	หน่วย	28/01/66	14/02/66	02/03/66	03/04/66	02/05/66	07/07/66	03/08/66	14/09/66	02/10/66	หมายเหตุ
1.	จุดบึง	บึงหนองปลา	26.0	29.2	26.2	29.0	32.3	32.2	35.7	33.7	30.4	40
2.	คลองน้ำใส	คลองน้ำใส	7.43	7.95	7.44	7.45	8.26	7.46	8.46	8.45	7.53	6.5-8.5
3.	คลองน้ำใส	คลองน้ำใส	779	775	401	411	422	413	759	598	476	507
4.	คลองน้ำใส	คลองน้ำใส	435	216	76	159	466	219	466	240	259	1,100
5.	บึงน้ำใส	บึงน้ำใส	4	4	2	2	3	2	8	4	2	20
6.	คลองน้ำใส	คลองน้ำใส	42	42	33	25	42	22	82	50	33	100
7.	คลองน้ำใส	คลองน้ำใส	0.6	1.0	0.8	0.6	0.4	0.8	0.9	0.6	0.8	5
8.	คลองน้ำใส	คลองน้ำใส	2.12	2.45	1.69	1.05	1.70	1.66	3.82	1.74	1.49	15
9.	คลองน้ำใส	คลองน้ำใส	<0.001	<0.001	<0.001	<0.001	<0.001	<0.001	<0.001	<0.001	<0.001	-
10.	คลองน้ำใส	คลองน้ำใส	<0.001	<0.001	<0.001	<0.001	<0.001	<0.001	<0.001	<0.001	<0.001	1
11.	คลองน้ำใส	คลองน้ำใส	<0.0005	<0.0005	<0.0005	<0.0005	<0.0005	<0.0005	<0.0005	<0.0005	<0.0005	0.01
12.	คลองน้ำใส	คลองน้ำใส	0.0005	0.0005	0.0005	0.0005	0.0005	0.0005	0.0005	0.0005	0.0005	0.005
13.	คลองน้ำใส	คลองน้ำใส	0.24	0.20	0.20	0.20	0.20	0.23	0.20	0.20	0.20	0.25
14.	คลองน้ำใส	คลองน้ำใส	<0.05	<0.05	<0.05	<0.05	<0.05	<0.05	<0.05	<0.05	<0.05	1.0
15.	คลองน้ำใส	คลองน้ำใส	2.08	0.42	0.48	0.15	0.16	0.17	0.09	0.17	0.15	0.06
16.	คลองน้ำใส	คลองน้ำใส	<0.04	<0.04	<0.04	<0.04	<0.04	<0.04	<0.04	<0.04	<0.04	0.1
17.	คลองน้ำใส	คลองน้ำใส	<0.04	<0.04	<0.04	<0.04	<0.04	<0.04	<0.04	<0.04	<0.04	0.1
18.	คลองน้ำใส	คลองน้ำใส	<0.04	<0.04	<0.04	<0.04	<0.04	<0.04	<0.04	<0.04	<0.04	0.1
19.	คลองน้ำใส	คลองน้ำใส	2.55	1.50	1.52	1.43	1.73	1.25	4.76	2.07	2.19	3.04

หมายเหตุ: ปริมาณการไหลของน้ำผิวดิน ณ วันที่ 15 ก.พ. 2567 (ค.ศ. 1990) จึงกำหนดตามรูปของแผนที่ในแผนที่ผิวดิน วันที่ 20 ม.ค. 2557 (ค.ศ. 1990)

หมายเหตุ: ปริมาณการไหลของน้ำผิวดิน ณ วันที่ 15 ก.พ. 2567 (ค.ศ. 1990) จึงกำหนดตามรูปของแผนที่ในแผนที่ผิวดิน วันที่ 20 ม.ค. 2557 (ค.ศ. 1990)

หมายเหตุ: ปริมาณการไหลของน้ำผิวดิน ณ วันที่ 15 ก.พ. 2567 (ค.ศ. 1990) จึงกำหนดตามรูปของแผนที่ในแผนที่ผิวดิน วันที่ 20 ม.ค. 2557 (ค.ศ. 1990)

4. คุณภาพน้ำทิ้ง

ผลการตรวจวัดคุณภาพน้ำทิ้งก่อนระบายเข้าบ่อพักน้ำทิ้ง

อันดับ	จุดเก็บตรวจวัด	หน่วย	28/01/66	14/02/66	02/03/66	03/04/66	02/05/66	07/07/66	03/08/66	14/09/66	02/10/66	หมายเหตุ
1.	จุดบึง	บึงหนองปลา	26.1	27.3	25.3	28.3	30.3	32.3	35.7	33.7	30.4	40
2.	คลองน้ำใส	คลองน้ำใส	7.43	8.06	8.05	8.23	7.62	7.18	8.46	8.45	7.53	6.5-8.5
3.	คลองน้ำใส	คลองน้ำใส	756	744	383	407	415	413	759	598	476	507
4.	คลองน้ำใส	คลองน้ำใส	411	381	46	210	364	214	732	234	258	294
5.	บึงน้ำใส	บึงน้ำใส	2	5	2	4	5	3	3	5	4	20
6.	คลองน้ำใส	คลองน้ำใส	27	42	37	31	48	35	40	34	40	100
7.	คลองน้ำใส	คลองน้ำใส	0.6	1.0	0.7	0.6	0.4	0.6	0.6	0.6	0.6	5
8.	คลองน้ำใส	คลองน้ำใส	2.23	2.57	1.44	1.51	2.49	1.77	1.83	1.50	2.46	2.41
9.	คลองน้ำใส	คลองน้ำใส	<0.01	<0.01	<0.01	<0.01	<0.01	<0.01	<0.01	<0.01	<0.01	0.05
10.	คลองน้ำใส	คลองน้ำใส	<0.10	<0.10	<0.10	<0.10	<0.10	<0.10	<0.10	<0.10	<0.10	0.56
11.	คลองน้ำใส	คลองน้ำใส	0.59	0.17	2.15	0.64	0.03	0.11	0.19	0.13	0.19	0.06
12.	คลองน้ำใส	คลองน้ำใส	<0.01	<0.01	<0.01	<0.01	<0.01	<0.01	<0.01	<0.01	<0.01	1
13.	คลองน้ำใส	คลองน้ำใส	<0.01	<0.01	<0.01	<0.01	<0.01	<0.01	<0.01	<0.01	<0.01	1
14.	คลองน้ำใส	คลองน้ำใส	<0.0005	<0.0005	<0.0005	<0.0005	<0.0005	<0.0005	<0.0005	<0.0005	<0.0005	0.01
15.	คลองน้ำใส	คลองน้ำใส	0.0005	0.0005	0.0005	0.0005	0.0005	0.0005	0.0005	0.0005	0.0005	0.005
16.	คลองน้ำใส	คลองน้ำใส	0.28	0.20	0.20	0.20	0.20	0.23	0.20	0.20	0.20	0.25
17.	คลองน้ำใส	คลองน้ำใส	<0.05	<0.05	<0.05	<0.05	<0.05	<0.05	<0.05	<0.05	<0.05	1.0
18.	คลองน้ำใส	คลองน้ำใส	2.02	1.15	0.49	0.25	0.20	0.15	0.21	0.12	0.24	0.09
19.	คลองน้ำใส	คลองน้ำใส	<0.04	<0.04	<0.04	<0.04	<0.04	<0.04	<0.04	<0.04	<0.04	0.1
20.	คลองน้ำใส	คลองน้ำใส	<0.04	<0.04	<0.04	<0.04	<0.04	<0.04	<0.04	<0.04	<0.04	0.1
21.	คลองน้ำใส	คลองน้ำใส	2.75	2.46	1.08	1.59	2.31	1.29	3.44	1.68	2.15	3.06

หมายเหตุ: ปริมาณการไหลของน้ำผิวดิน ณ วันที่ 15 ก.พ. 2567 (ค.ศ. 1990) จึงกำหนดตามรูปของแผนที่ในแผนที่ผิวดิน วันที่ 20 ม.ค. 2557 (ค.ศ. 1990)


หมายเหตุ: ปริมาณการไหลของน้ำผิวดิน ณ วันที่ 15 ก.พ. 2567 (ค.ศ. 1990) จึงกำหนดตามรูปของแผนที่ในแผนที่ผิวดิน วันที่ 20 ม.ค. 2557 (ค.ศ. 1990)

หมายเหตุ: ปริมาณการไหลของน้ำผิวดิน ณ วันที่ 15 ก.พ. 2567 (ค.ศ. 1990) จึงกำหนดตามรูปของแผนที่ในแผนที่ผิวดิน วันที่ 20 ม.ค. 2557 (ค.ศ. 1990)





7. ระดับเสียงภายนอกทั่วไป




ค่าการประเมินเสียงจากตัวอาคารวัดที่ 2566 มีค่าระดับเสียงเฉลี่ย 24 ชั่วโมงระหว่าง 45.9-60.2 เดซิเบล (A)  
และระหว่างวันที่ 12 กรกฎาคม 2566 มีค่าระดับเสียงเฉลี่ย 14 ชั่วโมงระหว่าง 38.4-61.4 เดซิเบล (A)  
ซึ่งเทียบค่าระดับเสียงภายนอกอาคารจะเกินค่าขีด จำกัดขีด ที่แสดงทางชุดอุปกรณ์ได้

8. ทรัพยากรชีวภาพในน้ำ จำนวน 6 ตำแหน่งตรวจวัด ตรวจวัดในวันที่ 15 กุมภาพันธ์ 2566 และ 16 กรกฎาคม 2566

8. ทรัพยากรชีวภาพในน้ำ จำนวน 6 ตำแหน่งตรวจวัด สำหรับวันที่ 15 กุมภาพันธ์ และ 6 กรกฎาคม 2566 ผลการตรวจวัดสรุปได้ดังนี้

สถานี ตรวจวัด	วันที่ตรวจวัด	แหล่งต้นน้ำ		แหล่งต้นน้ำ		ชนิดพันธุ์ปลา		คุณภาพน้ำ
		พื้นที่รวม หนองนา	ขนาดพื้นที่ หนองนา	พื้นที่รวม หนองนา	ขนาดพื้นที่ หนองนา	พื้นที่รวม หนองนา	ชนิดพันธุ์ปลา	
สถานี 1	15/02/66	2,3045	<i>Aulacocera</i> sp.	1,8795	<i>Cephalodella</i> sp. <i>Tetradella</i> sp.	1,3289	<i>Tutilla</i> sp.	ปานกลาง
	06/07/66	1,3447	<i>Synedra</i> sp.	2,4471	<i>Trichocera</i> sp.	1,1342	<i>Branchius</i> sp.	ปานกลาง
สถานี 2	15/02/66	2,1660	<i>Aulacocera</i> sp.	1,9915	<i>Diphylla</i> sp.	1,5100	<i>Polycyrtopus</i> sp.	ปานกลาง
	06/07/66	1,2732	<i>Synedra</i> sp.	2,6484	<i>Trichocera</i> sp.	1,1491	<i>Lambriculus</i> sp.	ปานกลาง
สถานี 3	15/02/66	1,8950	<i>Aulacocera</i> sp.	2,1994	<i>Copepod nauplii</i>	1,0766	<i>Bithia</i> sp.	ปานกลาง
	06/07/66	1,5445	<i>Synedra</i> sp.	2,5337	<i>Trichocera</i> sp.	1,0898	<i>Chironomus</i> sp.	ปานกลาง
สถานี 4	15/02/66	1,8282	<i>Ceratium</i> sp.	1,7427	<i>Keratella</i> sp.	0,6738	<i>Tarbia</i> sp.	ต่ำ-ปานกลาง
	06/07/66	0,6452	<i>Ocellularia</i> sp.	1,6003	<i>Branchius</i> sp.	0,6870	<i>Medanoides</i> sp.	ต่ำ-ปานกลาง
สถานี 5	15/02/66	0,1211	<i>Ceratium</i> sp.	0,9741	<i>Coleps</i> sp.	1,2661	<i>Tarbia</i> sp.	ต่ำ-ปานกลาง
	06/07/66	1,9082	<i>Engelma</i> sp.	1,8323	<i>Cephalodella</i> sp.	0,7784	<i>Lambriculus</i> sp.	ต่ำ-ปานกลาง
สถานี 6	15/02/66	2,4392	<i>Cedatana</i> sp.	1,6746	<i>Anuraecus</i> sp.	0,9589	<i>Chironomus</i> sp.	ต่ำ-ปานกลาง
	06/07/66	1,2451	<i>Peridinium</i> sp.	0,9586	<i>Anuraecus</i> sp.	0,8587	<i>Chironomus</i> sp.	ต่ำ-ปานกลาง



สำนักงานทรัพยากรธรรมชาติและสิ่งแวดล้อม  
กรมส่งเสริมการเกษตร  
ศูนย์วิจัยและพัฒนาการเกษตร  
จังหวัดสุพรรณบุรี

ค่าการประเมินเสียงจากตัวอาคารวัดที่ 2566

ค่าการประเมินเสียงจากตัวอาคารวัดที่ 2566	ค่าการประเมินเสียงจากตัวอาคารวัดที่ 2566	ค่าการประเมินเสียงจากตัวอาคารวัดที่ 2566
ค่าการประเมินเสียงจากตัวอาคารวัดที่ 2566	ค่าการประเมินเสียงจากตัวอาคารวัดที่ 2566	ค่าการประเมินเสียงจากตัวอาคารวัดที่ 2566
ค่าการประเมินเสียงจากตัวอาคารวัดที่ 2566	ค่าการประเมินเสียงจากตัวอาคารวัดที่ 2566	ค่าการประเมินเสียงจากตัวอาคารวัดที่ 2566


ที่มา : Shannon-Wiener (1964)

8. ทรัพยากรชีวภาพในน้ำ (ต่อ)

สถานีตรวจวัด	วันที่ตรวจวัด	แหล่งต้นน้ำ		ชนิดพันธุ์ปลา		คุณภาพน้ำ
		จำนวน ชนิดปลา	ชนิดปลา	จำนวน ชนิดปลา	ชนิดปลา	
สถานี 1	15/02/66	18	กิ้งก่าปลา, ปลาหางนกยูง	5	ปลาหางนกยูง	ปานกลาง
	06/07/66	21	กิ้งก่าปลา, ปลาหางนกยูง	4	ปลาหางนกยูง	ปานกลาง
สถานี 2	15/02/66	39	ปลาหางนกยูง, ปลาหางนกยูง, ปลาหางนกยูง	5	ปลาหางนกยูง, ปลาหางนกยูง	ปานกลาง
	06/07/66	39	ปลาหางนกยูง, ปลาหางนกยูง	5	ปลาหางนกยูง, ปลาหางนกยูง	ปานกลาง
สถานี 3	15/02/66	23	ปลาหางนกยูง, ปลาหางนกยูง	6	ปลาหางนกยูง, ปลาหางนกยูง	ปานกลาง
	06/07/66	23	ปลาหางนกยูง, ปลาหางนกยูง	7	ปลาหางนกยูง, ปลาหางนกยูง	ปานกลาง
สถานี 4	15/02/66	16	ปลาหางนกยูง	2	ปลาหางนกยูง	ปานกลาง
	06/07/66	15	ปลาหางนกยูง	2	ปลาหางนกยูง	ปานกลาง
สถานี 5	15/02/66	11	ปลาหางนกยูง, ปลาหางนกยูง	5	ปลาหางนกยูง, ปลาหางนกยูง	ปานกลาง
	06/07/66	8	ปลาหางนกยูง, ปลาหางนกยูง	2	ปลาหางนกยูง, ปลาหางนกยูง	ปานกลาง
สถานี 6	15/02/66	24	ปลาหางนกยูง, ปลาหางนกยูง	2	ปลาหางนกยูง, ปลาหางนกยูง	ปานกลาง
	06/07/66	19	ปลาหางนกยูง	9	ปลาหางนกยูง	ปานกลาง

ค่าการประเมินเสียงจากตัวอาคารวัดที่ 2566

9. อธิบายแนวโน้มและภาพแสดงด้วย



หมายเหตุ : ภาพถ่ายดาวเทียมความละเอียดสูงจากดาวเทียม Landsat 8 แสดงให้เห็นถึงสภาพแวดล้อมของพื้นที่บริเวณดังกล่าว

## 9. อชีวอนามัยและความปลอดภัย (ต่อ)

ผลการตรวจวิเคราะห์เสียงที่บุคลากร (Noise Dose)

อันดับ	ตำแหน่งการวัด	ผลการตรวจวัด			
		TWA (dBA)		Lmax (dBA)	
		11/02/66	06/07/66	11/02/66	06/07/66
1.	บริเวณอาคารเครื่องกลไฟฟ้า	70.9	76.9	94.8	92.3
2.	บริเวณอาคารขี้ไก่	74.1	80.7	104.5	94.2
3.	บริเวณ ESP	68.0	81.4	92.8	93.7
4.	บริเวณหอไอน้ำชั้น 1	55.4	80.8	81.1	97.4
มาตรฐาน		85 <sup>(1)</sup>		115 <sup>(2)</sup>	

หมายเหตุ: <sup>(1)</sup> มาตรฐานวัดค่าระดับเสียงของระบบเสียงที่สัมผัสกับผู้ใช้เครื่องจักรอุตสาหกรรม (ตามประกาศกระทรวงมหาดไทย พ.ศ. 2541)

<sup>(2)</sup> มาตรฐานวัดค่าระดับเสียงของระบบเสียงที่สัมผัสกับผู้ใช้เครื่องจักรอุตสาหกรรม (ตามประกาศกระทรวงมหาดไทย พ.ศ. 2541)

ฉบับที่ 259

<sup>(3)</sup> American Conference of Governmental Industrial Hygienists, ACGIH

ผลการตรวจวัด ที่อยู่ในเกณฑ์ปลอดภัย



## 9. อชีวอนามัยและความปลอดภัย (ต่อ)

ผลการตรวจวัดคุณภาพอากาศในสถานประกอบการ

อันดับ	บริเวณที่ทำการวัด	หน่วย	ผลการตรวจวัด		มาตรฐาน
			15/02/66	06/07/66	
1.	บริเวณอาคารขี้ไก่				
	Total Dust	มิลลิกรัมต่อลูกบาศก์เมตร	<0.010	<0.010	10
	Respirable Dust	มิลลิกรัมต่อลูกบาศก์เมตร	<0.010	<0.010	3
2.	บริเวณอาคารขี้ไก่				
	Total Dust	มิลลิกรัมต่อลูกบาศก์เมตร	<0.010	0.167	10
	Respirable Dust	มิลลิกรัมต่อลูกบาศก์เมตร	<0.010	<0.010	3
3.	บริเวณอาคารขี้ไก่				
	Total Dust	มิลลิกรัมต่อลูกบาศก์เมตร	<0.010	<0.010	10
	Respirable Dust	มิลลิกรัมต่อลูกบาศก์เมตร	<0.010	<0.010	3
4.	บริเวณอาคารขี้ไก่				
	Total Dust	มิลลิกรัมต่อลูกบาศก์เมตร	<0.010	<0.010	10
	Respirable Dust	มิลลิกรัมต่อลูกบาศก์เมตร	<0.010	<0.010	3

หมายเหตุ: <sup>(1)</sup> American Conference of Governmental Industrial Hygienists, ACGIH (TLV, TWA)

ผลการตรวจวัด ที่อยู่ในเกณฑ์ปลอดภัย

## 9. อชีวอนามัยและความปลอดภัย (ต่อ)

การตรวจวัดปริมาณฝุ่นละออง

อันดับ	วันที่ตรวจวัด	เวลาตรวจวัด	WBGT Average (°C)	ปริมาณฝุ่นละออง (mg/m³)	ปริมาณฝุ่นละออง (mg/m³)
1.	11/02/66	10:00-12:00	22.8	34.0	32.0
2.	06/07/66	10:00-12:00	30.3	32.0	32.0

หมายเหตุ: <sup>(1)</sup> มาตรฐานวัดค่าระดับเสียงของระบบเสียงที่สัมผัสกับผู้ใช้เครื่องจักรอุตสาหกรรม (ตามประกาศกระทรวงมหาดไทย พ.ศ. 2541)

<sup>(2)</sup> มาตรฐานวัดค่าระดับเสียงของระบบเสียงที่สัมผัสกับผู้ใช้เครื่องจักรอุตสาหกรรม (ตามประกาศกระทรวงมหาดไทย พ.ศ. 2541)

ฉบับที่ 259

<sup>(3)</sup> American Conference of Governmental Industrial Hygienists, ACGIH

## 9. อชีวอนามัยและความปลอดภัย (ต่อ)

การตรวจวัดปริมาณฝุ่นละออง

อันดับ	วันที่ตรวจวัด	เวลาตรวจวัด	WBGT Average (°C)	ปริมาณฝุ่นละออง (mg/m³)	ปริมาณฝุ่นละออง (mg/m³)
1.	11/02/66	10:00-12:00	22.8	34.0	32.0
2.	06/07/66	10:00-12:00	30.3	32.0	32.0

Item	Sampling Point	Description	Result (Lux)		Standard (Lux)
			Light Intensity		
			13/02/23		
			ผลการวัด		
1.	Water Treatment จุดเครื่องมือวัด	เครื่องสูบน้ำเคมี	958	400-500	
2.	ทางเดินหน้าอาคารผลิตน้ำดี	ทางเดิน	879	200-300	
3.	อาคาร ESP	เครื่อง ESP จุดที่ 1 ด้านซ้าย	828	200-300	
4.		เครื่อง ESP จุดที่ 2 ด้านขวา	956	200-300	
5.	ห้องควบคุม Boiler	ตู้ควบคุมกำลังไฟฟ้า Boiler	619	200-300	
6.		หม้อต้ม Boiler ชั้น 1	926	200-300	
7.		หม้อต้ม Boiler ชั้น 2 จุดที่ 1	988	200-300	
8.		หม้อต้ม Boiler ชั้น 2 จุดที่ 2	921	200-300	
9.	Feed Water ชั้น 2	ตรวจสอบความดันของ Boiler	521	400-500	
10.	Office Safety	โต๊ะปฏิบัติงาน	602	400-500	
11.		โต๊ะปฏิบัติงาน	415	400-500	
12.		โต๊ะปฏิบัติงาน	598	400-500	
13.		เครื่องถ่ายเอกสาร	341	300-400	
14.	ศูนย์รวม	คอมพิวเตอร์	402	400-500	

Item	Sampling Point	Description	Result (Lux)		Standard (Lux)
			Light Intensity		
			13/02/23		
			ผลการวัด		
15.	Office Lab โต๊ะปฏิบัติงาน	เอกสารและคอมพิวเตอร์	402	400-500	
16.	ห้อง DCS ชั้น 2	โต๊ะปฏิบัติงาน	449	400-500	
17.		โต๊ะปฏิบัติงาน	404	400-500	
18.		จุดถ่ายเอกสาร	334	200-300	
19.		ห้องเก็บเอกสาร และเครื่องมือวัด	358	200-300	
20.		ห้องดูดอากาศ	665	400-500	
21.	ศูนย์รวมเอกสาร	คอมพิวเตอร์	425	400-500	
22.		คอมพิวเตอร์	431	400-500	
23.		ประชุมงาน	392	300-400	
24.		คอมพิวเตอร์และเอกสาร	677	400-500	
25.	อาคารผลิตน้ำดี	คอมพิวเตอร์	408	400-500	
26.		คอมพิวเตอร์	411	400-500	
27.		คอมพิวเตอร์	588	400-500	
28.		คอมพิวเตอร์	407	400-500	
29.		คอมพิวเตอร์และเอกสาร	550	400-500	
30.		ห้อง SCADA	569	400-500	
31.		โต๊ะปฏิบัติงาน	440	300-400	
32.		คอมพิวเตอร์	412	400-500	
33.		โต๊ะปฏิบัติงาน	526	400-500	
34.		เครื่องถ่ายเอกสาร	410	300-400	
35.	โต๊ะปฏิบัติงาน	คอมพิวเตอร์และเอกสาร	411	400-500	

Item	Sampling Point	Description	Light intensity		Standard (Lux)
			10/07/23		
			ผลการวัด		
<b>Water Treatment</b>					
1.	จุดเชื่อมสายเคมี	เครื่องสูบน้ำเคมี	978		400-500
2.	ทางเดินหน้าอาคารผลิตน้ำดี	ทางเดิน	802		200-300
<b>อาคาร ESP</b>					
3.	เครื่อง ESP จุดที่ 1 ด้านซ้าย	พื้นที่ด้านล่างเครื่อง ESP	984		200-300
4.	เครื่อง ESP จุดที่ 2 ด้านขวา	พื้นที่ด้านล่างเครื่อง ESP	943		200-300
<b>ห้องควบคุม Boiler</b>					
5.	ตู้ควบคุมกำลังไฟฟ้าเครื่องสูบน้ำดี	ควบคุมเครื่องสูบน้ำดี Boiler	589		200-300
6.	หม้อต้ม Boiler ชั้น 1	ทางเดินใต้ถัง	977		200-300
7.	หม้อต้ม Boiler ชั้น 2 จุดที่ 1	พื้นที่ด้านล่าง	938		200-300
8.	หม้อต้ม Boiler ชั้น 2 จุดที่ 2	พื้นที่ด้านล่าง	947		200-300
9.	Feed Water ชั้น 2	ตรวจสอบความดันของ Boiler	983		400-500
<b>Office Lab</b>					
10.	โต๊ะปฏิบัติงาน	คอมพิวเตอร์	417		400-500
11.	จุดถ่ายเอกสาร	ถังอุปกรณ์	418		400-500
12.	ห้องเก็บเอกสาร และเครื่องมือวัด	ถังอุปกรณ์	304		200-300
13.	ห้องดูดอากาศ	บันไดทางขึ้น	672		300-400

Item	Sampling Point	Description	Result (Lux)		Standard (Lux)
			Light Intensity		
			10/07/23		
			ตารางนี้		
14.	ห้องทำงานคอมพิวเตอร์	คอมพิวเตอร์	402		400-500
15.	โต๊ะทำงานคอมพิวเตอร์	คอมพิวเตอร์	417		400-500
16.	โต๊ะทำงานคอมพิวเตอร์	คอมพิวเตอร์	583		400-500
17.	โต๊ะทำงานคอมพิวเตอร์	คอมพิวเตอร์	419		400-500
18.	โต๊ะทำงานคอมพิวเตอร์	คอมพิวเตอร์และเอกสาร	482		400-500
19.	ห้อง SCADA	คอมพิวเตอร์	442		400-500
20.	โต๊ะประชุมเล็ก	ประชุมงาน	482		300-400
21.	โต๊ะทำงานคอมพิวเตอร์	คอมพิวเตอร์	437		400-500
22.	โต๊ะทำงานคอมพิวเตอร์	คอมพิวเตอร์	423		400-500
23.	เครื่องถ่ายเอกสาร	เครื่องถ่ายเอกสาร	418		300-400
24.	โต๊ะปฏิบัติงาน	คอมพิวเตอร์และเอกสาร	403		400-500
25.	เครื่องถ่ายเอกสาร	เครื่องถ่ายเอกสาร	417		400-500

Item	Sampling Point	Description	Result (Lux)	
			Light intensity	
			10/07/23	
ห้องประชุม DCS ชั้น 2				
1.	จุดที่ 1	ประชุม	383	
2.	จุดที่ 2	ประชุม	366	
3.	จุดที่ 3	ประชุม	402	
4.	จุดที่ 4	ประชุม	375	
ค่าเฉลี่ยความเข้มของแสงสว่าง			382	
มาตรฐานค่าความเข้มของแสงสว่าง <sup>1)</sup>			300	
ค่าความเข้มของแสงสว่างค่าต่ำสุด			366	
มาตรฐานค่าความเข้มของแสงสว่างค่าสูงสุด <sup>1)</sup>			150	



10. คุณภาพดี จำนวน 2 ตำแหน่งตรวจวัด ตรวจวัดในวันที่ 16 กุมภาพันธ์ 2566 และ 10 กรกฎาคม 2566

อันดับ	ชื่อสารตรวจวัด	หน่วย	ผลการตรวจ				หมายเหตุ
			ปริมาณที่ตรวจพบ		ปริมาณที่ปลอดภัย		
			พบ/ไม่พบ (SI)	10/07/66	พบ/ไม่พบ (SI)	16/02/66	
1.	ค่าความชื้นรวม	-	7.38	6.66	7.63	7.91	-
2.	ค่าความชื้น	%	3.01	3.89	3.52	3.58	-
3.	ค่าดัชนียึดเกาะ	%	<2	<2	<2	<2	-
4.	การบีบอัด	kg/cm	28	46	136	222	-
5.	โพสเทอ	mg/kg (wet weight)	1,100	400	2,000	800	-
6.	โพสโตส	mg/kg (wet weight)	18.2	22.2	37.7	36.4	-
7.	โพสโตม	mg/kg (wet weight)	925.4	7,749.1	7,320.2	9,278.9	-
8.	โพสโตม	mg/kg (wet weight)	505.6	688.1	3,877.5	792.9	-
9.	โพสโตม	mg/kg (wet weight)	145.3	230.3	484.2	257.5	-
10.	โพสโตม	mg/kg (wet weight)	32.9	52.8	250.5	58.4	19,640
11.	ค่าความชื้นรวม	-	0.4	0.6	0.2	0.6	32,000

[illegible][illegible]

655

วาระที่ ๕ เรื่องเพื่อพิจารณา

## เสนอพิจารณาแต่งตั้งคณะกรรมการเพื่าวางแผนสิ่งแวดล้อมโครงการโรงไฟฟ้าชีวมวล

บริษัทเคบีเอส เพาเวอร์ จำกัด ชุดใหม่ แทนคณะกรรมการชุดเดิมที่หมดวาระ

วาระที่ 6 เรื่องอื่น ๆ

**คำถาม**

1. ยอกาให้ทางโรงงานไปหาความสะอาดจะต้องดูแลจุดสูบน้ำขึ้นไปไหนจุดสูบน้ำ 100 เมตร ช่วงโค้งที่มีวัชพืชเป็นจำนวนมาก
2. ตอบ ปีที่ทางโรงงานได้มีแผนคุยกับทางกรมชลประทาน ทางกรมชลประทานได้แนะนำให้ประสานกับเจ้าของพื้นที่อบต.ลาดบัวขาว อยู่ระหว่างหาประสานงาน น่าจะเป็นช่วงมีนาคม-เมษายน ปี 2567 สไลด์หน้า 94 ค่า NOx ไม่เกินมาตรฐานแต่ก็ใกล้กับค่าที่กำหนดไว้แล้ว อยากให้ที่ปรึกษาให้คำแนะนำกับทางโครงการว่าหากเป็นคดีนี้จะต้องทำการซ่อมบำรุงที่สั้นเห็น เพื่อจะได้ไม่ต้องรอให้ค่ามันเกินมาตรฐาน ไม่ทราบว่ามีข้อเสนอแนะไปยังโครงการไว้บ้างหรือไม่

ตอบ เกณฑ์มาตรฐาน EIA 137.28 เกิดขึ้นจากการออกแบบและรายการกำหนดและข้อกำหนดซึ่งเกิดขึ้นในภาวะปกติที่เป็นข้อสูงสุดของเกณฑ์มาตรฐาน EIA ซึ่งคำนี้ที่จัดการก่อสร้างจะอยู่ในช่วง 120-130 ถือว่าเป็นค่าปกติสำหรับตัว EIA ที่ให้ไว้ในภาวะปกติ ดังนั้น ค่าของระบบตัวโรงงานจะอยู่ในช่วง 120-130 พีเอ็ม แต่เนื่องจากกฎหมายใหม่ออกมาตามมาตรฐานอยู่ที่ 180 อนุมัติ แต่มาตรฐานของโรงไฟฟ้าอยู่ที่ 200 พีเอ็ม ดังนั้น ค่าโรงงานเกิดระบบปกติที่สูงสุดประมาณนี้ ดังนั้นสิ่งที่เราได้คุยกับทางโรงงานคุณต้องควบคุมระบบการเผาไหม้ของเราให้ต่ำกว่าค่าโรงงานโดยเฉพาะเรื่องสัดส่วนการใช้ออกซิเจน ตัวเครื่องจักรเป็นเครื่องจักรใหม่

อยู่แล้ว ทางโรงงานต้อง operation เพื่อควบคุมเรื่องของการเกิด NOx เกิดขึ้นจากกิจกรรมใน  
อุตสาหกรรมเหล่านี้ให้มีที่ส่งและออกซิเจนจำนวนมาก

3. เรารวรวัดคุณภาพอากาศ คุณภาพน้ำ หรือ ทุกอย่างตรงไป 2 ช่วง คือ ต้นปีกับปลายปี อาจให้ผู้ที่รักษา อธิบายกับประชาชนในนั้นหน่อยว่า ในช่วงคุณภาพน้ำที่เราตรวจวัดคุณภาพอากาศและทิศทางลงไปในทางไหนจาก โรงงาน และเราตรวจในช่วงของกรกฎาคม ก็ทางลงลมไปทางไหน เพื่อให้ประชาชนได้ทราบว่าบ้านที่อยู่อยู่จะมีอะไร เกิดอะไรขึ้นบ้างกับคุณภาพอากาศที่เขาอยู่
4. ตอบ คุณภาพน้ำ เป็นอิทธิพลของลมตะวันตกเฉียงเหนือ กรกฎาคม เป็นอิทธิพลของลมตะวันตกเฉียงใต้ เพราะฉะนั้นแต่ละพื้นที่ในรูปโครงการจะได้เปรียบของอากาศที่พัฒนาบ้านเราแตกต่างกัน กรณีที่โรงงานกับพื้นที่ที่รักก็ใกล้เคียงกันแล้วแต่ลมมันพัดลงมาจากพื้นที่ที่ต่างกันก็ใช้ข้างหรือไม่

ตอบ ในส่วนของงานจัดการน้ำบ่อน้ำดิบเดิมความจุประมาณ 1,500,000 Cu เราได้มีการประเมินในช่วงของฝนตกในหนึ่งวันจะตกประมาณเท่าไรไว้ใน EIA ซึ่งน้ำนั้นทางโรงงานจะใช้น้ำดิบนั้น และน้ำที่ผ่านการบำบัดแล้วที่เกิดจากระบบบำบัดนั้นเสียมาเป็นน้ำต้นทุนด้วยเหมือนกัน โดยก่อนที่เราจะออกแบบเพื่อที่จะรองรับความจุและประเมินน้ำใช้ เราจะคำนวณแหล่งน้ำที่ไปออกแบบบ่อน้ำดิบของโรงงาน รวมถึงการสูบน้ำจากลำคลองมาด้วย และออกแบบให้มีเซฟตี้แฟลเตอร์ที่จะเก็บกักน้ำไม่ให้ล้นออกไปข้างนอกโรงงาน

ที่ปรึกษาสิ่งแวดล้อม (เพิ่มเติม) ได้มีการคำนวณอัตราน้ำที่ตกลงในบ่อน้ำดื่มเสียรวมด้วย น้ำเสียที่เราทำการเก็บรวบรวมไปปล่อยก็จะรับน้ำฝนรวมถึงการหมักเย็นเรียกว่าเป็นการสมดุลน้ำ

5. หน้า 67 บอกการจัดสรรเงินสนับสนุนของคณะกรรมการเข้าจะวงเสถียรภาพสิ่งแวดล้อม ซึ่งจะมีค่าปีละ 200,000 และปัจจุบันมีประมาณ 800,000 กว่าบาทยกมาให้ชุมชนทราบว่าเงินก้อนนี้สามารถใช้จ่ายประโยชน์และชุมชนจะได้ประโยชน์อะไรจากเงินก้อนนี้บ้าง

ตอบ ในส่วนของกองทุนนี้ทั้งหมด 2 กองทุนโรงงานน้ำตาลก็สนับสนุนปีละ 100,000 บาท และของบริษัทยูนิคอปเปิ้ลเอชเอชเอชปีละ 200,000 บาท ซึ่งกองทุนนี้ก็จัดตั้งในส่วนของการรวมการที่จะประกอบด้วย 3 ฝ่าย ได้แก่ กรรมการผู้แทนภาคโครงการ ตัวแทนผู้ให้บ้าน และทางโรงงาน มีการเปิดสมุดบัญชีกองทุนสนับสนุนการดำเนินงาน และทางโรงงานน้ำตาลและโรงไฟฟ้า ผู้ถือหุ้นซึ่งจะดำเนินการด้านคณะกรรมการฝ่ายนี้ ผลกระทบก็จะลดลงในส่วนของการสนับสนุนด้านเครื่องของการงบการเงิน มีในส่วนของผู้แทนภาคราชการ 1 ท่าน ภาคประชาชน 2 ท่าน ในทางที่สะดวกเรื่องของการงบการเงิน

ในส่วนของกรณีจ่ายกรณีหนึ่งซึ่งงบประมาณไม่เกิน 100,000 บาท ก็ให้ทางชุมชนจัดทำโครงการในเรื่องของการพัฒนาด้านสิ่งแวดล้อมและความปลอดภัยหรือกิจกรรมที่คณะกรรมการจะต้องดำเนินการเพื่อให้คณะกรรมการเห็นหน้าต่อไป เช่น เรื่องของการเยี่ยมชมโรงงานล้อยักษ์หรือเป็นกิจกรรมที่ใช้การดำเนินงานกิจกรรมประชาสัมพันธ์ต่างๆ ให้ทางชุมชนรับรู้ถึงทราบของคณะทำงาน เช่น ด้านความปลอดภัยด้านนี้สามารถนำไปใช้ป้องกันหรือแก้ไขได้ แต่ในมาตรการ EIA ระบุว่าไว้ให้เป็นเจ้าหลักหรือคณะกรรมการในการดำเนินการกิจกรรมต่อไป กรณีที่งบประมาณเกิน 100,000 บาทขึ้นไป ก็ต้องมีการจัดทำโครงการ โดยผู้พิจารณาอนุมัติเป็นประธานคณะกรรมการและผู้มีอำนาจเบิกจ่ายกรรมการผู้แทนภาคราชการ 1 ท่าน และภาคประชาชน 2 ท่าน ในการเสนอโครงการขึ้นมาและมีการสรุปผลการดำเนินการใช้จ่ายและคงเหลือให้กับคณะกรรมการแล้วจึงลงคะแนนช่วง 6 เดือนเพื่อเป็นที่ยอมรับของเงินกองทุน

1. ใหทางโครงการเก็บข้อมูล Monitoring รอบต่อๆไปกลับมาเป็นข้อมูลขับพอร์ดโรงงานกิจกรรมที่เกิดขึ้นต่อเนื่องขอโครงการไปกระทบกับชุมชนหรือประชาชนอย่างไรบ้าง ใหเก็บข้อมูลในลักษณะนี้ใหต่อเนื่องตลอดอายุโครงการ
2. เรื่อง BOD ทางโครงการไดอธิบายในน้ำผิวดินแล้ว ที่นี้เราต้องเขียนคำอธิบายดีๆ ในอีก 5 ปี เพราะว่ามันจะเกิดอะไรนี้ไ้ยูมันจะแล้งเราต้องเก็บสถิติตั้งแต่โครงการเริ่มดำเนินการไว้ให้ดีๆ เพราะจะนั้นตอนเขียนคำอธิบายใน EIA จะต้องเขียนใหชัดเจนขึ้นไปเลย จะใหทราบว่าโรงงานไม่ได้รับบายน้ำลงคลอง และ BOD มันเกิดขึ้นตามธรรมชาติ แต่ในกรณีที่ชุมชนเขาอยากจะทำ CSR ที่ดี เป็นกิจกรรมที่เห็นผลเลยละว่าคุณภาพน้ำบริเวณนั้นมันจะดีขึ้น

ผู้จัดทำรายงาน

นางสาวศตถาการ วาตรีบุญเรือง วิศวกรสิ่งแวดล้อม

ผู้ตรวจรายงาน

นายสาวิตรี จันทร์ทอง ผู้จัดการฝ่ายผลิต (โรงงานน้ำดาบลีคิว)

ภาคผนวก 7ข

---

แบบคำขอแจ้งการมีบุคลากรด้านสิ่งแวดล้อมประจำโรงงาน







ที่ อก ๐๓๑๓/ ๑๖๖๖๔

โรงงานน้ำตาลสีแก้ว	
รับที่	๑๖ / ๖๖
วันที่	๖ ธ.ค. ๖๖
เวลา	๑๑.๐๐ น.
กรมโรงงานอุตสาหกรรม	ผู้รับ
ถนนพระรามที่ ๖ แขวงทุ่งพญาไท	
เขตราชเทวี กรุงเทพฯ ๑๐๔๐๐	

๒๖ ธันวาคม ๒๕๖๖

เรื่อง หนังสือรับแจ้งการมีบุคลากรด้านสิ่งแวดล้อมประจำโรงงาน

เรียน ผู้รับใบอนุญาตประกอบกิจการโรงงาน บริษัท เคบีเอส เพาเวอร์ จำกัด

อ้างถึง คำขอเลขที่ ๑๕๕๓ ลงรับวันที่ ๒๓ พฤศจิกายน ๒๕๖๖

ตามคำขอที่อ้างถึง ท่านแจ้งการเปลี่ยนแปลงบุคลากรด้านสิ่งแวดล้อมประจำโรงงาน ของ บริษัท เคบีเอส เพาเวอร์ จำกัด ทะเบียนโรงงานเลขที่ ๔๐๓๐๐๒๕๒๒๕๖๒๔ (๓-๘๘(๒)-๑๓/๖๒นม) ประกอบกิจการผลิตพลังงานไฟฟ้าจากเชื้อเพลิงชีวมวล ขนาดกำลังการผลิต ๖๙ เมกะวัตต์ ตั้งอยู่ ณ เลขที่ ๑๘๙ หมู่ที่ ๖ ตำบลหนองหญ้าขาว อำเภอสีคิ้ว จังหวัดนครราชสีมา โทรศัพท์ ๐ ๔๔๐๐ ๑๘๘๘ ความละเอียดแจ้งแล้ว นั้น

กรมโรงงานอุตสาหกรรมพิจารณาแล้ว รับแจ้งการเปลี่ยนแปลงบุคลากรด้านสิ่งแวดล้อม ประจำโรงงาน และให้ท่านยื่นคำขอแจ้งการมีบุคลากรด้านสิ่งแวดล้อมประจำโรงงานครั้งต่อไป ภายในวันที่ ๑๒ กันยายน ๒๕๖๘ โดยมีบุคลากรด้านสิ่งแวดล้อมประจำโรงงาน ดังนี้

ผู้จัดการสิ่งแวดล้อม		นาย [REDACTED]			
ลำดับ	ผู้ควบคุมระบบบำบัด	เลขทะเบียน	มลพิษน้ำ	มลพิษอากาศ	มลพิษกากอุตสาหกรรม
๑	[REDACTED]	[REDACTED]	✓	✓	
๒	[REDACTED]	[REDACTED]	✓		


ลำดับ	ผู้ปฏิบัติงานประจำระบบบำบัด	มลพิษน้ำ	มลพิษอากาศ	มลพิษกากอุตสาหกรรม
๑	[REDACTED]		✓	
๒	[REDACTED]	✓		

หมายเหตุ ๑. การแจ้งการมี/ยกเลิก/เพิ่มเติม/เปลี่ยนแปลง บุคลากรด้านสิ่งแวดล้อมประจำโรงงาน ต้องส่งหนังสือฉบับนี้ด้วย

๒. ยกเลิกหนังสือรับแจ้งการมีบุคลากรด้านสิ่งแวดล้อมประจำโรงงาน ที่ อก ๐๓๑๓/๑๒๙๑๖ ลงวันที่ ๑๒ กันยายน ๒๕๖๕

จึงเรียนมาเพื่อโปรดทราบ

ขอแสดงความนับถือ



กองส่งเสริมเทคโนโลยีสิ่งแวดล้อมโรงงาน

ผู้อำนวยการกองส่งเสริมเทคโนโลยีสิ่งแวดล้อมโรงงาน

กลุ่มกำกับบุคลากรด้านสิ่งแวดล้อมประจำโรงงาน

ปฏิบัติราชการแทนอธิบดีกรมโรงงานอุตสาหกรรม

โทรศัพท์ ๐ ๒๔๓๐ ๖๓๑๕ ต่อ ๒๔๐๕

โทรสาร ๐ ๒๔๓๐ ๖๓๑๕ ต่อ ๒๔๙๙

ไปรษณีย์อิเล็กทรอนิกส์ saraban@diw.mail.go.th



“อุตสาหกรรมก้าวไกล ประเทศไทยก้าวหน้า ร่วมกันพัฒนา อุตสาหกรรมสีเขียว”





ภาคผนวก 8ข

---

บันทึกค่าความชื้นของเชื้อเพลิง





DATE	Moisture Bagasse		Moisture can leave	
	Morning	Afternoon	Morning	Afternoon
	Lab	Lab	Lab	Lab
	%	%	%	%
1/12/2023	46.35	45.68		
2/12/2023	41.46	41.46		
3/12/2023	46	46	12.14	12.14
4/12/2023	49.14	49.14	12.14	12.14
5/12/2023	47.77	47.77	13.25	13.25
6/12/2023	46.97	46.97	16.27	16.27
7/12/2023	47.47	47.47	10.74	10.74
8/12/2023	46.26	46.26	10.21	10.21
9/12/2023	46.57	46.57	10.19	10.19
10/12/2023	46.47	46.47	10.75	10.75
11/12/2023	46.5	46.5	10.36	10.36
12/12/2023	46.83	46.83	10.29	10.29
13/12/2023	50.91	50.91	13.46	13.46
14/12/2023	46.63	46.63	10.84	10.84
15/12/2023	45.87	45.87	9.76	9.76
16/12/2023	45.98	45.98	9.76	9.76
17/12/2023	45.49	45.49	10.92	10.92
18/12/2023	47.88	47.88	11.12	11.12
19/12/2023	46.58	46.58	9.77	9.77
20/12/2023	45.66	45.66	10.91	10.91
21/12/2023	47.15	47.15	11.01	11.01
22/12/2023	45.43	45.43	10.21	10.21
23/12/2023	46.09	46.09	12.19	12.19
24/12/2023	47.67	47.67	9.99	9.99
25/12/2023	47.3	47.3	12.73	10.9
26/12/2023	48.12	48.12	14.09	14.09
27/12/2023	46.84	46.84	12.95	12.95
28/12/2023	46.35	46.35	14.58	14.58
29/12/2023	43.98	43.98	13.7	13.7
30/12/2023	49.15	49.15	13.7	13.7
31/12/2023	47.4	48.27		
2/12/2024	47.4	48.27		



ภาคผนวก 9ข

---

แผนและการบำรุงรักษาเครื่องจักร









IS  
INSTITUTE  
SODURE  
THAILAND

IS-industrie (Thailand) Ltd.

Head office  
IS Industrie (Thailand)  
777/32 Moo 9, Bang Pla Sub-district  
Bang Phli District, Samut Prakan  
10540, Thailand  
Tel: +66 (0) 2 136693336  
Website: [www.is-industrie.co.th](http://www.is-industrie.co.th)

Ravong Branch  
131/52, Moo 2 Pliamiat 4 Village  
T. Tubma, A. Muangravitong,  
Ravong 21000, Thailand  
Tel: +66 (0) 38 021 622-3  
Fax: +66 (0) 38 021 621

REMOTE VISUAL INSPECTION REPORT

KHONBURI SUGAR PUBLIC COMPANY LIMITED (KBS)-SIKHIO

IS-B-23-05-0332-RVI-001

Project name : REMOTE VISUAL INSPECTION - STEAM TURBINE





Client name : KHONBURI SUGAR PUBLIC COMPANY LIMITED (KBS)-SIKHIO

Job Description : RVI - STEAM TURBINE

Equipment No. : STEAM TURBINE

Inspection by : IS INDUSTRIE (THAILAND)

Inspection date : 4-5 APRIL 2023

IS INDUSTRIE THAILAND LTD				CLIENT REPRESENTATIVE			
REPORT PREPARED	REPORT APPROVED	REVIEW / WITNESS		SIGNATURE:	NAME:	POSITION:	DATE:
				INSTITUTE SODURE	Wasupat P. NAME	NDT Manager	26 April 23
SIGNATURE:				INSTITUTE SODURE			
NAME:				INSTITUTE SODURE			
POSITION:				INSTITUTE SODURE			
DATE:				INSTITUTE SODURE			





 INSTITUTE SODURE THAILAND	<b>REMOTE VISUAL INSPECTION REPORT</b>		Report No.: IS-B-23-05-0332-RVI-001
	Request No.: -		
	Date of test: 4-5 APRIL 2023		
	Page: Page 2 of 4		Rev.00 Effective date: 01/09/2022

REMOTE VISUAL INSPECTION













<b>REMOTE VISUAL INSPECTION (RVI) REPORT</b>	
ITEM DESCRIPTION:	STEAM TURBINE
EXAMINATION STANDARD:	ASME 2021 Section V Article 9 2021
PROCEDURE	SPR-NDT-RVI-001
<b>EQUIPMENT MATERIAL &amp; OPERATION PARAMETER</b>	
Equipment:	<input type="checkbox"/> Welding gauge <input checked="" type="checkbox"/> Borescope <input type="checkbox"/> Telescope Fiber Optics <input type="checkbox"/> Video Borescope <input type="checkbox"/> Mirror
Brand:	Milcorp
Model:	N/A
Welding Process:	N/A
Method:	<input type="checkbox"/> Translucent Visual Examination <input type="checkbox"/> Direct Visual Examination <input checked="" type="checkbox"/> Indirect Visual Examination
Preparation:	<input type="checkbox"/> Brushing <input type="checkbox"/> Water Jet Cleaning <input type="checkbox"/> Sand blasting <input type="checkbox"/> Grinding
Surface Condition:	<input type="checkbox"/> As welded <input checked="" type="checkbox"/> As built <input type="checkbox"/> Machined <input type="checkbox"/> Ground
<b>PART IDENTIFICATION &amp; INFORMATION</b>	
ISO Dwg. No.:	N/A
Part Form:	N/A
Material:	N/A
Part Id No.:	STEAM TURBINE
Part Size:	N/A
Thickness:	N/A

Overall Summary Results:













The RVI result was found slight corrosion, scale deposits and the turbine is a in satisfactory condition observed.

IS INDUSTRIE THAILAND LTD				CLIENT REPRESENTATIVE			
DATA ACQUISITION	DATA ANALYSIS	REVIEW / WITNESS		SIGNATURE:	NAME:	POSITION:	DATE:
				INSTITUTE SODURE	Wasupat P. NAME	NDT Manager	26 April 23
SIGNATURE:				INSTITUTE SODURE			
NAME:				INSTITUTE SODURE			
POSITION:				INSTITUTE SODURE			
DATE:				INSTITUTE SODURE			

	REMOTE VISUAL INSPECTION REPORT			Report No. : IS-B-23-05-0332-RV1-001
				Request No. : -
				Date of test : 4-5 APRIL 2023
	Code : FR-SPRNDTUB001-01			Rev.00
			Page : 3 of 4	Rev.00

PICTURE OF REMOTE VISUAL INSPECTION RESULT				
Item	Picture			
Steam Turbine				Result of Inspection: The RVI result found slight corrosion, scale deposits observed.
				
				Result of Inspection: The RVI result found slight corrosion and the turbine is a in satisfactory condition observed.
				
	Result of Inspection: The RVI result found slight corrosion and the turbine is a in satisfactory condition observed.			

	REMOTE VISUAL INSPECTION REPORT			Report No. : IS-B-23-05-0332-RV1-001
				Request No. : -
				Date of test : 4-5 APRIL 2023
	Code : FR-SPRNDTUB001-01			Rev.00
			Page : 4 of 4	Rev.00

PICTURE OF REMOTE VISUAL INSPECTION RESULT				
Item	Picture			
Steam Turbine				Result of Inspection: The RVI result found slight corrosion and the turbine is a in satisfactory condition observed.
				
				Result of Inspection: The RVI result found slight corrosion and the turbine is a in satisfactory condition observed.
				
	Result of Inspection: The RVI result found slight corrosion and the turbine is a in satisfactory condition observed.			



INSTITUT  
de Soudure  
THAILAND

## INSPECTION REPORT FOR

KHONBURI SUGAR PUBLIC CO., LTD

MAGNETIC PARTICLE TESTING

PROJECT

MT INSPECTION BUCKSTAY

INSPECTION DATE

24-26 April 2023

PREPARED BY

IS INDUSTRIE (THAILAND) LTD.

777/32 Moo 9 Bang Pla Sub-district,  
Bang Phli District, Samut Prakan 10540  
Thailand

Tel : +66 (0)2 136 6933-6  
Fax : +66 (0)2 136 6937-8

AUTHORIZATION...	EXAMINED/ EVALUATED BY:	WITNESSED/ REVIEWED BY:	APPROVED BY:
SIGNED:	for D. J. J.	C. BERARD	
NAME:	Dust (TS)	QA R. N. IS	
NDT METHOD (LEVEL):	MT Level II		
COMPANY:	IS Industrie (Thailand) Ltd		
DATE:	12-May-23	12/05/23	IS Industries

	<b>MAGNETIC PARTICLE TESTING REPORT</b>	Report No. :	IS/B-23-05-0332-MT-001
		Request No. :	N/A
		Date of test :	24-26 April 2023
		Page :	1 of 15 Rev.00
Code : FR-SPRNDTMT001-01		Rev. 02	Effective date : 22/12/2020

CUSTOMER:	KHONBURI SUGAR PUBLIC CO., LTD
CONTRACTOR:	KHONBURI SUGAR PUBLIC CO., LTD
PROJECT:	MT INSPECTION BUCKSTAY
ITEM DESCRIPTION:	MT on weld of boiler
ACCEPTANCE STANDARD:	ASME B31.1
PROCEDURE:	SPR-NDT-MT-001_Rev.03

EQUIPMENT & TECHNIQUE	
Magnetizing Method:	Yoke Technique Continuous Method
Magnetizing Manufacturer:	Parker
Equipment Current Type:	<input checked="" type="checkbox"/> Permanent Yoke
Magnetic Particle:	<input type="checkbox"/> Fluorescent <input checked="" type="checkbox"/> Visible
Manufacturer of Consumable:	Magnaflux
Magnetic Particle Model:	7HF
Model/Serial No.:	PM-50/3470
	<input type="checkbox"/> AC Yoke <input type="checkbox"/> DC Yoke
	<input type="checkbox"/> Wet <input type="checkbox"/> Dry
	Magnetic Field Indicator: Pie gauge
	Surface Contrast Model: WCP-2


OPERATION PARAMETERS	
State of Examination:	<input type="checkbox"/> Prepared Edt <input checked="" type="checkbox"/> As Weld <input type="checkbox"/> As Part <input type="checkbox"/> Other:
Surface Preparation:	<input type="checkbox"/> Grinding <input type="checkbox"/> Machining <input type="checkbox"/> Brushing <input type="checkbox"/> Other:
Lighting Type:	<input checked="" type="checkbox"/> Natural light <input type="checkbox"/> Black light <input type="checkbox"/> Artificial light
Lifting Power:	<input type="checkbox"/> 4.5 Kg (10Lb) <input checked="" type="checkbox"/> 18 Kg (40Lb) <input type="checkbox"/> Prior to use <input type="checkbox"/> Time:
Demagnetizing	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No

SYSTEM PERFORMANCE	
Light Meter Manufacturer/Model:	TENMARS/TM-202
Light Intensity Check:	> (1076 Lux) at the surface.
Serial No.:	2006017411
Surface Temperature:	Ambient

PART IDENTIFICATION & INFORMATION	
Equipment Name:	Boiler
Drawing No.:	-
Part Form:	-
Line No.:	-

INDICATION TABLE									
Side	Identification			Flaw No.	Length of Indication (mm)	Type of Indication	Result		Remark
	Joint No.	Weld length (mm)	Material				Acc.	Rej	
Level 1									
Front + Left	Up	1500	CS	-	-	-	✓		
	Low	1000	CS	-	-	-	✓		
Front + Right	Up	1500	CS	-	-	-	✓		
	Low	1000	CS	-	-	-	✓		
Rear + Left	Up	1500	CS	-	-	-	✓		
	Low	800	CS	-	-	-	✓		
Note: -									

TESTING OPERATOR		REVIEWED		MANUFACTURER		OWNER	
SIGNATURE:	for D. J. J.	SIGNATURE:		SIGNATURE:		SIGNATURE:	
NAME:	Dust (TS)	NAME:	C. BERARD	NAME:		NAME:	
DATE:	12 May 2023	DATE:	12/05/23	DATE:		DATE:	



MAGNETIC PARTICLE TESTING  
REPORT

Code: FR-SPRNDTMT001-01    Rev. 02    Effective date: 22/12/2020

Report No.: IS/B-23-05-0332-MT-001

Request No.: N/A


Date of test: 24-26 April 2023

Page: 2 of 15

Rev.00

INDICATION TABLE									
Side	Identification		Flaw No.	Length of Indication (mm)	Type of Indication	Result		Remark	
	Joint No.	Weld length (mm)				Acc.	Rej		
Rear + Right	Up	1500	CS	-	-	✓	-	Insufficient area for yoke placement	
	Low	1500	CS	-	-	✓	-		
	S.1	N/A	CS	-	-	-	-		
	S.2	N/A	CS	-	-	-	-		
Support Front	S.3	N/A	CS	-	-	-	-	Insufficient area for yoke placement	
	S.4	N/A	CS	-	-	-	-		
	S.5	N/A	CS	-	-	-	-		
	S.22	N/A	CS	-	-	-	-		
	S.23	N/A	CS	-	-	-	-	Insufficient area for yoke placement	
	S.24	N/A	CS	-	-	-	-		
	S.25	N/A	CS	-	-	-	-		
	S.26	N/A	CS	-	-	-	-		
	S.1	N/A	CS	-	-	✓	-	Only 50% area inspected	
	S.2	N/A	CS	-	-	✓	-		
	S.3	N/A	CS	-	-	-	-		
	S.4	N/A	CS	-	-	-	-		
Support Rear	S.5	N/A	CS	-	-	-	-	Insufficient area for yoke placement	
	S.6	N/A	CS	-	-	-	-		
	S.21	N/A	CS	-	-	-	-		
	S.22	N/A	CS	-	-	-	-		
	S.23	N/A	CS	-	-	-	-	Only 50% area inspected	
	S.24	N/A	CS	-	-	-	-		
	S.25	N/A	CS	-	-	-	-		
	S.26	N/A	CS	-	-	-	-		
Support Left	S.1	N/A	CS	-	-	✓	-	Insufficient area for yoke placement	
	S.2	N/A	CS	-	-	-	-		
	S.3	N/A	CS	-	-	-	-		
	S.12	N/A	CS	-	-	✓	-		
	S.13	N/A	CS	-	-	✓	-	Insufficient area for yoke placement	
	S.14	N/A	CS	-	-	✓	-		
	S.1	N/A	CS	-	-	-	-		
	S.2	N/A	CS	-	-	-	-		
Support Right	S.3	N/A	CS	-	-	-	-	Insufficient area for yoke placement	

Note: -



MAGNETIC PARTICLE TESTING  
REPORT

Code: FR-SPRNDTMT001-01    Rev. 02    Effective date: 22/12/2020

Report No.: IS/B-23-05-0332-MT-001

Request No.: N/A





Date of test: 24-26 April 2023

Page: 3 of 15

Rev.00

INDICATION TABLE									
Side	Identification		Flaw No.	Length of Indication (mm)	Type of Indication	Result		Remark	
	Joint No.	Weld length (mm)				Acc.	Rej		
Support Right	S.12	N/A	CS	-	-	✓	-	Insufficient area for yoke placement	
	S.13	N/A	CS	-	-	✓	-		
	S.14	N/A	CS	-	-	✓	-		
Front + Left	Up	1500	CS	-	-	✓	-	Insufficient area for yoke placement	
	Low	1000	CS	-	-	✓	-		
	Up	1500	CS	-	-	✓	-		
	Low	1000	CS	-	-	✓	-		
Front + Right	Up	1500	CS	-	-	✓	-	Insufficient area for yoke placement	
	Low	1500	CS	-	-	✓	-		
	Up	1500	CS	-	-	✓	-		
	Low	1500	CS	-	-	✓	-		
Rear + Left	Up	1500	CS	-	-	✓	-	Insufficient area for yoke placement	
	Low	1500	CS	-	-	✓	-		
	Up	1500	CS	-	-	✓	-		
	Low	1500	CS	-	-	✓	-		
Rear + Right	Up	1500	CS	-	-	✓	-	Insufficient area for yoke placement	
	Low	1500	CS	-	-	✓	-		
	S.1	N/A	CS	-	-	✓	-		
	S.2	N/A	CS	-	-	✓	-		
	S.3	N/A	CS	-	-	✓	-	Insufficient area for yoke placement	
	S.4	N/A	CS	-	-	✓	-		
	S.5	N/A	CS	-	-	✓	-		
	S.6	N/A	CS	-	-	✓	-		
	S.7	N/A	CS	-	-	✓	-	Insufficient area for yoke placement	
	S.8	N/A	CS	-	-	✓	-		
	S.15	N/A	CS	-	-	✓	-		
	S.16	N/A	CS	-	-	✓	-		
Support Front	S.21	N/A	CS	-	-	✓	-	Insufficient area for yoke placement	
	S.22	N/A	CS	-	-	✓	-		
	S.23	N/A	CS	-	-	✓	-		
	S.24	N/A	CS	-	-	✓	-		
	S.25	N/A	CS	-	-	✓	-	Insufficient area for yoke placement	
	S.26	N/A	CS	-	-	✓	-		
	S.1	N/A	CS	-	-	-	-		
	S.2	N/A	CS	-	-	-	-		
Support Rear	S.3	N/A	CS	-	-	-	-	Insufficient area for yoke placement	
	S.4	N/A	CS	-	-	-	-		
	S.5	N/A	CS	-	-	-	-		
	S.6	N/A	CS	-	-	-	-		

Note: -

TESTING OPERATOR		REVIEWED		MANUFACTURER		OWNER	
SIGNATURE: 	SIGNATURE: 	SIGNATURE: 	SIGNATURE: 				
NAME: Duet T. MT Level II	NAME: C. PERAKORN	NAME: NAME	NAME: NAME				
DATE: 12 May 2023	DATE: 12/05/23	DATE: DATE	DATE: DATE				



MAGNETIC PARTICLE TESTING  
REPORT

Code: FRS-SPRNDTMT001-01    Rev.02    Effective date: 22/12/2020

Report No.: IS/B-23-05-0332-MT-001  
Request No.: N/A  
Date of test: 24-26 April 2023  
Page: 4 of 15    Rev.00

INDICATION TABLE									
Side	Identification		Flaw No.	Length of Indication (mm)	Type of Indication	Result		Remark	
	Joint No.	Weld length (mm)				Material	Acc.		Rej
Support Rear	S.6	N/A	CS	-	-	-	-	Insufficient area for yoke placement	
	S.22	N/A	CS	-	-	-	-		
	S.23	N/A	CS	-	-	-	-		
	S.24	N/A	CS	-	-	-	-		
	S.25	N/A	CS	-	-	-	-		
	S.26	N/A	CS	-	-	-	-		
Support Left	S.1	N/A	CS	-	-	✓	-	Only 50% area inspected Insufficient area for yoke placement	
	S.2	N/A	CS	-	-	✓	-		
	S.3	N/A	CS	-	-	-	-		
	S.12	N/A	CS	-	-	✓	-		
	S.13	N/A	CS	-	-	✓	-		
	S.14	N/A	CS	-	-	✓	-		
Support Right	S.1	N/A	CS	-	-	✓	-	Only 50% area inspected Insufficient area for yoke placement	
	S.2	N/A	CS	-	-	✓	-		
	S.3	N/A	CS	-	-	-	-		
	S.12	N/A	CS	-	-	✓	-		
	S.13	N/A	CS	-	-	✓	-		
	S.14	N/A	CS	-	-	✓	-		
Level 3									
Front + Left	Up	1500	CS	-	-	✓	-		
	Low	1000	CS	-	-	✓	-		
Front + Right	Up	1500	CS	-	-	✓	-		
	Low	1000	CS	-	-	✓	-		
Rear + Left	Up	1500	CS	-	-	✓	-		
	Low	1000	CS	-	-	✓	-		
Rear + Right	Up	1500	CS	-	-	✓	-		
	Low	1500	CS	-	-	✓	-		
Support Front	S.1	N/A	CS	-	-	✓	-		
	S.2	N/A	CS	-	-	✓	-		
	S.3	N/A	CS	-	-	✓	-		
	S.4	N/A	CS	1	2	Crack	X		
	S.5	N/A	CS	-	-	✓	-		
	S.22	N/A	CS	-	-	✓	-		

Note: -

Note: -

TESTING OPERATOR	REVIEWED	MANUFACTURER	OWNER
SIGNATURE:	SIGNATURE:	SIGNATURE:	SIGNATURE:
NAME: Dusit T. S. MT Level II	NAME:	NAME:	NAME:
DATE: 12 May 2023	DATE: 12/05/23	DATE:	DATE:

MAGNETIC PARTICLE TESTING  
REPORT


Code: FRS-SPRNDTMT001-01    Rev.02    Effective date: 22/12/2020

Report No.: IS/B-23-05-0332-MT-001  
Request No.: N/A  
Date of test: 24-26 April 2023  
Page: 5 of 15    Rev.00







INDICATION TABLE									
Side	Identification		Flaw No.	Length of Indication (mm)	Type of Indication	Result		Remark	
	Joint No.	Weld length (mm)				Acc.	Rej		
Support Front	S.23	N/A	-	-	-	✓	-		
	S.24	N/A	-	-	-	✓	-		
	S.25	N/A	-	-	-	✓	-		
	S.26	N/A	-	-	-	✓	-		
	S.1	N/A	-	-	-	✓	-		
	S.2	N/A	-	-	-	✓	-		
Support Rear	S.3	N/A	-	-	-	✓	-		
	S.4	N/A	1	2	Crack	-	X		
	S.5	N/A	-	-	-	✓	-		
	S.6	N/A	-	-	-	✓	-		
	S.1	N/A	-	-	-	✓	-		
	S.2	N/A	-	-	-	✓	-		
Support Left	S.3	N/A	-	-	-	✓	-		
	S.12	N/A	-	-	-	✓	-		
	S.13	N/A	-	-	-	✓	-		
	S.14	N/A	-	-	-	✓	-		
	S.1	N/A	-	-	-	✓	-		
	S.2	N/A	-	-	-	✓	-		
Support Right	S.3	N/A	-	-	-	✓	-		
	S.12	N/A	-	-	-	✓	-		
	S.13	N/A	-	-	-	✓	-		
	S.14	N/A	-	-	-	✓	-		
	S.1	N/A	-	-	-	✓	-		
	S.2	N/A	-	-	-	✓	-		

Note: -


TESTING OPERATOR	REVIEWED	MANUFACTURER	OWNER
SIGNATURE:	SIGNATURE:	SIGNATURE:	SIGNATURE:
NAME: Dusit T. S. MT Level II	NAME:	NAME:	NAME:
DATE: 12 May 2023	DATE: 12/05/23	DATE:	DATE:

	<b>MAGNETIC PARTICLE TESTING REPORT</b>		Report No. :	IS/B-23-05-0332-MT-001
			Request No. :	N/A
			Date of test :	24-26 April 2023
			Page :	6 of 15
Code : FR-SPRNDTMT001-01    Rev. 02    Effective date : 22/12/2020			Rev.00	







PICTURE REPORT – Level 1

		MT Performed at Front + Left.	MT Performed at Front + Left.
		MT Performed at Front + Right.	MT Performed at Front + Right.
		MT Performed at Rear + Left.	MT Performed at Rear + Left.

TESTING OPERATOR	
SIGNATURE	DATE
For Dusit T.	12 May 2023

	<b>MAGNETIC PARTICLE TESTING REPORT</b>		Report No. :	IS/B-23-05-0332-MT-001
			Request No. :	N/A
			Date of test :	24-26 April 2023
			Page :	7 of 15
Code : FR-SPRNDTMT001-01    Rev. 02    Effective date : 22/12/2020			Rev.00	

PICTURE REPORT – Level 1

		MT Performed at Rear + Right.	MT Performed at Rear + Right.
		MT Performed at Support Front.	MT Performed at Support Rear.
		MT Performed at Support Left.	MT Performed at Support Left.

TESTING OPERATOR	
SIGNATURE	DATE
For Dusit T.	12 May 2023

	<b>MAGNETIC PARTICLE TESTING REPORT</b>			Report No. : IS/B-23-05-0332-MT-001
				Request No. : N/A
				Date of test : 24-26 April 2023
				Page : 8 of 15 Rev.00
Code : FR-SPRNDTMT001-01		Rev.02	Effective date : 22/12/2020	

PICTURE REPORT – Level 1

MT Performed at Support Rear.	MT Performed at Support Rear.
MT Performed at Support Rear.	MT Performed at Support Rear.
MT Performed at Support Rear.	MT Performed at Support Rear.

TESTING OPERATOR	
SIGNATURE	DATE
For	12 May 2023


	<b>MAGNETIC PARTICLE TESTING REPORT</b>			Report No. : IS/B-23-05-0332-MT-001
				Request No. : N/A
				Date of test : 24-26 April 2023
				Page : 9 of 15 Rev.00
Code : FR-SPRNDTMT001-01		Rev.02	Effective date : 22/12/2020	

PICTURE REPORT – Level 2







MT Performed at Front + Left.	MT Performed at Front + Left.
MT Performed at Front + Right.	MT Performed at Front + Right.
MT Performed at Rear + Left.	MT Performed at Rear + Left.

TESTING OPERATOR	
SIGNATURE	DATE
For	12 May 2023




	<b>MAGNETIC PARTICLE TESTING REPORT</b>		Report No. :	ISB-23-05-0332-MT-001
			Request No. :	N/A
			Date of test :	24-26 April 2023
			Page :	10 of 15
Code : FR-SPRNDTM7001-01    Rev. 02    Effective date : 22/12/2020				







PICTURE REPORT – Level 2

		MT Performed at Rear + Right.
		MT Performed at Support Front.
		MT Performed at Support Front.

TESTING OPERATOR	
SIGNATURE	DATE
For Dungs	12 May 2023


	<b>MAGNETIC PARTICLE TESTING REPORT</b>		Report No. :	ISB-23-05-0332-MT-001
			Request No. :	N/A
			Date of test :	24-26 April 2023
			Page :	11 of 15
Code : FR-SPRNDTM7001-01    Rev. 02    Effective date : 22/12/2020				

PICTURE REPORT – Level 2







		MT Performed at Support Left.
		MT Performed at Support Rear.
		MT Performed at Support Rear.

TESTING OPERATOR	
SIGNATURE	DATE
For Dungs	12 May 2023



	<b>MAGNETIC PARTICLE TESTING REPORT</b>		Report No. :	IS/B-23-05-0332-MT-001
			Request No. :	N/A
			Date of test :	24-26 April 2023
			Page :	12 of 15
Code : FR-SPRNDTMT001-01		Rev. 02	Effective date : 22/12/2020	Rev.00







PICTURE REPORT – Level 3

		MT Performed at Front + Left.
		MT Performed at Front + Right.
		MT Performed at Rear + Left.


TESTING OPERATOR	
SIGNATURE	DATE
For <i>Dusit T.</i>	12 May 2023

	<b>MAGNETIC PARTICLE TESTING REPORT</b>		Report No. :	IS/B-23-05-0332-MT-001
			Request No. :	N/A
			Date of test :	24-26 April 2023
			Page :	13 of 15
Code : FR-SPRNDTMT001-01		Rev. 02	Effective date : 22/12/2020	Rev.00







PICTURE REPORT – Level 3

		MT Performed at Front + Left.
		MT Performed at Front + Right.
		MT Performed at Rear + Left.


TESTING OPERATOR	
SIGNATURE	DATE
For <i>Dusit T.</i>	12 May 2023

	<b>MAGNETIC PARTICLE TESTING REPORT</b>		Report No. :	IS/B-23-05-0332-MT-001
			Request No. :	N/A
			Date of test :	24-26 April 2023
			Page :	14 of 15
Code : FR-SPRNDTMT001-01    Rev. 02    Effective date : 22/12/2020			Rev.00	





PICTURE REPORT – Level 3

		MT Performed at Support Rear.	MT Performed at Support Rear.
		MT Performed at Support Rear.	MT Performed at Support Rear.
		MT Performed at Support Rear.	MT Performed at Support Rear.
MT Performed at Support Rear - Joint No. S.4. Was found crack 2 mm and linear 20 mm.			

TESTING OPERATOR	
SIGNATURE	DATE
For <i>Dusit T.</i>	12 May 2023

	<b>MAGNETIC PARTICLE TESTING REPORT</b>		Report No. :	IS/B-23-05-0332-MT-001
			Request No. :	N/A
			Date of test :	24-26 April 2023
			Page :	15 of 15
Code : FR-SPRNDTMT001-01    Rev. 02    Effective date : 22/12/2020			Rev.00	

PICTURE REPORT – Level 3

		MT Performed at Support Left.	MT Performed at Support Left.
		MT Performed at Support Right.	MT Performed at Support Right.

TESTING OPERATOR	
SIGNATURE	DATE
For <i>Dusit T.</i>	12 May 2023



INSTITUT  
de SOUDURE  
THAILAND

## INSPECTION REPORT

FOR

KHONBURI SUGAR PUBLIC CO.,LTD

MAGNETIC PARTICLE TESTING

PROJECT

MT INSPECTION BUCKSTAY

INSPECTION DATE

24-26 April 2023

PREPARED BY

IS INDUSTRIE (THAILAND) LTD.

777/32 Moo 9 Bang Pla Sub-district,  
Bang Phli District, Samut Prakan 10540  
Thailand

Tel : +66 (0)2 136 6933-6  
Fax : +66 (0)2 136 6937-8

AUTHORIZATION...	EXAMINED/ EVALUATED BY:	WITNESSED/ REVIEWED BY:	APPROVED BY:
SIGNED :	for Dujing	C. BERARD	
NAME :	Dust (TS)	QA REN IS	
NDT METHOD (LEVEL) :	MT Level II		
COMPANY :	IS Industrie (Thailand) Ltd		
DATE :	12-May-23	12/05/23	IS Industries

	<b>MAGNETIC PARTICLE TESTING REPORT</b>	Report No. :	IS/B-23-05-0332-MT-001
		Request No. :	N/A
		Date of test :	24-26 April 2023
		Page :	1 of 15 Rev.00
Code : FR-SPRNDT-MT001-01		Rev. 02	Effective date : 22/12/2020

CUSTOMER:	KHONBURI SUGAR PUBLIC CO.,LTD
CONTRACTOR:	KHONBURI SUGAR PUBLIC CO.,LTD
PROJECT:	MT INSPECTION BUCKSTAY
ITEM DESCRIPTION:	MT on weld of boiler
ACCEPTANCE STANDARD:	ASME B31.1
PROCEDURE:	SPR-NDT-MT-001_Rev.03

EQUIPMENT & TECHNIQUE	
Magnetizing Method:	Yoke Technique Continuous Method
Magnetizing Manufacturer:	Parker
Equipment Current Type:	<input checked="" type="checkbox"/> Permanent Yoke
Magnetic Particle:	<input type="checkbox"/> Fluorescent <input checked="" type="checkbox"/> Visible
Manufacturer of Consumable:	Magnaflux
Magnetic Particle Model:	7HF
Model/Serial No.:	PM-50/3470
<input type="checkbox"/> AC Yoke	<input type="checkbox"/> DC Yoke
<input type="checkbox"/> Wet	<input type="checkbox"/> Dry
Magnetic Field Indicator:	Pie gauge
Surface Contrast Model:	WCP-2

OPERATION PARAMETERS	
State of Examination:	<input type="checkbox"/> Prepared Edg <input checked="" type="checkbox"/> As Weld <input type="checkbox"/> As Part <input type="checkbox"/> Other:
Surface Preparation:	<input type="checkbox"/> Grinding <input type="checkbox"/> Machining <input checked="" type="checkbox"/> Brushing <input type="checkbox"/> Other:
Lighting Type:	<input checked="" type="checkbox"/> Natural light <input type="checkbox"/> Black light <input checked="" type="checkbox"/> Artificial light
Lifting Power:	<input type="checkbox"/> 4.5 Kg (10Lb) <input checked="" type="checkbox"/> 18 Kg (40Lb) <input type="checkbox"/> Prior to use <input type="checkbox"/> Time:
Demagnetizing	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No

SYSTEM PERFORMANCE	
Light Meter Manufacturer/Model:	TENMARSTM-202
Serial No.:	200601741
Light Intensity Check :	> (1076 Lux) at the surface. Surface Temperature: Ambient

PART IDENTIFICATION & INFORMATION	
Equipment Name :	Boiler
Drawing No.:	-
Part Form:	-
Line No.:	-

INDICATION TABLE										
Side	Joint No.	Identification		Material	Flaw No.	Length of Indication (mm)	Type of Indication	Result		Remark
		Weld length (mm)						Acc.	Rej	
Level 1										
Front + Left	Up	1500		CS	-	-	-	✓		
	Low	1000		CS	-	-	-	✓		
Front + Right	Up	1500		CS	-	-	-	✓		
	Low	1000		CS	-	-	-	✓		
Rear + Left	Up	1500		CS	-	-	-	✓		
	Low	800		CS	-	-	-	✓		

Note: -

Note: -

TESTING OPERATOR		REVIEWED		MANUFACTURER		OWNER	
SIGNATURE :	for Dujing	SIGNATURE :		SIGNATURE :		SIGNATURE :	
NAME :	Dust (TS)	NAME :	C. BERARD	NAME :		NAME :	
DATE :	12 May 2023	DATE :	12/05/23	DATE :		DATE :	



MAGNETIC PARTICLE TESTING  
REPORT

Code: FR-SPRNDTMT001-01

Report No.: IS/B-23-05-0332-MT-001

Request No.: N/A

Date of test: 24-26 April 2023


Page: 2 of 15

Rev.00

INDICATION TABLE									
Side	Joint No.	Identification		Flaw No.	Length of Indication (mm)	Type of Indication	Result		Remark
		Weild length (mm)	Material				Acc.	Rej	
Rear + Right	Up	1500	CS	-	-	-	✓	-	Insufficient area for yoke placement
	Low	1500	CS	-	-	-	✓	-	
	S 1	N/A	CS	-	-	-	-	-	
	S 2	N/A	CS	-	-	-	-	-	
Support Front	S 3	N/A	CS	-	-	-	-	-	Insufficient area for yoke placement
	S 4	N/A	CS	-	-	-	-	-	
	S 22	N/A	CS	-	-	-	-	-	
	S 23	N/A	CS	-	-	-	-	-	
Support Rear	S 24	N/A	CS	-	-	-	-	-	Insufficient area for yoke placement
	S 25	N/A	CS	-	-	-	-	-	
	S 26	N/A	CS	-	-	-	✓	-	
	S 1	N/A	CS	-	-	-	✓	-	
Support Left	S 2	N/A	CS	-	-	-	-	-	Insufficient area for yoke placement
	S 3	N/A	CS	-	-	-	-	-	
	S 4	N/A	CS	-	-	-	-	-	
	S 5	N/A	CS	-	-	-	-	-	
Support Right	S 6	N/A	CS	-	-	-	-	-	Insufficient area for yoke placement
	S 21	N/A	CS	-	-	-	-	-	
	S 22	N/A	CS	-	-	-	-	-	
	S 1	N/A	CS	-	-	-	✓	-	
Support Front	S 2	N/A	CS	-	-	-	-	-	Insufficient area for yoke placement
	S 3	N/A	CS	-	-	-	-	-	
	S 12	N/A	CS	-	-	-	-	-	
	S 13	N/A	CS	-	-	-	✓	-	
Support Rear	S 14	N/A	CS	-	-	-	✓	-	Insufficient area for yoke placement
	S 1	N/A	CS	-	-	-	-	-	
	S 2	N/A	CS	-	-	-	-	-	
	S 3	N/A	CS	-	-	-	-	-	

Note: -

TESTING OPERATOR	REVIEWED	MANUFACTURER	OWNER
SIGNATURE: For D. J. [Signature]	SIGNATURE: [Signature]	SIGNATURE: [Signature]	SIGNATURE: [Signature]
NAME: D. J. [Name]	NAME: [Name]	NAME: [Name]	NAME: [Name]
DATE: 12 May 2023	DATE: 12/05/23	DATE: [Date]	DATE: [Date]



MAGNETIC PARTICLE TESTING  
REPORT

Code: FR-SPRNDTMT001-01

Report No.: IS/B-23-05-0332-MT-001

Request No.: N/A

Date of test: 24-26 April 2023

Page: 3 of 15


Rev.00

INDICATION TABLE									
Side	Joint No.	Identification		Flaw No.	Length of Indication (mm)	Type of Indication	Result		Remark
		Weild length (mm)	Material				Acc.	Rej	
Support Right	S 12	N/A	CS	-	-	-	✓	-	Insufficient area for yoke placement
	S 13	N/A	CS	-	-	-	✓	-	
	S 14	N/A	CS	-	-	-	✓	-	
	Up	1500	CS	-	-	-	✓	-	
Front + Left	Low	1000	CS	-	-	-	✓	-	Insufficient area for yoke placement
	Up	1500	CS	-	-	-	✓	-	
	Low	1000	CS	-	-	-	✓	-	
	Up	1500	CS	-	-	-	✓	-	
Rear + Left	Low	1500	CS	-	-	-	✓	-	Insufficient area for yoke placement
	Up	1500	CS	-	-	-	✓	-	
	Low	1500	CS	-	-	-	✓	-	
	Up	1500	CS	-	-	-	✓	-	
Rear + Right	Low	1500	CS	-	-	-	✓	-	Insufficient area for yoke placement
	S 1	N/A	CS	-	-	-	✓	-	
	S 2	N/A	CS	-	-	-	✓	-	
	S 3	N/A	CS	-	-	-	✓	-	
Support Front	S 4	N/A	CS	-	-	-	✓	-	Insufficient area for yoke placement
	S 5	N/A	CS	-	-	-	✓	-	
	S 6	N/A	CS	-	-	-	✓	-	
	S 7	N/A	CS	-	-	-	✓	-	
Support Rear	S 8	N/A	CS	-	-	-	✓	-	Insufficient area for yoke placement
	S 15	N/A	CS	-	-	-	✓	-	
	S 16	N/A	CS	-	-	-	✓	-	
	S 21	N/A	CS	-	-	-	✓	-	
Support Left	S 22	N/A	CS	-	-	-	✓	-	Insufficient area for yoke placement
	S 23	N/A	CS	-	-	-	✓	-	
	S 24	N/A	CS	-	-	-	✓	-	
	S 25	N/A	CS	-	-	-	✓	-	
Support Right	S 26	N/A	CS	-	-	-	✓	-	Insufficient area for yoke placement
	S 1	N/A	CS	-	-	-	-	-	
	S 2	N/A	CS	-	-	-	-	-	
	S 3	N/A	CS	-	-	-	-	-	

Note: -

TESTING OPERATOR	REVIEWED	MANUFACTURER	OWNER
SIGNATURE: For D. J. [Signature]	SIGNATURE: [Signature]	SIGNATURE: [Signature]	SIGNATURE: [Signature]
NAME: D. J. [Name]	NAME: [Name]	NAME: [Name]	NAME: [Name]
DATE: 12 May 2023	DATE: 12/05/23	DATE: [Date]	DATE: [Date]





MAGNETIC PARTICLE TESTING  
REPORT

Code : FR-SPRNDTMT001-01    Rev. 02    Effective date : 22/12/2020

Report No. : ISB-23-05-0332-MT-001

Request No. : N/A





Date of test : 24-26 April 2023

Page : 4 of 15

Rev.00

INDICATION TABLE									
Side	Identification			Flaw No.	Length of Indication (mm)	Type of Indication	Result		Remark
	Joint No.	Weld length (mm)	Material				Acc.	Rej.	
Support Rear	S.6	N/A	CS	-	-	-	-	-	Insufficient area for yoke placement
	S.22	N/A	CS	-	-	-	-	-	
	S.23	N/A	CS	-	-	-	-	-	
	S.24	N/A	CS	-	-	-	-	-	
	S.25	N/A	CS	-	-	-	-	-	
	S.26	N/A	CS	-	-	-	-	-	
Support Left	S.1	N/A	CS	-	-	-	✓	✓	Only 50% area inspected Insufficient area for yoke placement
	S.2	N/A	CS	-	-	-	✓	✓	
	S.3	N/A	CS	-	-	-	-	-	
	S.12	N/A	CS	-	-	-	✓	✓	
	S.13	N/A	CS	-	-	-	✓	✓	
	S.14	N/A	CS	-	-	-	✓	✓	
Support Right	S.1	N/A	CS	-	-	-	✓	✓	Only 50% area inspected Insufficient area for yoke placement
	S.2	N/A	CS	-	-	-	✓	✓	
	S.3	N/A	CS	-	-	-	-	-	
	S.12	N/A	CS	-	-	-	✓	✓	
	S.13	N/A	CS	-	-	-	✓	✓	
	S.14	N/A	CS	-	-	-	✓	✓	
Level 3									
Front + Left	Up	1500	CS	-	-	-	✓	✓	
	Low	1000	CS	-	-	-	✓	✓	
Front + Right	Up	1500	CS	-	-	-	✓	✓	
	Low	1000	CS	-	-	-	✓	✓	
Rear + Left	Up	1500	CS	-	-	-	✓	✓	
	Low	1000	CS	-	-	-	✓	✓	
Rear + Right	Up	1500	CS	-	-	-	✓	✓	
	Low	1500	CS	-	-	-	✓	✓	
Support Front	S.1	N/A	CS	-	-	-	✓	✓	
	S.2	N/A	CS	-	-	-	✓	✓	
	S.3	N/A	CS	-	-	-	✓	✓	
	S.4	N/A	CS	1	2	Crack	-	✗	
	S.5	N/A	CS	-	-	-	✓	✓	
	S.22	N/A	CS	-	-	-	✓	✓	
Note: -									

Note: -

TESTING OPERATOR	REVIEWED	MANUFACTURER	OWNER
SIGNATURE : 	SIGNATURE : 	SIGNATURE : 	SIGNATURE : 
NAME : DUSTIN MT Level II	NAME : C. BÉGIN	NAME : C. BÉGIN	NAME : C. BÉGIN
DATE : 12 May 2023	DATE : 02/05/23	DATE : 02/05/23	DATE : 02/05/23



MAGNETIC PARTICLE TESTING  
REPORT

Code : FR-SPRNDTMT001-01    Rev. 02    Effective date : 22/12/2020

Report No. : ISB-23-05-0332-MT-001

Request No. : N/A





Date of test : 24-26 April 2023


Page : 5 of 15

Rev.00







INDICATION TABLE									
Side	Identification			Flaw No.	Length of Indication (mm)	Type of Indication	Result		Remark
	Joint No.	Weld length (mm)	Material				Acc.	Rej.	
Support Front	S.23	N/A	CS	-	-	-	-	-	
	S.24	N/A	CS	-	-	-	-	-	
	S.25	N/A	CS	-	-	-	-	-	
	S.26	N/A	CS	-	-	-	-	-	
	S.1	N/A	CS	-	-	-	-	-	
	S.2	N/A	CS	-	-	-	-	-	
Support Rear	S.3	N/A	CS	-	-	-	-	-	
	S.4	N/A	CS	-	-	-	-	-	
	S.5	N/A	CS	-	-	-	-	-	
	S.6	N/A	CS	-	-	-	-	-	
	S.1	N/A	CS	-	-	-	-	-	
	S.2	N/A	CS	-	-	-	-	-	
Support Left	S.3	N/A	CS	-	-	-	-	-	
	S.12	N/A	CS	-	-	-	-	-	
	S.13	N/A	CS	-	-	-	-	-	
	S.14	N/A	CS	-	-	-	-	-	
	S.1	N/A	CS	-	-	-	-	-	
	S.2	N/A	CS	-	-	-	-	-	
Support Right	S.3	N/A	CS	-	-	-	-	-	
	S.12	N/A	CS	-	-	-	-	-	
	S.13	N/A	CS	-	-	-	-	-	
	S.14	N/A	CS	-	-	-	-	-	
	S.1	N/A	CS	-	-	-	-	-	
	S.2	N/A	CS	-	-	-	-	-	

Note: -


TESTING OPERATOR	REVIEWED	MANUFACTURER	OWNER
SIGNATURE : 	SIGNATURE : 	SIGNATURE : 	SIGNATURE : 
NAME : DUSTIN MT Level II	NAME : C. BÉGIN	NAME : C. BÉGIN	NAME : C. BÉGIN
DATE : 12 May 2023	DATE : 12/05/23	DATE : 12/05/23	DATE : 12/05/23

	<b>MAGNETIC PARTICLE TESTING REPORT</b>		Report No. : IS/B-23-05-0332-MT-001
			Request No. : N/A
			Date of test : 24-26 April 2023
			Page : 6 of 15 Rev.00
Code : FR-SPRNDTMT001-01		Rev. 02	Effective date : 22/12/2020







PICTURE REPORT – Level 1

		MT Performed at Front + Left.
		MT Performed at Front + Right.
		MT Performed at Rear + Left.

TESTING OPERATOR	
SIGNATURE <i>For Dusit T.</i>	NAME Dusit T.
DATE 12 May 2023	

	<b>MAGNETIC PARTICLE TESTING REPORT</b>		Report No. : IS/B-23-05-0332-MT-001
			Request No. : N/A
			Date of test : 24-26 April 2023
			Page : 7 of 15 Rev.00
Code : FR-SPRNDTMT001-01		Rev. 02	Effective date : 22/12/2020

PICTURE REPORT – Level 1

		MT Performed at Front + Left.
		MT Performed at Front + Right.
		MT Performed at Rear + Left.

TESTING OPERATOR	
SIGNATURE <i>For Dusit T.</i>	NAME Dusit T.
DATE 12 May 2023	

	Report No. : IS/B-23-05-0332-MT-001	
	Request No. : N/A	
	Date of test : 24-26 April 2023	
	Page : 8 of 15	Rev.00
MAGNETIC PARTICLE TESTING REPORT		
Code : FR-SPRNDT/MT001-01		
Effective date : 22/12/2020		

PICTURE REPORT – Level 1

		MT Performed at Support Rear.
		MT Performed at Support Rear.
MT Performed at Support Rear.		

SIGNATURE		TESTING OPERATOR	
For Dusit T.		NAME	
		DATE	
		12 May 2023	

	Report No. : IS/B-23-05-0332-MT-001	
	Request No. : N/A	
	Date of test : 24-26 April 2023	
	Page : 9 of 15	Rev.00
MAGNETIC PARTICLE TESTING REPORT		
Code : FR-SPRNDT/MT001-01		
Effective date : 22/12/2020		







PICTURE REPORT – Level 2

		MT Performed at Front + Left.
		MT Performed at Front + Left.
		MT Performed at Front + Right.
		MT Performed at Front + Right.
MT Performed at Front + Right.		


SIGNATURE		TESTING OPERATOR	
For Dusit T.		NAME	
		DATE	
		12 May 2023	

	<b>MAGNETIC PARTICLE TESTING REPORT</b>		Report No. : IS/B-23-05-0332-MT-001
			Request No. : N/A
			Date of test : 24-26 April 2023
			Page : 10 of 15 Rev.00
Code : FR-SPRNDTMT001-01		Rev. 02	Effective date : 22/12/2020







PICTURE REPORT – Level 2

		MT Performed at Rear + Right.
		MT Performed at Support Front.
		MT Performed at Support Front.

SIGNATURE		TESTING OPERATOR	
For Dings		NAME	
		Dusit T.	
		DATE	
		12 May 2023	

	<b>MAGNETIC PARTICLE TESTING REPORT</b>		Report No. : IS/B-23-05-0332-MT-001
			Request No. : N/A
			Date of test : 24-26 April 2023
			Page : 11 of 15 Rev.00
Code : FR-SPRNDTMT001-01		Rev. 02	Effective date : 22/12/2020

PICTURE REPORT – Level 2









		MT Performed at Support Left.
		MT Performed at Support Rear.
		MT Performed at Support Rear.

SIGNATURE		TESTING OPERATOR	
For Dings		NAME	
		Dusit T.	
		DATE	
		12 May 2023	




	<b>MAGNETIC PARTICLE TESTING REPORT</b>			Report No. : IS/B-23-05-0332-MT-001
				Request No. : N/A
				Date of test : 24-26 April 2023
				Page : 12 of 15 Rev.00
Code : FR-SPRNDTMT001-01		Rev. 02	Effective date : 22/12/2020	









PICTURE REPORT – Level 3

		MT Performed at Front + Left.
		MT Performed at Front + Left.
		MT Performed at Front + Right.
		MT Performed at Rear + Left.

TESTING OPERATOR	
SIGNATURE	DATE
For Dusit T.	12 May 2023

	<b>MAGNETIC PARTICLE TESTING REPORT</b>			Report No. : IS/B-23-05-0332-MT-001
				Request No. : N/A
				Date of test : 24-26 April 2023
				Page : 13 of 15 Rev.00
Code : FR-SPRNDTMT001-01		Rev. 02	Effective date : 22/12/2020	







PICTURE REPORT – Level 3

		MT Performed at Front + Left.
		MT Performed at Front + Right.
		MT Performed at Front + Right.
		MT Performed at Rear + Left.

TESTING OPERATOR	
SIGNATURE	DATE
For Dusit T.	12 May 2023

	<b>MAGNETIC PARTICLE TESTING REPORT</b>		Report No. : IS/B-23-05-0332-MT-001
			Request No. : N/A
			Date of test : 24-26 April 2023
			Page : 14 of 15 Rev.00
Code : FR-SPRNDTMT001-01		Rev. 02	Effective date : 22/12/2020





PICTURE REPORT – Level 3

		MT Performed at Support Rear.	MT Performed at Support Rear.
		MT Performed at Support Rear.	MT Performed at Support Rear.
MT Performed at Support Rear - Joint No. S.4. Was found crack 2 mm and linear 20 mm.			MT Performed at Support Rear.
			MT Performed at Support Rear.

SIGNATURE		TESTING OPERATOR	
For <i>Dusit T.</i>		NAME	
		Dusit T.	
		DATE	
		12 May 2023	



	<b>MAGNETIC PARTICLE TESTING REPORT</b>		Report No. : IS/B-23-05-0332-MT-001
			Request No. : N/A
			Date of test : 24-26 April 2023
			Page : 15 of 15 Rev.00
Code : FR-SPRNDTMT001-01		Rev. 02	Effective date : 22/12/2020

PICTURE REPORT – Level 3

		MT Performed at Support Left.	MT Performed at Support Left.
		MT Performed at Support Left.	MT Performed at Support Left.
MT Performed at Support Right.			MT Performed at Support Right.

SIGNATURE		TESTING OPERATOR	
For <i>Dusit T.</i>		NAME	
		Dusit T.	
		DATE	
		12 May 2023	



	FIELD INSPECTION AND TEST RECORD	
	SUMMARY WORK	

Plant: KPS POWER COMPANY LIMITED  
 Project: YEARLY INSPECTION ELECTRICAL GENERATOR 16MW  
 Date: 6-Sep-2023

Item	Description	Unit	Test Result	Solution
1	<b>PREVENTIVE MAINTENANCE GENERATOR SIEMENS 6.6KV. LA. SC&amp;PT Panel</b> • Current transformer • Current transformer at phase and neutral side (GEN) • Potential transformer • Surge arrester • Surge protective capacitor	1 pc 1 pc 1 pc 1 pc 1 pc	Normal Normal Normal Normal Normal	
2	<b>6.6 KV. NGR Panel</b> • Disconnecting switch • Current transformer • Neutral grounding resistor	1 pc 1 pc 1 pc	Normal Normal Normal	
3	<b>GEN. PROTECTION &amp; METERING PANEL</b> • GEN Protection • Rotor earth fault • Synchronizing relay • Synchronism check relay • Monitoring panel • Power transfer switch	2 pc 1 pc 1 pc 1 pc 1 pc 1 pc	Normal Normal Normal Normal Normal Normal	
4	<b>Automatic voltage regulator</b> • Automatic voltage regulator	2 pc	Normal	
5	<b>Switchgear</b> • Busbar • Potential transformer • Vacuum circuit breaker	1 pc 1 pc 1 pc	Normal Normal Normal	
6	<b>Generator Inspection</b> • Stator • Rotor • Exciter field winding • Exciter armature winding • Permanent magnet • Rotating diode • Resistance temperature detectors measurement • Space heater • Generator Air Gap	1 pc 1 pc 1 pc 1 pc 1 pc 1 pc 1 pc 1 pc 1 pc 1 pc	Normal Normal Normal Normal Normal Normal Normal Normal Normal Normal	See report Generator inspection Page 11-12
7	<b>Motor control center panel for turbine unit</b>	1 pc	Normal	
8	<b>DC Stator panel</b>	1 pc	Normal	
9	<b>Local panel</b>	1 pc	Normal	
10	<b>Ground resistance</b>	1 pc	Normal	
Tested by <i>Tammarat T.</i> Mr. Tammarat Toul Genesys Power Services Co., Ltd.		Witnessed by  KPS POWER COMPANY LIMITED	Approved by  KPS POWER COMPANY LIMITED	
Date: 6-Sep-2023		Date:	Date:	

Page 2

\*\*\*\*\*



## SECTION 1

### 6.6 KV. LA. SC&PT Panel





Page 3

\*\*\*\*\*



## SECTION 1.1

### CURRENT TRANSFORMER

	FIELD INSPECTION AND TEST RECORD	
	CURRENT TRANSFORMER	

Plant: KH-CHAMPHONG  
 Location: 100-02 KHAMCHANG-HATMA  
 Substation: GENERATOR  
 Panel: CR&NCE

Customer: KPS POWER COMPANY LIMITED  
 Project: YEARLY INSPECTION ELECTRICAL GENERATOR 16MW  
 Device No.: 100-02-01-01  
 Feeder: -

<b>TECHNICAL DATA</b>			
Manufacturer	Hitachi	Sending phase A	A to B
Type	CR&NCE	Sending phase B	B to C
Year of manufacture	2020	Sending phase C	C to B
Rated voltage	7.2 kV	Other	-
Power frequency withstand voltage	25 kV	Ratio - Accuracy and Rated burden	
Impulse withstand voltage	75 kV	Core 1	2.40V
Rated short-circuit withstand current (eff)	40 kA	Core 2	2.40V
Rated frequency	50 Hz	Core 3	2.40V
Structure	BB, 1200mm	Core 4	-
		Core 1	2.40V
		Core 2	2.40V
		Core 3	2.40V
		Core 4	-

<b>INSPECTION RECORD</b>	<b>Checked</b>
11 Current transformer visual inspection and clean	Completed
12 Current transformer and equipment properly grounded	Completed
13 Re-tightening all connect on points	Completed
14 Insulation resistance measurement	Completed
15 Insulation power factor measurement	Completed
16 Ratio and polarity test	Completed

<b>2. CURRENT TRANSFORMER INSULATION RESISTANCE MEASUREMENT</b>					
Ambient Temp: 26.1°C		Humidity: 57.0%			
Phase	Test Connection	Test Voltage (VDC)	Insulation Resistance (MΩ)	Winding Resistance (Ω)	
A	HV - LV (all)	500V	OT Ring Type	-	-
	Core 1 HV-LV terminals	500V	15.00M	1.44Ω	-
	Core 2 HV-LV terminals	500V	15.00M	1.22Ω	-
	Core 3 HV-LV terminals	500V	15.00M	1.14Ω	-
	Core 4 HV-LV terminals	500V	-	-	-
B	HV - LV (all)	500V	OT Ring Type	-	-
	Core 1 HV-LV terminals	500V	18.00M	2.40Ω	-
	Core 2 HV-LV terminals	500V	18.00M	2.13Ω	-
	Core 3 HV-LV terminals	500V	17.00M	1.14Ω	-
	Core 4 HV-LV terminals	500V	-	-	-
C	HV - LV (all)	500V	OT Ring Type	-	-
	Core 1 HV-LV terminals	500V	15.00M	1.22Ω	-
	Core 2 HV-LV terminals	500V	15.00M	1.14Ω	-
	Core 3 HV-LV terminals	500V	15.00M	1.14Ω	-
	Core 4 HV-LV terminals	500V	-	-	-



Test Equipment: MEGGER, MITSUBI, DMW, FLUX 287

Tested by <i>R</i> Mr. Sakon Rangsuang Genesys Power Services Co., Ltd.	Witnessed by  KPS POWER COMPANY LIMITED	Approved by  KPS POWER COMPANY LIMITED
Date: 6-Sep-2023	Date:	Date:

Page 4

Page 5




		FIELD INSPECTION AND TEST RECORD			
		CURRENT TRANSFORMER			
Plant :	KBS (PULUT) SPM-02	Customer :	KBS POWER COMPANY LIMITED		
Location :	SEK-037 NAKCHONGPACHONGMA	Project :	KABAY INSPECTION ELECTRICAL GENERATOR SPM		
Substation :	SEK-037	Device No. :	TAB-16.2.14.1		
Panel :	LPB-1676	Feeder :			



3. RATIO AND POLARITY MEASUREMENT

Device No.	Phase	Terminal	Should be Rated Ratio	As Found Ratio	% Error	Phase Deviation [min]	Polarity	
T31.1	A	Core 1	2430	1	2430	0.9993	-0.07%	OK
		Core 2	2430	1	2430	0.9987	-0.14%	OK
		Core 3	2430	1	2430	0.9994	-0.07%	OK
		Core 4	2430	1	2430	0.9994	-0.07%	OK
T31.2	B	Core 1	2430	1	2430	0.9988	-0.12%	OK
		Core 2	2430	1	2430	0.9986	-0.14%	OK
		Core 3	2430	1	2430	0.9993	-0.07%	OK
		Core 4	2430	1	2430	0.9993	-0.07%	OK
T31.3	C	Core 1	2430	1	2430	0.9992	-0.08%	OK
		Core 2	2430	1	2430	0.9992	-0.08%	OK
		Core 3	2430	1	2430	0.9992	-0.08%	OK
		Core 4	2430	1	2430	0.9994	-0.06%	OK

Test Equipment : OMCRON , CTA Serial UF68U

Comment : Insulation resistance measurement on normal 110V supply is 10 MΩs plus Reference min 10MΩ (0.75kV)  
Ratio and polarity are within acceptable accuracy and sign. The deviation of the reading value should be more than 2 times the value of accuracy class as specified in paragraph Reference min 10MΩ (0.75kV)

Tested by	Witnessed by	Approved by			
 Mr Saharan Rungsuang Genesys Power Services Co., Ltd.	KBS POWER COMPANY LIMITED	KBS POWER COMPANY LIMITED			
Date	6-Sep-2023	Date		Date	

		FIELD INSPECTION AND TEST RECORD			
		CURRENT TRANSFORMER			
Plant :	KBS (PULUT) SPM-02	Customer :	KBS POWER COMPANY LIMITED		
Location :	SEK-037 NAKCHONGPACHONGMA	Project :	KABAY INSPECTION ELECTRICAL GENERATOR SPM		
Substation :	SEK-037	Device No. :	TAB-16.2.14.1		
Panel :	LPB-1676	Feeder :			

TECHNICAL DATA

Manufacturer	Hitachi	Serial no. phase A	A 6618				
Type	2500/25	Serial no. phase B	A 6619				
Year of manufacture	2023	Serial no. phase C	A 6620				
Rated voltage	110	Other	A 6621				
	kV						
Power frequency withstand voltage	42	Ratio, Accuracy and Rated burden					
Impulse withstand voltage	42	Core 1	2430 : 1	Class	7X	Burden	1 VA
Rated continuous withstand current (rms)	50	Core 2	2430 : 1	Class	6.7	Burden	1 VA
	kA	Core 3	2430 : 1	Class	6.7	Burden	1 VA
Rated frequency	50	Core 4	-	Class	-	Burden	1 VA
Standard	IEC 60094						

1. INSPECTION RECORD


11	Current transformer visual inspection and clean	Checked	2023/08/29
12	Current transformer and equipment properly grounded	Unsatisfactory	
13	Re-grounding all connected points	Satisfactory	
14	Insulation resistance measurement	Unsatisfactory	
15	Insulation power factor measurement	-	
16	Ratio and polarity test	Unsatisfactory	



2. CURRENT TRANSFORMER INSULATION RESISTANCE MEASUREMENT

Average Temp 30.7°C Humidity 65.5%

Phase	Test Connection		Test Voltage (VDC)	Insulation Resistance (MΩ)	Winding Resistance (Ω)
	Energy	Ground			
A	HV	(V) all	5000	17.5 MΩ Typ	-
	Core 1	HV+LV (remains)	500	12.7 MΩ	7.1 Ω
	Core 2	HV+LV (remains)	500	17.5 MΩ	7.2 Ω
	Core 3	HV+LV (remains)	500	17.5 MΩ	7.3 Ω
	Core 4	HV+LV (remains)	500	-	-
B	HV	(V) all	5000	17.5 MΩ Typ	-
	Core 1	HV+LV (remains)	500	9.6 MΩ	4.4 Ω
	Core 2	HV+LV (remains)	500	9.6 MΩ	7.3 Ω
	Core 3	HV+LV (remains)	500	17.5 MΩ	7.4 Ω
	Core 4	HV+LV (remains)	500	-	-
C	HV	(V) all	5000	17.5 MΩ Typ	-
	Core 1	HV+LV (remains)	500	9.3 MΩ	4.9 Ω
	Core 2	HV+LV (remains)	500	17.7 MΩ	7.0 Ω
	Core 3	HV+LV (remains)	500	17.5 MΩ	7.3 Ω
	Core 4	HV+LV (remains)	500	-	-

Test Equipment : MEGGER , MT515 : DIAM , FLUKE 287

Tested by	Witnessed by	Approved by			
 Mr Saharan Rungsuang Genesys Power Services Co., Ltd.	KBS POWER COMPANY LIMITED	KBS POWER COMPANY LIMITED			
Date	6-Sep-2023	Date		Date	


		FIELD INSPECTION AND TEST RECORD			
		CURRENT TRANSFORMER			
Plant :	KBS (PULUT) SPM-02	Customer :	KBS POWER COMPANY LIMITED		
Location :	SEK-037 NAKCHONGPACHONGMA	Project :	KABAY INSPECTION ELECTRICAL GENERATOR SPM		
Substation :	SEK-037	Device No. :	TAB-16.2.14.1		
Panel :	LPB-1676	Feeder :			

3. RATIO AND POLARITY MEASUREMENT

Device No.	Phase	Terminal	Should be Rated Ratio	As Found Ratio	% Error	Phase Deviation [min]	Polarity	
T41.1	A	Core 1	2430	1	2430	0.9975	-0.2%	OK
		Core 2	2430	1	2430	0.9997	-0.03%	OK
		Core 3	2430	1	2430	0.9999	-0.01%	OK
		Core 4	2430	1	2430	0.9999	-0.01%	OK
T41.2	B	Core 1	2430	1	2430	0.9988	-0.12%	OK
		Core 2 (CPC100)	2430	1	2430	0.9957	-0.41%	OK
		Core 3 (CPC60)	2430	1	2430	0.9994	-0.06%	OK
		Core 4	2430	1	2430	0.9999	-0.01%	OK
T34	C	Core 1	2430	1	2430	0.9999	-0.01%	OK
		Core 2	2430	1	2430	0.9954	-0.46%	OK
		Core 3 (CPC100)	2430	1	2430	0.9995	-0.05%	OK
		Core 4	2430	1	2430	0.9999	-0.01%	OK

Test Equipment : OMCRON , CTA Serial UF68U , CPC 100

Comment : Insulation resistance measurement on normal 110V supply is 10 MΩs plus Reference min 10MΩ (0.75kV)  
Ratio and polarity, phase A, C are within acceptable accuracy and sign. The deviation of the reading value should be more than 2 times the value of accuracy class as specified in paragraph Reference min 10MΩ (0.75kV)


Tested by	Witnessed by	Approved by			
 Mr Saharan Rungsuang Genesys Power Services Co., Ltd.	KBS POWER COMPANY LIMITED	KBS POWER COMPANY LIMITED			
Date	6-Sep-2023	Date		Date	

\*\*\*\*\*





SECTION 1.2



CURRENT TRANSFORMER AT PHASE AND NEUTRAL SIDE ( GEN )





Tended by  Mr. Salawat Rungtong Generex Power Services Co., Ltd.	Witnessed by  KPS POWER COMPANY LIMITED	Approved by  KPS POWER COMPANY LIMITED
Date 6-Sep-2023	Date	Date

Tested by  Mr. Subash Sundarling Genesys Power Services Co., Ltd.	Witnessed by  KPS POWER COMPANY LIMITED	Approved by  KPS POWER COMPANY LIMITED
Date 6/5/2023	Date	Date









## SECTION 2.1

### DISCONNECTING SWITCH



Page 22


FIELD INSPECTION AND TEST RECORD		DISCONNECTING SWITCH					
Plant	WINDSUNBURY SPV02	Customer	KBS POWER COMPANY LIMITED				
Location	WINDSUNBURY SPV02	Project	WINDSUNBURY SPV02 ELECTRICAL SUBSTATION				
Substation	WINDSUNBURY SPV02	Device No.	1				
Panel	WINDSUNBURY SPV02	Feeder	1				
<b>TECHNICAL DATA</b>							
Manufacturer	ABB	Serial No.	1437194				
Type	VS6	Rated current	630 A				
Year of manufacture	2017	Rated power frequency withstand voltage	17.5 kV				
Rated voltage	17.5 kV	Rated open-circuit withstand voltage	17.5 kV				
Rated impulse withstand voltage	100 kV	Supply voltage of disconnector	17.5 kV				
Rated breaking current	16 kA	Rated motor	1000 W				
Rated frequency	50 Hz	Standards	IEC 60399				
<b>1. INSPECTION RECORD</b>							
11. Check for insulating assemblies		Satisfactory					
12. Check for BRC type		Satisfactory					
13. Check for main contacts		Satisfactory					
14. Check for moving contact points		Satisfactory					
15. Check for surface / painting		Satisfactory					
16. Check for moving / closing parts		Satisfactory					
17. Check for fixed apparatus		Satisfactory					
18. Check for all maintenance devices		Satisfactory					
19. Verify the unit is clean		Satisfactory					
<b>2. MAIN CONTACT RESISTANCE MEASUREMENT</b>							
Phase	Test Current (A DC)	Contact Resistance ( $\mu\Omega$ )	Power Loss ( $W$ )				
N	100	11.25	17.5				
Test Equipment: Micro Ohmmeter BMO-10							
<b>3. INSULATION RESISTANCE MEASUREMENT</b>							
Test No.	CR Status	Energy	Ground	Test Connected	Test Voltage (V DC)	Insulation Resistance (M $\Omega$ )	Remark
1	Closed	1	Core	N-GND	2500	37500	-
2	Opened	1	2	Inter-plate phase N	2500	10000	-
Test Equipment: MEGGER, MT315							
<b>Comment:</b> All test results are within the specified limits as per the IEC 60399 standard.							
Tested by: Mr. Sathish Kumar							
Witnessed by: KBS POWER COMPANY LIMITED							
Approved by: KBS POWER COMPANY LIMITED							
Date: 6-Sep-2023							

Page 23



## SECTION 2.2

### CURRENT TRANSFORMER



Page 24

FIELD INSPECTION AND TEST RECORD		CURRENT TRANSFORMER					
Plant	WINDSUNBURY SPV02	Customer	KBS POWER COMPANY LIMITED				
Location	WINDSUNBURY SPV02	Project	WINDSUNBURY SPV02 ELECTRICAL SUBSTATION				
Substation	WINDSUNBURY SPV02	Device No.	1				
Panel	WINDSUNBURY SPV02	Feeder	1				
<b>TECHNICAL DATA</b>							
Manufacturer	ABB	Serial No.	1437194				
Type	VS6	Rated current	630 A				
Year of manufacture	2017	Rated power frequency withstand voltage	17.5 kV				
Rated voltage	17.5 kV	Rated open-circuit withstand voltage	17.5 kV				
Rated impulse withstand voltage	100 kV	Supply voltage of disconnector	17.5 kV				
Rated breaking current	16 kA	Rated motor	1000 W				
Rated frequency	50 Hz	Standards	IEC 60399				
<b>1. INSPECTION RECORD</b>							
11. Current transformer visual inspection and clean		Satisfactory					
12. Current transformer and equipment properly grounded		Satisfactory					
13. Re-grounding at correct on points		Satisfactory					
14. Insulation resistance measurement		Satisfactory					
15. Insulation power factor measurement		Satisfactory					
16. Ratio and polarity test		Satisfactory					
<b>2. CURRENT TRANSFORMER INSULATION RESISTANCE MEASUREMENT</b>							
Phase	Test Connection	Test Voltage (V DC)	Insulation Resistance (M $\Omega$ )	Winding Resistance ( $\Omega$ )			
N	Core 1 HV-4V (insulation)	500	17.5	0.75			
	Core 2 HV-4V (insulation)	500	17.5	0.75			
	Core 3 HV-4V (insulation)	500	17.5	0.75			
	Core 4 HV-4V (insulation)	500	17.5	0.75			
Test Equipment: MEGGER, MT315; DMM, FLUKE 287							
<b>3. RATIO AND POLARITY MEASUREMENT</b>							
Device No.	Phase	Terminal	Should be Ratio	As Found Ratio	% Error	Phase Deviation (deg)	Polarity
1	N	Core 1	100	100.2	-0.2%	0.0	OK
		Core 2	100	100.3	-0.3%	0.0	OK
		Core 3	100	100.3	-0.3%	0.0	OK
		Core 4	100	100.3	-0.3%	0.0	OK
Test Equipment: OMICRON, CTA Series 1500							
<b>Comment:</b> All test results are within the specified limits as per the IEC 60399 standard.							
Tested by: Mr. Sathish Kumar							
Witnessed by: KBS POWER COMPANY LIMITED							
Approved by: KBS POWER COMPANY LIMITED							
Date: 6-Sep-2023							

Page 25



## SECTION 2.3

### NEUTRAL GROUNDING RESISTOR



\_\_\_\_\_

Page 26

		FIELD INSPECTION AND TEST RECORD			
NEUTRAL GROUNDING RESISTOR					
Plant	:	KHONGSIBOLONG	Customer	:	KBS POWER COMPANY LIMITED
Location	:	THANABULI CHENNAI WVA	Project	:	WVAH INSPECTION, ELECTRICAL GENERATOR ROOM
Substation	:	GENE RATION	Device No.	:	
Panel	:	REAR PANEL	Feeder	:	
TECHNICAL DATA					
Manufacturer	:	CHENNAI COMBUSTION LTD	Serial No.	:	271424124185418
Type	:	MY-100	Max Operating time	:	60 Sec
Rated Voltage	:		Standards	:	
Rated Current	:	100 A	Total Weight	:	4.9
Resistance at 20°C	:	43.1 Ω	Other	:	

1. GENERAL INSPECTION		Checked
11. Visual inspection and checked all part		Satisfactory
12. Inspect & Clean Control Cabinet		Satisfactory
13. Inspect & Clean Neutral Grounding Resistor, if Available		Satisfactory
14. Check Tightening in all terminal box		Satisfactory
15. Tightening Check all connection		Satisfactory

#### 2. INSULATION RESISTANCE, EARTHING RESISTOR MEASUREMENT

Ambient Temp.	29.7°C	Humidity	50.7%
Test Point	Test Voltage (VDC)	Insulation Resistance at 1 min (MΩ)	
R to Gnd	2500		1.75 GΩ

Test Equipment : MEGGER, MT3102

#### 3. RESISTOR MEASUREMENT

Test Point	Resistance (Ω)	Remarks
R	43.2Ω	

Test Equipment : FLUKE 287 TRUE RMS MULTIMETER

Comment : 1. Insulation Resistance Measurement at 2500V DC is 1.75 GΩ. Megger with Ambient Temp. 29.7°C & Humidity 50.7%.

2. Resistor Measurement is normal. (Reference : Manufacturer)

Tested by	Witnessed by	Approved by
 M. Satharaj Rungthong Genesys Power Services Co., Ltd.	KBS POWER COMPANY LIMITED	KBS POWER COMPANY LIMITED
Date	Date	Date
6-Sep-2023		

Page 27



## SECTION 3

### GEN. PROTECTION & METERING PANEL



\_\_\_\_\_

Page 28



## SECTION 3.1



### GEN. PROTECTION



\_\_\_\_\_

Page 29

[illegible]

		FIELD INSPECTION AND TEST RECORD			
		GENERATOR PROTECTION			

Plant :	KBS/GENESYS (A) PEG	Customer :	KBS POWER COMPANY LIMITED
Location :	SAHABULHARUN/GENESYS (A) PEG	Project :	NEARBY INSPECTION ELECTRICAL CONTROL ON 800V BUS
Substation :	GEN/800V UP	Device No. :	PT 1/6
Panel :	RELAY 1874-RE-227-AUTOCUT/REWORKING PICTURE	Feeder :	-

### 3. INVERSE OVERCURRENT TIME PROTECTION

SETTING:

100% Inverse O/C Time Protection (s)	0.4	100% I <sub>C</sub> Curve	To be
100% to Pickup	1.5	100% Voltage Influence	Voltage Considered
100% to Time Dial	0.03	100% Lock Threshold for Release	0.030

### 3.1 CURRENT SENSITIVITY TEST

Function	Setting Current (A)	Should be	Operating Current (A)		
			Phase A-B	Phase B-C	Phase C-A
100% Pickup	0.410	0.451	0.440	0.440	0.440

### 3.2 OPERATING TIME TEST

Function	Setting Time (sec)	Should be	Operating Time (sec)		
			Phase A-B	Phase B-C	Phase C-A
1 to Time Delay 2s	2.00s	2.00s	1.97s	1.97s	1.97s
1 to Time Delay 1s	1.00s	1.00s	1.00s	1.00s	1.00s

### 4. INVERSE OVERCURRENT PROTECTION

SETTING:

100% Inverse Time Protection (s)	0.4	100% State of Undervoltage Seal-in	On
100% to Pickup	1.5	100% Undervoltage Seal-in Pickup	80.0%
100% to Time Delay	1.00	100% Duration of Undervoltage Seal-in	5.00

### 4.1 CURRENT SENSITIVITY TEST

Function	Setting Current (A)	Should be	Operating Current (A)		
			Phase A-B	Phase B-C	Phase C-A
100% Pickup	1.150	1.150	1.147	1.147	1.147

### 4.2 OPERATING TIME TEST


Function	Setting Time (sec)	Should be	Operating Time (sec)		
			Phase A-B	Phase B-C	Phase C-A
1 to Time Delay 1s	1.000	1.000	0.996	0.996	0.996
1 to Time Delay 2s	2.000	2.000	1.994	1.994	1.994



  

### 4.3 VOLTAGE SEAL-IN SENSITIVITY TEST

Function	Setting Voltage (V)	Should be	Operating Voltage Release (V)		Remark
			Pick-up	Drop-off	
Undervoltage Seal-in Pickup	82.5% V <sub>L-L</sub> / 50.8 V <sub>L-L</sub>	88 V <sub>L-L</sub> / 50.8 V <sub>L-L</sub>	82.7%	82.5%	Insert 8 phase Failure

Tested by  Mst. Boonladda Tammarat Genesys Power Services Co., Ltd. Date: 6-Sep-2023	Witnessed by  KBS POWER COMPANY LIMITED Date:	Approved by  KBS POWER COMPANY LIMITED Date:
--	--	---

		FIELD INSPECTION AND TEST RECORD			
		GENERATOR PROTECTION			

Plant :	KBS GENESYS LIMITED	Customer :	KBS POWER COMPANY LIMITED
Location :	CHAKRABARTI OPERATOR HOUSE	Project :	HEAVY INSULATION ELECTRICAL OPERATOR SHAW
Substation :	GENERATOR	Device No. :	K15A
Panel :	HEAVY INSULATION AND OVER-LOADING PANEL	Feeder :	-

5.1.1.1

1501 Overcurrent Time Protection (s)      0.0

1502 I<sub>1</sub> = Pickup      1.65      A

1503 T<sub>1</sub> = Time Delay      0.40      sec

#### 4.4 CURRENT SENSITIVITY TEST


Function	Setting Current (A)	Should be	Operating Current (A)		
			As found		
			Phase A-B	Phase B-C	Phase C-A
I <sub>1</sub> = Pickup	1.65	1.65	1.65	1.65	1.65



  

#### 4.5 OPERATING TIME TEST

Function	Setting Time (msec)	Should be	Operating Time (msec)		
			As found		
			Phase A-B	Phase B-C	Phase C-A
T <sub>1</sub> = Time Delay 11ms	400.00	400.00	400.00	400.00	400.00
T <sub>2</sub> = Time Delay 12ms	400.00	400.00	400.00	400.00	400.00

Tested by  M. S. Robinson, JCB Team Lead Genesys Power Services Co., Ltd.	Witnessed by  KBS POWER COMPANY LIMITED	Approved by  KBS POWER COMPANY LIMITED
Date 6-Sep-2023	Date	Date

		FIELD INSPECTION AND TEST RECORD			
		GENERATOR PROTECTION			

Plant : MICROBUS-34000	Customer : KPS POWER COMPANY LIMITED
Location : SAKHARPUR, KASHI, INDIA	Project : REHAUS ADDITION OF NEW GENERATOR @ SMO
Substation : GENERATOR	Device No. : PTA
Panel : RELAY MBTR42-RATCH-BLOCK-COMPLAINT	Feeder :

**5. UNDERVOLTAGE PROTECTION (Z7)**

**SETTING:**

400 Undervoltage Protection	7% <input type="checkbox"/>	400A Ux = Pickup	77.0% <input checked="" type="checkbox"/>	V
400 U= Pickup	99.0% <input checked="" type="checkbox"/>	400S T Ux = Time Delay	0.0s <input checked="" type="checkbox"/>	sec
400 T Ux = Time Delay	5.00 <input checked="" type="checkbox"/>	400SA Ux = Drop Out Ratio	1.5% <input checked="" type="checkbox"/>	

**5.1 VOLTAGE SENSITIVITY TEST**

Function	Setting Voltage (V-I)	Operating Voltage Release (V-I)			Remark
		Should be	Phase ABC		
			Pick-up	Drop-off	
Ux Pickup	99.50	99.00	99.7%	99.7%	Inject 3 phase Balance
Ux = Pickup	77.00	77.00	77.0%	80.0%	Inject 3 phase Balance

**5.2 OPERATING TIME TEST**

Function	Setting Time (sec)	Operating Time (sec)		Remark
		Should be	As found	
			Phase ABC	
T Ux Time Delay	5.000	5.000	Alarm Only	Inject 3 phase Balance
T Ux = Time Delay	4.000	4.000	4.004	Inject 3 phase Balance

**6. OVERVOLTAGE PROTECTION (59)**

**SETTING:**

401 Overvoltage Protection	7% <input type="checkbox"/>	405A Ux = Pickup	15.0% <input checked="" type="checkbox"/>	V
405 U= Pick up	120.0% <input checked="" type="checkbox"/>	405S T Ux = Time Delay	0.05s <input checked="" type="checkbox"/>	sec
405 T Ux = Time Delay	4.50 <input checked="" type="checkbox"/>	405SA Ux = Drop Out Ratio	0.05s <input checked="" type="checkbox"/>	

402TA Measurement Values      U= Tap on switch with M Relay Panel

**6.1 VOLTAGE SENSITIVITY TEST**

Function	Setting Voltage (V-I)	Operating Voltage Release (V-I)			Remark
		Should be	Phase ABC		
			Pick-up	Drop-off	
Ux Pickup	126.50	126.50	126.3%	129.4%	Inject 3 phase Balance
Ux = Pickup	143.00	143.00	143.8%	151.2%	Inject 3 phase Balance



  

**6.2 OPERATING TIME TEST**

Function	Setting Time (sec)	Operating Time (sec)		Remark
		Should be	As found	
			Phase ABC	
T Ux Time Delay	2.500	2.500	2.52%	Inject 3 phase Balance
T Ux = Time Delay	0.500	0.500	0.500%	Inject 3 phase Balance

Tested by  <div style="text-align: right;"><i>[Signature]</i> M/S. Bhojrahaad Tamwar Genesys Power Services Co., Ltd.</div>	Witnessed by  <div style="text-align: right;">KPS POWER COMPANY LIMITED</div>	Approved by  <div style="text-align: right;">KPS POWER COMPANY LIMITED</div>
Date: 6-Sep-2023	Date:	Date:

		<b>FIELD INSPECTION AND TEST RECORD</b>			
<b>GENERATOR PROTECTION</b>					
Plant :	KHCEB001-5-HEC	Customer :	KBS POWER COMPANY LIMITED		
Location :	SUBSIDIARY ELECTRICAL WORKS	Project :	NEARLY INSPECT ELECTRICAL GENERATION WORK		
Substation :	GEN-RATOP	Device No. :	RT-08		
Panel :	RELAY METER AND OVERCURRENT PROTECTION	Feeder :			

#### 7. FREQUENCY PROTECTION (81)

<b>SETTING:</b>					
4201 Over/Under Frequency Protection	ON				
4202 P-Pickup	59.50	Hz	4208 P-Pickup	41.00	Hz
4204 T-1 Time Delay	1.000	sec	4213 T-3 Time Delay	4.000	sec
4205 T-2 Pick-up	41.40	Hz	4214 T-4 Pick-up	51.00	Hz
4207 T-2 Time Delay	2.000	sec	4212 T-4 Time Delay	10.000	sec

#### 7A FREQUENCY SENSITIVITY TEST

Function	Setting Frequency (Hz)	Should be	Operating Frequency (Hz)		Remark
			Pick-up	Drop-off	
W-Pickup	49.50	49.50	49.50	49.50	Inject 3 phase Balance
W-Pickup	47.40	47.40	47.40	47.40	Inject 3 phase Balance
W-Pickup	47.00	47.00	47.00	47.00	Inject 3 phase Balance
W-Pickup	42.60	42.60	42.60	42.60	Inject 3 phase Balance

#### 7.2 OPERATING TIME TEST

Function	Setting Time (sec)	Operating Time (sec)		Remark
		Should be	As found	
T-1 Time Delay	1.000	1.000	1.000	Inject 3 phase Balance
T-2 Time Delay	2.000	2.000	2.000	Inject 3 phase Balance
T-3 Time Delay	3.000	3.000	3.000	Inject 3 phase Balance
T-4 Time Delay	10.000	10.000	10.000	Inject 3 phase Balance

#### 8. SENSITIVE EARTH CURRENT PROTECTION


<b>SETTING:</b>					
5001 Sensitive Earth Current Protection	ON		5004 IEE+ Pick-up	250	mA
5002 IEE+ Pick-up	10	mA	5005 T-IEE+ Time Delay	0.100	sec
5003 T-IEE+ Time Delay	0.100	sec	5006 IEE+ Pick-up (overlapped Curve)	250	mA

#### 8.1 CURRENT SENSITIVITY TEST



Function	Setting Current (mA)	Operating Current (mA)		Remark
		Should be	As found	
IEE+ Pick-up	50.0	50.0	50.0	Applied to IEE2
IEE+ Pick-up	200.0	200.0	200.0	Applied to IEE2

#### 8.2 OPERATING TIME TEST

Function	Setting Time (sec)	Operating Time (sec)		Remark
		Should be	As found	
T-IEE+ Time delay	1.000	1.000	1.000	-
T-IEE+ Time Delay	0.200	0.200	0.200	-

Tested by	Witnessed by	Approved by
		
M/s. Boribongdaj Tammarat Genesys Power Services Co., Ltd.	KBS POWER COMPANY LIMITED	KBS POWER COMPANY LIMITED
Date	Date	Date
6-Sep-2023		

Page 34

		<b>FIELD INSPECTION AND TEST RECORD</b>			
<b>GENERATOR PROTECTION</b>					
Plant :	KHCEB001-5-HEC	Customer :	KBS POWER COMPANY LIMITED		
Location :	SUBSIDIARY ELECTRICAL WORKS	Project :	NEARLY INSPECT ELECTRICAL GENERATION WORK		
Substation :	GEN-RATOP	Device No. :	RT-08		
Panel :	RELAY METER AND OVERCURRENT PROTECTION	Feeder :			

#### 9. REVERSE POWER PROTECTION (32R)

<b>SETTING:</b>					
3201 Reverse Power Protection	ON				
3202 P- Reverse Power	40.000	W			
3203 Time Delay Long (without Stop Value)	10.000	sec			
3204 Time Delay Short term Stop Value	1.000	sec			
3205A Pick-up Holding Time 0.000 sec	0.000	sec			

#### 9.1 POWER SENSITIVITY TEST

Function	Applied Current (mA)	Should be Voltage (V-L)	Pick-up Voltage (V-L)	Operating Drop-off Voltage (V-L)		Should be Power (W)	Pick-up Power (W)	Remark
				Should be	As found			
P- Reverse Power	50	27.50	27.50	9.50	9.50	0.000	0.000	Current 0.000

#### 9.2 OPERATING TIME TEST

Function	Setting Time (sec)	Operating Time (sec)		Remark
		Should be	As found	
Time Delay Long (without Stop Value)	10.000	10.000	10.000	Inject 3 phase Balance 0.000
Time Delay Long (with Stop Value)	2.000	2.000	2.000	Inject 3 phase Balance 0.000

#### 9.3 OPERATING ANGLE TEST







FIGURE 9.3 Reverse Power Directional Angle Measurement

Tested by	Witnessed by	Approved by
		
M/s. Boribongdaj Tammarat Genesys Power Services Co., Ltd.	KBS POWER COMPANY LIMITED	KBS POWER COMPANY LIMITED
Date	Date	Date
6-Sep-2023		

Page 35

		<b>FIELD INSPECTION AND TEST RECORD</b>			
<b>GENERATOR PROTECTION</b>					
Plant :	KHCEB001-5-HEC	Customer :	KBS POWER COMPANY LIMITED		
Location :	SUBSIDIARY ELECTRICAL WORKS	Project :	NEARLY INSPECT ELECTRICAL GENERATION WORK		
Substation :	GEN-RATOP	Device No. :	RT-08		
Panel :	RELAY METER AND OVERCURRENT PROTECTION	Feeder :			

#### 10. FORWARD POWER PROTECTION (32F)

<b>SETTING:</b>					
3201 Forward Power Protection	ON				
3202 P-Pickup + Supervision Pick-up	40.000	W			
3203 P-Pickup + Time Delay	1.000	sec			
3204 P-Pickup + Supervision Pick-up	40.000	W			
3205 P-Pickup + Time Delay	1.000	sec			

#### 10.1 POWER SENSITIVITY TEST

Function	Applied Current (mA)	Should be Voltage (V-L)	Pick-up Voltage (V-L)	Operating Drop-off Voltage (V-L)		Should be Power (W)	Pick-up Power (W)	Remark
				Should be	As found			
P- Forward Power	-	-	-	-	-	-	-	Current 0.000
P- Forward Power	-	-	-	-	-	-	-	Current 0.000

#### 10.2 OPERATING TIME TEST

Function	Setting Time (sec)	Operating Time (sec)		Remark
		Should be	As found	
P- Forward Power	-	-	-	Inject 3 phase Balance 0"
P- Forward Power	-	-	-	Inject 3 phase Balance 0"

#### 10.3 OPERATING ANGLE TEST







FIGURE 10.3 Forward Power Directional Angle Measurement

Tested by	Witnessed by	Approved by
		
M/s. Boribongdaj Tammarat Genesys Power Services Co., Ltd.	KBS POWER COMPANY LIMITED	KBS POWER COMPANY LIMITED
Date	Date	Date
6-Sep-2023		

Page 36

		<b>FIELD INSPECTION AND TEST RECORD</b>			
<b>GENERATOR PROTECTION</b>					
Plant :	KHCEB001-5-HEC	Customer :	KBS POWER COMPANY LIMITED		
Location :	SUBSIDIARY ELECTRICAL WORKS	Project :	NEARLY INSPECT ELECTRICAL GENERATION WORK		
Substation :	GEN-RATOP	Device No. :	RT-08		
Panel :	RELAY METER AND OVERCURRENT PROTECTION	Feeder :			

#### 11. UNDERCURRENT PROTECTION

<b>SETTING:</b>					
3001 Undercurrent Protection	ON				
3002 T-Short Time Delay (Char 1 & Char 2)	4.000	sec	3004 Characteristic 1 Time Delay	1.500	sec
3003 State of Excitation Volt. Supervision	OFF		3005 Susceptance Interval Characteristic 2	0.800	sec
3004 Excitation Voltage Supervision Pick-up	2700	V	3007 Characteristic 2 Time Delay	1.500	sec
3005A Under-voltage blocking Power	2700	V	3008 Susceptance Interval Characteristic 3	0.500	sec
3002 Susceptance Interval Characteristic 1	0.4	deg	3009 Inhibition Angle of Characteristic 3	90.000	deg
3003 Inhibition Angle of Characteristic 1	90.000	deg	3010 Characteristic 3 Time Delay	0.500	sec

#### 11.1 UNDERCURRENT SENSITIVITY MEASUREMENT

Function	Zone	Applied Voltage balance (V-L)	Inclination Angle	Operating Impedance (Ω)	
				Should be	As found
Under Excitation	Character 1	68.50	-60.00	150.22	150.22
	Character 2	68.50	-60.00	170.65	170.65
	Character 3	68.50	-60.00	179.83	179.83

#### 11.2 UNDERCURRENT OPERATING TIME MEASUREMENT

Function	Zone	Applied Impedance (Ω)	Inclination Angle	Operating Time (sec)	
				Should be	As found
Under Excitation	Character 1	150.00	-60.00	1.500	1.500
	Character 2	170.65	-60.00	1.500	1.500
	Character 3	179.83	-60.00	1.500	1.500







FIGURE 11.2 Undercurrent Characteristics

Tested by	Witnessed by	Approved by
		
M/s. Boribongdaj Tammarat Genesys Power Services Co., Ltd.	KBS POWER COMPANY LIMITED	KBS POWER COMPANY LIMITED
Date	Date	Date
6-Sep-2023		

Page 37



		<b>FIELD INSPECTION AND TEST RECORD</b>			
<b>GENERATOR PROTECTION</b>					
Plant :	KHICPUBUS-34000	Customer :	KBS POWER COMPANY LIMITED		
Location :	SUBSTATION/GENERATOR/MSBMA	Project :	HEAVY INSULATION ELECTRICAL GENERATOR DRAWING		
Substation :	GENERATOR	Device No. :	IT-5A		
Panel :	RELAY, MCB, FIDUCIAL, CT, AND OTHER ELECTRICAL PANEL	Feeder :	-		

**12 OVERCURRENT PROTECTION (I/F)**

**SETTING:**

4301 Overcurrent Protection R/L	On	4304 I/F > = Pickup	43	
4302 I/F > = Pickup	1.02	4305 I/F > = Time Delay	1.50	sec
4303 I/F > = Time Delay	5.00			

**Group Overcurrent Protection (I/F) Group Characteristics**

4300 I/F > = 100 Time Delay	4.00/0.01	4310 I/F > = 132 Time Delay	15.00	sec
4307 I/F > = 110 Time Delay	0.00/0.01	4312 I/F > = 135 Time Delay	2.00	sec
4308 I/F > = 115 Time Delay	0.00/0.01	4313 I/F > = 140 Time Delay	1.00	sec
4309 I/F > = 120 Time Delay	0.00/0.01	4314 Time for Cooling Down	2.00/0.01	sec
4310 I/F > = 125 Time Delay	0.00/0.01			

**12.1 I/F Sensitivity measurement**

Function	Applied (V)	Operating I/F			Remark
		Should be	Pick-up	Drop-off	
1 I/F > = Pickup	I = 50 Hz	71.15 V	71.15 V	69.74 V	-
I/F > = Pickup	U = 63.51 V	44.54 Hz	44.73 Hz	43.65 Hz	-
I/F > = Pickup	I = 50 Hz	85.91 V	85.90 V	84.75 V	-
I/F > = Pickup	U = 63.51 V	33.71 Hz	33.72 Hz	32.50 Hz	-

**12.2 I/F Operating time measurement**

Function	Applied (V)	Operating (sec)		Remark
		Should be	As found	
1 I/F > = Time Delay	1250	10.00	10.00	-
1 I/F > = Time Delay	1400	10.00	10.00	-

**13. Unbalance Load (Negative Sequence)**

**SETTING:**

1301 Unbalance Load Protection	On
1302 Continuously Remissive Current I2	12.43 %
1303 Warning Stage Time Delay	5.00 sec
1304 Negative Sequence Factor K	14.40
1305 Time for Cooling Down	8.00 sec
1306 I2 > = Pickup	24.0 %
1307 I2 > = Time Delay	1.5 sec

**13.1 CURRENT SENSITIVITY TEST**



Function	Applied Voltage balance (V-L-N)	Operating Current (mA)			Remark
		Should be	Pick-up	Drop-Off	
I2 > =	63.51	124.00	124.00	110.00	Applied 3 phase 0 current
I2 > =	63.51	250.00	244.00	217.00	

**13.2 OPERATING TIME TEST**

Function	Applied Voltage balance (V-L-N)	Applied I2 (A)	Operating Time (sec)		Remark
			Should be	As found	
I2 > =	63.51	12.50	8.657	8.657	Applied 3 phase 0 current
I2 > =	63.51	0.275	1.500	1.500	Applied 3 phase 0 current

Tested by	Witnessed by	Approved by
M. S. Boonlongud Tammarat		
Genesys Power Services Co., Ltd.	KBS POWER COMPANY LIMITED	KBS POWER COMPANY LIMITED
Date 6-Sep-2023	Date	Date

Page 38

		<b>FIELD INSPECTION AND TEST RECORD</b>			
<b>GENERATOR PROTECTION</b>					
Plant :	KHICPUBUS-34000	Customer :	KBS POWER COMPANY LIMITED		
Location :	SUBSTATION/GENERATOR/MSBMA	Project :	HEAVY INSULATION ELECTRICAL GENERATOR DRAWING		
Substation :	GENERATOR	Device No. :	IT-5A		
Panel :	RELAY, MCB, FIDUCIAL, CT, AND OTHER ELECTRICAL PANEL	Feeder :	-		

**14. THERMAL OVERLOAD**

**SETTING:**

1401 Thermal Overload Protection	On	1404 Current Overload Alarm Setpoint	0.84	A
1402 Alarm	1.00	1405 Alarm > = Factor when Motor Stop	1.00	
1403 Thermal Time Constant	10.000	1406 Maximum Current for Thermal Protection	2.40	A
1404 Thermal Alarm Stage	10.000	1407 Emergency Time	30.00	sec

**14.1 Operating time Test**

Function	Injected Current(A)	Operating time (sec)	
		Should be	As found
1401 > =	6.00 A = 0.540	17.729	As found

**15. STATOR EARTH FAULT PROTECTION**

**SETTING:**

1501 Stator Earth Fault Protection	On
1502 I/F > = Pickup	1.00 V
1503 I/F > = Pickup	1.00 mA
1505 I/F > = Time Delay	0.25 sec

**15.1 Sensitivity measurement**

Function	Setting	Operating			Remark
		Should be	Pick-up	Drop-off	
I/F > =	3.20 V	3.20 V	1.20 V	1.20 V	-
I/F > =					

**15.2 Operating time measurement**

Function	Applied	Operating (sec)		Remark
		Should be	As found	
I/F > =	2 x I/F > =	0.250	0.250	-
I/F > =	2 x I/F > =			

**16 BREAKER FAIL**

**SETTING:**

1601 Breaker Failure Protection	On
1602 Start when Internal Trip Command	Start Breaker Failure With I/F
1603 Suspension Current Pickup	0.00 A
1604 Trip Time	0.20 sec

**16.1 BREAKER FAIL CURRENT SENSITIVITY MEASUREMENT**



Function	Operating Current (A)		
	Setting	Should be	As found
I/F > =	0.000	0.000	0.000

**16.2 BREAKER FAIL OPERATING TIME MEASUREMENT**

Function	Times	Injected Current (A)	Operating Time (sec)		Remark
			Should be	As found	
I/F > =	2 x I/F > =	0.100	0.250	0.250	-

Tested by	Witnessed by	Approved by
M. S. Boonlongud Tammarat		
Genesys Power Services Co., Ltd.	KBS POWER COMPANY LIMITED	KBS POWER COMPANY LIMITED
Date 6-Sep-2023	Date	Date

Page 39

		<b>FIELD INSPECTION AND TEST RECORD</b>			
<b>GENERATOR PROTECTION</b>					
Plant :	KHICPUBUS-34000	Customer :	KBS POWER COMPANY LIMITED		
Location :	SUBSTATION/GENERATOR/MSBMA	Project :	HEAVY INSULATION ELECTRICAL GENERATOR DRAWING		
Substation :	GENERATOR	Device No. :	IT-5A		
Panel :	RELAY, MCB, FIDUCIAL, CT, AND OTHER ELECTRICAL PANEL	Feeder :	-		

**17. IMPEDANCE PROTECTION (Z1)**

**SETTING:**

1701 Impedance Protection	On	Zone	15.00 Ohm
1702 Fault Detection I/F Pickup	0.700 A	1707 Impedance Zone 21 Time Delay	1.000 sec
1703 State of Undervoltage Setpoint	0.00 V	1709 Impedance Zone 710	0.99 Ohm
1704 Undervoltage Setpoint Pickup	0.000 V	1709 Impedance Zone 210 Time Delay	0.00 sec
1705 Duration of Undervoltage Fault in	0.000	1710 Impedance Zone 22	0.99 Ohm
1712 I/F > = Time Delay	0.000	1711 Impedance Zone 22 Time Delay	0.00 sec

**17.1 IMPEDANCE SENSITIVITY MEASUREMENT**

Search Test Zone 1: Fault Type L1-L2-L3

Zone	Z act (Ω)	PH act (V)	R act (Ω)	X act (Ω)	Assessed Qty.	Norm. (Ω)	Dev.	Result
Zone 1 Phase	54.350	0.150	54.350	0.150	[2]	54.300	0.1245%	Passed
Zone 1 Phase	54.350	0.150	54.350	0.150	[2]	54.300	0.2237%	Passed
Zone 1 Phase	54.350	0.150	54.350	0.150	[2]	54.300	0.2237%	Passed
Zone 1 Phase	54.350	0.150	54.350	0.150	[2]	54.300	0.2237%	Passed






FIGURE 17.1: Impedance Characteristic

**17.2 OPERATING TIME MEASUREMENT**

Function	Zone	Injected Impedance (Ω)	Operating Time (sec)		Remark
			Should be	As found	
21	1	25.00	1.000	1.000	-
	2				

Tested by	Witnessed by	Approved by
M. S. Boonlongud Tammarat		
Genesys Power Services Co., Ltd.	KBS POWER COMPANY LIMITED	KBS POWER COMPANY LIMITED
Date 6-Sep-2023	Date	Date

Page 40

		<b>FIELD INSPECTION AND TEST RECORD</b>			
<b>GENERATOR PROTECTION</b>					
Plant :	KHICPUBUS-34000	Customer :	KBS POWER COMPANY LIMITED		
Location :	SUBSTATION/GENERATOR/MSBMA	Project :	HEAVY INSULATION ELECTRICAL GENERATOR DRAWING		
Substation :	GENERATOR	Device No. :	IT-5A		
Panel :	RELAY, MCB, FIDUCIAL, CT, AND OTHER ELECTRICAL PANEL	Feeder :	-		

**18. RADYVERT ENERGISATION**

**SETTING:**

1801 Radvert Energisation	On
1802 Stage Pickup	0.200 A
1803 Release Threshold I/F	0.000
1804 Pickup Time Delay T/F	0.000
1805 Drop Out Time Delay T/F	0.000

**18.1 Sensitivity measurement**

Function	Setting	Operating			Remark
		Should be	Pick-up	Drop-off	
I/F > =	0.20 A	0.20 A	0.20 A	0.11 A	-

**18.2 Operating time measurement**

Function	Applied	Operating (sec)		Remark
		Should be	As found	
Radvert Energisation	I/F > = I/F	0.000	0.000	-

**19. STATOR EARTH FAULT PROTECTION 3rd-HARM**

**SETTING:**

1901 Stator Earth Fault Protection 3rd-Harm	On	1905 Release Threshold I/F	0.000 %
1902 I/F > = Pickup	0.000 V	1906 Release Threshold I/F	0.000 V
1904 T/F > = Time Delay	0.000 sec	1907 Correction Factor for Pickup (1/1000)	

**19.1 Sensitivity measurement**



Function	Setting	Operating Voltage (V)			Remark
		Should be	Pick-up	Drop-off	
I/F > =					

**19.2 Operating time measurement**

Function	Applied	Operating (sec)		Remark
		Should be	As found	
I/F > =	1.2 x I/F > =			
	1.5 x I/F > =			

Tested by	Witnessed by	Approved by
M. S. Boonlongud Tammarat		
Genesys Power Services Co., Ltd.	KBS POWER COMPANY LIMITED	KBS POWER COMPANY LIMITED
Date 6-Sep-2023	Date	Date

Page 41

		<b>FIELD INSPECTION AND TEST RECORD</b>			
<b>GENERATOR PROTECTION</b>					
Plant :	KHONBUEN 3-660	Customer :	KBS POWER COMPANY LIMITED		
Location :	SARINAKHONGRAK-CHABAMA	Project :	HEAVY INSPECTION ELECTRICAL GENERATOR PMW		
Substation :	66KV RATOR	Device No. :	KT-1A		
Panel :	RELAY METERING AND SYNCHRONIZING PANEL	Feeder :			

**20. OUT-OF-STEP**

Setting	Value	Unit	Remark
1501 Out of Step Protection	10V	%	1502 Response DT: Ch1-1 Ch1-2 Forward
1502 Pickup Current for Missing Release B	10.5A	A	1503 Angle of Inception of the Polygon
1503 Pickup Current for Missing Release C	10.5A	A	1504 Number of Power Swing Characteristics
1504 Response Zs of the Polygon (Sdth)	0.250	ohm	1505 Number of Power Swing Characteristics
1505 Response Zs of the Polygon (re-energ)	0.250	ohm	1506 Holding Time of Fault Detection
1506 Response Zs of the Polygon Forward C	0.250	ohm	1507 Min. Signal Time for Annul Ch1-1




FIGURE Out-of-step Characteristic



**20.1 OPERATING TIME MEASUREMENT**

Function	Zone	Should be	As found	Remark
OUT-OF-STEP	1	0.650	0.650	-
	2	0.650	0.650	-

Comment: - All functions are in compliance with the characteristics of the device.

TEST INSTRUMENT  
Test instrument (Mfg / Model / Serial no.): CAMCON / KMC-1 / 40799

Tested by	Witnessed by	Approved by
Mrs. Boonlengjit Tammarat Genesys Power Services Co., Ltd.	KBS POWER COMPANY LIMITED	KBS POWER COMPANY LIMITED
Date	Date	Date
6-Sep-2023		

		<b>FIELD INSPECTION AND TEST RECORD</b>			
<b>GENERATOR PROTECTION</b>					
Plant :	KHONBUEN 3-660	Customer :	KBS POWER COMPANY LIMITED		
Location :	SARINAKHONGRAK-CHABAMA	Project :	HEAVY INSPECTION ELECTRICAL GENERATOR PMW		
Substation :	66KV RATOR	Device No. :	KT-1A		
Panel :	RELAY METERING AND SYNCHRONIZING PANEL	Feeder :			

**TECHNICAL DATA**

Manufacturer	Model	Serial No.	Rating
Camcon	KT-1A	40799	10.5A
Rated Voltage (V)	10.5	Rated DC voltage	10.5V
Rated Current (A)	10.5	Rated DC current	10.5A
Rated Power (W)	10.5	Rated DC power	10.5W

**1. INSPECTION RECORD**

Item	Check
1. Protective relay undamaged and clean	✓
2. Protective relay and equipment properly grounded	✓
3. All fastenings checked	✓
4. Wiring and cabling checked, terminals fastened properly	✓
5. Labeling Protection relay, equipment, cables and wire correct	✓

**1. METERING CHECK**

Phase	Apply value	Should be	Relay Reading	Unit	Phase	Apply value	Should be	Relay Reading	Unit
U1 load1	1.00	2.400	2.400	A	U1 load2	1.00	2.400	2.400	A
U2 load1	1.00	2.400	2.400	A	U2 load2	1.00	2.400	2.400	A
U3 load1	1.00	2.400	2.400	A	U3 load2	1.00	2.400	2.400	A
U1 load2	1.00	2.400	2.400	A	U2 load2	1.00	2.400	2.400	A
U2 load2	1.00	2.400	2.400	A	U3 load2	1.00	2.400	2.400	A
U3 load2	1.00	2.400	2.400	A					

**2. DIFFERENTIAL PROTECTION (87)**

**SETTING:**

0201 Rated Primary Voltage Generator/Motor	10.5	V	0202 Rated Apparent Power of the Generator	22.5M	MVA
0203 CT Scaled in Direct of Object	10.5	A	0204 CT Scaled in Direct of Object	10.5	A
0205 CT Ratio Primary Current Side 1	2.400	A	0206 CT Ratio Primary Current Side 2	2.400	A
0208 CT Ratio Secondary Current Side 1	10.5	A	0209 CT Ratio Secondary Current Side 2	10.5	A
0210 Differential Protection	ON		0211 Slope 1 of Tripping Characteristic	0.01	1/NO
0212 Pickup Value of Differential Current	0.01	1/NO	0213 Base Point for Slope 1 of Tripping Characteristic	0.01	1/NO
0214 Time Delay	0.01	sec	0215 Slope 2 of Tripping Characteristic	0.01	1/NO
0216 Pickup Value of High Set Free	0.01	1/NO	0217 Base Point for Slope 2 of Tripping Characteristic	0.01	1/NO
0218 Time Delay	0.01	sec	0219 RESTRAINT for Start Detection	0.01	1/NO



**2.1 MINIMUM OPERATING CURRENT TEST**

Stage	Phase	Should be pick-up (A)	As found pick-up (A)
1st	A	0.002	0.002
	B	0.002	0.002
	C	0.002	0.002
	ABC	0.002	0.002

**2.2 OPERATING TIME TEST**

Stage	Phase	Should be Tripping time (ms)	As found Tripping time (ms)
1st	A	100	100
	B	100	100
	C	100	100
	ABC	100	100

Tested by	Witnessed by	Approved by
Mrs. Boonlengjit Tammarat Genesys Power Services Co., Ltd.	KBS POWER COMPANY LIMITED	KBS POWER COMPANY LIMITED
Date	Date	Date
6-Sep-2023		

		<b>FIELD INSPECTION AND TEST RECORD</b>			
<b>GENERATOR PROTECTION</b>					
Plant :	KHONBUEN 3-660	Customer :	KBS POWER COMPANY LIMITED		
Location :	SARINAKHONGRAK-CHABAMA	Project :	HEAVY INSPECTION ELECTRICAL GENERATOR PMW		
Substation :	66KV RATOR	Device No. :	KT-1A		
Panel :	RELAY METERING AND SYNCHRONIZING PANEL	Feeder :			

**3. INVERSE OVERCURRENT TIME PROTECTION**

Setting	Value	Unit	Remark
1401 Inverse O/C Time Protection to	0.5	s	1402 EC Curve
1402 to Pickup	0.5	A	1403 Voltage Inverse
1403 Trip Time Delay	0.25	sec	1404 Voltage Inverse for Release up

**3.1 CURRENT SENSITIVITY TEST**

Function	Setting Current (A)	Should be	As found	Remark
to Pickup	0.410	0.410	0.410	

**3.2 OPERATING TIME TEST**

Function	Setting Time (sec)	Should be	As found	Remark
1 to Time Delay 1st	2.000	2.000	2.000	
1 to Time Delay 2nd	1.000	1.000	1.000	

**4. PHASE OVERCURRENT PROTECTION**

**SETTING:**

1201 Overcurrent Time Protection to	1.0	s	1202 State of Undervoltage Release	ON
1202 to Pickup	1.0	A	1203 Undervoltage Release Pickup	0.5
1203 Time Delay	0.5	sec	1204 Duration of Undervoltage Release	0.5

**4.1 CURRENT SENSITIVITY TEST**

Function	Setting Current (A)	Should be	As found	Remark
to Pickup	1.150	1.150	1.150	



**4.2 OPERATING TIME TEST**

Function	Setting Time (sec)	Should be	As found	Remark
1 to Time Delay 1st	1.000	1.000	1.000	
1 to Time Delay 2nd	0.500	0.500	0.500	

**4.3 VOLTAGE SEAL-IN SENSITIVITY TEST**

Function	Setting Voltage (V)	Should be	As found	Remark
Under-voltage Seal-in Pickup	85.5 V / 4.750 V / 8.0 V	85.5 V / 4.750 V / 8.0 V	85.5 V / 4.750 V / 8.0 V	

Tested by	Witnessed by	Approved by
Mrs. Boonlengjit Tammarat Genesys Power Services Co., Ltd.	KBS POWER COMPANY LIMITED	KBS POWER COMPANY LIMITED
Date	Date	Date
6-Sep-2023		

		<b>FIELD INSPECTION AND TEST RECORD</b>			
<b>GENERATOR PROTECTION</b>					
Plant :	KHONBUEN 3-660	Customer :	KBS POWER COMPANY LIMITED		
Location :	SARINAKHONGRAK-CHABAMA	Project :	HEAVY INSPECTION ELECTRICAL GENERATOR PMW		
Substation :	66KV RATOR	Device No. :	KT-1A		
Panel :	RELAY METERING AND SYNCHRONIZING PANEL	Feeder :			

**3. INVERSE OVERCURRENT TIME PROTECTION**

Setting	Value	Unit	Remark
1401 Inverse O/C Time Protection to	0.5	s	1402 EC Curve
1402 to Pickup	0.5	A	1403 Voltage Inverse
1403 Trip Time Delay	0.25	sec	1404 Voltage Inverse for Release up

**3.1 CURRENT SENSITIVITY TEST**

Function	Setting Current (A)	Should be	As found	Remark
to Pickup	1.640	1.640	1.640	

**3.2 OPERATING TIME TEST**

Function	Setting Time (msec)	Should be	As found	Remark
1 to Time Delay 1st	400.00	400.00	400.00	
1 to Time Delay 2nd	400.00	400.00	400.00	

**4. PHASE OVERCURRENT PROTECTION**

**SETTING:**

1201 Overcurrent Time Protection to	1.0	s	1202 State of Undervoltage Release	ON
1202 to Pickup	1.0	A	1203 Undervoltage Release Pickup	0.5
1203 Time Delay	0.5	sec	1204 Duration of Undervoltage Release	0.5

**4.1 CURRENT SENSITIVITY TEST**

Function	Setting Current (A)	Should be	As found	Remark
to Pickup	1.150	1.150	1.150	



**4.2 OPERATING TIME TEST**

Function	Setting Time (msec)	Should be	As found	Remark
1 to Time Delay 1st	1.000	1.000	1.000	
1 to Time Delay 2nd	0.500	0.500	0.500	

**4.3 VOLTAGE SEAL-IN SENSITIVITY TEST**

Function	Setting Voltage (V)	Should be	As found	Remark
Under-voltage Seal-in Pickup	85.5 V / 4.750 V / 8.0 V	85.5 V / 4.750 V / 8.0 V	85.5 V / 4.750 V / 8.0 V	

Tested by	Witnessed by	Approved by
Mrs. Boonlengjit Tammarat Genesys Power Services Co., Ltd.	KBS POWER COMPANY LIMITED	KBS POWER COMPANY LIMITED
Date	Date	Date
6-Sep-2023		

		<b>FIELD INSPECTION AND TEST RECORD</b>			
<b>GENERATOR PROTECTION</b>					
Plant :	PHOTONICS (S) SMO	Customer :	KBS POWER COMPANY LIMITED		
Location :	SAHABUDIN/PAKAT/CHINABAN	Project :	HEAVY INSPECTION ELECTRICAL GENERATOR (HMS)		
Substation :	GENRATOR	Device No. :	K105A		
Panel :	RELAY, METERING AND SYNCHRONIZING PANEL	Feeder :			

**5. UNDERVOLTAGE PROTECTION (27)**

SETTING:

401 Under-voltage Protection ☐ On ☐ Off 401A U-V Pick-up ☐ 1.0 ☐ V

402 U-V Pick-up ☐ 99.0 ☐ V 402A U-V Time Delay ☐ 4.00 ☐ sec

403 U-V Time Delay ☐ 4.00 ☐ sec 403A U-V U-V Drop Out Ratio ☐ 1.0 ☐ sec

Function	Setting Voltage (V)	Operating Voltage Release (V)			Remark
		Should be	Pick-up	Drop-off	
U-V Pick-up	99.00	99.00	99.00	99.00	Inject 3 phase Balance
U-V Pick-up	77.00	77.00	77.00	77.00	Inject 3 phase Balance

Function	Setting Time (sec)	Operating Time (sec)			Remark
		Should be	As found	Phase ABC	
T-U-V Time Delay	5.000	5.000	4.999	ABC	Inject 3 phase Balance
T-U-V Time Delay	4.000	4.000	4.000	ABC	Inject 3 phase Balance

**6. OVERVOLTAGE PROTECTION (59)**

SETTING:

401 Over-voltage Protection ☐ On ☐ Off 401A U-V Pick-up ☐ 1.10 ☐ V

402 U-V Pick-up ☐ 120.0 ☐ V 402A U-V Time Delay ☐ 4.00 ☐ sec

403 U-V Time Delay ☐ 4.00 ☐ sec 403A U-V U-V Drop Out Ratio ☐ 1.0 ☐ sec



407A Measurement Values ☐ 1.0 ☐ sec

Function	Setting Voltage (V)	Operating Voltage Release (V)			Remark
		Should be	Pick-up	Drop-off	
U-V Pick-up	120.00	120.00	120.00	120.00	Inject 3 phase Balance
U-V Pick-up	143.00	143.00	143.00	143.00	Inject 3 phase Balance

Function	Setting Time (sec)	Operating Time (sec)			Remark
		Should be	As found	Phase ABC	
T-U-V Time Delay	5.000	5.000	5.000	ABC	Inject 3 phase Balance
T-U-V Time Delay	9.000	9.000	9.000	ABC	Inject 3 phase Balance

Tested by	Witnessed by	Approved by
Mrs. Boonborgda Tammarat Genesys Power Services Co., Ltd.	KBS POWER COMPANY LIMITED	KBS POWER COMPANY LIMITED
Date	Date	Date

Page 46

		<b>FIELD INSPECTION AND TEST RECORD</b>			
<b>GENERATOR PROTECTION</b>					
Plant :	PHOTONICS (S) SMO	Customer :	KBS POWER COMPANY LIMITED		
Location :	SAHABUDIN/PAKAT/CHINABAN	Project :	HEAVY INSPECTION ELECTRICAL GENERATOR (HMS)		
Substation :	GENRATOR	Device No. :	K105A		
Panel :	RELAY, METERING AND SYNCHRONIZING PANEL	Feeder :			

**7. FREQUENCY PROTECTION (81)**

SETTING:

401 Over / Under Frequency Protection ☐ On ☐ Off 401A F Pick-up ☐ 47.50 ☐ Hz

402 F Pick-up ☐ 47.50 ☐ Hz 402A F Time Delay ☐ 4.00 ☐ sec

403 F Time Delay ☐ 4.00 ☐ sec 403A F Pick-up ☐ 47.50 ☐ Hz

404 F Pick-up ☐ 47.50 ☐ Hz 404A F Time Delay ☐ 4.00 ☐ sec

405 F Time Delay ☐ 4.00 ☐ sec 405A F Pick-up ☐ 47.50 ☐ Hz

406 F Time Delay ☐ 4.00 ☐ sec 406A F Time Delay ☐ 4.00 ☐ sec

Function	Setting Frequency (Hz)	Operating Frequency (Hz)			Remark
		Should be	Pick-up	Drop-off	
F Pick-up	47.50	47.50	47.50	47.50	Inject 3 phase Balance
F Pick-up	47.40	47.40	47.40	47.40	Inject 3 phase Balance
F Pick-up	47.60	47.60	47.60	47.60	Inject 3 phase Balance
F Pick-up	47.40	47.40	47.40	47.40	Inject 3 phase Balance

Function	Setting Time (sec)	Operating Time (sec)			Remark
		Should be	As found	Phase ABC	
T-F Time Delay	5.000	5.000	4.999	ABC	Inject 3 phase Balance
T-F Time Delay	2.000	2.000	2.000	ABC	Inject 3 phase Balance
T-F Time Delay	3.000	3.000	3.000	ABC	Inject 3 phase Balance
T-F Time Delay	10.000	10.000	10.000	ABC	Inject 3 phase Balance

**8. SENSITIVE EARTH CURRENT PROTECTION**

SETTING:

501 Sensitive Earth Current Protection ☐ On ☐ Off 501A E-C Pick-up ☐ 1.00 ☐ mA

502 E-C Pick-up ☐ 1.00 ☐ mA 502A E-C Time Delay ☐ 0.2 ☐ sec



503 E-C Time Delay ☐ 0.2 ☐ sec 503A E-C Pick-up (Inaugures Circuit) ☐ 0.2 ☐ sec

Function	Setting Current (mA)	Operating Current (mA)			Remark
		Should be	Pick-up	Drop-off	
E-C Pick-up	50.0	50.0	50.0	50.0	Applied to E17
E-C Pick-up	200.0	200.0	200.0	200.0	Applied to E17

Function	Setting Time (sec)	Operating Time (sec)			Remark
		Should be	As found	Phase ABC	
T-E-C Time Delay	1.000	1.000	1.000	ABC	
T-E-C Time Delay	0.200	0.200	0.200	ABC	

Tested by	Witnessed by	Approved by
Mrs. Boonborgda Tammarat Genesys Power Services Co., Ltd.	KBS POWER COMPANY LIMITED	KBS POWER COMPANY LIMITED
Date	Date	Date

Page 47

		<b>FIELD INSPECTION AND TEST RECORD</b>			
<b>GENERATOR PROTECTION</b>					
Plant :	PHOTONICS (S) SMO	Customer :	KBS POWER COMPANY LIMITED		
Location :	SAHABUDIN/PAKAT/CHINABAN	Project :	HEAVY INSPECTION ELECTRICAL GENERATOR (HMS)		
Substation :	GENRATOR	Device No. :	K105A		
Panel :	RELAY, METERING AND SYNCHRONIZING PANEL	Feeder :			

**9. REVERSE POWER PROTECTION (32R)**

SETTING:

320 Reverse Power Protection ☐ On ☐ Off

321 R-P Pick-up ☐ 40.00 ☐ W

322 R-P Pick-up (Without Stop Value) ☐ 40.00 ☐ W

323 R-P Time Delay (With Stop Value) ☐ 1.000 ☐ sec

324 R-P Time Delay (Without Stop Value) ☐ 0.000 ☐ sec

Function	Applied Current (mA)	Should be Voltage (V-L)	Pick-up Voltage (V-L)	Drop-off Voltage (V-L)	Should be Power (W)	Pick-up Power (W)	Remark
R-P Reverse Pick-up	10	27.60	27.60	27.60	40.00	40.00	Current 0 Deg

Function	Setting Time (sec)	Operating Time (sec)			Remark
		Should be	As found	Phase ABC	
T-R-P Time Delay (Long)	1.000	1.000	1.000	ABC	Inject 3 phase Balance 0 Deg
T-R-P Time Delay (Long)	2.000	2.000	2.000	ABC	Inject 3 phase Balance 0 Deg






FIGURE 9.3 Reverse Power Direction Angle Measurement

Tested by	Witnessed by	Approved by
Mrs. Boonborgda Tammarat Genesys Power Services Co., Ltd.	KBS POWER COMPANY LIMITED	KBS POWER COMPANY LIMITED
Date	Date	Date

Page 48

		<b>FIELD INSPECTION AND TEST RECORD</b>			
<b>GENERATOR PROTECTION</b>					
Plant :	PHOTONICS (S) SMO	Customer :	KBS POWER COMPANY LIMITED		
Location :	SAHABUDIN/PAKAT/CHINABAN	Project :	HEAVY INSPECTION ELECTRICAL GENERATOR (HMS)		
Substation :	GENRATOR	Device No. :	K105A		
Panel :	RELAY, METERING AND SYNCHRONIZING PANEL	Feeder :			

**10. FORWARD POWER PROTECTION (32F)**

SETTING:

320 Forward Power Protection ☐ On ☐ Off

321 F-P Pick-up ☐ 40.00 ☐ W

322 F-P Pick-up (Without Stop Value) ☐ 40.00 ☐ W

323 F-P Time Delay (With Stop Value) ☐ 1.000 ☐ sec

324 F-P Time Delay (Without Stop Value) ☐ 0.000 ☐ sec

Function	Applied Current (mA)	Should be Voltage (V-L)	Pick-up Voltage (V-L)	Drop-off Voltage (V-L)	Should be Power (W)	Pick-up Power (W)	Remark
F-P Forward Pick-up	10	27.60	27.60	27.60	40.00	40.00	Current 0 Deg

Function	Setting Time (sec)	Operating Time (sec)			Remark
		Should be	As found	Phase ABC	
T-F-P Time Delay (Long)	1.000	1.000	1.000	ABC	Inject 3 phase Balance 0 Deg
T-F-P Time Delay (Long)	2.000	2.000	2.000	ABC	Inject 3 phase Balance 0 Deg




FIGURE 10.3 Forward Power Direction Angle Measurement

Tested by	Witnessed by	Approved by
Mrs. Boonborgda Tammarat Genesys Power Services Co., Ltd.	KBS POWER COMPANY LIMITED	KBS POWER COMPANY LIMITED
Date	Date	Date

Page 49

FIELD INSPECTION AND TEST RECORD		GENERATOR PROTECTION		KBS	
Plant :	PHOTOBOLT 3000	Customer :	KBS POWER COMPANY LIMITED		
Location :	SUBHED TANK OVERHEAD CHASSIS	Project :	HEAVY INSPECTION ELECTRICAL GENERATION PMMW		
Substation :	GENCO SUBSTATION	Device No. :	K753A		
Panel :	RELAY METERING AND SYNCHRONIZING PANEL	Feeder :			

#### 11. Undercurrent Protection

SETTING:					
5001 Undercurrent Protection ON/OFF	ON	5004 Characteristic 1 Time Delay	1.50	sec	
5071 Time Delay (Char 1 & 2)	0.50	5008 Susceptance Interlock Characteristic 2	0.50		
5072 State of Excitation VOLT Supervision	ON	5006 Inception Angle of Characteristic 2	50.00	deg	
5073 Excitation Voltage Supervision	ON	5007 Characteristic 2 Time Delay	1.50	sec	
5074 Undercurrent Voltage Supervision	ON	5008 Susceptance Interlock Characteristic 3	0.50		
5067 Susceptance Interlock Characteristic 1	ON	5009 Inception Angle of Characteristic 3	50.00	deg	
5068 Inception Angle of Characteristic 1	50.00	5010 Characteristic 3 Time Delay	1.50	sec	

#### 11.1 Undercurrent Sensitivity Measurement

Function	Zone	Applied Voltage balance (V-L-N)	Inception Angle	Operating Impedance (Ω)	
				Should be	As found
Under Excitation	Character 1	58.51	-50.00	153.22	153.14
	Character 2	58.51	-50.00	171.65	171.64
	Character 3	58.51	-50.00	179.83	179.80

#### 11.2 Undercurrent Operating Time Measurement

Function	Zone	Applied Impedance (Ω)	Inception Angle	Operating Time (sec)	
				Should be	As found
Under Excitation	Character 1	15.00	-50.00	1.500	1.500
	Character 2	85.93	-50.00	1.500	1.500
	Character 3	58.93	-50.00	0.300	0.314




FIGURE 11.2 Undercurrent Characteristics

Tested by	Witnessed by	Approved by
Mrs. Roshanpaul Tammaraju	KBS POWER COMPANY LIMITED	KBS POWER COMPANY LIMITED
Date	Date	Date

FIELD INSPECTION AND TEST RECORD		GENERATOR PROTECTION		KBS	
Plant :	PHOTOBOLT 3000	Customer :	KBS POWER COMPANY LIMITED		
Location :	SUBHED TANK OVERHEAD CHASSIS	Project :	HEAVY INSPECTION ELECTRICAL GENERATION PMMW		
Substation :	GENCO SUBSTATION	Device No. :	K753A		
Panel :	RELAY METERING AND SYNCHRONIZING PANEL	Feeder :			

#### 12. Overcurrent Protection (I/F)

SETTING:					
4301 Overcurrent Protection ON/OFF	ON	4304 I/F + Pickup	1.40		
4302 I/F + Pick-up	1.50	4305 I/F + Time Delay	0.50	sec	
4303 I/F + Time Delay	0.50				
Group Overcurrent Protection (I/F) Group Characteristics					
4306 I/F + 100 Time Delay	4.00/0.50	4318 I/F + 100 Time Delay	1.50	sec	
4307 I/F + 110 Time Delay	2.00/0.50	4319 I/F + 105 Time Delay	4.00	sec	
4308 I/F + 115 Time Delay	1.00/0.50	4320 I/F + 140 Time Delay	1.50	sec	
4309 I/F + 120 Time Delay	0.50/0.50	4321 Time for Cooling Down	3.00/0.50	sec	
4310 I/F + 125 Time Delay	0.50				

#### 12.1 I/F Sensitivity measurement

Function	Applied (V)	Operating I/F			Remark
		Should be	Pick-up	Drop-off	
I/F + Pickup	I = 50 Hz	71.13 V	71.13 V	69.63 V	-
I/F + Pickup	I = 63.51 V	44.84 Hz	44.84 Hz	43.76 Hz	-
I/F + Pickup	I = 50 Hz	88.91 V	88.91 V	87.46 V	-
I/F + Pickup	I = 63.51 V	35.71 Hz	35.71 Hz	34.52 Hz	-

#### 12.2 I/F Operating time measurement

Function	Applied (V)	Operating (sec)		Remark
		Should be	As found	
I/F + Time Delay	1.50	0.500	0.500	-
I/F + Time Delay	1.40	1.000	1.000	-

#### 13. Unbalance Load (Negative Sequence)

SETTING:					
1701 Unbalance Load Protection	ON				
1702 Conductor Phase to Ground	12.13	%			
1703 Warning Stage Time Delay	5.00	sec			
1704 Negative Sequence Factor K	14.3				
1705 Time for Cooling Down	0.50	sec			
1706 I/F + Pickup	2.5	%			
1707 I/F + Time Delay	1.5	sec			

#### 13.1 CURRENT SENSITIVITY TEST

Function	Applied Voltage balance (V-L-N)	Operating Current (mA)			Remark
		Should be	Pick-up	Drop-Off	
I/F	63.51	133.80	133.80	133.80	Applied 3 phase I2 current
I2 +	63.51	250.00	249.00	249.00	

#### 13.2 OPERATING TIME TEST

Function	Applied Voltage balance (V-L-N)	Applied I2 (A)	Operating Time (sec)		Remark
			Should be	As found	
I2 +	63.51	1.25	0.957	0.957	Applied 3 phase I2 current
I2 +	63.51	0.25	1.900	1.920	Applied 3 phase I2 current

Tested by	Witnessed by	Approved by
Mrs. Roshanpaul Tammaraju	KBS POWER COMPANY LIMITED	KBS POWER COMPANY LIMITED
Date	Date	Date

FIELD INSPECTION AND TEST RECORD		GENERATOR PROTECTION		KBS	
Plant :	PHOTOBOLT 3000	Customer :	KBS POWER COMPANY LIMITED		
Location :	SUBHED TANK OVERHEAD CHASSIS	Project :	HEAVY INSPECTION ELECTRICAL GENERATION PMMW		
Substation :	GENCO SUBSTATION	Device No. :	K753A		
Panel :	RELAY METERING AND SYNCHRONIZING PANEL	Feeder :			

#### 14. THERMAL OVERLOAD

SETTING:					
1601 Thermal Overload Protection	ON	1604 Current Overload Alarm Setpoint	0.84	A	
1602 Alarm	ON	1604 AL + Alarm when Motor Stop	1.00		
1603 Thermal Time Constant	0.50	1605 Maximum Current for Thermal Rocks	2.50	A	
1604 Thermal Alarm Stage	0.00	1606 Emergency Time	0.00	sec	

#### 14.1 Operating time Test

Function	Injected Current(A)	Operating time (sec)		Remark
		Should be	As found	
1601 +	6.00 + 5.040	17.723	17.723	Alarm Only

#### 15. STATOR EARTH FAULT PROTECTION

SETTING:					
5001 Stator Earth Fault Protection	ON				
5002 Min Pickup	5.50	V			
5003 3D+ Pickup	0.00	mA			
5005 T.S.E.F. Time Delay	0.00	sec			

#### 15.1 Sensitivity measurement

Function	Setting	Operating			Remark
		Should be	Pick-up	Drop-off	
I0 +	5.50 V	5.50 V	5.50 V	5.50 V	-
I0 +					

#### 15.2 Operating time measurement

Function	Applied	Operating (sec)		Remark
		Should be	As found	
I0 +	2 x I0 +	0.200	0.200	
I0 +	2 x I0 +			

#### 16. BREAKER FAIL

SETTING:					
7001 Breaker Failure Protection	ON				
7002 Start with Internal Trip Command	Start Breaker Failure With I/F				
7003 Supervision Current Pickup	0.00	A			
7004 Trip Time	0.00	sec			

#### 16.1 BREAKER FAIL CURRENT SENSITIVITY MEASUREMENT

Function	Setting	Operating Current (A)		As found
		Should be		
5301	0.00	0.00	0.00	0.00

#### 16.2 BREAKER FAIL OPERATING TIME MEASUREMENT

Function	Time	Injected Current (A)	Operating Time (sec)		Remark
			Should be	As found	
5301	2 x 5304	0.00	0.00	0.00	

Tested by	Witnessed by	Approved by
Mrs. Roshanpaul Tammaraju	KBS POWER COMPANY LIMITED	KBS POWER COMPANY LIMITED
Date	Date	Date

FIELD INSPECTION AND TEST RECORD		GENERATOR PROTECTION		KBS	
Plant :	PHOTOBOLT 3000	Customer :	KBS POWER COMPANY LIMITED		
Location :	SUBHED TANK OVERHEAD CHASSIS	Project :	HEAVY INSPECTION ELECTRICAL GENERATION PMMW		
Substation :	GENCO SUBSTATION	Device No. :	K753A		
Panel :	RELAY METERING AND SYNCHRONIZING PANEL	Feeder :			

#### 17. IMPEDANCE PROTECTION (Z/I)

SETTING:					
3301 Impedance Protection	ON	Zone			
3302 Fault Direction + Pickup	0.00	3301 Impedance Zone Z1	14.00	Ohm	
3303 State of Undercurrent Supervision	ON	3302 Impedance Zone Z1 Time Delay	1.00	sec	
3304 Undercurrent Supervision	ON	3303 Impedance Zone Z1B	4.00	Ohm	
3305 Undercurrent Supervision	ON	3304 Impedance Zone Z1B Time Delay	4.00	sec	
3306 Duration of Undercurrent Supervision	0.00	3305 Impedance Zone Z2	4.00	Ohm	
3307 I/F + Time Delay	0.00	3306 Impedance Zone Z2 Time Delay	4.00	sec	

#### 17.1 IMPEDANCE SENSITIVITY MEASUREMENT

Zone	Z act (Ω)	PH act (°)	R act (Ω)	X act (Ω)	Assessed Qty.	Norm. (Ω)	Dev.	Result
Zone 1 Phase	14.00	0.00	14.00	0.00	[Z1]	14.00	0.0000%	Passed
Zone 1 Phase	14.00	0.00	14.00	0.00	[Z1]	14.00	0.0000%	Passed
Zone 1 Phase	14.00	0.00	14.00	0.00	[Z1]	14.00	0.0000%	Passed
Zone 1 Phase	14.00	0.00	14.00	0.00	[Z1]	14.00	0.0000%	Passed




FIGURE 17.1 Impedance Characteristics

#### 17.2 OPERATING TIME MEASUREMENT

Function	Zone	Injected Impedance (Ω)	Operating Time (sec)		Remark
			Should be	As found	
Z1	1	45.00	1.000	1.000	-
Z1	2				-

Tested by	Witnessed by	Approved by
Mrs. Roshanpaul Tammaraju	KBS POWER COMPANY LIMITED	KBS POWER COMPANY LIMITED
Date	Date	Date



GENESYS		FIELD INSPECTION AND TEST RECORD		KBS	
GENERATOR PROTECTION					
Plant :	PHOENIX 330KV	Customer :	KBS POWER COMPANY LIMITED		
Location :	SAKHUANGKHAU CHASAMA	Project :	HEAVY INSULATION ELECTRICAL GENERATOR WORK		
Substation :	GENERATOR	Device No. :	4115A		
Panel :	RELAY METERING AND PROTECTING ZONE PANEL	Feeder :	-		

#### 18. INADVERTENT ENERGISATION

SETTINGS	
701 Inadvertent Energisation	ON
702.1 Stage Pick-up	0.02S
703 Release Threshold U <sub>th</sub>	66.00 V
704 Pick-up Time Delay T <sub>UD</sub>	5.00s
705 Drop Out Time Delay T <sub>UD</sub>	12s

#### 18.1 Sensitivity measurement

Function	Setting	Operating			Remark
		Should be	Pick-up	Drop-off	
U <sub>th</sub>	66.00 V	66.00 V	65.90 V	65.90 V	-
I <sub>n</sub>	0.20 A	0.20 A	0.17 A	0.18 A	-

#### 18.2 Operating time measurement

Function	Applied	Operating time		Remark
		Should be	As found	
Inadvertent Energisation	> 6 U <sub>th</sub>	5.00S	5.04S	-

#### 19. STATOR EARTH FAULT PROTECTION 3PHARM

SETTINGS:			
5201 Stator Earth Fault Protection 3pharm	-	5205 Release Threshold Reman	%
5203 U <sub>th</sub> 3rd Harmonic + Pickup	V	5206 Release Threshold Reman	%
5204 T <sub>SEF</sub> 3rd Harmonic Time Delay	sec	5207 Correction Factor for Pickup (K <sub>PODR</sub> )	

#### 19.1 Sensitivity measurement

Function	Setting	Operating Voltage (V)			Remark
		Should be	Pick-up	Drop-off	
U <sub>th</sub>	-	-	-	-	-

#### 19.2 Operating time measurement

Function	Applied	Operating time (sec)		Remark
		Should be	As found	
U <sub>th</sub>	1.2 x U <sub>th</sub> 1.5 x U <sub>th</sub>	- -	- -	- -

Tested by	Witnessed by	Approved by
Mrs. Boonbongkorn Tammawat Genesys Power Services Co., Ltd.	KBS POWER COMPANY LIMITED	KBS POWER COMPANY LIMITED
Date	Date	Date
6-Sep-2023		

Page 54

GENESYS		FIELD INSPECTION AND TEST RECORD		KBS	
GENERATOR PROTECTION					
Plant :	PHOENIX 330KV	Customer :	KBS POWER COMPANY LIMITED		
Location :	SAKHUANGKHAU CHASAMA	Project :	HEAVY INSULATION ELECTRICAL GENERATOR WORK		
Substation :	GENERATOR	Device No. :	4115A		
Panel :	RELAY METERING AND PROTECTING ZONE PANEL	Feeder :	-		

#### 20. OUT-OF-STEP

SETTINGS	
1501 Out of Step Protection	ON
1502 Power Current for Measuring Release R <sub>th</sub>	1504s
1504 Power Current for Measuring Release U <sub>th</sub>	2.42
1504 Resistance Z <sub>th</sub> of the Polygon (Ohms)	5.20S
1505 Resistance Z <sub>th</sub> of the Polygon (Percent)	22.5S
1506 Resistance Z <sub>th</sub> of the Polygon (Percent)	6.5S
1507 Response Delay Char. 1 Char. 2 (seconds)	3.22S
1508 Angle of Rotation of the Polygon	99.90
1509 Number of Power Swing Characteristics	100
1510 Number of Power Swing Characteristics	100
1511 Holding Time of Fault Detection	20.00
1512 Min. Signal Time for Alarm Char. 1/2	0.05




FIGURE Out-of-step Characteristic

#### 20.1 OPERATING TIME MEASUREMENT

CUT OPERATING TIME MEASUREMENT				
Function	zone	Operating Time ( sec )		Remark
		Should be	As found	
CUT-OF-STEP	1	0.650	0.674	
	2	0.650	0.671	

Comment : The function is a protection relay which is in accordance with the fault protection characteristic.

#### TEST INSTRUMENT

Test instrument (Qty / Model / Serial no.) : 04017426 / / 4017426 / / 4017426

Tested by	Witnessed by	Approved by
Mrs. Boonbongkorn Tammawat Genesys Power Services Co., Ltd.	KBS POWER COMPANY LIMITED	KBS POWER COMPANY LIMITED
Date	Date	Date
6-Sep-2023		

Page 55

\*\*\*\*\*



## SECTION 3.2

### ROTOR EARTH FAULT

GENESYS		FIELD INSPECTION AND TEST RECORD		KBS	
ROTOR EARTH FAULT					
Plant :	PHOENIX 330KV	Customer :	KBS POWER COMPANY LIMITED		
Location :	SAKHUANGKHAU CHASAMA	Project :	HEAVY INSULATION ELECTRICAL GENERATOR WORK		
Substation :	GENERATOR	Device No. :	4115A		
Panel :	RELAY METERING AND PROTECTING ZONE PANEL	Feeder :	-		

#### TECHNICAL DATA

Manufacturer	AUSTON/CHANGDAI/PO	Serial no.	2252968
Type/Model	MR1	CT Ratio	1000/5 A
Rated Frequency	50	VT Ratio	1000/100 V
Rated Current (rms)	A	Range Resistance	0.050 Ω
Rated Voltage (Vrms)	220	Rated supply	400V 3W/3PH/50HZ

#### 1. INSPECTION RECORD

1. Rotor earth-fault undamaged and clean	Checked
2. Rotor earth-fault and equipment properly grounded	Satisfactory
3. All fastenings checked	Satisfactory
4. Wiring and cabling checked, terminals fastened properly	Satisfactory
5. Labeling Protection relay, equipment, cables and wire correct	Satisfactory

#### 2. ROTOR EARTH FAULT (ALARM)

SETTING			
Resistance R <sub>th</sub>	x	25.00	Ω
T <sub>RE</sub>	y	2.00	sec
Resistance R <sub>th</sub>	x	100	Ω
T <sub>RE</sub>	y	100	sec

#### 2.1 RESISTANCE SENSITIVITY

Function	Pick up Resistance (Ω)		Drop off Resistance (Ω)
	Should be	As found	
R <sub>e</sub>	25.00	25.00	25.00
R <sub>th</sub>	5.000	4.700	4.700

#### 2.2 RESISTANCE OPERATING TIME TEST

Function	Injected Resistance (Ω)	Operating Time (sec)	
		Should be	As found
R <sub>th</sub>	15.00	< 2.000	1.411
R <sub>th</sub>	3.000	< 3.000	2.287

Comment : Test result satisfactory

#### TEST INSTRUMENT

Test instrument (Qty / Model / Serial no.) : 04017426 / / 4017426 / / 4017426

Tested by	Witnessed by	Approved by
Mrs. Boonbongkorn Tammawat Genesys Power Services Co., Ltd.	KBS POWER COMPANY LIMITED	KBS POWER COMPANY LIMITED
Date	Date	Date
6-Sep-2023		

Page 57



Page 56



## SECTION 3.4

## SYNCHRONISM CHECK RELAY



GENESYS		FIELD INSPECTION AND TEST RECORD		KBS	
DIGITAL MULTIMETER					
Plant :	KHOREBULU 1 OHG	Customer :	KBS POWER COMPANY LIMITED	Plant :	KHOREBULU 1 OHG
Location :	SARINAHAMORAKATCHASANA	Project :	NEARBY AREA ELECTRICAL INSULATION WORK	Location :	SARINAHAMORAKATCHASANA
Substation :	GENEPOW	Device No. :	7145	Substation :	GENEPOW
Panel :	FEEDER METER ROOM (MTR ROOM) PANEL	Feeder :		Panel :	FEEDER METER ROOM (MTR ROOM) PANEL
<b>TECHNICAL DATA</b>					
Manufacturer :	Schneider Electric	Serial No. :	54-0306420	Manufacturer :	Schneider Electric
Type :	General Purpose	CT Ratio :	2:500	Type :	General Purpose
Rated Frequency :	50/60 Hz	PT Ratio :	1:250	Rated Frequency :	50/60 Hz
Rated Current (In) :	15 A	Rated Auxiliary Supply :	44-150 V	Rated Current (In) :	15 A
Rated Voltage (Vn) :	750 V	Accuracy Class :	0.1	Rated Voltage (Vn) :	750 V

1. INSPECTION RECORD		Checked
1.1	Digital multimeter undamaged and clear	Satisfactory
1.2	Digital multimeter and equipment properly grounded	Satisfactory
1.3	All fuses/terminals checked	Satisfactory
1.4	Wiring and cabling checked, terminals fastened properly	Satisfactory
1.5	Labeling Digital multimeter, equipment, cables and wire correct	Satisfactory

Input voltage (V)	Meter Reading Line to Line (V)			Measurement Error (%)		
	Should be	As found			Phase A-B	Phase B-C
		Phase A-B	Phase B-C	Phase C-A		
0.00	0.00	0.00	0.00	0.00	0.00	0.00
27.50	1550.00	1545.00	1545.00	0.32%	0.00	0.00
33.00	1650.00	1645.00	1645.00	0.30%	0.00	0.00
62.50	2950.00	2945.00	2945.00	0.17%	0.00	0.00
110.00	5000.00	4995.00	4995.00	0.10%	0.00	0.00

Input current (A)	Meter Reading (A)			Measurement Error (%)		
	Should be	As found			Phase A	Phase B
		Phase A	Phase B	Phase C		
0.00	0.00	0.00	0.00	0.00	0.00	0.00
0.25	600.00	595.00	595.00	0.83%	0.00	0.00
0.50	1200.00	1195.00	1195.00	0.42%	0.00	0.00
0.75	1800.00	1795.00	1795.00	0.28%	0.00	0.00
1.00	2400.00	2395.00	2395.00	0.21%	0.00	0.00

Input Phase Angle	Meter Reading Cos θ			Measurement Error (%)		
	Should be	As found			Phase A	Phase B
		Phase A	Phase B	Phase C		
-40	0.500 rad	0.500 rad	0.500 rad	0.00%	0.00	0.00
+30	0.866 rad	0.866 rad	0.866 rad	0.00%	0.00	0.00
0	1.000	1.000	1.000	0.00%	0.00	0.00
-30	0.866 rad	0.866 rad	0.866 rad	0.00%	0.00	0.00
40	0.500 rad	0.500 rad	0.500 rad	0.00%	0.00	0.00

Comment : Test result satisfactory reference from Schneider Electric Converter EM5455H accuracy class

Test instrument (Mtg / Model / Serial no) : GENESYS / CM2 / 7145 / 542757

Tested by :	Witnessed by :	Approved by :
M. B. Boonbongkarn Tammarat	KBS POWER COMPANY LIMITED	KBS POWER COMPANY LIMITED
Date : 6-Sep-2023	Date :	Date :

Page 66

GENESYS		FIELD INSPECTION AND TEST RECORD		KBS	
DIGITAL MULTIMETER					
Plant :	KHOREBULU 1 OHG	Customer :	KBS POWER COMPANY LIMITED	Plant :	KHOREBULU 1 OHG
Location :	SARINAHAMORAKATCHASANA	Project :	NEARBY AREA ELECTRICAL INSULATION WORK	Location :	SARINAHAMORAKATCHASANA
Substation :	GENEPOW	Device No. :	7145	Substation :	GENEPOW
Panel :	FEEDER METER ROOM (MTR ROOM) PANEL	Feeder :		Panel :	FEEDER METER ROOM (MTR ROOM) PANEL
<b>TECHNICAL DATA</b>					
Manufacturer :	Schneider Electric	Serial No. :	54-0306420	Manufacturer :	Schneider Electric
Type :	General Purpose	CT Ratio :	2:500	Type :	General Purpose
Rated Frequency :	50/60 Hz	PT Ratio :	1:250	Rated Frequency :	50/60 Hz
Rated Current (In) :	15 A	Rated Auxiliary Supply :	44-150 V	Rated Current (In) :	15 A
Rated Voltage (Vn) :	750 V	Accuracy Class :	0.1	Rated Voltage (Vn) :	750 V

1. INSPECTION RECORD		Checked
1.1	Digital multimeter undamaged and clear	Satisfactory
1.2	Digital multimeter and equipment properly grounded	Satisfactory
1.3	All fuses/terminals checked	Satisfactory
1.4	Wiring and cabling checked, terminals fastened properly	Satisfactory
1.5	Labeling Digital multimeter, equipment, cables and wire correct	Satisfactory

Input voltage (V)	Meter Reading Line to Neutral (V)			Measurement Error (%)		
	Should be	As found			Phase L-N	Phase A-N
		Phase A	Phase B	Phase C		
0.00	0.00	0.00	0.00	0.00	0.00	0.00
27.50	950.00	945.00	945.00	0.53%	0.00	0.00
33.00	1100.00	1095.00	1095.00	0.45%	0.00	0.00
62.50	2000.00	1995.00	1995.00	0.25%	0.00	0.00
110.00	3600.00	3595.00	3595.00	0.14%	0.00	0.00

Input current (A)	Meter Reading (A)			Measurement Error (%)		
	Should be	As found			Phase A	Phase B
		Phase A	Phase B	Phase C		
0.00	0.00	0.00	0.00	0.00	0.00	0.00
0.25	600.00	595.00	595.00	0.83%	0.00	0.00
0.50	1200.00	1195.00	1195.00	0.42%	0.00	0.00
0.75	1800.00	1795.00	1795.00	0.28%	0.00	0.00
1.00	2400.00	2395.00	2395.00	0.21%	0.00	0.00

Input Frequency (Hz)	Meter Reading (Hz)			Measurement Error (%)		
	Should be	As found			Phase A	Phase B
		Phase A	Phase B	Phase C		
45.00	45.00	45.00	45.00	0.00%	0.00	0.00
47.50	47.50	47.50	47.50	0.00%	0.00	0.00
50.00	50.00	50.00	50.00	0.00%	0.00	0.00
52.50	52.50	52.50	52.50	0.00%	0.00	0.00
55.00	55.00	55.00	55.00	0.00%	0.00	0.00

Comment : Test result satisfactory reference from Schneider Electric Converter EM5455H accuracy class

Test instrument (Mtg / Model / Serial no) : GENESYS / CM2 / 7145 / 542757

Tested by :	Witnessed by :	Approved by :
M. B. Boonbongkarn Tammarat	KBS POWER COMPANY LIMITED	KBS POWER COMPANY LIMITED
Date : 6-Sep-2023	Date :	Date :

Page 67

GENESYS		FIELD INSPECTION AND TEST RECORD		KBS	
DIGITAL MULTIMETER					
Plant :	KHOREBULU 1 OHG	Customer :	KBS POWER COMPANY LIMITED	Plant :	KHOREBULU 1 OHG
Location :	SARINAHAMORAKATCHASANA	Project :	NEARBY AREA ELECTRICAL INSULATION WORK	Location :	SARINAHAMORAKATCHASANA
Substation :	GENEPOW	Device No. :	7145	Substation :	GENEPOW
Panel :	FEEDER METER ROOM (MTR ROOM) PANEL	Feeder :		Panel :	FEEDER METER ROOM (MTR ROOM) PANEL
<b>TECHNICAL DATA</b>					
Manufacturer :	Schneider Electric	Serial No. :	54-0306420	Manufacturer :	Schneider Electric
Type :	General Purpose	CT Ratio :	2:500	Type :	General Purpose
Rated Frequency :	50/60 Hz	PT Ratio :	1:250	Rated Frequency :	50/60 Hz
Rated Current (In) :	15 A	Rated Auxiliary Supply :	44-150 V	Rated Current (In) :	15 A
Rated Voltage (Vn) :	750 V	Accuracy Class :	0.1	Rated Voltage (Vn) :	750 V

1. INSPECTION RECORD		Checked
1.1	Digital multimeter undamaged and clear	Satisfactory
1.2	Digital multimeter and equipment properly grounded	Satisfactory
1.3	All fuses/terminals checked	Satisfactory
1.4	Wiring and cabling checked, terminals fastened properly	Satisfactory
1.5	Labeling Digital multimeter, equipment, cables and wire correct	Satisfactory

Input current (A)	Meter Reading (A)			Measurement Error (%)		
	Should be	As found			Phase A	Phase B
		Phase A	Phase B	Phase C		
0.50	1200.00	1195.00	1195.00	0.42%	0.00	0.00
1.00	2400.00	2395.00	2395.00	0.21%	0.00	0.00

Input voltage (V)	Meter Reading Line to Line (V)			Measurement Error (%)		
	Should be	As found			Phase A-B	Phase B-C
		Phase A-B	Phase B-C	Phase C-A		
27.50	1550.00	1545.00	1545.00	0.32%	0.00	0.00

Input voltage (V)	Meter Reading Line to Neutral (V)			Measurement Error (%)		
	Should be	As found			Phase A-N	Phase B-N
		Phase A-N	Phase B-N	Phase C-N		
63.50	2400.00	2395.00	2395.00	0.21%	0.00	0.00

Primary (MW)	Angle	Inject		Reading (MW)		% Error
		Voltage	Current	Should be	As found	
		Voltage	Current	Should be	As found	
19.77	0	110.00	0.50	19.77	19.77	0.00%
27.45	0	110.00	1.00	27.45	27.45	0.00%

Primary (MVar)	Angle	Inject		Reading (MVar)		% Error
		Voltage	Current	Should be	As found	
		Voltage	Current	Should be	As found	
19.77	-90	110.00	0.50	19.77	19.77	0.00%
27.45	-90	110.00	1.00	27.45	27.45	0.00%

Primary (MVA)	Angle	Inject		Reading (MVA)		% Error
		Voltage	Current	Should be	As found	
		Voltage	Current	Should be	As found	
19.77	0	110.00	0.50	19.77	19.77	0.00%
27.45	0	110.00	1.00	27.45	27.45	0.00%

Tested by :	Witnessed by :	Approved by :
M. B. Boonbongkarn Tammarat	KBS POWER COMPANY LIMITED	KBS POWER COMPANY LIMITED
Date : 6-Sep-2023	Date :	Date :

Page 68

GENESYS		FIELD INSPECTION AND TEST RECORD		KBS	
DIGITAL MULTIMETER					
Plant :	KHOREBULU 1 OHG	Customer :	KBS POWER COMPANY LIMITED	Plant :	KHOREBULU 1 OHG
Location :	SARINAHAMORAKATCHASANA	Project :	NEARBY AREA ELECTRICAL INSULATION WORK	Location :	SARINAHAMORAKATCHASANA
Substation :	GENEPOW	Device No. :	7145	Substation :	GENEPOW
Panel :	FEEDER METER ROOM (MTR ROOM) PANEL	Feeder :		Panel :	FEEDER METER ROOM (MTR ROOM) PANEL
<b>TECHNICAL DATA</b>					
Manufacturer :	Schneider Electric	Serial No. :	54-0306420	Manufacturer :	Schneider Electric
Type :	General Purpose	CT Ratio :	2:500	Type :	General Purpose
Rated Frequency :	50/60 Hz	PT Ratio :	1:250	Rated Frequency :	50/60 Hz
Rated Current (In) :	15 A	Rated Auxiliary Supply :	44-150 V	Rated Current (In) :	15 A
Rated Voltage (Vn) :	750 V	Accuracy Class :	0.1	Rated Voltage (Vn) :	750 V



1. INSPECTION RECORD		Checked
1.1	Digital multimeter undamaged and clear	Satisfactory
1.2	Digital multimeter and equipment properly grounded	Satisfactory
1.3	All fuses/terminals checked	Satisfactory
1.4	Wiring and cabling checked, terminals fastened properly	Satisfactory
1.5	Labeling Digital multimeter, equipment, cables and wire correct	Satisfactory

Input Frequency (Hz)	Meter Reading (Hz)			Measurement Error (%)		
	Should be	As found			Phase A	Phase B
		Phase A	Phase B	Phase C		
45.00	45.00	45.00	45.00	0.00%	0.00	0.00
47.50	47.50	47.50	47.50	0.00%	0.00	0.00
50.00	50.00	50.00	50.00	0.00%	0.00	0.00
52.50	52.50	52.50	52.50	0.00%	0.00	0.00
55.00	55.00	55.00	55.00	0.00%	0.00	0.00

Input voltage (V)	Meter Reading Line to Line (V)			Measurement Error (%)		
	Should be	As found			Phase A-B	Phase B-C
		Phase A-B	Phase B-C	Phase C-A		
27.50	1550.00	1545.00	1545.00	0.32%	0.00	0.00

Input voltage (V)	Meter Reading Line to Neutral (V)
-------------------	-----------------------------------




		FIELD INSPECTION AND TEST RECORD			
		DIGITAL MULTIMETER			
Plant :	PHOENIX J-4110	Customer :	KBS POWER COMPANY LIMITED		
Location :	SAKHO LANCHAU SUBSTATION	Project :	HEAVEN INSPECT ELECTRICAL CONNECTION WORK		
Substation :	SAKHO LANCHAU	Device No. :	PT-04		
Panel :	RELAY, METERING AND SYNCHRONIZING PANEL	Feeder :	-		
TECHNICAL DATA					
Manufacturer :	SECURE	Serial No. :	02871234		
Type :	DTMF 100	CT Ratio :	-	A	
Rated Frequency :	50/60	PT Ratio :	10000 : 100	V	
Rated Current (In) :	-	Rated Auxiliary Supply :	45V AC	VAC	
Rated Voltage (Vn) :	5.500	Accuracy Class :	0.5	Hz	
1. INSPECTION RECORD					
11. Digital multimeter undamaged and clean				Satisfactory	
12. Digital multimeter and equipment properly grounded				Satisfactory	
13. All Fastenings checked				Satisfactory	
14. Wiring and cabling checked, terminal fastened properly				Satisfactory	
15. Labeling Digital multimeter, equipment, cables and wire correct				Satisfactory	
2. FREQUENCY METER					
Input Frequency (Hz)	Meter Reading (Hz)		Measurement Error (%)		
45.00	Should be	As found	0.00%		
47.50	47.50	47.50	+0.00%		
50.00	50.00	50.00	+0.00%		
52.50	52.50	52.50	+0.00%		
55.00	55.00	55.00	+0.00%		



Comment: Test result satisfactory reference from SECURE DTMF 100 accuracy class

#### TEST INSTRUMENT

Test Instrument (Mfg. / Model / Serial No.) : SECURE / DTMF 100 / 02871234

Tested by	Witnessed by	Approved by
 Mr. Boonbongod Tammawut Genesys Power Services Co., Ltd.	KBS POWER COMPANY LIMITED	KBS POWER COMPANY LIMITED
Date	Date	Date
6-Sep-2023		


Page 70

		FIELD INSPECTION AND TEST RECORD			
		DIGITAL MULTIMETER			
Plant :	PHOENIX J-4110	Customer :	KBS POWER COMPANY LIMITED		
Location :	SAKHO LANCHAU SUBSTATION	Project :	HEAVEN INSPECT ELECTRICAL CONNECTION WORK		
Substation :	SAKHO LANCHAU	Device No. :	PT-04		
Panel :	RELAY, METERING AND SYNCHRONIZING PANEL	Feeder :	-		
TECHNICAL DATA					
Manufacturer :	SECURE	Serial No. :	02871234		
Type :	DTMF 100	CT Ratio :	-	A	
Rated Frequency :	50/60	PT Ratio :	10000 : 100	V	
Rated Current (In) :	-	Rated Auxiliary Supply :	45V AC	VAC	
Rated Voltage (Vn) :	5.500	Accuracy Class :	0.5	Hz	
1. INSPECTION RECORD					
11. Digital multimeter undamaged and clean				Satisfactory	
12. Digital multimeter and equipment properly grounded				Satisfactory	
13. All Fastenings checked				Satisfactory	
14. Wiring and cabling checked, terminal fastened properly				Satisfactory	
15. Labeling Digital multimeter, equipment, cables and wire correct				Satisfactory	
2. FREQUENCY METER					
Input Frequency (Hz)	Meter Reading (Hz)		Measurement Error (%)		
45.00	Should be	As found	0.00%		
47.50	47.50	47.50	+0.00%		
50.00	50.00	50.00	+0.00%		
52.50	52.50	52.50	+0.00%		
55.00	55.00	55.00	+0.00%		



Comment: Test result satisfactory reference from SECURE DTMF 100 accuracy class

#### TEST INSTRUMENT

Test Instrument (Mfg. / Model / Serial No.) : SECURE / DTMF 100 / 02871234

Tested by	Witnessed by	Approved by
 Mr. Boonbongod Tammawut Genesys Power Services Co., Ltd.	KBS POWER COMPANY LIMITED	KBS POWER COMPANY LIMITED
Date	Date	Date
6-Sep-2023		


Page 71

		FIELD INSPECTION AND TEST RECORD					
		DIGITAL MULTIMETER					
Plant :	PHOENIX J-4110	Customer :	KBS POWER COMPANY LIMITED				
Location :	SAKHO LANCHAU SUBSTATION	Project :	HEAVEN INSPECT ELECTRICAL CONNECTION WORK				
Substation :	SAKHO LANCHAU	Device No. :	PT-04				
Panel :	RELAY, METERING AND SYNCHRONIZING PANEL	Feeder :	-				
TECHNICAL DATA							
Manufacturer :	SECURE	Serial No. :	02871234				
Type :	DTMF V200	CT Ratio :	-	A			
Rated Frequency :	50/60	PT Ratio :	10000 : 100	V			
Rated Current (In) :	-	Rated Auxiliary Supply :	45V AC	VAC			
Rated Voltage (Vn) :	5.500	Accuracy Class :	0.5	%			
1. INSPECTION RECORD							
11. Digital multimeter undamaged and clean				Satisfactory			
12. Digital multimeter and equipment properly grounded				Satisfactory			
13. All Fastenings checked				Satisfactory			
14. Wiring and cabling checked, terminal fastened properly				Satisfactory			
15. Labeling Digital multimeter, equipment, cables and wire correct				Satisfactory			
2. VOLT METER							
Input voltage (V)	Should be	Meter Reading Line to Line (V)			Measurement Error (%)		
		Phase A-B	Phase B-C	Phase C-A	Phase A-B	Phase B-C	Phase C-A
0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
27.50	1650.00	1649.00	1649.00	1649.00	-0.60%	-0.60%	-0.60%
55.00	3300.00	3299.00	3299.00	3299.00	-0.30%	-0.30%	-0.30%
82.50	4950.00	4949.00	4949.00	4949.00	-0.20%	-0.20%	-0.20%
110.00	6600.00	6599.00	6599.00	6599.00	-0.15%	-0.15%	-0.15%



Comment: Test result satisfactory reference from SECURE DTMF V200 accuracy class

#### TEST INSTRUMENT

Test Instrument (Mfg. / Model / Serial No.) : SECURE / DTMF V200 / 02871234

Tested by	Witnessed by	Approved by
 Mr. Boonbongod Tammawut Genesys Power Services Co., Ltd.	KBS POWER COMPANY LIMITED	KBS POWER COMPANY LIMITED
Date	Date	Date
6-Sep-2023		


Page 72

		FIELD INSPECTION AND TEST RECORD					
		DIGITAL MULTIMETER					
Plant :	PHOENIX J-4110	Customer :	KBS POWER COMPANY LIMITED				
Location :	SAKHO LANCHAU SUBSTATION	Project :	HEAVEN INSPECT ELECTRICAL CONNECTION WORK				
Substation :	SAKHO LANCHAU	Device No. :	PT-04				
Panel :	RELAY, METERING AND SYNCHRONIZING PANEL	Feeder :	-				
TECHNICAL DATA							
Manufacturer :	SECURE	Serial No. :	02871234				
Type :	DTMF V200	CT Ratio :	-	A			
Rated Frequency :	50/60	PT Ratio :	10000 : 100	V			
Rated Current (In) :	-	Rated Auxiliary Supply :	45V AC	VAC			
Rated Voltage (Vn) :	5.500	Accuracy Class :	0.5	%			
1. INSPECTION RECORD							
11. Digital multimeter undamaged and clean				Satisfactory			
12. Digital multimeter and equipment properly grounded				Satisfactory			
13. All Fastenings checked				Satisfactory			
14. Wiring and cabling checked, terminal fastened properly				Satisfactory			
15. Labeling Digital multimeter, equipment, cables and wire correct				Satisfactory			
2. VOLT METER							
Input voltage (V)	Should be	Meter Reading Line to Line (V)			Measurement Error (%)		
		Phase A-B	Phase B-C	Phase C-A	Phase A-B	Phase B-C	Phase C-A
0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
27.50	1650.00	1649.00	1649.00	1649.00	-0.60%	-0.60%	-0.60%
55.00	3300.00	3299.00	3299.00	3299.00	-0.30%	-0.30%	-0.30%
82.50	4950.00	4949.00	4949.00	4949.00	-0.20%	-0.20%	-0.20%
110.00	6600.00	6599.00	6599.00	6599.00	-0.15%	-0.15%	-0.15%

Comment: Test result satisfactory reference from SECURE DTMF V200 accuracy class

#### TEST INSTRUMENT

Test Instrument (Mfg. / Model / Serial No.) : SECURE / DTMF V200 / 02871234


Tested by	Witnessed by	Approved by
 Mr. Boonbongod Tammawut Genesys Power Services Co., Ltd.	KBS POWER COMPANY LIMITED	KBS POWER COMPANY LIMITED
Date	Date	Date
6-Sep-2023		

Page 73



## SECTION 3.6

### POWER TRANSDUCER



Page 74

GENESYS		FIELD INSPECTION AND TEST RECORD		KBS	
		POWER TRANSDUCER			
Plant :	KHONBURI 3 PHC	Customer :	KBS POWER COMPANY LIMITED		
Location :	SAKON NAKHON CHANGKHA	Project :	NEARLY INSPECTION ELECTRICAL GENERATOR ROOM		
Substation :	GENCO TOP	Device No. :	2718		
Panel :	FEEDER METER AND VOLTAGE TRANSFORMER	Feeder :	1		
<b>TECHNICAL DATA</b>					
Manufacturer :	DELTA	Serial No. :	1490		
Type/Model :	PT500/10T	CT Ratio :	1:500		
Rated Input Current :	5A	PT Ratio :	0.001:1		
Rated Input Voltage :	10kV AC	Rated Auxiliary Supply :	24VDC		
Rated Output :	4.0V	Accuracy Class :	0.1		
<b>1. INSPECTION RECORD</b>					
					Checked
11. Compare equipment name plate data with drawing and test values					Satisfactory
12. Inspection of physical and mechanical damage					Satisfactory
13. On base fixing					Satisfactory
14. Cable connection					Satisfactory
15. Tightness of bolts/stress					Satisfactory
16. Verify the unit is clean					Satisfactory
<b>2. OUTPUT 1: ACTIVE POWER</b>					
Percent Input (%)	Primary Power Span (MW)	Secondary Input Power (W)	Output (mA)		% Error
			Should be	As found	
0	0.00	0.00	4.000	4.000	0.0%
25	5.63	35.00	8.000	7.994	-0.04%
50	11.25	70.00	12.000	11.997	-0.04%
75	16.88	105.00	16.000	15.992	-0.04%
100	22.50	140.00	20.000	19.992	-0.04%
<b>3. OUTPUT 2: ACTIVE POWER</b>					
Percent Input (%)	Primary Power Span (MW)	Secondary Input Power (W)	Output (mA)		% Error
			Should be	As found	
0	0.00	0.00	4.000	4.000	0.00%
25	5.63	35.00	8.000	7.995	-0.04%
50	11.25	70.00	12.000	11.992	-0.04%
75	16.88	105.00	16.000	15.984	-0.04%
100	22.50	140.00	20.000	19.976	-0.04%

Comment : Test result satisfactory, reference to SECURT PT and PT accuracy data.

#### TEST INSTRUMENT

Test Instrument (Type & Model - Serial No.)

NAME : GENCO TOP / 40270

Tested by	Witnessed by	Approved by
M. S. Bhandari Genesys Power Services Co., Ltd. 6-Sep-2023	KBS POWER COMPANY LIMITED	KBS POWER COMPANY LIMITED
Date	Date	Date

Page 75

## SECTION 4

### AUTOMATIC VOLTAGE REGULATOR





Page 76

GENESYS		FIELD INSPECTION AND TEST RECORD		KBS	
		AUTOMATIC VOLTAGE REGULATOR			
Plant :	KHONBURI 3 PHC	Customer :	KBS POWER COMPANY LIMITED		
Location :	SAKON NAKHON CHANGKHA	Project :	NEARLY INSPECTION ELECTRICAL GENERATOR ROOM		
Substation :	GENCO TOP	Device No. :	2718		
Panel :	AVR Panel	Feeder :	1		
<b>TECHNICAL DATA</b>					
Manufacturer :	ABB	Serial No. :	H4000024		
Type :	AVR/AVR-10	Gen. Capacity :	2720 MVA		
Rated Excitation Current Output :	100mA	Rated Gen. Voltage :	15.75 kV		
Rated Excitation Voltage Input :	0-250V AC / 0-320V AC	PT Ratio :	15.75kV:100V		
Rated Power Supply :	100VA	CT Ratio :	1:500		
<b>1. INSPECTION RECORD</b>					
					Checked
11. Automatic voltage regulator undervoltage and alarm					Satisfactory
12. Test point at Excitation Control					Satisfactory
13. Wiring and cabling checked. Terminals fastened properly					Satisfactory
14. Automatic voltage regulator and equipment properly grounded inside and outside of cabinet					Satisfactory
15. Field breaker circuit					Satisfactory
16. Stop + Start Sequence					Satisfactory
<b>1. METERING CHECK</b>					
<b>CT Metering Detection</b>					
Generator Current CT (A/c)	Point	Generator Current (A)			Remark
		Should Be	As Found	% Error	
0	M	0.00	0.00	0.00%	-
40.00		4.000	3.998	-0.05%	-
80.00		8.000	7.994	-0.04%	-
120.00		12.000	11.997	-0.04%	-
160.00		16.000	15.992	-0.04%	-
200.00		20.000	19.992	-0.04%	-
<b>PT Metering Detection</b>					
Generator Voltage PT (V/c)	Point	Generator Voltage (V)			Remark
		Should Be	As Found	% Error	
0	UV	0.00	0.00	0.00%	-
25		1750.00	1749.50	-0.03%	-
40		2420.00	2419.00	-0.04%	-
60		3630.00	3628.00	-0.05%	-
80		4840.00	4837.00	-0.06%	-
100		6050.00	6046.00	-0.07%	-

Tested by	Witnessed by	Approved by
M. S. Bhandari Genesys Power Services Co., Ltd. 6-Sep-2023	KBS POWER COMPANY LIMITED	KBS POWER COMPANY LIMITED
Date	Date	Date




Page 77

		<b>FIELD INSPECTION AND TEST RECORD</b>			
<b>AUTOMATIC VOLTAGE REGULATOR</b>					
Plant :	PHOPHUBU 3.3KV	Customer :	KBS POWER COMPANY LIMITED		
Location :	SARAKHONG SUBSTATION	Project :	HEAVY INSULATION ELECTRICAL CONNECTION		
Substation :	10KV/0.4KV	Device No. :	AVR		
Panel :	AVR PANEL	Feeder :			



Generator Frequency Detection					
Inject (Hz)	Point	Generator Frequency (Hz)			Remark
		Should be	As Found	% Error	
47	Frequency	47.00	47.00	0.00%	-
48		48.00	48.00	0.00%	-
49		49.00	49.00	0.00%	-
50		50.00	50.00	0.00%	-
51		51.00	51.00	0.00%	-
52		52.00	52.00	0.00%	-
53		53.00	53.00	0.00%	-
54		54.00	54.00	0.00%	-
55		55.00	55.00	0.00%	-
56		56.00	56.00	0.00%	-

Active Power / Reactive Power Reading Check					
Gen. Current (A)	Angle (Degree)	Active Power (KW)		Reactive Power (KVAR)	
		Should be	As Found	Should be	As Found
0	0	0.00	0.00	0.00	0.00
0	+30	0.00	0.00	0.00	0.00
0	-30	0.00	0.00	0.00	0.00
0.4100	0	11.528.83	11.528.83	0.00	0.00
0.4100	+30	0.00	0.00	11.528.83	11.528.83
0.4100	-30	0.00	0.00	-11.528.83	-11.528.83
0.8200	0	23.057.66	23.057.66	0.00	0.00
0.8200	+30	0.00	0.00	23.057.66	23.057.66
0.8200	-30	0.00	0.00	-23.057.66	-23.057.66

Power Factor Reading Check					
Angle (Degree)	Point	Generator Power Factor			Remark
		Should be	As Found	% Error	
+35.87	PF	0.8000	0.7914	0.8780	Underexcited
+31.79		0.8500	0.8475	0.2940	Underexcited
+25.84		0.9000	0.8968	0.3520	Underexcited
0		1.0000	1.0000	0.0000	In phase
-25.84		0.9000	0.9014	-0.1556	Overexcited
-31.79		0.8500	0.8515	-0.2245	Overexcited
-35.87		0.8000	0.8076	-0.9476	Overexcited
0		1.0000	1.0000	0.0000	In phase
+35.87		0.8000	0.7914	0.8780	Underexcited
+31.79		0.8500	0.8475	0.2940	Underexcited

Tested by	Witnessed by	Approved by
 Mr. Chordano Kaeumung Genesys Power Services Co., Ltd.	 KBS POWER COMPANY LIMITED	 KBS POWER COMPANY LIMITED
Date	Date	Date
6-Sep-2023		

Page 78

		<b>FIELD INSPECTION AND TEST RECORD</b>			
<b>AUTOMATIC VOLTAGE REGULATOR</b>					
Plant :	PHOPHUBU 3.3KV	Customer :	KBS POWER COMPANY LIMITED		
Location :	SARAKHONG SUBSTATION	Project :	HEAVY INSULATION ELECTRICAL CONNECTION		
Substation :	10KV/0.4KV	Device No. :	AVR		
Panel :	AVR PANEL	Feeder :			

2. V/F Limiter					
Mode	=	Active			
Min V	=	47.50	Hz		
Sec V	=	100.00	Null Line		
Max Auto Setpoint	=	100.00	%		

Function	Setting Frequency (Hz)	Should be	Operating Frequency (Hz)		Remark
			Pick-up	Drop-off	
F1	47.50	47.50	47.45	47.55	Inject 3 phase Balance

3. Minimum Excitation Current Limiter					
Mode	=	Active			
Min V	=	100.00	100% nominal		
Min V	=	100.00	100%		

Function	Setting Excitation Current (A)	Should be	Operating Excitation Current (A)		Remark
			Pick-up	Drop-off	
Min					E = 10




Remark: We have to change setting to 8 Min V = 75% for test

4. Maximum Excitation Current Limiter					
Mode	=	Active			
Max V	=	100.00	100% nominal		
Max V	=	100.00	100%		



4.1. Sensitivity Measurement					
Function	Setting Excitation Current (A)	Should be	Operating Excitation Current (A)		Remark
			Pick-up	Drop-off	
Min	0.60	0.60	0.61	0.59	E = 10

4.2 Operating Time Measurement					
Function	Times	Injected Excitation Current (A)	Operating Time (sec)		Remark
			Should be	As found	
Min	2.0 x Min	1.79	1.000	1.000	E = 10

Remark: We have to change setting to 1.0 Min V = 75% for test

Tested by	Witnessed by	Approved by
 Mr. Chordano Kaeumung Genesys Power Services Co., Ltd.	 KBS POWER COMPANY LIMITED	 KBS POWER COMPANY LIMITED
Date	Date	Date
6-Sep-2023		

Page 79

		<b>FIELD INSPECTION AND TEST RECORD</b>			
<b>AUTOMATIC VOLTAGE REGULATOR</b>					
Plant :	PHOPHUBU 3.3KV	Customer :	KBS POWER COMPANY LIMITED		
Location :	SARAKHONG SUBSTATION	Project :	HEAVY INSULATION ELECTRICAL CONNECTION		
Substation :	10KV/0.4KV	Device No. :	AVR		
Panel :	AVR PANEL	Feeder :			




5. Voltage Machine Limiter					
Maximum Voltage Limiter Mode	=	Active			
Max V	=	100.00	%		
Min V	=	100.00	%		

Function	Setting Voltage (V)	Operating Machine Voltage (V)		
		Should be	Pick-up	Drop-off
Max V	121.00	121.00	121.00	121.00
Min V	99.00	99.00	99.00	99.00



6. Maximum Current Machine Limiter (Stator Current Limiter)					
Maximum Current Machine Limiter	=	Active			
Max I	=	100.00	% of normal		
Min I	=	100.00	%		

6.1 Sensitivity Measurement					
Function	Setting Machine Current (A)	Should be	Operating Machine Current (A)		Remark
			Pick-up	Drop-off	
Min	1.230	1.230	1.230	1.230	-

6.2 Operating Time Measurement					
Function	Times	Machine Current (A)	Operating Time (sec)		Remark
			Should be	As found	
Min	2.0 x Min	1.45	15.50	15.50	-
Max	1.0 x Min	1.45	6.75	6.80	-

Tested by	Witnessed by	Approved by
 Mr. Chordano Kaeumung Genesys Power Services Co., Ltd.	 KBS POWER COMPANY LIMITED	 KBS POWER COMPANY LIMITED
Date	Date	Date
6-Sep-2023		


Page 80




		<b>FIELD INSPECTION AND TEST RECORD</b>			
<b>AUTOMATIC VOLTAGE REGULATOR</b>					
Plant :	PHOPHUBU 3.3KV	Customer :	KBS POWER COMPANY LIMITED		
Location :	SARAKHONG SUBSTATION	Project :	HEAVY INSULATION ELECTRICAL CONNECTION		
Substation :	10KV/0.4KV	Device No. :	AVR		
Panel :	AVR PANEL	Feeder :			

7. PQ Limiter (Underexcitation Limiter)					
PQ Limiter Mode	=	Active			
V Factor	=	0.80			
Voltage dependency	=	Active			
S Normal	=	12.50	MVA		



Machine Current (A)	Angle at Limit Active (Degree)	Should be		As Found	
		Active Power (MW)	Reactive Power (MVar)	Active Power (MW)	Reactive Power (MVar)
6.863	18.15	22.500	-7.350	22.490	-7.360
6.879	25.14	16.875	-7.900	16.810	-7.920
6.895	36.35	11.250	-8.280	11.210	-8.280
6.911	58.0	5.625	-8.200	5.640	-8.190
6.937	90.0	0.000	-8.500	0.000	-8.490

Remark: Machine Voltage 6.6 kV




Tested by	Witnessed by	Approved by
 Mr. Chordano Kaeumung Genesys Power Services Co., Ltd.	 KBS POWER COMPANY LIMITED	 KBS POWER COMPANY LIMITED
Date	Date	Date
6-Sep-2023		


Page 81



		<b>FIELD INSPECTION AND TEST RECORD</b>			
<b>AUTOMATIC VOLTAGE REGULATOR</b>					
Plant :	KHONBUEN 3000	Customer :	KBS POWER COMPANY LIMITED		
Location :	SAKET LAO CHAI CHANGMA	Project :	NEARBY INDUSTRIAL ELECTRICAL GENERATION PHASE		
Substation :	GENERATOR	Device No. :	001		
Panel :	AVR Panel	Feeder :	-		

8. Field Voltage Waveform  
Vary to low output




Field voltage waveform at low control output


Tested by	Witnessed by	Approved by
 Mr. Chanchana Keesomwong Genesys Power Services Co., Ltd.	KBS POWER COMPANY LIMITED	KBS POWER COMPANY LIMITED
Date	Date	Date
6-Sep-2023		



		<b>FIELD INSPECTION AND TEST RECORD</b>			
<b>AUTOMATIC VOLTAGE REGULATOR</b>					
Plant :	KHONBUEN 3000	Customer :	KBS POWER COMPANY LIMITED		
Location :	SAKET LAO CHAI CHANGMA	Project :	NEARBY INDUSTRIAL ELECTRICAL GENERATION PHASE		
Substation :	GENERATOR	Device No. :	001		
Panel :	AVR Panel	Feeder :	-		

Vary to high output




Field voltage waveform at high control output



Tested by	Witnessed by	Approved by
 Mr. Chanchana Keesomwong Genesys Power Services Co., Ltd.	KBS POWER COMPANY LIMITED	KBS POWER COMPANY LIMITED
Date	Date	Date
6-Sep-2023		

		<b>FIELD INSPECTION AND TEST RECORD</b>			
<b>AUTOMATIC VOLTAGE REGULATOR</b>					
Plant :	KHONBUEN 3000	Customer :	KBS POWER COMPANY LIMITED		
Location :	SAKET LAO CHAI CHANGMA	Project :	NEARBY INDUSTRIAL ELECTRICAL GENERATION PHASE		
Substation :	GENERATOR	Device No. :	001		
Panel :	AVR Panel	Feeder :	-		

9. Interlocking Sequence Check


Item Check	Result		Remark
	Pass	Fail	
Reversion START/STOP	✓	-	-
Change Auto Mode to Manual Mode	✓	-	-
Change Manual Mode to Auto Mode	✓	-	-
Relay-up Function Check	✓	-	-
Auto mode reversion Raise/Lower	✓	-	-
Manual Mode reversion Raise/Lower	✓	-	-
AVR control Mode	✓	-	-
AVR control Mode	✓	-	1.0 A
Standby Mode	✓	-	-
Relay-up Function	✓	-	-

Tested by	Witnessed by	Approved by
 Mr. Chanchana Keesomwong Genesys Power Services Co., Ltd.	KBS POWER COMPANY LIMITED	KBS POWER COMPANY LIMITED
Date	Date	Date
6-Sep-2023		



		<b>FIELD INSPECTION AND TEST RECORD</b>			
<b>AUTOMATIC VOLTAGE REGULATOR</b>					
Plant :	KHONBUEN 3000	Customer :	KBS POWER COMPANY LIMITED		
Location :	SAKET LAO CHAI CHANGMA	Project :	NEARBY INDUSTRIAL ELECTRICAL GENERATION PHASE		
Substation :	GENERATOR	Device No. :	001		
Panel :	AVR Panel	Feeder :	-		

10. PARAMETER SETTING




Section	PARAMETER SETTING		As found	As Left
	Item			
SYSTEM DATA	Reversion		1100 A	-
	Reversion Transformer		Three Phase	-
	AVR Nominal		6.600 kV	-
	AVR Primary		6.600 kV	-
	AVR Secondary		110.0 V	-
	AVR Nominal		6.600 kV	-
	AVR Primary		6.600 kV	-
	AVR Secondary		110.0 V	-
	AVR Nominal		1968 A	-
	AVR Primary		2450 A	-
	AVR Secondary		1.00 A	-
	CT Phase		0	-
	Rebus Load		37.00%	-
	Rebus		5.0%	-
	Rebus		1.0%	-
FIELD WASHING	On Level		0.00%	-
	Starting Level		0.00%	-
	Field Time		0.0%	-
	Range Time		10.0%	-
HOLD METER	Reversion Setup		1.00%	-
	Three		47.5 Hz	-
	Slope		100%	-
				-

Tested by	Witnessed by	Approved by
 Mr. Chanchana Keesomwong Genesys Power Services Co., Ltd.	KBS POWER COMPANY LIMITED	KBS POWER COMPANY LIMITED
Date	Date	Date
6-Sep-2023		





		<b>FIELD INSPECTION AND TEST RECORD</b>			
<b>AUTOMATIC VOLTAGE REGULATOR</b>					
Plant :	PHONGSAU 3/110/10	Customer :	KBS POWER COMPANY LIMITED		
Location :	SAKHOTNA CHAKHACHAKMA	Project :	NEARBY INSPECTORLESS ELECTRICAL GENERATION (NIMW)		
Substation :	GENERATOR	Device No. :	001		
Panel :	AVR PANEL	Feeder :	-		




Section	PARAMETER SETTING	As found	As Left
MIN LIMITER	Minimum	0.00%	-
	Active	FALSE	-
MAX LIMITER	Maximum	100.00%	-
	Maximum Hold Time	10.0 s	-
	Delayed	10.00%	-
	Delayed Hold Time	60.0 s	-
	Continuous	100%	-
PQ LIMITER	Active	TRUE	-
LIVE LIMITER	Minimum Q (P @0%)	+44.00%	-
	Minimum Q (P @25%)	40.00%	-
	Minimum Q (P @50%)	36.80%	-
	Minimum Q (P @75%)	+35.20%	-
	Minimum Q (P @100%)	37.80%	-
	Voltage Dependency	TRUE	-
	Active	TRUE	-
	Slipshy	FALSE	-
	Voltage Dependency Factor	0	-
BOOST	Minimum	90.00%	-
	Maximum	100.00%	-
	Minimum Active	TRUE	-
	Maximum Active	TRUE	-
	3-Min-Trip Hold	FALSE	-
FRT	Threshold	40.00%	-
	Hold Time	2.0 s	-
	Hysteresis	5.00%	-
	Delayed OFF	0.0 s	-
	Block Boosting in case of P1 Alarm	FALSE	-
FRT	Boost on Grid only	FALSE	-
AUTO SETPOINT	Power Threshold	25.00%	-
	Low Level	40.00%	-
	High Level	55.00%	-

Tested by	Witnessed by	Approved by
 Mr. Chondunok Kasmuang Genesys Power Services Co., Ltd.	 KBS POWER COMPANY LIMITED	 KBS POWER COMPANY LIMITED
Date	Date	Date
6-Sep-2023		



Page 86

		<b>FIELD INSPECTION AND TEST RECORD</b>			
<b>AUTOMATIC VOLTAGE REGULATOR</b>					
Plant :	PHONGSAU 3/110/10	Customer :	KBS POWER COMPANY LIMITED		
Location :	SAKHOTNA CHAKHACHAKMA	Project :	NEARBY INSPECTORLESS ELECTRICAL GENERATION (NIMW)		
Substation :	GENERATOR	Device No. :	001		
Panel :	AVR PANEL	Feeder :	-		




Section	PARAMETER SETTING	As found	As Left
P1 SETPOINT	Initial	100%	-
	Minimum	+2.95%	-
	Maximum	0.50%	-
	Ramp Rate	0.002/s	-
VAR SETPOINT	Initial	0.00%	-
	Minimum	+20.00%	-
	Maximum	100.00%	-
	Ramp Rate	1.00%/s	-
MANUAL SETPOINT	Initial	0.00%	-
	Minimum	0.00%	-
	Maximum	100.00%	-
	Ramp Rate	2.25%/s	-
OPEN LOOP SETPOINT	Initial	0.00%	-
	Minimum	0.00%	-
	Maximum	100.00%	-
	Ramp Rate	2.25%/s	-
VDC	Primary Set Q	1	-
	Secondary Set ID 1	2	-
	Secondary Set ID 2	3	-
	Secondary Set ID 3	4	-
	Ramp Up Time	10.0 s	-
	Segment Count	0	-
	Blend Rate	59.9 k	-
	Error on 485 forces Auto	FALSE	-
DIGITAL I/O 1	Input	None	-
	Polarity_In	Normal	-
	Output	None	-
	Polarity_Out	Normal	-
	Direction	Out	-
DIGITAL I/O 2	Input	None	-
	Polarity_In	Normal	-
	Output	SP Limb Reached	-
	Polarity_Out	Normal	-
	Direction	Out	-

Tested by	Witnessed by	Approved by
 Mr. Chondunok Kasmuang Genesys Power Services Co., Ltd.	 KBS POWER COMPANY LIMITED	 KBS POWER COMPANY LIMITED
Date	Date	Date
6-Sep-2023		



Page 87

		<b>FIELD INSPECTION AND TEST RECORD</b>			
<b>AUTOMATIC VOLTAGE REGULATOR</b>					
Plant :	PHONGSAU 3/110/10	Customer :	KBS POWER COMPANY LIMITED		
Location :	SAKHOTNA CHAKHACHAKMA	Project :	NEARBY INSPECTORLESS ELECTRICAL GENERATION (NIMW)		
Substation :	GENERATOR	Device No. :	001		
Panel :	AVR PANEL	Feeder :	-		




Section	PARAMETER SETTING	As found	As Left
DIGITAL I/O 3	Input	None	-
	Polarity_In	Normal	-
	Output	Limit Alarm	-
	Polarity_Out	Normal	-
	Direction	Out	-
DIGITAL I/O 4	Input	None	-
	Polarity_In	Normal	-
	Output	Double Trip	-
	Polarity_Out	Normal	-
	Direction	Out	-
DIGITAL I/O 5	Input	None	-
	Polarity_In	Normal	-
	Output	Supervision Alarm 1	-
	Polarity_Out	Inverted	-
	Direction	Out	-
DIGITAL I/O 6	Input	None	-
	Polarity_In	Normal	-
	Output	Supervision Alarm 1	-
	Polarity_Out	Normal	-
	Direction	Out	-
DIGITAL I/O 7	Input	Reset Alarm	-
	Polarity_In	Normal	-
	Output	None	-
	Polarity_Out	Normal	-
	Direction	In	-
DIGITAL I/O 8	Input	None	-
	Polarity_In	Normal	-
	Output	Switch Over	-
	Polarity_Out	Inverted	-
	Direction	Out	-
DIGITAL INPUT 9	Input	Excitation On	-
	Polarity_In	Normal	-
DIGITAL INPUT 10	Input	Parallel Wt. Crd	-
	Polarity_In	Normal	-
DIGITAL INPUT 11	Input	Gen_CS_Closed	-
	Polarity_In	Normal	-
DIGITAL INPUT 12	Input	Manual Enable	-
	Polarity_In	Normal	-

Tested by	Witnessed by	Approved by
 Mr. Chondunok Kasmuang Genesys Power Services Co., Ltd.	 KBS POWER COMPANY LIMITED	 KBS POWER COMPANY LIMITED
Date	Date	Date
6-Sep-2023		



Page 88

		<b>FIELD INSPECTION AND TEST RECORD</b>			
<b>AUTOMATIC VOLTAGE REGULATOR</b>					
Plant :	PHONGSAU 3/110/10	Customer :	KBS POWER COMPANY LIMITED		
Location :	SAKHOTNA CHAKHACHAKMA	Project :	NEARBY INSPECTORLESS ELECTRICAL GENERATION (NIMW)		
Substation :	GENERATOR	Device No. :	001		
Panel :	AVR PANEL	Feeder :	-		


Section	PARAMETER SETTING	As found	As Left
DIGITAL INPUT 13 from +A1	Input	Standby	-
	Polarity_In	Normal	-
DIGITAL INPUT 14 from +A1	Input	None	-
	Polarity_In	Normal	-
DIGITAL INPUT 15 from +A1	Input	Inverted	-
	Polarity_In	Normal	-
DIGITAL INPUT 16 from +A1	Input	Deposited	-
	Polarity_In	Normal	-
DIGITAL INPUT 17 from +A1	Input	PF Enable	-
	Polarity_In	Normal	-
DIGITAL INPUT 18 from +A1	Input	None	-
	Polarity_In	Normal	-
ANALOG INPUT	UM Aux Minimum	10.00%	-
	UM Aux Maximum	15.00%	-
ANALOG INPUT 1	Input	Drift 16.8%	-
	Um 0%	2.6 V	-
	Um 100%	5.0 V	-
ANALOG INPUT 2	Input	Drift 16.8%	-
	Um 0%	2.6 V	-
	Um 100%	5.0 V	-
ANALOG INPUT 3	Input	Drift 16.8%	-
	Um 0%	2.6 V	-
	Um 100%	5.0 V	-
ANALOG OUTPUT	Output1	None	-
	Output2	None	-
	Output1 0%	0.0 V	-
	Output1 100%	10.0 V	-
	Output2 0%	0.0 V	-
	Output2 100%	10.0 V	-
	0.0%	0.00%	-
	10.0%	100.00%	-
	15.0%	3.0 Hz	-
	20.0%	3.0 Hz	-
ANALOG OUTPUT	Slip 100%	10.0 Hz	-
	Active Power 0%	250.00%	-
	Active Power 100%	100.00%	-

Tested by	Witnessed by	Approved by
 Mr. Chondunok Kasmuang Genesys Power Services Co., Ltd.	 KBS POWER COMPANY LIMITED	 KBS POWER COMPANY LIMITED
Date	Date	Date
6-Sep-2023		



Page 89

		FIELD INSPECTION AND TEST RECORD			
AUTOMATIC VOLTAGE REGULATOR					
Plant	KHORBUT-3 HVC	Customer	KBS POWER COMPANY LIMITED		
Location	SAHED ELAKHARACHASMA	Project	NEARBY INSPECTION ELECTRICAL CONNECTION FROM		
Substation	GENRATOR	Device No.	GVR		
Panel	AVR PANEL	Feeder			


PARAMETER SETTING			
Section	Item	As found	As Left
	Ue Field Voltage 100%	450.0 V	-
	Upper DC Link Voltage 100%	450.0 V	-
	Ud1 reference 95%	9.95%	-
	Ud1 reference 100%	100.00%	-
	Ud4 reference 100%	100.00%	-
TUNE ASSISTANT	Machine type		-
	Rs	-0.01 pu	-
	Xd	-0.01 pu	-
	Td0	-0.01 s	-
	Rd	-0.01 s	-
	Kf	0.01 pu	-
	Kd	0.01 pu	-
	Coeff	0.01	-
	Ks	1	-
	Calculated	-0.01 V/V	-
TUNE AUTO	Proportional Gain (Kp)	15.4	-
	Derivative Time (Td)	0.45 s	-
	Integration Time (Ti)	15	-
	Drop-out	-5.00%	-
	Derivative Gain (Kd)	4	-

Tested by	Witnessed by	Approved by
 Mr. Chandrasekhar Kumar Genesys Power Services Co., Ltd.	KBS POWER COMPANY LIMITED	KBS POWER COMPANY LIMITED
Date	6-Sep-2023	Date



Page 90

		FIELD INSPECTION AND TEST RECORD			
AUTOMATIC VOLTAGE REGULATOR					
Plant	KHORBUT-3 HVC	Customer	KBS POWER COMPANY LIMITED		
Location	SAHED ELAKHARACHASMA	Project	NEARBY INSPECTION ELECTRICAL CONNECTION FROM		
Substation	GENRATOR	Device No.	GVR		
Panel	AVR PANEL	Feeder			


PARAMETER SETTING			
Section	Item	As found	As Left
TUNE PPMANVQ LUTTER	Proportional Gain (Kp)	0.000	-
	Integration Time (Ti)	0.001	-
TUNE MANUALLY LUTTER	Proportional Gain (Kp)	20.000	-
	Integration Time (Ti)	100 s	-
COMMUNICATION	AVR ID	1	-
	Channel Identification	Man	-
	ICP IP	199.254.162.1	-
	SubNet	255.255.0.0	-
	Gateway	199.254.162.51	-
	Control Password	65535	-
SYNCHRONIZATION	AutoStart	0.00%	-
	Ang Offset	0.0 deg	-
	Min Slip	0.00 Hz	-
	Max Slip	0.40 Hz	-
	Max Delta Angle	5%	-
	For CB Close Time	10.000	-
NODE MONITORING	Exc Nominal	150 Hz	-
	Exc Limit	650 Hz	-

Tested by	Witnessed by	Approved by
 Mr. Chandrasekhar Kumar Genesys Power Services Co., Ltd.	KBS POWER COMPANY LIMITED	KBS POWER COMPANY LIMITED
Date	6-Sep-2023	Date



Page 91

		FIELD INSPECTION AND TEST RECORD			
AUTOMATIC VOLTAGE REGULATOR					
Plant	KHORBUT-3 HVC	Customer	KBS POWER COMPANY LIMITED		
Location	SAHED ELAKHARACHASMA	Project	NEARBY INSPECTION ELECTRICAL CONNECTION FROM		
Substation	GENRATOR	Device No.	GVR		
Panel	AVR PANEL	Feeder			



PARAMETER SETTING			
Section	Item	As found	As Left
	Active	FALSE	-
	Alarm Level	5.00%	-
	Alarm Delay	10.0 s	-
	Trip Level	10.00%	-
	Trip Delay	0.3 s	-
REFERENCE	REF_Active	FALSE	-
	REF_L	1	-
	REF_m1_R	150.00%	-
	REF_m2_R	150.00%	-
TEMP REFERENCE	TEMP_m1	50.0 °C	-
	TEMP_m2	75.00%	-
	TEMP_m3	60.0 °C	-
	TEMP_m4	50.00%	-
	TEMP_m5	70.0 °C	-
	TEMP_m6	0.00%	-
	TEMP_m7	80.0 °C	-
	TEMP_m8	50.0 °C	-
	TEMP_m9	75.00%	-
	TEMP_m10	60.0 °C	-
	TEMP_m11	50.00%	-
	TEMP_m12	70.0 °C	-
	TEMP_m13	70.0 °C	-
	TEMP_m14	0.00%	-
MODBUS	MODBUS	227	-
	MODBUS_Protocol	0	-
	MODBUS_Address	10	-
	MODBUS_Change	0	-
	MODBUS_ResetTime	0.5 s	-
	MODBUS_ResetAction	0	-
	MODBUS_Enable	TRUE	-
	MODBUS_Delay	10 ms	-
	Switchover Start Hold Time	0.5 s	-
	SWG Hold Time Always	FALSE	-
DOUBLE CHAIRS	CAN Enable	TRUE	-
	Alarm 1 Enable	FALSE	-
	Alarm 2 Enable	TRUE	-
	Trap Enable	FALSE	-
	Switchover Close at Backup Alarm	FALSE	-
	Switchover Block at Backup Trip	FALSE	-
	Alarm (DO) at Standby	TRUE	-
	Trap (DO) at Standby	TRUE	-
	Alarm (DO) Trip (DO)	FALSE	-
	Force Manual at Alarm 1	FALSE	-
	Force Manual at Alarm 2	FALSE	-
	Force Manual at Alarm 3	FALSE	-
	Force Manual at Alarm 4	FALSE	-
	Force Manual at Alarm 5	FALSE	-

Tested by	Witnessed by	Approved by
 Mr. Chandrasekhar Kumar Genesys Power Services Co., Ltd.	KBS POWER COMPANY LIMITED	KBS POWER COMPANY LIMITED
Date	6-Sep-2023	Date




Page 92

		FIELD INSPECTION AND TEST RECORD			
AUTOMATIC VOLTAGE REGULATOR					
Plant	KHORBUT-3 HVC	Customer	KBS POWER COMPANY LIMITED		
Location	SAHED ELAKHARACHASMA	Project	NEARBY INSPECTION ELECTRICAL CONNECTION FROM		
Substation	GENRATOR	Device No.	GVR		
Panel	AVR PANEL	Feeder			



PARAMETER SETTING			
Section	Item	As found	As Left
Force Manual at Alarm 2	Force Manual at Alarm 2	FALSE	-
	Force Manual at Alarm 3	FALSE	-
Drive Enable when GCB active	Drive Enable when GCB active	TRUE	-
	UM Over Voltage Level	150.00%	-
UM Over Voltage Hysteresis	UM Over Voltage Hysteresis	10.00%	-
UM Over Voltage Detection Time	UM Over Voltage Detection Time	1.000 s	-
UM Under Voltage Level	UM Under Voltage Level	90.00%	-
UM Under Voltage Hysteresis	UM Under Voltage Hysteresis	10.00%	-
UM Under Voltage Detection Time	UM Under Voltage Detection Time	1.000 s	-
Ic Over Current Level	Ic Over Current Level	102.00%	-
Ic Over Current Hysteresis	Ic Over Current Hysteresis	1.00%	-
Ic Over Current Detect on Time	Ic Over Current Detect on Time	0.500 s	-
Uc Over Voltage Level	Uc Over Voltage Level	400.0 V	-
Uc Over Voltage Hysteresis	Uc Over Voltage Hysteresis	40.0 V	-
Uc Over Voltage Detection Time	Uc Over Voltage Detection Time	1.000 s	-
Uc Over Voltage Level	Uc Over Voltage Level	400.0 V	-
Uc Over Voltage Hysteresis	Uc Over Voltage Hysteresis	40.0 V	-
Uc Over Voltage Detection Time	Uc Over Voltage Detection Time	1.000 s	-
Reverse Power Level	Reverse Power Level	5.00%	-
Reverse Power Detection Time	Reverse Power Detection Time	0.500 s	-
Stall Protect Time	Stall Protect Time	0.0 s	-
Speed Stall Threshold	Speed Stall Threshold	50.0%	-
Speed Stall Time	Speed Stall Time	0.0 s	-
Alarm 1: Loss of Remote Control	Alarm 1: Loss of Remote Control	FALSE	-
	Alarm 1: Remote loss of UM	FALSE	-
Alarm 1: Loss of UM	Alarm 1: Loss of UM	FALSE	-
	Alarm 1: Loss of CT	FALSE	-
Alarm 1: Loss of CT	Alarm 1: Loss of CT	FALSE	-
	Alarm 1: Loss of UM phase 1	FALSE	-
Alarm 1: Loss of UM phase 2	Alarm 1: Loss of UM phase 2	FALSE	-
	Alarm 1: Loss of UM phase 3	FALSE	-
Alarm 1: Loss of UM	Alarm 1: Loss of UM	FALSE	-
	Alarm 1: Loss of IM	FALSE	-
Alarm 1: Loss of control	Alarm 1: Loss of control	FALSE	-
	Alarm 1: Loss of overtemp	FALSE	-
Alarm 1: Temperature 1	Alarm 1: Temperature 1	TRIP	-
	Alarm 1: Temperature 2	TRIP	-
Alarm 1: External Alarm	Alarm 1: External Alarm	FALSE	-
	Alarm 1: ACS Error	FALSE	-
Alarm 1: VSC Ring Error	Alarm 1: VSC Ring Error	FALSE	-
	Alarm 1: VSC Line Break	FALSE	-
Alarm 1: Internal Power Exp	Alarm 1: Internal Power Exp	TRIP	-
	Alarm 1: Digital Output Fail	FALSE	-
Alarm 1: GCB Monitor	Alarm 1: GCB Monitor	FALSE	-
	Alarm 1: Monitor Alarm 1	TRIP	-
Alarm 1: Monitor Alarm 2	Alarm 1: Monitor Alarm 2	FALSE	-
	Alarm 1: Monitor Alarm 3	FALSE	-

		<b>FIELD INSPECTION AND TEST RECORD</b>			
<b>AUTOMATIC VOLTAGE REGULATOR</b>					
Plant :	PROJECT NO. :	Customer :	KBS POWER COMPANY LIMITED		
Location :	CHHETRAKOTI/CHHETRAKOTI	Project :	HEAVY INSULATION ELECTRICAL CONNECTION WORK		
Substation :	CHHETRAKOTI	Device No. :	-		
Panel :	AVR PANEL	Feeder :	-		




Section	PARAMETER SETTING		As found	As Left
	Item			
	Monitor Alarm 1 at PCB Alarm	FAIL	-	-
	Monitor Alarm 1 at Diode Alarm	FAIL	-	-
	Monitor Alarm 1 at Diode Trip	FAIL	-	-
	Monitor Alarm 1 at LM Over Voltage	FAIL	-	-
	Monitor Alarm 1 at LM Under Voltage	FAIL	-	-
	Monitor Alarm 1 at Over Current	FAIL	-	-
	Monitor Alarm 1 at Under Voltage	FAIL	-	-
	Monitor Alarm 1 at Upper Over Voltage	FAIL	-	-
	Monitor Alarm 1 at External Alarm	FAIL	-	-
	Monitor Alarm 1 at Emergency Stop	FAIL	-	-
	Monitor Alarm 1 at Reverse Power	FAIL	-	-
	Monitor Alarm 1 at GCB Alarm	FAIL	-	-
	Monitor Alarm 1 at AVR output SC	FAIL	-	-
	Monitor Alarm 1 at Oil Monitor	FAIL	-	-
	Monitor Alarm 1 at Line Monitor 1	FAIL	-	-
	Monitor Alarm 1 at Line Monitor 2	FAIL	-	-
	Alarm 2 at Loss of Remote Control	FAIL	-	-
	Alarm 2 at Phase loss of LM	FAIL	-	-
	Alarm 2 at loss of UM	FAIL	-	-
	Alarm 2 at loss of CT	FAIL	-	-
	Alarm 2 at loss of LM phase 1	FAIL	-	-
	Alarm 2 at loss of LM phase 2	FAIL	-	-
	Alarm 2 at loss of LM phase 3	FAIL	-	-
	Alarm 2 at loss of Unit	FAIL	-	-
	Alarm 2 at loss of RM	FAIL	-	-
	Alarm 2 at loss of control	FAIL	-	-
	Alarm 2 at loss of excitation	FAIL	-	-
	Alarm 2 at Temperature 1	FAIL	-	-
	Alarm 2 at Temperature 2	FAIL	-	-
	Alarm 2 at External Alarm	FAIL	-	-
	Alarm 2 at 405 Error	FAIL	-	-
	Alarm 2 at VDC Ring Error	FAIL	-	-
	Alarm 2 at VDC Line Break	FAIL	-	-
	Alarm 2 at Internal Power Fail	FAIL	-	-
	Alarm 2 at Digital Output Fail	FAIL	-	-
	Alarm 2 at CAN Monitor	FAIL	-	-
	Alarm 2 at Monitor Alarm 1	FAIL	-	-
	Alarm 2 at Monitor Alarm 2	FAIL	-	-
	Alarm 2 at Monitor Alarm 3	FAIL	-	-
	Monitor Alarm 2 at PCB Alarm	FAIL	-	-
	Monitor Alarm 2 at Diode Alarm	FAIL	-	-
	Monitor Alarm 2 at Diode Trip	FAIL	-	-
	Monitor Alarm 2 at LM Over Voltage	FAIL	-	-
	Monitor Alarm 2 at LM Under Voltage	FAIL	-	-
	Monitor Alarm 2 at Over Current	FAIL	-	-
	Monitor Alarm 2 at Under Voltage	FAIL	-	-
	Monitor Alarm 2 at External Alarm	FAIL	-	-
	Monitor Alarm 2 at Emergency Stop	FAIL	-	-
	Monitor Alarm 2 at Reverse Power	FAIL	-	-
	Monitor Alarm 2 at GCB Alarm	FAIL	-	-
	Monitor Alarm 2 at AVR output SC	FAIL	-	-
	Monitor Alarm 2 at Oil Monitor	FAIL	-	-

Tested by	Witnessed by	Approved by
 Mr. Chandra Kumar Singh Genesys Power Services Co., Ltd.	 KBS POWER COMPANY LIMITED	 KBS POWER COMPANY LIMITED
Date	Date	Date
6-Sep-2023		



Page 94

		<b>FIELD INSPECTION AND TEST RECORD</b>			
<b>AUTOMATIC VOLTAGE REGULATOR</b>					
Plant :	PROJECT NO. :	Customer :	KBS POWER COMPANY LIMITED		
Location :	CHHETRAKOTI/CHHETRAKOTI	Project :	HEAVY INSULATION ELECTRICAL CONNECTION WORK		
Substation :	CHHETRAKOTI	Device No. :	-		
Panel :	AVR PANEL	Feeder :	-		




Section	PARAMETER SETTING		As found	As Left
	Item			
	Monitor Alarm 2 at Low Over Voltage	FAIL	-	-
	Monitor Alarm 2 at External Alarm	FAIL	-	-
	Monitor Alarm 2 at Emergency Stop	FAIL	-	-
	Monitor Alarm 2 at Reverse Power	FAIL	-	-
	Monitor Alarm 2 at GCB Alarm	FAIL	-	-
	Monitor Alarm 2 at AVR output SC	FAIL	-	-
	Monitor Alarm 2 at Oil Monitor	FAIL	-	-
	Monitor Alarm 2 at Line Monitor 1	FAIL	-	-
	Monitor Alarm 2 at Line Monitor 2	FAIL	-	-
	Tripping of Remote Control	FAIL	-	-
	Tripping of Remote Control	FAIL	-	-
	Tripping of UM	FAIL	-	-
	Tripping of CT	FAIL	-	-
	Tripping of UM phase 1	FAIL	-	-
	Tripping of UM phase 2	FAIL	-	-
	Tripping of UM phase 3	FAIL	-	-
	Tripping of UM	FAIL	-	-
	Tripping of UM	FAIL	-	-
	Tripping of control	FAIL	-	-
	Tripping of excitation	FAIL	-	-
	Tripping of temperature 1	FAIL	-	-
	Tripping of temperature 2	FAIL	-	-
	Tripping of External Alarm	FAIL	-	-
	Tripping at 405 Error	FAIL	-	-
	Tripping at VDC Ring Error	FAIL	-	-
	Tripping at VDC Line Break	FAIL	-	-
	Tripping at Internal Power Fail	FAIL	-	-
	Tripping at Digital Output Fail	FAIL	-	-
	Tripping at CAN Monitor	FAIL	-	-
	Tripping at Monitor Alarm 1	FAIL	-	-
	Tripping at Monitor Alarm 2	FAIL	-	-
	Tripping at Monitor Alarm 3	FAIL	-	-
	Monitor Alarm 3 at PCB Alarm	FAIL	-	-
	Monitor Alarm 3 at Diode Alarm	FAIL	-	-
	Monitor Alarm 3 at Diode Trip	FAIL	-	-
	Monitor Alarm 3 at LM Over Voltage	FAIL	-	-
	Monitor Alarm 3 at LM Under Voltage	FAIL	-	-
	Monitor Alarm 3 at Over Current	FAIL	-	-
	Monitor Alarm 3 at Under Voltage	FAIL	-	-
	Monitor Alarm 3 at External Alarm	FAIL	-	-
	Monitor Alarm 3 at Emergency Stop	FAIL	-	-
	Monitor Alarm 3 at Reverse Power	FAIL	-	-
	Monitor Alarm 3 at GCB Alarm	FAIL	-	-
	Monitor Alarm 3 at AVR output SC	FAIL	-	-
	Monitor Alarm 3 at Oil Monitor	FAIL	-	-

Tested by	Witnessed by	Approved by
 Mr. Chandra Kumar Singh Genesys Power Services Co., Ltd.	 KBS POWER COMPANY LIMITED	 KBS POWER COMPANY LIMITED
Date	Date	Date
6-Sep-2023		



Page 95

		<b>FIELD INSPECTION AND TEST RECORD</b>			
<b>AUTOMATIC VOLTAGE REGULATOR</b>					
Plant :	PROJECT NO. :	Customer :	KBS POWER COMPANY LIMITED		
Location :	CHHETRAKOTI/CHHETRAKOTI	Project :	HEAVY INSULATION ELECTRICAL CONNECTION WORK		
Substation :	CHHETRAKOTI	Device No. :	-		
Panel :	AVR PANEL	Feeder :	-		




Section	PARAMETER SETTING		As found	As Left
	Item			
LIMITER MONITOR	Monitor Alarm 1 at Line Monitor 1	FAIL	-	-
	Monitor Alarm 1 at Line Monitor 2	FAIL	-	-
	Min/Limiter 1	FAIL	-	-
	Min/UM Limiter 1	FAIL	-	-
	Min/Limiter 1	FAIL	-	-
	Max/Limiter 1	FAIL	-	-
	Max/UM Limiter 1	FAIL	-	-
	Min/Limiter 1	FAIL	-	-
	Min/SP Reached Limiter 1	FAIL	-	-
	Max/SP Reached Limiter 1	FAIL	-	-
	Min/Limiter 2	FAIL	-	-
	Min/UM Limiter 2	FAIL	-	-
	Min/Limiter 2	FAIL	-	-
	Max/Limiter 2	FAIL	-	-
	Max/UM Limiter 2	FAIL	-	-
	Min/Limiter 2	FAIL	-	-
	Min/SP Reached Limiter 2	FAIL	-	-
	Max/SP Reached Limiter 2	FAIL	-	-
	Min/Limiter 2	FAIL	-	-
	Min/UM Limiter 2	FAIL	-	-
TIME	Setpoint	10.244.102.51	-	-
	Setpoint	FAIL	-	-
	Time Offset	0:00	-	-
	Time Offset	0:00	-	-
DATA LOGGER	Sample Rate	Data logger turned OFF	-	-
	Pre Trigger	10.00%	-	-
	Trigger Event 1	-	-	-
	Trigger Event 2	-	-	-
	Trigger Event 3	-	-	-
	Trigger Event 4	-	-	-
	Trigger Event 5	-	-	-
	Trigger Event 6	-	-	-
	Trigger Event 7	-	-	-
	Trigger Event 8	-	-	-
	Set Signal 8	-	-	-
	Set Signal 9	-	-	-
MODBUS CHANNELS	MB TCP Channel 0	356	-	-
	MB TCP Channel 1	351	-	-
	MB TCP Channel 2	352	-	-
	MB TCP Channel 3	353	-	-

Tested by	Witnessed by	Approved by
 Mr. Chandra Kumar Singh Genesys Power Services Co., Ltd.	 KBS POWER COMPANY LIMITED	 KBS POWER COMPANY LIMITED
Date	Date	Date
6-Sep-2023		

Page 96

		<b>FIELD INSPECTION AND TEST RECORD</b>			
<b>AUTOMATIC VOLTAGE REGULATOR</b>					
Plant :	PROJECT NO. :	Customer :	KBS POWER COMPANY LIMITED		
Location :	CHHETRAKOTI/CHHETRAKOTI	Project :	HEAVY INSULATION ELECTRICAL CONNECTION WORK		
Substation :	CHHETRAKOTI	Device No. :	-		
Panel :	AVR PANEL	Feeder :	-		

Section	PARAMETER SETTING		As found	As Left
	Item			
	MB TCP Channel 4	354	-	-
	MB TCP Channel 5	355	-	-
	MB TCP Channel 6	356	-	-
	MB TCP Channel 7	357	-	-
	MB TCP Channel 8	358	-	-
	MB TCP Channel 9	359	-	-
	MB TCP Channel 10	360	-	-
	MB TCP Channel 11	361	-	-
	MB TCP Channel 12	362	-	-
	MB TCP Channel 13	363	-	-
	MB TCP Channel 14	364	-	-
	MB TCP Channel 15	365	-	-
	MB TCP Channel 16	366	-	-
	MB TCP Channel 17	367	-	-
	MB TCP Channel 18	368	-	-
	MB TCP Channel 19	369	-	-
	MB TCP Channel 20	370	-	-
	MB TCP Channel 21	371	-	-
	MB TCP Channel 22	372	-	-
	MB TCP Channel 23	373	-	-
	MB TCP Channel 24	374	-	-
	MB TCP Channel 25	375	-	-
	MB TCP Channel 26	376	-	-
	MB TCP Channel 27	377	-	-
	MB TCP Channel 28	378	-	-
	MB TCP Channel 29	379	-	-
	MB TCP Channel 30	380	-	-
	MB TCP Channel 31	381	-	-
	MB TCP Channel 32	382	-	-
	MB TCP Channel 33	383	-	-
	MB TCP Channel 34	384	-	-
	MB TCP Channel 35	385	-	-
	MB TCP Channel 36	386	-	-
	MB TCP Channel 37	387	-	-
	MB TCP Channel 38	388	-	-
	MB TCP Channel 39	389	-	-
	MB TCP Channel 40	390	-	-
	MB TCP Channel 41	391	-	-
	MB TCP Channel 42	392	-	-
	MB TCP Channel 43	393	-	-
	MB TCP Channel 44	394	-	-
	MB TCP Channel 45	395	-	-
	MB TCP Channel 46	396	-	-
	MB TCP Channel 47	397	-	-
	MB TCP Channel 48	398	-	-
	MB TCP Channel 49	399	-	-

Tested by	Witnessed by	Approved by
 Mr. Chandra Kumar Singh Genesys Power Services Co., Ltd.	 KBS POWER COMPANY LIMITED	 KBS POWER COMPANY LIMITED
Date	Date	Date
6-Sep-2023		

Page 97

**COMMENT:** Automatic voltage regulation is due to droop and frequency limits of the system.

TECHNICAL DATA		POWER	
Manufacturer	A22	Serial No.	650220150101
Type	UL919E1 900	Gen. Capacity	22.5kVA MVA
Rated Excitation Current Output	1500	Rated Gen. Voltage	6.6kV V
Rated Excitation Voltage/Current	240V/3.0A $I_f = 400V/3A$	PT Ratio	6.6kV / 7.13V V
Rated Prime Power	2.750kVA $P_o$ 500kVA	CT Ratio	2.5kV / 5V A

INSPECTION RECORD		Checked
11	Automatic voltage regulator energized and clear	✓
12	Equipment in Excitation Circuit	✓
13	Wiring and cabling checked. Terminals fastened properly	✓
14	Automatic voltage regulator and equipment properly grounded	✓
15	Inspection and closure of cabinets	✓
16	Field breaker clear	✓
17	Start - Stop Sequence	✓

1. METERING CHECK					
CT Metering Detection					
Generator Current CT (A/c)	Point	Generator Current (A)			Remark
		Should Be	As Found	% Error	
0		0.00	0.00	0.00%	-
0.2		480.00	2,100.00	2,100.00%	-
0.4		960.00	2,100.00	0.21%	-
0.6		1,440.00	2,100.00	0.45%	-
0.8		1,920.00	1,920.00	0.00%	-
0.9		1,960.00	1,960.00	0.00%	-
6.820		2,400.00	2,430.00	0.21%	-



PT Metering Detection		Generator Voltage (V)			Remarks
Generator Voltage PT (V ac)	Point	Should Be	As Found	% Error	
0	UN	0.00	0.00	0.0%	
20		1.250 V	1.250 V	0.0%	
40		2.400 V	2.400 V	0.0%	
60		3.600 V	3.600 V	0.0%	
80		4.800 V	4.800 V	0.0%	
100		6.000 V	6.000 V	0.0%	
120		7.200 V	7.200 V	0.0%	
123		7.260 V	7.260 V	0.8%	

Generator Frequency Detection		Generator Frequency (Hz)			Remark
Inject (Hz)	Point	Should Be	As Found	% Error	
27	Frequency	27.00	27.000	0.00%	-
40		40.00	40.000	0.00%	-
49		49.00	49.000	0.00%	-
50		50.00	50.000	0.00%	-
51		51.00	51.000	0.00%	-
52		52.00	52.000	0.00%	-
53		53.00	53.000	0.00%	-

Active Power, Reactive Power Reading Check					
Inject		Active Power (kW)		Reactive Power (kVAR)	
Gen. Current (A)	Angle (Degree)	Should Be	As Found	Should Be	As Found
0	0	0.00	0.00	0.00	0.00
	+90	0.00	0.00	0.00	0.00
	-90	0.00	0.00	0.00	0.00
0.4500	0	11,248.83	11,304.00	0.00	-0.000
	+90	0.00	+11,248.83	+11,248.80	+11,248.80
	-90	0.00	-11,248.83	-11,248.80	-11,248.80
0.0000	0	21,496.60	21,474.00	0.00	-0.000
	+90	0.00	21,496.60	21,496.60	21,496.60
	-90	0.00	-21,496.60	-21,496.60	-21,496.60

Power Factor Reading Check		Generator Power Factor				Remark
Angle (Degrees)	Point	Should Be	As Found	% Error		
+15.8°	24	0.9620	0.9440	0.18%	Overcorrected	
+31.70°		0.8530	0.8410	0.14%	Undercorrected	
+25.84°		0.9000	0.8917	0.11%	Undercorrected	
0°		1.0000	0.9837	0.63%	Overcorrected	
+15.84°		0.9500	0.9005	5.06%	Overcorrected	
+31.75°		0.8520	0.8220	3.40%	Overcorrected	
		0.9000	0.8520	5.33%	Overcorrected	



		<b>FIELD INSPECTION AND TEST RECORD</b>			
<b>AUTOMATIC VOLTAGE REGULATOR</b>					
Plant :	PHOTOBUS 34902	Customer :	KBS POWER COMPANY LIMITED		
Location :	SAKETHAN CONDUIT CHAMPA	Project :	HEAVY INDUSTRIAL ELECTRICAL CONNECTION WORK		
Substation :	GENRATOR	Device No. :	1029		
Panel :	AVR PANEL	Feeder :	-		

### 2. VHz Limiter

Mode = ☐ Active  
 F knee = ☐ 47.50 Hz  
 Slope = ☐ 700.00 %/Hz  
 Max Auto Tripout = ☐ 100.00 %

Function	Setting Frequency (Hz)	Should be	Operating Frequency (Hz)		Remark
			Pick-up	Drop-off	
Fk	47.50	47.50	47.50	47.50	Match phase balance

### 3. Minimum Excitation Current Limiter

Mode = ☐ Active  
 Min. e = ☐ 10.00 %  
 e Nominal = ☐ 10.00 %

Function	Setting Excitation Current (Acd)	Should be	Operating Excitation Current (Acd)		Remark
			Pick-up	Drop-off	
Min					E = E <sub>0</sub>

Remark: We have to change setting to Min. e = 10% for test

### 4. Maximum Excitation Current Limiter




Mode = ☐ Active  
 Max. e = ☐ 10.00 %  
 e Nominal = ☐ 10.00 %

Function	Setting Excitation Current (Acd)	Should be	Operating Excitation Current (Acd)		Remark
			Pick-up	Drop-off	
Max	0.00	0.00	0.00	0.50	E = E <sub>0</sub>



### 4.2 Operating Time Measurement

Function	Times	Injected	Operating Time (sec)		Remark
			Should be	As found	
Min	2.0 x I <sub>0</sub>	1.78	10.00	10.00	E = E <sub>0</sub>

Remark: We have to change setting to Max. e = 5% for test

Tested by	Witnessed by	Approved by
 Mr. Chordhanchi Kiemwung Genesys Power Services Co., Ltd.	 KBS POWER COMPANY LIMITED	 KBS POWER COMPANY LIMITED
Date	Date	Date
6-Sep-2023		

Page 102

		<b>FIELD INSPECTION AND TEST RECORD</b>			
<b>AUTOMATIC VOLTAGE REGULATOR</b>					
Plant :	PHOTOBUS 34902	Customer :	KBS POWER COMPANY LIMITED		
Location :	SAKETHAN CONDUIT CHAMPA	Project :	HEAVY INDUSTRIAL ELECTRICAL CONNECTION WORK		
Substation :	GENRATOR	Device No. :	1029		
Panel :	AVR PANEL	Feeder :	-		

### 5. Voltage Machine Limiter

Maximum Voltage Limiter Mode = ☐ Active  
 Max. VM = ☐ 100.00 %  
 TET AUTO SP Hold enable = ☐ Disable

Function	Setting Voltage (V)	Should be	Operating Machine Voltage (V)		Drop off
			Pick up		
Max VM	120.00	120.00	120.00	120.00	120.00
Min VM	99.00	99.00	99.00	99.00	99.00




### 6. Maximum Current Machine Limiter (Droop Current Limiter)

Maximum Current Machine Limiter = ☐ Active  
 Max. IM = ☐ 100.00 %  
 TET Auto Hold = ☐ Disable  
 Min. IM = ☐ 100.00 %



Function	Setting Machine Current (Acd)	Should be	Operating Machine Current (Acd)		Remark
			Pick-up	Drop-off	
Max	1250	1250	1250	1250	-

### 6.2 Operating Time Measurement

Function	Times	Injected	Operating Time (sec)		Remark
			Should be	As found	
Max	2.0 x I <sub>0</sub>	2.46	10.00	10.00	-
Min	1.0 x I <sub>0</sub>	1.69	6.75	6.75	-

Tested by	Witnessed by	Approved by
 Mr. Chordhanchi Kiemwung Genesys Power Services Co., Ltd.	 KBS POWER COMPANY LIMITED	 KBS POWER COMPANY LIMITED
Date	Date	Date
6-Sep-2023		

Page 103


		<b>FIELD INSPECTION AND TEST RECORD</b>			
<b>AUTOMATIC VOLTAGE REGULATOR</b>					
Plant :	PHOTOBUS 34902	Customer :	KBS POWER COMPANY LIMITED		
Location :	SAKETHAN CONDUIT CHAMPA	Project :	HEAVY INDUSTRIAL ELECTRICAL CONNECTION WORK		
Substation :	GENRATOR	Device No. :	1029		
Panel :	AVR PANEL	Feeder :	-		

### 7. PQ Limiter (Underexcitation Limiter)

PQ Limiter Mode = ☐ Active  
 e Factor = ☐ 0.00  
 Voltage dependency = ☐ Active  
 e Nominal = ☐ 10.00 %



Machine Current (Acd)	Angle at Limit Active (Degree)	Should be	Should be		As Found
			Active Power (MW)	Reactive Power (MVar)	
0.863	70.76	22.500	7.380	17.574	7.417
0.879	72.14	18.875	7.900	16.900	7.775
0.905	76.33	15.250	8.280	15.250	8.142
0.987	88.0	5.625	8.000	5.625	8.000
0.997	89.6	0.000	8.900	0.000	8.900

Remark: Machine Voltage 6.6 kV




Tested by	Witnessed by	Approved by
 Mr. Chordhanchi Kiemwung Genesys Power Services Co., Ltd.	 KBS POWER COMPANY LIMITED	 KBS POWER COMPANY LIMITED
Date	Date	Date
6-Sep-2023		

Page 104




		<b>FIELD INSPECTION AND TEST RECORD</b>			
<b>AUTOMATIC VOLTAGE REGULATOR</b>					
Plant :	PHOTOBUS 34902	Customer :	KBS POWER COMPANY LIMITED		
Location :	SAKETHAN CONDUIT CHAMPA	Project :	HEAVY INDUSTRIAL ELECTRICAL CONNECTION WORK		
Substation :	GENRATOR	Device No. :	1029		
Panel :	AVR PANEL	Feeder :	-		

### 8. Field Voltage Waveform



Vary to low output




Field voltage waveform at low control output

Tested by	Witnessed by	Approved by
 Mr. Chordhanchi Kiemwung Genesys Power Services Co., Ltd.	 KBS POWER COMPANY LIMITED	 KBS POWER COMPANY LIMITED
Date	Date	Date
6-Sep-2023		


Page 105



		<b>FIELD INSPECTION AND TEST RECORD</b>			
<b>GENESYS</b>		<b>AUTOMATIC VOLTAGE REGULATOR</b>			
Plant :	MR. CHANDU KASIMUNG	Customer :	KBS POWER COMPANY LIMITED	Project :	NEWLY INSTALLED ELECTRICAL GENERATION WORK
Location :	SARAYAN CHAK CHAYAM	Device No. :	001	Feeder :	
Substation :	GEN. HOUSE				
Panel :	AVR Panel				

Vary to high output




Field voltage waveform at high control output



Tested by	Witnessed by	Approved by
 Mr. Chandu Kasimung Genesys Power Services Co., Ltd.	KBS POWER COMPANY LIMITED	KBS POWER COMPANY LIMITED
Date: 6-Sep-2023	Date:	Date:

		<b>FIELD INSPECTION AND TEST RECORD</b>			
<b>GENESYS</b>		<b>AUTOMATIC VOLTAGE REGULATOR</b>			
Plant :	MR. CHANDU KASIMUNG	Customer :	KBS POWER COMPANY LIMITED	Project :	NEWLY INSTALLED ELECTRICAL GENERATION WORK
Location :	SARAYAN CHAK CHAYAM	Device No. :	001	Feeder :	
Substation :	GEN. HOUSE				
Panel :	AVR Panel				

#### 9. Interlocking Sequence Check


Item Check	Result		Remark
	Pass	Fail	
Excitation START/STOP	✓	-	
Change Auto Mode to Manual Mode	✓	-	
Change Manual Mode to Auto Mode	✓	-	
Relays up Function Check	✓	-	
Auto mode setpoint Race Success	✓	-	
Manual Mode setpoint Race Success	✓	-	
PT control Mode	✓	-	
VAR control Mode	✓	-	N/A
Standby Mode	✓	-	
Recurrent Function	✓	-	



Tested by	Witnessed by	Approved by
 Mr. Chandu Kasimung Genesys Power Services Co., Ltd.	KBS POWER COMPANY LIMITED	KBS POWER COMPANY LIMITED
Date: 6-Sep-2023	Date:	Date:

		<b>FIELD INSPECTION AND TEST RECORD</b>			
<b>GENESYS</b>		<b>AUTOMATIC VOLTAGE REGULATOR</b>			
Plant :	MR. CHANDU KASIMUNG	Customer :	KBS POWER COMPANY LIMITED	Project :	NEWLY INSTALLED ELECTRICAL GENERATION WORK
Location :	SARAYAN CHAK CHAYAM	Device No. :	001	Feeder :	
Substation :	GEN. HOUSE				
Panel :	AVR Panel				

#### 10. PARAMETER SETTING



Section	Item	As found	As Left
SYSTEM DATA	W-t nominal	11.90 A	-
	Power & Transformer	Three Phase	-
	UM Nominal	6.600 kV	-
	UM Primary	6.600 kV	-
	UM Secondary	110.0 V	-
	Uter Nominal	6.600 kV	-
	Uter Primary	6.600 kV	-
	Uter Secondary	110.0 V	-
	IM2 Nominal	1908 A	-
	IM2 Primary	2400 A	-
	IM2 Secondary	1100 A	-
	CT Phase	0	-
	W-No Load	37.00%	-
	No-Load	0.0%	-
	W	149	-
Parameter	Single Phase Machine	FALSE	-
FIELD FLASHING	On Level	0.00%	-
SOFT START	Starting Level	0.00%	-
	Hold Time	0.0 s	-
	Ramp Time	10.0 s	-
V-Hz LIMITER	Adaptive Setup	TRUE	-
	Three	47.5 Hz	-
	Slope	100%	-

Tested by	Witnessed by	Approved by
 Mr. Chandu Kasimung Genesys Power Services Co., Ltd.	KBS POWER COMPANY LIMITED	KBS POWER COMPANY LIMITED
Date: 6-Sep-2023	Date:	Date:


		<b>FIELD INSPECTION AND TEST RECORD</b>			
<b>GENESYS</b>		<b>AUTOMATIC VOLTAGE REGULATOR</b>			
Plant :	MR. CHANDU KASIMUNG	Customer :	KBS POWER COMPANY LIMITED	Project :	NEWLY INSTALLED ELECTRICAL GENERATION WORK
Location :	SARAYAN CHAK CHAYAM	Device No. :	001	Feeder :	
Substation :	GEN. HOUSE				
Panel :	AVR Panel				

Section	Item	As found	As Left
V-M LIMITER	Maximum	0.0%	-
	Active	FALSE	-
V-M LIMITER	Maximum	150.00%	-
	Maximum Hold Time	10.0 s	-
	Delayed	10.00%	-
	Delayed Hold Time	60.0 s	-
	Continuous	100%	-
	Active	TRUE	-
PQ LIMITER	Maximum Q (P 0.0%)	-14.07%	-
	Minimum Q (P 0.25%)	42.00%	-
	Maximum Q (P 0.50%)	16.80%	-
	Minimum Q (P 0.75%)	-15.20%	-
	Maximum Q (P 0.100%)	12.86%	-
	Voltage Dependency	TRUE	-
	Active	TRUE	-
	Clamp	FALSE	-
	Voltage Dependency Factor	0	-
V-M LIMITER	Maximum	92.00%	-
	Minimum	100.00%	-
	Minimum Active	TRUE	-
	Maximum Active	TRUE	-
	Minimum RT Hold	FALSE	-
BOOST	Threshold	49.95%	-
	Hold Time	1.0 s	-
	Hysteresis	15.00%	-
	Delayed OFF	0.0 s	-
	Back Boosting in case of PT Alarm	FALSE	-
	Boost on Grid only	FALSE	-
V-F	Power Threshold	25.00%	-
	Low Level	40.00%	-
	High Level	55.00%	-
AUTO SETPOINT	Start	10%	-
	Minimum	95%	-
	Maximum	100.00%	-
	Ramp Rate	0.5%/s	-
	Delayed CS Check	TRUE	-
	PT and VAR and SP Enabled	TRUE	-
	Rise SP to Inset SP	TRUE	-
	Boost goes to initial SP	TRUE	-



Tested by	Witnessed by	Approved by
 Mr. Chandu Kasimung Genesys Power Services Co., Ltd.	KBS POWER COMPANY LIMITED	KBS POWER COMPANY LIMITED
Date: 6-Sep-2023	Date:	Date:

		<b>FIELD INSPECTION AND TEST RECORD</b>			
<b>AUTOMATIC VOLTAGE REGULATOR</b>					
Plant :	PROJECT: 24112	Customer :	KBS POWER COMPANY LIMITED		
Location :	SARHAYAN CHAKRA CHAKRAM	Project :	NEARBY NEIGHBORHOOD ELECTRICAL GENERATION STATION		
Substation :	GENRATOR	Device No. :	1001		
Panel :	AVR PANEL	Feeder :	-		


Section	Item	As found	As Left
PI SETPOINT	Input	1100	-
	Minimum	<0.5%	-
	Maximum	0.50%	-
	Ramp Rate	0.0001/s	-
VOLT SETPOINT	Input	0.00%	-
	Minimum	<0.00%	-
	Maximum	0.00%	-
	Ramp Rate	1.00%/s	-
MAXIMUM SETPOINT	Input	0.00%	-
	Minimum	0.00%	-
	Maximum	10.00%	-
	Ramp Rate	2.25%/s	-
OPEN LOOP SETPOINT	Input	0.00%	-
	Minimum	0.00%	-
	Maximum	10.00%	-
	Ramp Rate	2.25%/s	-
VDC	Primary Net ID	1	-
	Secondary Net ID 1	2	-
	Secondary Net ID 2	3	-
	Secondary Net ID 3	4	-
	Ramp Up Time	100s	-
	Segment Count	0	-
	Build Rate	500/s	-
	Control on 45% Torque Auto	ENABLE	-
DIGITAL I/O 1	Input	None	-
	Polarity, IN	Normal	-
	Output	None	-
	Polarity, OUT	Normal	-
DIGITAL I/O 2	Input	None	-
	Polarity, IN	Normal	-
	Output	SP Level Reached	-
	Polarity, OUT	Normal	-

Tested by  M. Chonduram Karamasing Genesys Power Services Co., Ltd. Date: 6-Sep-2023	Witnessed by  KBS POWER COMPANY LIMITED Date:	Approved by  KBS POWER COMPANY LIMITED Date:
---	--	---



Page 110

		<b>FIELD INSPECTION AND TEST RECORD</b>			
<b>AUTOMATIC VOLTAGE REGULATOR</b>					
Plant :	PROJECT: 24112	Customer :	KBS POWER COMPANY LIMITED		
Location :	SARHAYAN CHAKRA CHAKRAM	Project :	NEARBY NEIGHBORHOOD ELECTRICAL GENERATION STATION		
Substation :	GENRATOR	Device No. :	1001		
Panel :	AVR PANEL	Feeder :	-		


Section	Item	As found	As Left
DIGITAL I/O 3	Input	None	-
	Polarity, IN	Normal	-
	Output	None	-
	Polarity, OUT	Normal	-
DIGITAL I/O 4	Input	None	-
	Polarity, IN	Normal	-
	Output	None	-
	Polarity, OUT	Normal	-
DIGITAL I/O 5	Input	None	-
	Polarity, IN	Normal	-
	Output	Substation Alarm 2	-
	Polarity, OUT	Normal	-
DIGITAL I/O 6	Input	None	-
	Polarity, IN	Normal	-
	Output	Substation Alarm 1	-
	Polarity, OUT	Normal	-
DIGITAL I/O 7	Input	None	-
	Polarity, IN	Normal	-
	Output	None	-
	Polarity, OUT	Normal	-
DIGITAL I/O 8	Input	None	-
	Polarity, IN	Normal	-
	Output	Switch Over	-
	Polarity, OUT	Inverted	-
DIGITAL INPUT 9	Input	Excitation On	-
	Polarity, IN	Normal	-
DIGITAL INPUT 10	Input	Parallel Work Group	-
	Polarity, IN	Normal	-
DIGITAL INPUT 11	Input	Gen CB Closed	-
	Polarity, IN	Normal	-
DIGITAL INPUT 12	Input	Manual Enable	-
	Polarity, IN	Normal	-

Tested by  M. Chonduram Karamasing Genesys Power Services Co., Ltd. Date: 6-Sep-2023	Witnessed by  KBS POWER COMPANY LIMITED Date:	Approved by  KBS POWER COMPANY LIMITED Date:
--	--	---



Page 111

		<b>FIELD INSPECTION AND TEST RECORD</b>			
<b>AUTOMATIC VOLTAGE REGULATOR</b>					
Plant :	PROJECT: 24112	Customer :	KBS POWER COMPANY LIMITED		
Location :	SARHAYAN CHAKRA CHAKRAM	Project :	NEARBY NEIGHBORHOOD ELECTRICAL GENERATION STATION		
Substation :	GENRATOR	Device No. :	1001		
Panel :	AVR PANEL	Feeder :	-		


Section	Item	As found	As Left
DIGITAL INPUT 13 from -A1	Input	Standby	-
	Polarity, IN	Normal	-
DIGITAL INPUT 14 from -A1	Input	None	-
	Polarity, IN	Normal	-
DIGITAL INPUT 15 from -A1	Input	Increase	-
	Polarity, IN	Normal	-
DIGITAL INPUT 16 from -A1	Input	Decrease	-
	Polarity, IN	Normal	-
DIGITAL INPUT 17 from -A1	Input	PF Enable	-
	Polarity, IN	Normal	-
DIGITAL INPUT 18 from -A1	Input	None	-
	Polarity, IN	Normal	-
ANALOG INPUT	UM Avg Maximum	10.00%	-
	UM Avg Minimum	10.00%	-
	UM 0%	2.0 V	-
	UM 100%	5.0 V	-
ANALOG INPUT 1	Input	Driftless	-
	UM 0%	2.0 V	-
	UM 100%	5.0 V	-
ANALOG INPUT 2	Input	Driftless	-
	UM 0%	2.0 V	-
	UM 100%	5.0 V	-
ANALOG OUTPUT	Output1	None	-
	Output2	None	-
	Load 0%	0.0 V	-
	Load 100%	10.0 V	-
	Load 0%	0.0 V	-
	Load 100%	10.0 V	-
	TH 0%	0.00%	-
	TH 100%	3.35.00%	-
	TH 0%	3.0 Hz	-
	TH 100%	10.0 Hz	-
	Active Power 0%	10.00%	-
	Active Power 100%	10.00%	-

Tested by  M. Chonduram Karamasing Genesys Power Services Co., Ltd. Date: 6-Sep-2023	Witnessed by  KBS POWER COMPANY LIMITED Date:	Approved by  KBS POWER COMPANY LIMITED Date:
---	--	---



Page 112

		<b>FIELD INSPECTION AND TEST RECORD</b>			
<b>AUTOMATIC VOLTAGE REGULATOR</b>					
Plant :	PROJECT: 24112	Customer :	KBS POWER COMPANY LIMITED		
Location :	SARHAYAN CHAKRA CHAKRAM	Project :	NEARBY NEIGHBORHOOD ELECTRICAL GENERATION STATION		
Substation :	GENRATOR	Device No. :	1001		
Panel :	AVR PANEL	Feeder :	-		


Section	Item	As found	As Left
	AV Field Voltage 100%	450.0 V	-
	Open DC Link Voltage 100%	450.0 V	-
	AVF relative 0%	0.00%	-
	AVF relative 100%	10.00%	-
	AVF relative 100%	10.00%	-
TUNE ASSISTANCE	Maximum Type	-	-
	NO	<0.01 pu	-
	NO	<0.01 pu	-
	NO	<0.01 s	-
	NO	<0.01 s	-
	NO	6.01 pu	-
	NO	6.01 pu	-
	NO	0.01	-
	NO	1	-
	NO	<0.01 VAV	-
TUNE AUTO	Proportional Gain (Kp)	15.4	-
	Derivative Time (Td)	0.45 s	-
	Integration Time (Ti)	15	-
	Check Kd	<0.00%	-
	Derivative Gain (Kd)	8	-

Tested by  M. Chonduram Karamasing Genesys Power Services Co., Ltd. Date: 6-Sep-2023	Witnessed by  KBS POWER COMPANY LIMITED Date:	Approved by  KBS POWER COMPANY LIMITED Date:
--	--	---



Page 113

		FIELD INSPECTION AND TEST RECORD			
AUTOMATIC VOLTAGE REGULATOR					
Plant	HOCHBURG 10KV	Customer	KBS POWER COMPANY LIMITED		
Location	SARIN PAK CHANUK CHANAKA	Project	HEAVY INDUSTRIES ELECTRICAL CONNECTION PMW		
Substation	GENRATOR	Device No.	007		
Panel	AVR Panel	Feeder			


PARAMETER SETTING			
Section	Item	As found	As Left
TUBE PREGNANT LIMITER	Proportional Gain Coef	4.000	-
	Integration Time (s)	8.00 s	-
TUBE MANULATIVE LIMITER	Proportional Gain Coef	20.000	-
	Integration Time (s)	1.00 s	-
COMMUNICATION	AVR ID	1	-
	Channel Name/Number	Main	-
	TCP IP	192.254.152.1	-
	SubNet	255.255.0.0	-
	Gateway	192.254.162.91	-
	Control Password	65535	-
	Revised Timeout	40.00 s	-
SYNCHRONIZATION	Unlatch Offset	0.00%	-
	Ang Offset	0.0 deg	-
	Min Slip	0.00 Hz	-
	Max Slip	-0.40 Hz	-
	Max Delta	3%	-
	Max Delta Angle	10 deg	-
	For CB Close Time	90 ms	-
DIODE MONITORING	Exc Nominal	150 Hz	-
	Normal Exc	650 ms	-

Tested by	Witnessed by	Approved by
 M. Chondanok Kiewwong Genesys Power Services Co., Ltd.	KBS POWER COMPANY LIMITED	KBS POWER COMPANY LIMITED
Date	Date	Date
6-Sep-2023		



Page 114

		FIELD INSPECTION AND TEST RECORD			
AUTOMATIC VOLTAGE REGULATOR					
Plant	HOCHBURG 10KV	Customer	KBS POWER COMPANY LIMITED		
Location	SARIN PAK CHANUK CHANAKA	Project	HEAVY INDUSTRIES ELECTRICAL CONNECTION PMW		
Substation	GENRATOR	Device No.	007		
Panel	AVR Panel	Feeder			

PARAMETER SETTING			
Section	Item	As found	As Left
ALARM	Alarm Level	TRUE	-
	Alarm Delay	5.00%	-
	Trap Level	10.00%	-
	Trap Delay	0.3 s	-
BATT MONITOR	Batt Alarm	TRUE	-
	Batt. X	1	-
	Batt. min. V	152.60%	-
TEMP INFLUENCE	Temp. T1	53.0 °C	-
	Temp. in. T2	75.00%	-
	Temp. T2	65.0 °C	-
	Temp. in. T3	50.00%	-
	Temp. T3	70.0 °C	-
	Temp. in. T4	0.00%	-
	Temp. T4	80.0 °C	-
	Temp. T1	53.0 °C	-
	Temp. T2	75.00%	-
	Temp. T3	65.0 °C	-
	Temp. T3	50.00%	-
	Temp. T3	70.0 °C	-
	Temp. T4	0.00%	-
	Temp. T4	80.0 °C	-
MODEBUS	MS Slave ID	247	-
	MS Protocol	0	-
	MS Baudrate	10	-
	MS Ch. Frame	0	-
	MS Keepalive time	0 s	-
	MS Keepalive action	0	-
	MS Enable	TRUE	-
DOUBLE CHANNEL	Self power Start Hold Time	1.0 s	-
	SWO Hold Time Always	FALSE	-
	CAN Enable	TRUE	-
	Alarm 1 Enable	FALSE	-
	Trap Enable	TRUE	-
	Self power Start at Backup Alarm	FALSE	-
	Self power Start at Backup Trip	FALSE	-
	Alarm (DO) at Standby	TRUE	-
	Trap (DO) at Standby	TRUE	-
	Alarm (DO) Tripging	FALSE	-
	Force Manual at Alarm 1	FALSE	-


Tested by	Witnessed by	Approved by
 M. Chondanok Kiewwong Genesys Power Services Co., Ltd.	KBS POWER COMPANY LIMITED	KBS POWER COMPANY LIMITED
Date	Date	Date
6-Sep-2023		


Page 115


		FIELD INSPECTION AND TEST RECORD			
AUTOMATIC VOLTAGE REGULATOR					
Plant	HOCHBURG 10KV	Customer	KBS POWER COMPANY LIMITED		
Location	SARIN PAK CHANUK CHANAKA	Project	HEAVY INDUSTRIES ELECTRICAL CONNECTION PMW		
Substation	GENRATOR	Device No.	007		
Panel	AVR Panel	Feeder			


PARAMETER SETTING			
Section	Item	As found	As Left
ALARM	Force Manual at Alarm 2	FALSE	-
	Force Excitation Off at Trip	FALSE	-
	Disable SWOP when GCB active	TRUE	-
	UM Over Voltage Level	150.00%	-
	UM Over Voltage Hysteresis	30.00%	-
	UM Over Voltage Detection Time	10.00 s	-
	UM Under Voltage Level	50.00%	-
	UM Under Voltage Hysteresis	30.00%	-
	UM Under Voltage Detection Time	10.00 s	-
	IC Over Current Level	750.00%	-
	IC Over Current Hysteresis	30.00%	-
	IC Over Current Detection Time	0.500 s	-
	IC Over Voltage Level	400.0 V	-
	IC Over Voltage Hysteresis	40.0 V	-
	IC Over Voltage Detection Time	10.00 s	-
	Reverse Power Level	5.00%	-
	Reverse Power Detection Time	0.500 s	-
	Stall Protect Time	0.0 s	-
	Speed Stall Threshold	0.00%	-
	Speed Stall Time	0.0 s	-
	Alarm 1 at loss of Remote Control	FALSE	-
	Alarm 1 at Phase Loss of UM	FALSE	-
	Alarm 1 at loss of UM	FALSE	-
	Alarm 1 at loss of CT	FALSE	-
	Alarm 1 at loss of UM phase 1	FALSE	-
	Alarm 1 at loss of UM phase 2	FALSE	-
	Alarm 1 at loss of UM phase 3	FALSE	-
	Alarm 1 at loss of UM	FALSE	-
	Alarm 1 at loss of BM	FALSE	-
	Alarm 1 at loss of control	FALSE	-
	Alarm 1 at loss of excitation	FALSE	-
	Alarm 1 at Temperature 1	TRUE	-
	Alarm 1 at Temperature 2	TRUE	-
	Alarm 1 at External Alarm	FALSE	-
	Alarm 1 at 40% Error	FALSE	-
	Alarm 1 at VDC Ring Error	FALSE	-
	Alarm 1 at VDC Line Break	FALSE	-
	Alarm 1 at Internal Power Fail	TRUE	-
	Alarm 1 at Digital Output Fail	TRUE	-
	Alarm 1 at CAN Monitor	FALSE	-
	Alarm 1 at Monitor Alarm 1	TRUE	-
	Alarm 1 at Monitor Alarm 2	FALSE	-
Alarm 1 at Monitor Alarm 3	FALSE	-	
Alarm 1 at Monitor Alarm 4	FALSE	-	
Alarm 1 at Monitor Alarm 5	FALSE	-	
Alarm 1 at Monitor Alarm 6	FALSE	-	
Alarm 1 at Monitor Alarm 7	FALSE	-	
Alarm 1 at Monitor Alarm 8	FALSE	-	
Alarm 1 at Monitor Alarm 9	FALSE	-	
Alarm 1 at Monitor Alarm 10	FALSE	-	
Alarm 1 at Monitor Alarm 11	FALSE	-	
Alarm 1 at Monitor Alarm 12	FALSE	-	
Alarm 1 at Monitor Alarm 13	FALSE	-	
Alarm 1 at Monitor Alarm 14	FALSE	-	
Alarm 1 at Monitor Alarm 15	FALSE	-	
Alarm 1 at Monitor Alarm 16	FALSE	-	
Alarm 1 at Monitor Alarm 17	FALSE	-	
Alarm 1 at Monitor Alarm 18	FALSE	-	
Alarm 1 at Monitor Alarm 19	FALSE	-	
Alarm 1 at Monitor Alarm 20	FALSE	-	
Alarm 1 at Monitor Alarm 21	FALSE	-	
Alarm 1 at Monitor Alarm 22	FALSE	-	
Alarm 1 at Monitor Alarm 23	FALSE	-	
Alarm 1 at Monitor Alarm 24	FALSE	-	
Alarm 1 at Monitor Alarm 25	FALSE	-	
Alarm 1 at Monitor Alarm 26	FALSE	-	
Alarm 1 at Monitor Alarm 27	FALSE	-	
Alarm 1 at Monitor Alarm 28	FALSE	-	
Alarm 1 at Monitor Alarm 29	FALSE	-	
Alarm 1 at Monitor Alarm 30	FALSE	-	
Alarm 1 at Monitor Alarm 31	FALSE	-	
Alarm 1 at Monitor Alarm 32	FALSE	-	
Alarm 1 at Monitor Alarm 33	FALSE	-	
Alarm 1 at Monitor Alarm 34	FALSE	-	
Alarm 1 at Monitor Alarm 35	FALSE	-	
Alarm 1 at Monitor Alarm 36	FALSE	-	
Alarm 1 at Monitor Alarm 37	FALSE	-	
Alarm 1 at Monitor Alarm 38	FALSE	-	
Alarm 1 at Monitor Alarm 39	FALSE	-	
Alarm 1 at Monitor Alarm 40	FALSE	-	
Alarm 1 at Monitor Alarm 41	FALSE	-	
Alarm 1 at Monitor Alarm 42	FALSE	-	
Alarm 1 at Monitor Alarm 43	FALSE	-	
Alarm 1 at Monitor Alarm 44	FALSE	-	
Alarm 1 at Monitor Alarm 45	FALSE	-	
Alarm 1 at Monitor Alarm 46	FALSE	-	
Alarm 1 at Monitor Alarm 47	FALSE	-	
Alarm 1 at Monitor Alarm 48	FALSE	-	
Alarm 1 at Monitor Alarm 49	FALSE	-	
Alarm 1 at Monitor Alarm 50	FALSE	-	
Alarm 1 at Monitor Alarm 51	FALSE	-	
Alarm 1 at Monitor Alarm 52	FALSE	-	
Alarm 1 at Monitor Alarm 53	FALSE	-	
Alarm 1 at Monitor Alarm 54	FALSE	-	
Alarm 1 at Monitor Alarm 55	FALSE	-	
Alarm 1 at Monitor Alarm 56	FALSE	-	
Alarm 1 at Monitor Alarm 57	FALSE	-	
Alarm 1 at Monitor Alarm 58	FALSE	-	
Alarm 1 at Monitor Alarm 59	FALSE	-	
Alarm 1 at Monitor Alarm 60	FALSE	-	
Alarm 1 at Monitor Alarm 61	FALSE	-	
Alarm 1 at Monitor Alarm 62	FALSE	-	
Alarm 1 at Monitor Alarm 63	FALSE	-	
Alarm 1 at Monitor Alarm 64	FALSE	-	
Alarm 1 at Monitor Alarm 65	FALSE	-	
Alarm 1 at Monitor Alarm 66	FALSE	-	
Alarm 1 at Monitor Alarm 67	FALSE	-	
Alarm 1 at Monitor Alarm 68	FALSE	-	
Alarm 1 at Monitor Alarm 69	FALSE	-	
Alarm 1 at Monitor Alarm 70	FALSE	-	
Alarm 1 at Monitor Alarm 71	FALSE	-	
Alarm 1 at Monitor Alarm 72	FALSE	-	
Alarm 1 at Monitor Alarm 73	FALSE	-	
Alarm 1 at Monitor Alarm 74	FALSE	-	
Alarm 1 at Monitor Alarm 75	FALSE	-	
Alarm 1 at Monitor Alarm 76	FALSE	-	
Alarm 1 at Monitor Alarm 77	FALSE	-	
Alarm 1 at Monitor Alarm 78	FALSE	-	
Alarm 1 at Monitor Alarm 79	FALSE	-	
Alarm 1 at Monitor Alarm 80	FALSE	-	
Alarm 1 at Monitor Alarm 81	FALSE	-	
Alarm 1 at Monitor Alarm 82	FALSE	-	
Alarm 1 at Monitor Alarm 83	FALSE	-	
Alarm 1 at Monitor Alarm 84	FALSE	-	
Alarm 1 at Monitor Alarm 85	FALSE	-	
Alarm 1 at Monitor Alarm 86	FALSE	-	
Alarm 1 at Monitor Alarm 87	FALSE	-	
Alarm 1 at Monitor Alarm 88	FALSE	-	
Alarm 1 at Monitor Alarm 89	FALSE	-	
Alarm 1 at Monitor Alarm 90	FALSE	-	
Alarm 1 at Monitor Alarm 91	FALSE	-	
Alarm 1 at Monitor Alarm 92	FALSE	-	
Alarm 1 at Monitor Alarm 93	FALSE	-	
Alarm 1 at Monitor Alarm 94	FALSE	-	
Alarm 1 at Monitor Alarm 95	FALSE	-	
Alarm 1 at Monitor Alarm 96	FALSE	-	
Alarm 1 at Monitor Alarm 97	FALSE	-	
Alarm 1 at Monitor Alarm 98	FALSE	-	
Alarm 1 at Monitor Alarm 99	FALSE	-	
Alarm 1 at Monitor Alarm 100	FALSE	-	
Alarm 1 at Monitor Alarm 101	FALSE	-	
Alarm 1 at Monitor Alarm 102	FALSE	-	
Alarm 1 at Monitor Alarm 103	FALSE	-	
Alarm 1 at Monitor Alarm 104	FALSE	-	
Alarm 1 at Monitor Alarm 105	FALSE	-	
Alarm 1 at Monitor Alarm 106	FALSE	-	
Alarm 1 at Monitor Alarm 107	FALSE	-	
Alarm 1 at Monitor Alarm 108	FALSE	-	
Alarm 1 at Monitor Alarm 109	FALSE	-	
Alarm 1 at Monitor Alarm 110	FALSE	-	
Alarm 1 at Monitor Alarm 111	FALSE	-	
Alarm 1 at Monitor Alarm 112	FALSE	-	
Alarm 1 at Monitor Alarm 113	FALSE	-	
Alarm 1 at Monitor Alarm 114	FALSE	-	
Alarm 1 at Monitor Alarm 115	FALSE	-	
Alarm 1 at Monitor Alarm 116	FALSE	-	
Alarm 1 at Monitor Alarm 117	FALSE	-	
Alarm 1 at Monitor Alarm 118	FALSE	-	
Alarm 1 at Monitor Alarm 119	FALSE	-	
Alarm 1 at Monitor Alarm 120	FALSE	-	
Alarm 1 at Monitor Alarm 121	FALSE	-	
Alarm 1 at Monitor Alarm 122	FALSE	-	
Alarm 1 at Monitor Alarm 123	FALSE	-	
Alarm 1 at Monitor Alarm 124	FALSE	-	
Alarm 1 at Monitor Alarm 125	FALSE	-	
Alarm 1 at Monitor Alarm 126	FALSE	-	
Alarm 1 at Monitor Alarm 127	FALSE	-	
Alarm 1 at Monitor Alarm 128	FALSE	-	
Alarm 1 at Monitor Alarm 129	FALSE	-	
Alarm 1 at Monitor Alarm 130	FALSE	-	
Alarm 1 at Monitor Alarm 131	FALSE	-	
Alarm 1 at Monitor Alarm 132	FALSE	-	
Alarm 1 at Monitor Alarm 133	FALSE	-	
Alarm 1 at Monitor Alarm 134	FALSE	-	
Alarm 1 at Monitor Alarm 135	FALSE	-	
Alarm 1 at Monitor Alarm 136	FALSE	-	
Alarm 1 at Monitor Alarm 137	FALSE	-	
Alarm 1 at Monitor Alarm 138	FALSE	-	
Alarm 1 at Monitor Alarm 139	FALSE	-	
Alarm 1 at Monitor Alarm 140	FALSE	-	
Alarm 1 at Monitor Alarm 141	FALSE	-	
Alarm 1 at Monitor Alarm 142	FALSE	-	
Alarm 1 at Monitor Alarm 143	FALSE	-	
Alarm 1 at Monitor Alarm 144	FALSE	-	
Alarm 1 at Monitor Alarm 145	FALSE	-	
Alarm 1 at Monitor Alarm 146	FALSE	-	
Alarm 1 at Monitor Alarm 147	FALSE	-	
Alarm 1 at Monitor Alarm 148	FALSE	-	
Alarm 1 at Monitor Alarm 149	FALSE	-	
Alarm 1 at Monitor Alarm 150	FALSE	-	
Alarm 1 at Monitor Alarm 151	FALSE	-	
Alarm 1 at Monitor Alarm 152	FALSE	-	
Alarm 1 at Monitor Alarm 153	FALSE	-	
Alarm 1 at Monitor Alarm 154	FALSE	-	
Alarm 1 at Monitor Alarm 155	FALSE	-	
Alarm 1 at Monitor Alarm 156	FALSE	-	
Alarm 1 at Monitor Alarm 157	FALSE	-	
Alarm 1 at Monitor Alarm 158	FALSE	-	
Alarm 1 at Monitor Alarm 159	FALSE	-	
Alarm 1 at Monitor Alarm 160	FALSE	-	
Alarm 1 at Monitor Alarm 161	FALSE	-	
Alarm 1 at Monitor Alarm 162	FALSE	-	
Alarm 1 at Monitor Alarm 163	FALSE	-	
Alarm 1 at Monitor Alarm 164	FALSE	-	
Alarm 1 at Monitor Alarm 165	FALSE	-	
Alarm 1 at Monitor Alarm 166	FALSE	-	
Alarm 1 at Monitor Alarm 167	FALSE	-	
Alarm 1 at Monitor Alarm 168	FALSE	-	
Alarm 1 at Monitor Alarm 169	FALSE	-	
Alarm 1 at Monitor Alarm 170	FALSE	-	
Alarm 1 at Monitor Alarm 171	FALSE	-	
Alarm 1 at Monitor Alarm 172	FALSE	-	
Alarm 1 at Monitor Alarm 173	FALSE	-	
Alarm 1 at Monitor Alarm 174	FALSE	-	
Alarm 1 at Monitor Alarm 175	FALSE	-	
Alarm 1 at Monitor Alarm 176	FALSE	-	
Alarm 1 at Monitor Alarm 177	FALSE	-	
Alarm 1 at Monitor Alarm 178	FALSE	-	
Alarm 1 at Monitor Alarm 179	FALSE	-	
Alarm 1 at Monitor Alarm 180	FALSE	-	
Alarm 1 at Monitor Alarm 181	FALSE	-	
Alarm 1 at Monitor Alarm 182	FALSE	-	
Alarm 1 at Monitor Alarm 183	FALSE	-	
Alarm 1 at Monitor Alarm 184	FALSE	-	
Alarm 1 at Monitor Alarm 185	FALSE	-	
Alarm 1 at Monitor Alarm 186	FALSE	-	
Alarm 1 at Monitor Alarm 187	FALSE	-	
Alarm 1 at Monitor Alarm 188	FALSE	-	
Alarm 1 at Monitor Alarm 189	FALSE	-	
Alarm 1 at Monitor Alarm 190	FALSE	-	
Alarm 1 at Monitor Alarm 191	FALSE	-	
Alarm 1 at Monitor Alarm 192	FALSE	-	
Alarm 1 at Monitor Alarm 193	FALSE	-	
Alarm 1 at Monitor Alarm 194	FALSE	-	
Alarm 1 at Monitor Alarm 195	FALSE	-	
Alarm 1 at Monitor Alarm 196	FALSE	-	
Alarm 1 at Monitor Alarm 197	FALSE	-	
Alarm 1 at Monitor Alarm 198	FALSE	-	
Alarm 1 at Monitor Alarm 199	FALSE	-	
Alarm 1 at Monitor Alarm 200	FALSE	-	



<p>Tested by</p>  <p>Mr. Chordanchai Kamsung Genexys Power Services Co., Ltd.</p>	<p>Witnessed by</p> <p><b>KIS POWER COMPANY LIMITED</b></p>	<p>Approved by</p> <p><b>KIS POWER COMPANY LIMITED</b></p>
<p>Date</p> <p>6-Sep-2023</p>	<p>Date</p>	<p>Date</p>

Tended by  Mr. Chonchanchai Kasemwong Genesys Power Services Co., Ltd.	Witnessed by  KPS POWER COMPANY LIMITED	Approved by  KPS POWER COMPANY LIMITED
Date 6-Sep-2023	Date  	Date  

Tested by  Mr. Chandrasekar K. Sreenivasan <b>Genesys Power Services Co., Ltd.</b>	Witnessed by  <b>KBS POWER COMPANY LIMITED</b>	Approved by  <b>KBS POWER COMPANY LIMITED</b>
Date: 6-Sep-2023	Date:	Date:

Tested by  M. Chordach-Gewerburg Genesys Power Services Co., Ltd.	Witnessed by  KPS POWER COMPANY LIMITED	Approved by  KPS POWER COMPANY LIMITED
Date 6-Jan-2021	Date	Date





## SECTION 5.2

### POTENTIAL TRANSFORMER



		FIELD INSPECTION AND TEST RECORD			
POTENTIAL TRANSFORMER					
Plant	: KPS/BL/03PH-02	Customer	: KPS POWER COMPANY LIMITED		
Location	: 10000 TAIKONG ROAD, TAIKONG	Project	: TAIKONG INDUSTRIAL ELECTRICAL GENERATOR ROOM		
Substation	: 22KV TAIKONG	Device No.	: TPT10000		
Panel	: 22KV TPT10000	Feeder	: TPT10000		

TECHNICAL DATA					
Manufacturer	: LEMAN	Serial no. phase A	: 2000000000000000	Serial no. phase B	: 2000000000000000
Type	: 22KV/0.4KV	Serial no. phase C	: 2000000000000000	Serial no. phase D	: 2000000000000000
Year of manufacture	: 2020	Other	: -	Other	: -
Rated voltage	: 22KV	Rated Accuracy and Rated burden			
Power frequency withstand voltage	: 45KV	Core 1	: 0.02/0.1	Class	: 0.5
Impulse withstand voltage	: 45KV	Core 2	: 0.02/0.1	Class	: 0.5
Rated short time withstand current (I <sub>sc</sub> )	: 1000A/3S	Core 3	: 0.02/0.1	Class	: 0.5
Rated frequency	: 50Hz	Core 4	: 0.02/0.1	Class	: 0.5
Standard	: IEC 60076-1	Core 5	: 0.02/0.1	Class	: 0.5

1. INSPECTION RECORD		Checked
1.1 Voltage transformer undamaged and clean		Inspected
1.2 Voltage transformer and equipment properly grounded		Inspected
1.3 All fastenings checked		Inspected
1.4 Wiring and cabling checked, terminals fastened properly		Inspected
1.5 Labeling Potential transformer equipment, cables and wire correct		Inspected

2. VOLTAGE TRANSFORMER INSULATION RESISTANCE MEASUREMENT					
Phase	Test Connection		Test Voltage (VDC)	Insulation Resistance (MΩ At 1 Min)	Winding Resistance (Ω)
	Energy	Ground			
A	HV	LV (all)	2500	100000	0.15
	Core 1	HV-LV (remains)	500	100000	0.15
	Core 2	HV-LV (remains)	500	100000	0.15
	Core 3	HV-LV (remains)	500	100000	0.15
B	HV	LV (all)	2500	100000	0.15
	Core 1	HV-LV (remains)	500	100000	0.15
	Core 2	HV-LV (remains)	500	100000	0.15
	Core 3	HV-LV (remains)	500	100000	0.15
C	HV	LV (all)	2500	100000	0.15
	Core 1	HV-LV (remains)	500	100000	0.15
	Core 2	HV-LV (remains)	500	100000	0.15
	Core 3	HV-LV (remains)	500	100000	0.15

Test Equipment : MEGGER , MT515 , DMH , FLUKE 287

3. RATIO AND POLARITY MEASUREMENT						
Phase	Terminal	Test Volt	Should be Rated Ratio	As found Ratio	% Error	Phase Deviation (°)
A	Core 1	0.1	0.02	0.0200	0.00%	0.00°
	Core 2	0.1	0.02	0.0200	0.00%	0.00°
	Core 3	0.1	0.02	0.0200	0.00%	0.00°
	Core 4	0.1	0.02	0.0200	0.00%	0.00°
B	Core 1	0.1	0.02	0.0200	0.00%	0.00°
	Core 2	0.1	0.02	0.0200	0.00%	0.00°
	Core 3	0.1	0.02	0.0200	0.00%	0.00°
	Core 4	0.1	0.02	0.0200	0.00%	0.00°
C	Core 1	0.1	0.02	0.0200	0.00%	0.00°
	Core 2	0.1	0.02	0.0200	0.00%	0.00°
	Core 3	0.1	0.02	0.0200	0.00%	0.00°
	Core 4	0.1	0.02	0.0200	0.00%	0.00°

Test Equipment : MEGGER , MT515 , DMH , FLUKE 287

Comment : 1. Insulation resistance measurement is satisfactory.  
2. Ratio and polarity measurement is satisfactory.  
3. All test results are within the specified limits.  
4. The test results are satisfactory and no further action is required.

Tested by	Witnessed by	Approved by
 Mr. Supan Chaiyaporn Genesys Power Services Co., Ltd.	KPS POWER COMPANY LIMITED	KPS POWER COMPANY LIMITED
Date	Date	Date
6-Sep-2023		



## SECTION 5.3

### VACUUM CIRCUIT BREAKER

		FIELD INSPECTION AND TEST RECORD			
POTENTIAL TRANSFORMER					
Plant	: KPS/BL/03PH-02	Customer	: KPS POWER COMPANY LIMITED		
Location	: 10000 TAIKONG ROAD, TAIKONG	Project	: TAIKONG INDUSTRIAL ELECTRICAL GENERATOR ROOM		
Substation	: 22KV TAIKONG	Device No.	: TPT10000		
Panel	: 22KV TPT10000	Feeder	: TPT10000		

TECHNICAL DATA					
Manufacturer	: LEMAN	Serial no. phase A	: 2000000000000000	Serial no. phase B	: 2000000000000000
Type	: 22KV/0.4KV	Serial no. phase C	: 2000000000000000	Serial no. phase D	: 2000000000000000
Year of manufacture	: 2020	Other	: -	Other	: -
Rated voltage	: 22KV	Rated Accuracy and Rated burden			
Power frequency withstand voltage	: 45KV	Core 1	: 0.02/0.1	Class	: 0.5
Impulse withstand voltage	: 45KV	Core 2	: 0.02/0.1	Class	: 0.5
Rated short time withstand current (I <sub>sc</sub> )	: 1000A/3S	Core 3	: 0.02/0.1	Class	: 0.5
Rated frequency	: 50Hz	Core 4	: 0.02/0.1	Class	: 0.5
Standard	: IEC 60076-1	Core 5	: 0.02/0.1	Class	: 0.5

1. INSPECTION RECORD		Checked
1.1 Voltage transformer undamaged and clean		Inspected
1.2 Voltage transformer and equipment properly grounded		Inspected
1.3 All fastenings checked		Inspected
1.4 Wiring and cabling checked, terminals fastened properly		Inspected
1.5 Labeling Potential transformer equipment, cables and wire correct		Inspected

2. VOLTAGE TRANSFORMER INSULATION RESISTANCE MEASUREMENT					
Phase	Test Connection		Test Voltage (VDC)	Insulation Resistance (MΩ At 1 Min)	Winding Resistance (Ω)
	Energy	Ground			
A	HV	LV (all)	2500	100000	0.15
	Core 1	HV-LV (remains)	500	100000	0.15
	Core 2	HV-LV (remains)	500	100000	0.15
	Core 3	HV-LV (remains)	500	100000	0.15
B	HV	LV (all)	2500	100000	0.15
	Core 1	HV-LV (remains)	500	100000	0.15
	Core 2	HV-LV (remains)	500	100000	0.15
	Core 3	HV-LV (remains)	500	100000	0.15
C	HV	LV (all)	2500	100000	0.15
	Core 1	HV-LV (remains)	500	100000	0.15
	Core 2	HV-LV (remains)	500	100000	0.15
	Core 3	HV-LV (remains)	500	100000	0.15

Test Equipment : MEGGER , MT515 , DMH , FLUKE 287

3. RATIO AND POLARITY MEASUREMENT						
Phase	Terminal	Test Volt (V)	Should be Rated Ratio	As found Ratio	% Error	Phase Deviation (°)
A	Core 1	0.1	0.02	0.0200	0.00%	0.00°
	Core 2	0.1	0.02	0.0200	0.00%	0.00°
	Core 3	0.1	0.02	0.0200	0.00%	0.00°
	Core 4	0.1	0.02	0.0200	0.00%	0.00°
B	Core 1	0.1	0.02	0.0200	0.00%	0.00°
	Core 2	0.1	0.02	0.0200	0.00%	0.00°
	Core 3	0.1	0.02	0.0200	0.00%	0.00°
	Core 4	0.1	0.02	0.0200	0.00%	0.00°
C	Core 1	0.1	0.02	0.0200	0.00%	0.00°
	Core 2	0.1	0.02	0.0200	0.00%	0.00°
	Core 3	0.1	0.02	0.0200	0.00%	0.00°
	Core 4	0.1	0.02	0.0200	0.00%	0.00°

Test Equipment : MEGGER , MT515 , DMH , FLUKE 287

Comment : 1. Insulation resistance measurement is satisfactory.  
2. Ratio and polarity measurement is satisfactory.  
3. All test results are within the specified limits.  
4. The test results are satisfactory and no further action is required.

Tested by	Witnessed by	Approved by
 Mr. Supan Chaiyaporn Genesys Power Services Co., Ltd.	KPS POWER COMPANY LIMITED	KPS POWER COMPANY LIMITED
Date	Date	Date
6-Sep-2023		



FIELD INSPECTION AND TEST RECORD		KBS																													
VACUUM CIRCUIT BREAKER																															
Plant	KHCHUNHAI SHED	Customer	KBS POWER COMPANY LIMITED																												
Location	SHED, NAKHONRATCHASIMA	Project	YEAR 4 INSPECTION ELECTRICAL GENERATOR 15 MW																												
Substation	6.6 KV Switchboard	Device No.	42																												
Panel	4201-2344	Feeder	4201-2344																												
<b>TECHNICAL DATA</b> <table border="1"> <tr> <td>Manufacturer</td> <td>SOMMER</td> <td>Serial No.</td> <td>148150875</td> </tr> <tr> <td>Type</td> <td>KBS Trip</td> <td>Rated current</td> <td>450 A</td> </tr> <tr> <td>Year of manufacture</td> <td>2015</td> <td>Rated power frequency withstand voltage</td> <td>7.2 kV</td> </tr> <tr> <td>Rated voltage</td> <td>7.2 kV</td> <td>Rated duration of short-circuit</td> <td>4 s</td> </tr> <tr> <td>Rated voltage withstand voltage</td> <td>29 kV</td> <td>Supply voltage of disconnector</td> <td>10 kV</td> </tr> <tr> <td>Rated breaking current</td> <td>40 kA</td> <td>Rated motor charge energy</td> <td>70 J</td> </tr> <tr> <td>Rated frequency</td> <td>50 Hz</td> <td>Standard</td> <td>IEC 62271-100</td> </tr> </table>				Manufacturer	SOMMER	Serial No.	148150875	Type	KBS Trip	Rated current	450 A	Year of manufacture	2015	Rated power frequency withstand voltage	7.2 kV	Rated voltage	7.2 kV	Rated duration of short-circuit	4 s	Rated voltage withstand voltage	29 kV	Supply voltage of disconnector	10 kV	Rated breaking current	40 kA	Rated motor charge energy	70 J	Rated frequency	50 Hz	Standard	IEC 62271-100
Manufacturer	SOMMER	Serial No.	148150875																												
Type	KBS Trip	Rated current	450 A																												
Year of manufacture	2015	Rated power frequency withstand voltage	7.2 kV																												
Rated voltage	7.2 kV	Rated duration of short-circuit	4 s																												
Rated voltage withstand voltage	29 kV	Supply voltage of disconnector	10 kV																												
Rated breaking current	40 kA	Rated motor charge energy	70 J																												
Rated frequency	50 Hz	Standard	IEC 62271-100																												
<b>1. INSPECTION RECORD</b> <table border="1"> <tr> <td>11. Circuit breaker undamaged and clean</td> <td>Satisfactory</td> </tr> <tr> <td>12. Circuit breaker and equipment properly grounded</td> <td>Satisfactory</td> </tr> <tr> <td>13. All fastenings checked</td> <td>Satisfactory</td> </tr> <tr> <td>14. Wiring and labeling checked, terminals fastened properly</td> <td>Satisfactory</td> </tr> <tr> <td>15. Labeling on circuit breaker, equipment, cables and wires correct</td> <td>Satisfactory</td> </tr> <tr> <td>16. Check the operation of motor charge spring</td> <td>Satisfactory</td> </tr> <tr> <td>17. Local Remote control close/open checked</td> <td>Satisfactory</td> </tr> <tr> <td>18. Check start and pumping function</td> <td>Satisfactory</td> </tr> <tr> <td>19. Indication checked</td> <td>Satisfactory</td> </tr> <tr> <td>20. Counter operation checked</td> <td>Satisfactory</td> </tr> </table>				11. Circuit breaker undamaged and clean	Satisfactory	12. Circuit breaker and equipment properly grounded	Satisfactory	13. All fastenings checked	Satisfactory	14. Wiring and labeling checked, terminals fastened properly	Satisfactory	15. Labeling on circuit breaker, equipment, cables and wires correct	Satisfactory	16. Check the operation of motor charge spring	Satisfactory	17. Local Remote control close/open checked	Satisfactory	18. Check start and pumping function	Satisfactory	19. Indication checked	Satisfactory	20. Counter operation checked	Satisfactory								
11. Circuit breaker undamaged and clean	Satisfactory																														
12. Circuit breaker and equipment properly grounded	Satisfactory																														
13. All fastenings checked	Satisfactory																														
14. Wiring and labeling checked, terminals fastened properly	Satisfactory																														
15. Labeling on circuit breaker, equipment, cables and wires correct	Satisfactory																														
16. Check the operation of motor charge spring	Satisfactory																														
17. Local Remote control close/open checked	Satisfactory																														
18. Check start and pumping function	Satisfactory																														
19. Indication checked	Satisfactory																														
20. Counter operation checked	Satisfactory																														

2. MAIN CONTACT RESISTANCE MEASUREMENT			
Phase	Test Current (A DC)	Contact Resistance ( $\mu\Omega$ )	Power Loss (I <sup>2</sup> R (Watt))
A	100	6.80	6.80
B	100	7.10	7.10
C	100	6.20	6.20

Test Equipment: MEGGER, MDM200 A

3. INSULATION RESISTANCE MEASUREMENT							
Test No.	CB Status	Energized	Ground	Test Connected	Test Voltage (V DC)	Insulation Resistance (M $\Omega$ )	Remark
1	-	-	-	A-GND	2,500	>1,000,000	-
2	Closed	1	Case	B-GND	2,500	>1,000,000	-
3	-	-	-	C-GND	2,500	>1,000,000	-
4	Opened	1	2	Interupter phase A	2,500	>1,000,000	-
5	-	-	-	Interupter phase B	2,500	>1,000,000	-
6	-	-	-	Interupter phase C	2,500	>1,000,000	-

Test Equipment: MEGGER, MITS5


4. OPERATING TIME MEASUREMENT				
Operating Coil	Measurement Position (ms)			Time Diff Max (ms)
	Phase A	Phase B	Phase C	
Close Coil	35.9	31.9	41.2	6.4
Open Coil 1	35.1	45.0	31.2	6.4
Open Coil 2	35.2	45.9	31.2	6.4
C-01	43.1	48.1	41.7	6.2
C-02	43.9	47.0	41.6	6.2

Test Equipment: OMICRON CBANO 500

Comment: Main contact resistance measurement are normal.  
 The contact resistance should not exceed 10% of the lowest measured at the same time. Reference: IEC 62271-100:2011 Table 500.5.  
 Operating time of measurement are normal (Opening Time < 60 ms, Closing Time < 60 ms). Reference: IEC 62271-100:2011 Table 500.5.  
 Insulation resistance measurement are normal > 1,000 Mega ohms. Reference: IEC 62271-100:2011


Tested by	Witnessed by	Approved by
 Mr. Supawong Chaiyap Genesys Power Services Co., Ltd.	 KBS POWER COMPANY LIMITED	 KBS POWER COMPANY LIMITED
Date: 6-Sep-2023	Date:	Date:

FIELD INSPECTION AND TEST RECORD		KBS	
VACUUM CIRCUIT BREAKER			
Plant	KHCHUNHAI SHED	Customer	KBS POWER COMPANY LIMITED
Location	SHED, NAKHONRATCHASIMA	Project	YEAR 4 INSPECTION ELECTRICAL GENERATOR 15 MW
Substation	6.6 KV Switchboard	Device No.	42
Panel	4201-2344	Feeder	4201-2344
<b>Timing Results</b> <b>Closing Time</b> 			



Tested by	Witnessed by	Approved by
 Mr. Supawong Chaiyap Genesys Power Services Co., Ltd.	 KBS POWER COMPANY LIMITED	 KBS POWER COMPANY LIMITED
Date: 6-Sep-2023	Date:	Date:

FIELD INSPECTION AND TEST RECORD		KBS	
VACUUM CIRCUIT BREAKER			
Plant	KHCHUNHAI SHED	Customer	KBS POWER COMPANY LIMITED
Location	SHED, NAKHONRATCHASIMA	Project	YEAR 4 INSPECTION ELECTRICAL GENERATOR 15 MW
Substation	6.6 KV Switchboard	Device No.	42
Panel	4201-2344	Feeder	4201-2344
<b>Timing Results</b> <b>Closing-Opening Coil 1 Time</b> 			



Tested by	Witnessed by	Approved by
 Mr. Supawong Chaiyap Genesys Power Services Co., Ltd.	 KBS POWER COMPANY LIMITED	 KBS POWER COMPANY LIMITED
Date: 6-Sep-2023	Date:	Date:

FIELD INSPECTION AND TEST RECORD		KBS	
VACUUM CIRCUIT BREAKER			
Plant	KHCHUNHAI SHED	Customer	KBS POWER COMPANY LIMITED
Location	SHED, NAKHONRATCHASIMA	Project	YEAR 4 INSPECTION ELECTRICAL GENERATOR 15 MW
Substation	6.6 KV Switchboard	Device No.	42
Panel	4201-2344	Feeder	4201-2344
<b>Timing Results</b> <b>Closing-Opening Coil 2 Time</b> 			


Tested by	Witnessed by	Approved by
 Mr. Supawong Chaiyap Genesys Power Services Co., Ltd.	 KBS POWER COMPANY LIMITED	 KBS POWER COMPANY LIMITED
Date: 6-Sep-2023	Date:	Date:





## SECTION 6

### GENERATOR



Page 134

		FIELD INSPECTION AND TEST RECORD			
GENERATOR INSPECTION					
Plant :	KHOSLA BLS (S) LTD	Customer :	KBS POWER COMPANY LIMITED		
Location :	SHIVOLI, NAGPUR DISTRICT, MAHARASHTRA	Project :	YEARLY INSPECTION ELECTRICAL GENERATOR SKM&W		
Unit :	STEAM TURBINE GENERATOR	Device No. :	GENERATOR B150V		
Panel :		Feeder :			
TECHNICAL DATA					
Manufacturer :	INDUSTRIAL (S) LTD	Type/Model :	B-172	Serial No. :	B-150V3
Capacity :	5000 KVA	Output Voltage :	11000 V	Output Current :	1800 A
Frequency :	50HZ	Excit. Voltage :	576 V	Excit. Current :	510 A
Phase :	3PH	Speed :	1500 rpm	Rate :	6
Power Factor :	0.8	Insulation Class :		Date :	2/2/
Standards :					
<input type="checkbox"/> Pole Test <input type="checkbox"/> Field Test <input type="checkbox"/> Rotor Insulation <input type="checkbox"/> Rotor Resistance					

#### GENERATOR INSPECTION AND MAINTENANCE

GENERATOR COMPARTMENT	RESULT	REMARKS
✓ VISUAL INSPECTION AND CLEAN GENERATOR COMPARTMENT	✓ NORMAL	- ABNORMAL
✓ VISUAL INSPECTION AIR SEAL (RUBBER SEAL) OF GENERATOR	✓ NORMAL	- ABNORMAL
N/A VISUAL INSPECTION LIGHTING SYSTEM	- NORMAL	- ABNORMAL
N/A VISUAL INSPECTION WATER LEAKAGE DETECTOR	- NORMAL	- ABNORMAL
N/A VISUAL INSPECTION WATER TRAP COOLER	- NORMAL	- ABNORMAL
N/A VISUAL INSPECTION FAN COOLER	- NORMAL	- ABNORMAL
N/A CHECK AIR GAP OF AIR BATTLE	- NORMAL	- ABNORMAL
N/A CHECK AIR GAP OF END SHIELD	- NORMAL	- ABNORMAL
✓ VISUAL INSPECTION BASE SUPPORT AND GROUND CONNECTION	✓ NORMAL	- ABNORMAL
STATOR COMPARTMENT	RESULT	REMARKS
✓ VISUAL INSPECTION AND CLEAN STATOR COMPARTMENT	✓ NORMAL	- ABNORMAL
✓ VISUAL INSPECTION MAIN LEAD - JUMPER LEAD GENERATOR	✓ NORMAL	- ABNORMAL
✓ VISUAL INSPECTION BASE SUPPORT GENERATOR	✓ NORMAL	- ABNORMAL
N/A VISUAL INSPECTION PRESSURE PLATE OF BARRETT SHEET	- NORMAL	- ABNORMAL
N/A VISUAL INSPECTION THROUGH HOLE OF LAMINATE SHEET	- NORMAL	- ABNORMAL
✓ VISUAL INSPECTION BRACKET SUPPORT WINDING	✓ NORMAL	- ABNORMAL
N/A VISUAL INSPECTION INDIVIDUAL SCREEN	- NORMAL	- ABNORMAL
✓ VISUAL INSPECTION END WINDING GENERATOR	✓ NORMAL	- ABNORMAL
✓ VISUAL INSPECTION ENDING OF BRACKET SUPPORT	✓ NORMAL	- ABNORMAL
N/A VISUAL INSPECTION STATOR WEDGE	- NORMAL	- ABNORMAL
N/A VISUAL INSPECTION LAMINATE SHEET	- NORMAL	- ABNORMAL
N/A SPRAY INSULATION VARNISH	- NORMAL	- ABNORMAL
✓ STATOR DRY OUT	✓ NORMAL	- ABNORMAL
ROTOR COMPARTMENT	RESULT	REMARKS
✓ VISUAL INSPECTION AND CLEAN ROTOR COMPARTMENT	✓ NORMAL	- ABNORMAL
✓ VISUAL INSPECTION FAN BLADE	✓ NORMAL	- ABNORMAL
✓ VISUAL INSPECTION RETAINING RING	✓ NORMAL	- ABNORMAL
N/A VISUAL INSPECTION BALANCE WEIGHT OF RETAINING RING	- NORMAL	- ABNORMAL
N/A VISUAL INSPECTION BALANCE WEIGHT OF ROTOR POOL	- NORMAL	- ABNORMAL
✓ VISUAL INSPECTION RADIAL LEAD - MAIN LEAD ROTOR	✓ NORMAL	- ABNORMAL
N/A VISUAL INSPECTION ROTOR WEDGE	- NORMAL	- ABNORMAL
N/A VISUAL INSPECTION ROTOR COIL - UPPER COIL - LOWER COIL SUPPORT - SCREW - WASHER - AND INSULATION PLATT	- NORMAL	- ABNORMAL
N/A VISUAL INSPECTION POLE SHOES AND POLE BOLTS	- NORMAL	- ABNORMAL
N/A CHECK AIR GAP BETWEEN ROTOR AND STATOR	- NORMAL	- ABNORMAL
N/A ULTRA SONIC TEST (UT)	- NORMAL	- ABNORMAL
N/A PARTICLE TEST (PT)	- NORMAL	- ABNORMAL
N/A BORE SCOPE INSPECTION	- NORMAL	- ABNORMAL
✓ VISUAL INSPECTION ROTOR GROUND SHAFT	✓ NORMAL	- ABNORMAL


Tested by	Witnessed by	Approved by
GENESYS POWER SERVICES CO., LTD.	KBS POWER COMPANY LIMITED	KBS POWER COMPANY LIMITED
Date : 6-Sep-2023	Date :	Date :

Page 135


		FIELD INSPECTION AND TEST RECORD			
GENERATOR INSPECTION					
Plant :	KHOSLA BLS (S) LTD	Customer :	KBS POWER COMPANY LIMITED		
Location :	SHIVOLI, NAGPUR DISTRICT, MAHARASHTRA	Project :	YEARLY INSPECTION ELECTRICAL GENERATOR SKM&W		
Unit :	STEAM TURBINE GENERATOR	Device No. :	GENERATOR B150V		
Panel :		Feeder :			
ROTOR COMPARTMENT					
✓ VISUAL INSPECTION BRUSH - BRUSH HOLDER	✓ NORMAL	- ABNORMAL	-		
N/A1 25.5 mm	✓ NORMAL	- ABNORMAL	-		
✓ CHECK SPRING PRESSURE OF ROTOR GROUND SHAFT	✓ NORMAL	- ABNORMAL	-		
N/A SPRAY INSULATION VARNISH	- NORMAL	- ABNORMAL	-		
✓ ROTOR DRY OUT	✓ NORMAL	- ABNORMAL	-		
STATOR EXCITER					
✓ VISUAL INSPECTION AND CLEAN EXCITER	✓ NORMAL	- ABNORMAL	-		
✓ VISUAL INSPECTION FIELD WINDING EXCITER	✓ NORMAL	- ABNORMAL	-		
✓ VISUAL INSPECTION CABLE SUPPLY - TERMINAL - TERMINAL BOX	✓ NORMAL	- ABNORMAL	-		
✓ VISUAL INSPECTION BASE SUPPORT - BOLT - NUT AND DOWEL	✓ NORMAL	- ABNORMAL	-		
✓ VISUAL INSPECTION GROUND CONNECTION	✓ NORMAL	- ABNORMAL	-		
✓ VISUAL INSPECTION AND CLEAN AIR COOLER AREA	✓ NORMAL	- ABNORMAL	-		
✓ CHECK AIR GAP BETWEEN ROTOR AND STATOR	✓ NORMAL	- ABNORMAL	-		
N/A SPRAY INSULATION VARNISH	- NORMAL	- ABNORMAL	-		
✓ STATOR DRY OUT	✓ NORMAL	- ABNORMAL	-		
ROTOR EXCITER					
✓ VISUAL INSPECTION AND CLEAN EXCITER	✓ NORMAL	- ABNORMAL	-		
✓ VISUAL INSPECTION AND CLEAN ROTATING DISC	✓ NORMAL	- ABNORMAL	-		
✓ VISUAL INSPECTION WINDING - ANGLE LEAD - JUMPER BAR	✓ NORMAL	- ABNORMAL	-		
✓ VISUAL INSPECTION BALANCE WEIGHT	✓ NORMAL	- ABNORMAL	-		
N/A SPRAY INSULATION VARNISH	- NORMAL	- ABNORMAL	-		
✓ ROTOR EXCITER DRY OUT	✓ NORMAL	- ABNORMAL	-		
GENERATOR FILTER					
N/A VISUAL INSPECTION AND CLEAN GENERATOR FILTER	- NORMAL	- ABNORMAL	-		
N/A VISUAL INSPECTION AND CLEAN FILTER HOUSE	- NORMAL	- ABNORMAL	-		
ROTOR EARTH FAULT					
✓ VISUAL INSPECTION AND CLEAN SLIP RING	✓ NORMAL	- ABNORMAL	-		
N/A VISUAL INSPECTION AND CLEAN SOLINOID	✓ NORMAL	- ABNORMAL	-		
✓ VISUAL INSPECTION AND CLEAN BRUSH HOLDER	✓ NORMAL	- ABNORMAL	-		
N/A1 25.5 mm					
N/A2 25.5 mm					
✓ VISUAL INSPECTION RADIAL LEAD OF ROTOR	✓ NORMAL	- ABNORMAL	-		
✓ VISUAL INSPECTION TERMINAL - TERMINAL BOX AND GROUND CONNECTION	✓ NORMAL	- ABNORMAL	-		
✓ CHECK AIR GAP BETWEEN ROTOR EARTH AND SLIP RING	✓ NORMAL	- ABNORMAL	-		
✓ TEST ACTION ROTOR EARTH FAULT	✓ NORMAL	- ABNORMAL	-		
Tested by					
Witnessed by					
Approved by					
GENESYS POWER SERVICES CO., LTD.					
KBS POWER COMPANY LIMITED					
KBS POWER COMPANY LIMITED					
Date : 6-Sep-2023					
Date :					
Date :					

Page 136

		FIELD INSPECTION AND TEST RECORD			
GENERATOR INSPECTION					
Plant :	KHOSLA BLS (S) LTD	Customer :	KBS POWER COMPANY LIMITED		
Location :	SHIVOLI, NAGPUR DISTRICT, MAHARASHTRA	Project :	YEARLY INSPECTION ELECTRICAL GENERATOR SKM&W		
Unit :	STEAM TURBINE GENERATOR	Device No. :	GENERATOR B150V		
Panel :		Feeder :			
PMG, STATOR & ROTOR					
✓ VISUAL INSPECTION AND CLEAN STATOR	✓ NORMAL	- ABNORMAL	-		
✓ VISUAL INSPECTION AND CLEAN ROTOR	✓ NORMAL	- ABNORMAL	-		
✓ VISUAL INSPECTION CABLE SUPPLY - TERMINAL - TERMINAL BOX	✓ NORMAL	- ABNORMAL	-		
✓ VISUAL INSPECTION BASE SUPPORT - BOLT - NUT AND DOWEL	✓ NORMAL	- ABNORMAL	-		
✓ VISUAL INSPECTION GROUND CONNECTION	✓ NORMAL	- ABNORMAL	-		
✓ VISUAL INSPECTION AND CLEAN AIR COOLER AREA	✓ NORMAL	- ABNORMAL	-		
✓ CHECK AIR GAP BETWEEN ROTOR AND STATOR	✓ NORMAL	- ABNORMAL	-		
N/A SPRAY INSULATION VARNISH	- NORMAL	- ABNORMAL	-		
✓ STATOR & ROTOR DRY OUT	✓ NORMAL	- ABNORMAL	-		
SPACE HEATER					
✓ VISUAL INSPECTION AND CLEAN SPACE HEATER	✓ NORMAL	- ABNORMAL	-		
✓ WINDING RESISTANCE TEST	✓ NORMAL	- ABNORMAL	-		
✓ INSULATION RESISTANCE TEST	✓ NORMAL	- ABNORMAL	-		
✓ REIGHTENING CABLE CONNECTION	✓ NORMAL	- ABNORMAL	-		
✓ VISUAL INSPECTION CABLE AND CABLE SUPPORT	✓ NORMAL	- ABNORMAL	-		
RESISTANCE TEMPERATURE DETECTOR (RTD)					
✓ VISUAL INSPECTION CABLE AND CABLE SUPPORT	✓ NORMAL	- ABNORMAL	-		
✓ VISUAL INSPECTION RTD	✓ NORMAL	- ABNORMAL	-		
✓ WINDING RESISTANCE TEST	✓ NORMAL	- ABNORMAL	-		
✓ INSULATION RESISTANCE TEST	✓ NORMAL	- ABNORMAL	-		
✓ VISUAL INSPECTION AND CLEAN TERMINAL - TERMINAL BOX	✓ NORMAL	- ABNORMAL	-		
✓ REIGHTENING TERMINAL CONNECTION	✓ NORMAL	- ABNORMAL	-		
BEARING INSULATION					
N/A VISUAL INSPECTION AND CLEAN BEARING INSULATION	- NORMAL	- ABNORMAL	-		
N/A VISUAL INSPECTION AND CLEAN INSULATION OF BOLT AND DOWEL	- NORMAL	- ABNORMAL	-		
N/A INSULATION RESISTANCE TEST	- NORMAL	- ABNORMAL	-		
N/A VISUAL INSPECTION GROUND CONNECTION CABLE OF BEARING	- NORMAL	- ABNORMAL	-		
Tested by					
Witnessed by					
Approved by					
GENESYS POWER SERVICES CO., LTD.					
KBS POWER COMPANY LIMITED					
KBS POWER COMPANY LIMITED					
Date : 6-Sep-2023					
Date :					
Date :					



Slip ring brush holder lead running door




Slip ring brush holder lead running door

Page 137



## SECTION 6.1

### GENERATOR STATOR





Page 138

		FIELD INSPECTION AND TEST RECORD			
GENERATOR STATOR					
Plant	KHS-ROBUST-SPIND			Customer	KBS POWER COMPANY LIMITED
Location	SEKAD NUKOH-HA-TO-HA-MA			Project	SEKAD NUKOH-HA-TO-HA-MA ELECTRICAL GENERATOR ROOM
Unit	STEAM TURBINE GENERATOR			Device No.	GENE-RGTR-01MM
Panel				Feeder	
TECHNICAL DATA					
Manufacturer	CHITRABHUSHAN	Type/Model	B-10	Serial No.	100000
Capacity	5000 kVA	Output Voltage	6.600 V	Rated Current	450 A
Frequency	50 Hz	Speed Voltage	250 V	Full Current	450 A
Power Factor	0.8	Speed	1500 rpm	Pole	4
Standards	IS	Insulation Class	F	Date	2023

1. VISUAL INSPECTION STATOR GENERATOR	Checked
11. Visual inspection and locked	Signature
12. Test record stator winding generator	Signature
13. Tightening all connection and wire stator generator	Signature



2. INSULATION RESISTANCE AND POLARIZATION INDEX STATOR GENERATOR WINDING MEASUREMENT					
Winding Temp	40.00	Ambient Temp	25.00	Humidity	75.00



Tested by	Witnessed by	Approved by
Genesys Power Services Co., Ltd.	KBS POWER COMPANY LIMITED	KBS POWER COMPANY LIMITED
Date: 6-Sep-2023	Date	Date

Page 139

		FIELD INSPECTION AND TEST RECORD			
GENERATOR STATOR					
Plant	KHS-ROBUST-SPIND			Customer	KBS POWER COMPANY LIMITED
Location	SEKAD NUKOH-HA-TO-HA-MA			Project	SEKAD NUKOH-HA-TO-HA-MA ELECTRICAL GENERATOR ROOM
Unit	STEAM TURBINE GENERATOR			Device No.	GENE-RGTR-01MM
Panel				Feeder	



Test Connect	Test In Minute	Insulation Resistance test at 2500 VDC (Mega Ohm)		KT
		Ambient Temp 33.8°C	Correct Temp 40°C	
U-V	1	1.740	0.78	0.651
V-W		1.135	0.668	
W-U		2.45	0.510	

Comment: Insulation resistance measurement for all phases (U, V, W) is within acceptable limits. All connections are tight and secure.

Tested by	Witnessed by	Approved by
Genesys Power Services Co., Ltd.	KBS POWER COMPANY LIMITED	KBS POWER COMPANY LIMITED
Date: 6-Sep-2023	Date	Date

Page 140

		FIELD INSPECTION AND TEST RECORD			
GENERATOR STATOR					
Plant	KHS-ROBUST-SPIND			Customer	KBS POWER COMPANY LIMITED
Location	SEKAD NUKOH-HA-TO-HA-MA			Project	SEKAD NUKOH-HA-TO-HA-MA ELECTRICAL GENERATOR ROOM
Unit	STEAM TURBINE GENERATOR			Device No.	GENE-RGTR-01MM
Panel				Feeder	

3. DC WINDING RESISTANCE MEASUREMENT					
Winding Temp	40.00	Ambient Temp	25.00	Humidity	75.00

Test Connect	Current DC (A)	Voltage DC (mV)	Resistance (mΩ)	Resistance at 25°C (mΩ)	% Deviation
Phase U	5.00	20.000	4.000	3.142	-21.43%
Phase V	5.00	20.000	4.000	3.142	-21.43%
Phase W	5.00	20.000	4.000	3.142	-21.43%


Test Equipment: OMEGA, CPC100

Test Connect	Voltage AC (V)	Current AC (mA)	Capacitive Reactance Z (Ω)	Capacitance (nF)
Phase U to V-W Ground	230.00	11.825	14.840	270.750
Phase V to U-W Ground	230.00	11.819	14.835	270.690
Phase W to U-V Ground	230.00	11.847	14.767	270.760
Phase U+V+W to Ground	230.00	34.527	6.651	61.7400

Test Equipment: OMEGA, CPC100

Test Connect	Current AC (A)	Voltage AC (V)	Impedance Z (Ω)	Inductance (mH)
Phase U	0.45	0.066	0.145	0.220
Phase V	0.45	0.072	0.14	0.20
Phase W	0.45	0.070	0.144	0.215

Test Equipment: OMEGA, CPC100



Comment: DC winding resistance measurement for all phases (U, V, W) is within acceptable limits. All connections are tight and secure.

Tested by	Witnessed by	Approved by
Genesys Power Services Co., Ltd.	KBS POWER COMPANY LIMITED	KBS POWER COMPANY LIMITED
Date: 6-Sep-2023	Date	Date

Page 141

FIELD INSPECTION AND TEST RECORD  
GENERATOR STATOR

Plant : HPS/GENCO/0300002  
Location : NARAYANAPURAM/GENCO/0300002  
Unit : STEAM TURBINE GENERATOR  
Panel :

Customer : KPS POWER COMPANY LIMITED  
Project : NARAYANAPURAM/GENCO/0300002  
Device No. : STEAM TURBINE GENERATOR  
Feeder :

6. INSULATION POWER FACTOR TIP-UP TEST  
Winding Temp : 35.0°C Ambient Temp : 32.5°C Humidity : 65.5%

Phase U


Applied Voltage (V)	Voltage Test (V)	Current (mA)	Watts (W)	PF (%)	Capacitance (nF)
25%	650	102.040	0.000	0.00	111.013
50%	1300	199.020	0.000	0.00	220.237
75%	2050	285.000	0.000	0.00	331.357
100%	2800	380.000	0.000	0.00	442.477
% TIP-UP at 100%-25%	0.2920				
Criteria	<1% at E/F3				

Phase V

Applied Voltage (V)	Voltage Test (V)	Current (mA)	Watts (W)	PF (%)	Capacitance (nF)
25%	650	95.000	0.000	0.00	100.000
50%	1300	190.000	0.000	0.00	200.000
75%	2050	285.000	0.000	0.00	300.000
100%	2800	380.000	0.000	0.00	400.000
% TIP-UP at 100%-25%	0.2792				
Criteria	<1% at E/F3				

Phase W

Applied Voltage (V)	Voltage Test (V)	Current (mA)	Watts (W)	PF (%)	Capacitance (nF)
25%	650	102.040	0.000	0.00	111.013
50%	1300	199.020	0.000	0.00	220.237
75%	2050	285.000	0.000	0.00	331.357
100%	2800	380.000	0.000	0.00	442.477
% TIP-UP at 100%-25%	0.2639				
Criteria	<1% at E/F3				



Comment : Insulation power factor tip up test is conducted as per standard IEC 60034-27-101. Reference: Insulation design: Thermal Generation  
Generator and Motor (Page: 475)

Tested by : Mr. Sanku Orin  
Genesys Power Services Co., Ltd.  
Date : 6-Sep-2023

Witnessed by : KPS POWER COMPANY LIMITED  
Date :

Approved by : KPS POWER COMPANY LIMITED  
Date :

FIELD INSPECTION AND TEST RECORD  
GENERATOR ROTOR

Plant : HPS/GENCO/0300002  
Location : NARAYANAPURAM/GENCO/0300002  
Unit : STEAM TURBINE GENERATOR  
Panel :

Customer : KPS POWER COMPANY LIMITED  
Project : NARAYANAPURAM/GENCO/0300002  
Device No. : STEAM TURBINE GENERATOR  
Feeder :


TECHNICAL DATA

Manufacturer	TPP/0300002/0300002	Type/Model	BL 111	Serial No.	111111
Capacity	5000 kVA	Output Voltage	6600 V	Output Current	1000 A
Frequency	50 Hz	Input Voltage	220 V	Full Current	100 A
Phase	3-Ph	Speed	1500 rpm	Pole	2
Power Factor	0.8	Insulation Class	F	Date	05/08

1. VISUAL INSPECTION GENERATOR ROTOR
- 11 Visual inspection and check  
12 Test record generator Rotor  
13 Tightening all connection lead wire generator Rotor

2. INSULATION RESISTANCE GENERATOR ROTOR WINDING MEASUREMENT  
Winding Temp : 35.0°C Ambient Temp : 32.5°C Humidity : 65.5%

Time (Min)	Energized	Insulation Resistance (MΩ) Test Voltage 500 VDC	Corrected to 40°C
1	S1 + S2 to Ground	671.00	3.5



Comment : Insulation resistance measurement is performed as per standard IEC 60034-27-101. Reference: Insulation design: Thermal Generation  
Generator and Motor (Page: 475)

Tested by : Mr. Sanku Orin  
Genesys Power Services Co., Ltd.  
Date : 6-Sep-2023

Witnessed by : KPS POWER COMPANY LIMITED  
Date :

Approved by : KPS POWER COMPANY LIMITED  
Date :

FIELD INSPECTION AND TEST RECORD  
GENERATOR ROTOR

Plant : HPS/GENCO/0300002  
Location : NARAYANAPURAM/GENCO/0300002  
Unit : STEAM TURBINE GENERATOR  
Panel :

Customer : KPS POWER COMPANY LIMITED  
Project : NARAYANAPURAM/GENCO/0300002  
Device No. : STEAM TURBINE GENERATOR  
Feeder :

6. INSULATION POWER FACTOR TIP-UP TEST  
Winding Temp : 35.0°C Ambient Temp : 32.5°C Humidity : 65.5%

Phase U


Applied Voltage (V)	Voltage Test (V)	Current (mA)	Watts (W)	PF (%)	Capacitance (nF)
25%	650	102.040	0.000	0.00	111.013
50%	1300	199.020	0.000	0.00	220.237
75%	2050	285.000	0.000	0.00	331.357
100%	2800	380.000	0.000	0.00	442.477
% TIP-UP at 100%-25%	0.2920				
Criteria	<1% at E/F3				

Phase V

Applied Voltage (V)	Voltage Test (V)	Current (mA)	Watts (W)	PF (%)	Capacitance (nF)
25%	650	95.000	0.000	0.00	100.000
50%	1300	190.000	0.000	0.00	200.000
75%	2050	285.000	0.000	0.00	300.000
100%	2800	380.000	0.000	0.00	400.000
% TIP-UP at 100%-25%	0.2792				
Criteria	<1% at E/F3				

Phase W

Applied Voltage (V)	Voltage Test (V)	Current (mA)	Watts (W)	PF (%)	Capacitance (nF)
25%	650	102.040	0.000	0.00	111.013
50%	1300	199.020	0.000	0.00	220.237
75%	2050	285.000	0.000	0.00	331.357
100%	2800	380.000	0.000	0.00	442.477
% TIP-UP at 100%-25%	0.2639				
Criteria	<1% at E/F3				



Comment : Insulation power factor tip up test is conducted as per standard IEC 60034-27-101. Reference: Insulation design: Thermal Generation  
Generator and Motor (Page: 475)

Tested by : Mr. Sanku Orin  
Genesys Power Services Co., Ltd.  
Date : 6-Sep-2023

Witnessed by : KPS POWER COMPANY LIMITED  
Date :

Approved by : KPS POWER COMPANY LIMITED  
Date :

FIELD INSPECTION AND TEST RECORD  
GENERATOR ROTOR

Plant : HPS/GENCO/0300002  
Location : NARAYANAPURAM/GENCO/0300002  
Unit : STEAM TURBINE GENERATOR  
Panel :

Customer : KPS POWER COMPANY LIMITED  
Project : NARAYANAPURAM/GENCO/0300002  
Device No. : STEAM TURBINE GENERATOR  
Feeder :

3. DC WINDING RESISTANCE MEASUREMENT  
Winding Temp : 35.0°C Ambient Temp : 32.5°C Humidity : 65.5%


Test Connect	Current DC (A)	Voltage DC (V)	Resistance (mΩ)	Resistance at 25°C (mΩ)
S1 + S2	1000	0.140	0.140	0.140

4. CAPACITANCE MEASUREMENT

Test Connect	Voltage AC (V)	Current AC (mA)	Capacitive Reactance Z (Ω)	Capacitance (nF)
S1 + S2 to Ground	500	14.75	3.39	48.10

5. AC IMPEDANCE STEP VOLTAGE MEASUREMENT

Test Connect	Voltage AC (V)	Current AC (A)
S1 + S2	10	0.000
	20	0.000
	30	0.000
	40	0.000
	50	0.000
	60	0.000
	70	0.000
	80	0.000
	90	0.000
	100	0.000





Comment : DC winding resistance measurement is performed as per standard IEC 60034-27-101. Reference: Insulation design: Thermal Generation  
Generator and Motor (Page: 475)

Tested by : Mr. Sanku Orin  
Genesys Power Services Co., Ltd.  
Date : 6-Sep-2023



Witnessed by : KPS POWER COMPANY LIMITED  
Date :

Approved by : KPS POWER COMPANY LIMITED  
Date :



		<b>FIELD INSPECTION AND TEST RECORD</b>			
<b>GENERATOR ROTOR</b>					
Plant :	KH-CHERUTHERIPU	Customer :	KBS POWER COMPANY LIMITED		
Location :	ROHINI NARAYANPARK HALL MA	Project :	YEARLY INSPECTION OF ELECTRICAL GENERATOR BLOW		
Unit :	STEAM TURBINE GENERATOR	Device No. :	GEN-ROTOR-BLOW		
Panel :		Feeder :			

#### 6. REPETITIVE SURGE OSCILLOSCOPE TEST.



☒ Plus Pole of Rotor Winding
 ☒ Minus Pole of Rotor Winding
 ☒ Differential Line (Plus-Minus)



Comment : Test results are shown in the below and the results are different between normal and abnormal.

Tested by	Witnessed by	Approved by
 Mr. Sakka Othman Genesys Power Services Co., Ltd.	 KBS POWER COMPANY LIMITED	 KBS POWER COMPANY LIMITED
Date : 6-Sep-2023	Date :	Date :

Page 146


		<b>FIELD INSPECTION AND TEST RECORD</b>			
<b>EXCITER FIELD WINDING</b>					
Plant :	KH-CHERUTHERIPU	Customer :	KBS POWER COMPANY LIMITED		
Location :	ROHINI NARAYANPARK HALL MA	Project :	YEARLY INSPECTION OF ELECTRICAL GENERATOR BLOW		
Unit :	STEAM TURBINE GENERATOR	Device No. :	GEN-ROTOR-BLOW		
Panel :		Feeder :			

TECHNICAL DATA  
 Manufacturer : ID POWER SYSTEMS  
 Cooling System : N/A  
 Frequency : 50 Hz  
 Output (DC) : 17.1 kW  
 Output (AC) : 17.1 kW  
 Speed : 1500 rpm  
 Insulation Class : B  
 Type/Model : 17.1 kW  
 Voltage (DC) : 250 V  
 Excit. Voltage : 250 V  
 Speed : 1500 rpm  
 Insulation Class : B  
 Serial No. : 17.1 kW  
 Current (DC) : 17.1 A  
 Excit. Current : 17.1 A  
 Pole : 2  
 Date : 2023




1. VISUAL INSPECTION EXCITER FIELD WINDING  
 11. Visual inspection and checked  
 12. Test result of Exciter Field Winding  
 13. Tagging all connection in the Exciter Field Winding

Time (Min)	Energized	Insulation Resistance (MΩ)	Test Voltage 500 VDC	Corrected to 40 °C
1	F1-F2 to Ground	10.00	500 VDC	10.00

Test Equipment : MEGGER MT5102



Comment : All test results are shown in the below and the results are different between normal and abnormal.

Tested by	Witnessed by	Approved by
 Mr. Sakka Othman Genesys Power Services Co., Ltd.	 KBS POWER COMPANY LIMITED	 KBS POWER COMPANY LIMITED
Date : 6-Sep-2023	Date :	Date :


Page 148

\*\*\*\*\*





## SECTION 6.3

### EXCITER FIELD WINDING



Page 147

		<b>FIELD INSPECTION AND TEST RECORD</b>			
<b>EXCITER FIELD WINDING</b>					
Plant :	KH-CHERUTHERIPU	Customer :	KBS POWER COMPANY LIMITED		
Location :	ROHINI NARAYANPARK HALL MA	Project :	YEARLY INSPECTION OF ELECTRICAL GENERATOR BLOW		
Unit :	STEAM TURBINE GENERATOR	Device No. :	GEN-ROTOR-BLOW		
Panel :		Feeder :			

Test Connect	Current DC (A)	Voltage DC (V)	Resistance (Ω)	Resistance At 25°C (Ω)
F1 - F2	0.000	0.000	4.100	28.00


Test Equipment : OMICRON, CPC100

Test Connect	Voltage AC (V)	Current AC (mA)	Capacitive Reactance Z (Ω)	Capacitance (nF)
F1-F2 to Ground	200	100	100.00	1.00




Test Equipment : OMICRON, CPC100

Test Connect	Current AC (mA)	Voltage AC (V)	Impedance Z (Ω)	Inductance (H)
F1 - F2	0.000	0.000	0.00	0.00

Test Equipment : OMICRON, CPC100



Comment : All test results are shown in the below and the results are different between normal and abnormal.


Tested by	Witnessed by	Approved by
 Mr. Sakka Othman Genesys Power Services Co., Ltd.	 KBS POWER COMPANY LIMITED	 KBS POWER COMPANY LIMITED
Date : 6-Sep-2023	Date :	Date :

Page 149



## SECTION 6.4

### EXCITER ARMATURE WINDING



Page 150


		FIELD INSPECTION AND TEST RECORD			
EXCITER ARMATURE WINDING					
Plant :	KH-250/350/350-H2	Customer :	KBS POWER COMPANY LIMITED		
Location :	30000 TAMBORON ROAD CHA-MA	Project :	FIELD INSPECTION ELECTRICAL GENERATOR 35MW		
Unit :	STAM GENERATOR	Device No. :	GENERATOR 35MW		
Panel :		Feeder :			
TECHNICAL DATA					
Motor/Generator :	30000/35000 VA	Type/Model :	B-300	Serial No. :	155495
Cooling system :	A, B	Voltage (DC) :	500 V	Current (DC) :	500 A
Frequency :	50 Hz	Break Voltage :	500 V	Break Current :	500 A
Output (DC) :	11000 V	Speed :	1500 rpm	Pole :	2P
Standard :	IEC 60034	Insulation Class :	F	Other :	500V
<input type="checkbox"/> Pre-Test <input type="checkbox"/> Final Test <input type="checkbox"/> Motor inside <input type="checkbox"/> Motor outside					

1. VISUAL INSPECTION EXCITER ARMATURE WINDING	Checked :
11. Visual inspection and cleaned	Insulation :
12. Test record Exciter Armature Winding	Conductor :
13. Taping all connection leads with Exciter Armature Winding	Insulation :

2. INSULATION RESISTANCE EXCITER ARMATURE WINDING MEASUREMENT	Winding Temp :	Ambient Temp :	Humidity :
	40.0°C	30.0°C	65.0%

Time (Min)	Energized	Insulation Resistance (MΩ) Test Voltage 500 VDC	Corrected to 40°C
1	46 to Ground	1174	1607

Test Equipment : MEGGER MT5102



Comment : 1. Insulation Resistance measurement is done with MΩ Reference 500VDC 15s. As per IEC 60034-4:2011.

Tested by :	Witnessed by :	Approved by :
 Mr. Salim Othman Genesys Power Services Co., Ltd.	KBS POWER COMPANY LIMITED	KBS POWER COMPANY LIMITED
Date : 6-Sep-2023	Date :	Date :

Page 151

		FIELD INSPECTION AND TEST RECORD			
EXCITER ARMATURE WINDING					
Plant :	KH-250/350/350-H2	Customer :	KBS POWER COMPANY LIMITED		
Location :	30000 TAMBORON ROAD CHA-MA	Project :	FIELD INSPECTION ELECTRICAL GENERATOR 35MW		
Unit :	STAM GENERATOR	Device No. :	GENERATOR 35MW		
Panel :		Feeder :			

3. DC WINDING RESISTANCE MEASUREMENT	Winding Temp :	Ambient Temp :	Humidity :
	34.2°C	22.0°C	61.0%

Test Connect	Current DC (A)	Voltage DC (mV)	Resistance (mΩ)	Resistance At 25°C (mΩ)	% Deviation
1-2	9.491	1.11	11.8	9.097	4.91
2-3	9.951	1.203	12.13	9.067	
3-1	10.02	1.209	12.02	9.045	
4-5	9.961	0.949	9.537	9.023	4.61
5-6	9.958	1.275	12.74	9.403	
6-4	9.956	9.765	976.5	1041	

Test Equipment : OMICRON, CPO100

#### 4. CAPACITANCE MEASUREMENT

Test Connect	Voltage AC (V)	Current AC (mA)	Capacitive Reactance Z (Ω)	Capacitance (nF)
1-6 to Ground	231640	2.747	74419	41721

Test Equipment : OMICRON, CPO100

#### 5. A.C. IMPEDANCE MEASUREMENT

Test Connect	Current AC (A)	Voltage AC (mV)	Impedance Z (Ω)	Inductance (mH)
1-2	9.985	147.255	14.751	3.024
2-3	9.985	156.796	15.709	3.250
3-1	9.952	170.627	17.202	3.336
4-5	9.965	147.255	14.761	3.023
5-6	9.981	145.713	14.609	2.970
6-4	9.964	124.835	12.528	2.524

Test Equipment : OMICRON, CPO100

Comment : 2. AC Impedance measurement is done with reference 500VAC, 15s. As per IEC 60034-4:2011.  
Test Equipment : OMICRON, CPO100  
Test Equipment : OMICRON, CPO100

Tested by :	Witnessed by :	Approved by :
 Mr. Salim Othman Genesys Power Services Co., Ltd.	KBS POWER COMPANY LIMITED	KBS POWER COMPANY LIMITED
Date : 6-Sep-2023	Date :	Date :

Page 152

\*\*\*\*\*



## SECTION 6.5

### PERMANENT MAGNET



Page 153







## SECTION 6.7

### RESISTANT TEMPERATURE DETECTOR



Mr. Sakda Oran  
Genesys Power Services Co., Ltd.

Page 158

		FIELD INSPECTION AND TEST RECORD			
		RESISTANT TEMPERATURE DETECTOR			
Plant :	KHONGCHIT (B) LTD.	Customer :	KBS POWER COMPANY LIMITED		
Location :	THANONGKORAPAT (A) MA	Project :	KBS POWER TEST ELECTRICAL GENERATOR (B) MA		
Unit :	STEAM TURBINE GENERATOR	Device No. :	GENERATOR BMS		
Panel :	-	Feeder :	-		


1. VISUAL INSPECTION RTD AND HEATER
- Visual inspection and cleaned terminal
  - Test record RTD and heater
  - Tightening all connection lead wire RTD and heater

Checked  
Sakda Oran  
Sakda Oran  
Sakda Oran

#### 2. RTD MEASUREMENT

Item	Element Name / Reference Temperature (C°)	Resistance (Ω)			Insulation resistance (MΩ)
		1 - 2	1 - 3	2 - 3	
RTD1	TR5 / Approx 33.9 C°	5.3	154.45	154.45	25.200
		4.6	154.91	154.79	25.400
RTD2	TR6 / Approx 33.9 C°	7.9	154.91	154.91	25.400
		154.92	154.96	154.85	25.500
RTD3	TR7 / Approx 33.9 C°	154.85	154.85	154.85	25.400
		15.16	154.40	154.40	25.400
RTD4	TR8 / Approx 33.9 C°	15.21	154.19	154.19	25.400
		22.24	154.10	154.10	25.400
RTD5	TR9 / Approx 33.9 C°	25.27	154.41	154.41	25.400
		24.19	154.04	154.04	25.400
RTD6	TR10 / Approx 33.9 C°	31.53	154.12	154.12	25.400
		34.26	154.01	154.01	25.400

Test Equipment : MEGGER , MT5102 ; DM4 , FLUKE 287



Comment : RTD Resistance measurement is correct.  
Insulation resistance measurement is correct. (MΩ Reference: MPA ALN, FLUKE 284/285/286/287)

Tested by	Witnessed by	Approved by
 Mr. Sakda Oran Genesys Power Services Co., Ltd.	KBS POWER COMPANY LIMITED	KBS POWER COMPANY LIMITED
Date	Date	Date
6-Sep-2023		

Page 159



## SECTION 6.8

### SPACE HEATER



Mr. Sakda Oran  
Genesys Power Services Co., Ltd.

Page 160

		FIELD INSPECTION AND TEST RECORD			
		SPACE HEATER			
Plant :	KHONGCHIT (B) LTD.	Customer :	KBS POWER COMPANY LIMITED		
Location :	THANONGKORAPAT (A) MA	Project :	KBS POWER TEST ELECTRICAL GENERATOR (B) MA		
Unit :	STEAM TURBINE GENERATOR	Device No. :	GENERATOR BMS		
Panel :	-	Feeder :	-		

1. VISUAL INSPECTION HEATER
- Visual inspection and cleaned terminal
  - Test record heater
  - Tightening all connection lead wire Heater

Checked  
Sakda Oran  
Sakda Oran  
Sakda Oran

#### 3. SPACE HEATER MEASUREMENT

Item	Element Name	Resistance (Ω)			Insulation resistance (MΩ)	Remarks
		R1	R2	R3		
1	Generator Heater DE (HRLHSLHTQ)	246.430	246.100	246.140	24.400	-
2	Generator Heater NDE (HRLHSLHTQ)	246.270	246.100	246.140	24.400	-
3	Generator Heater (HRLHSLHTQ)	246.440	246.100	246.140	24.400	-
4	Generator Heater (HRLHSLHTQ)	246.100	246.100	246.100	24.400	-

Test Equipment : MEGGER , MT5102 ; DM4 , FLUKE 287

Item	Element Name	Resistance (Ω)	Insulation resistance (MΩ)	Remarks
1	Escher Heater	246.430	24.400	-

Test Equipment : MEGGER , MT5102 ; DM4 , FLUKE 287

Comment : Space Heater resistance measurement is correct.  
Insulation resistance measurement is correct. (MΩ Reference: MPA ALN, FLUKE 284/285/286/287)

Tested by	Witnessed by	Approved by
 Mr. Sakda Oran Genesys Power Services Co., Ltd.	KBS POWER COMPANY LIMITED	KBS POWER COMPANY LIMITED
Date	Date	Date
6-Sep-2023		

Page 161



## GENERATOR AIR GAP

Page 162



### MOTOR CONTROL CENTER PANEL FOR TURBINE UNIT

Page 164





### GENERATOR AIR GAP




Plant :	POPPALUR SUEC	Customer :	CHYPOWER COMPANY LIMITED
Location :	SHED NO.30, KANDAMBA	Project :	15KV 1.5MW DIESEL GENERATOR ROOM
Unit :	1.5MW 15KV DIESEL GENERATOR	Device No. :	GEN-RG-001
Panel :		Feeder No. :	


## 1. GENERATOR AIR GAP MEASUREMENT




### Air Gap Exciter



### Air Gap PMG



Air Gap Stator (View from exterior)



Air Gap Stator (View from Turbine)

The unit is mm.

<p>Tested by</p>  <p>Mr. Subhas Chandra Genesys Power Services Co., Ltd.</p> <p>Date: 6-Sep-2023</p>	<p>Witnessed by</p> <p>KBS POWER COMPANY LIMITED</p> <p>Date:</p>	<p>Approved by</p> <p>KBS POWER COMPANY LIMITED</p> <p>Date:</p>
--	---	--


Page 163




WORK'S PICTURE MOTOR CONTROL CENTER PANEL FOR TURBINE UNIT




Plant :	KARUPPUSOOR	Customer :	KBS POWER COMPANY LIMITED
Location :	500 KVA SUBSTATION	Project :	500 KVA SUBSTATION ELECTRIFICATION WORK
Unit :	STEAM TURBINE GENERATOR	Device No. :	GENERATOR 10 MG
Panel :		Fender :	




### Cleaning & brightening




### Cleaning & tightening



Cleaning &amp; lightening



### Cleaning & tightening

Inspected by  KPS Supervisor's Name <b>Genesys Power Services Co., Ltd.</b>	Witnessed by   <b>KBS POWER COMPANY LIMITED</b>	Approved by   <b>KBS POWER COMPANY LIMITED</b>
Date <b>6-Sep-2023</b>	Date	Date

Page 165

\*\*\*\*\*




## SECTION 8

### DC STATOR PANEL




Page 166


		FIELD INSPECTION AND TEST RECORD		
		WORK'S PICTURE DC STATOR PANEL		
Plant :	KHON BUN GRACO	Customer :	KBS POWER COMPANY LIMITED	
Location :	TRONG NAI CHONG PAK CHAT MA	Project :	KBS POWER COMPANY LIMITED	
Unit :	STEAM TURBINE GENERATOR	Device No. :	KBS POWER COMPANY LIMITED	
Panel :		Feeder :	KBS POWER COMPANY LIMITED	




Cleaning & tightening



Cleaning & tightening



Cleaning & tightening



Cleaning & tightening

Inspected by	Witnessed by	Approved by
M. S. Jaisri Chaiyaporn Genesys Power Services Co., Ltd.	KBS POWER COMPANY LIMITED	KBS POWER COMPANY LIMITED
Date	Date	Date
6-Sep-2023		

Page 167

\*\*\*\*\*




## SECTION 9

### LOCAL PANEL




Page 168


		FIELD INSPECTION AND TEST RECORD		
		WORK'S PICTURE LOCAL PANEL		
Plant :	KHON BUN GRACO	Customer :	KBS POWER COMPANY LIMITED	
Location :	TRONG NAI CHONG PAK CHAT MA	Project :	KBS POWER COMPANY LIMITED	
Unit :	STEAM TURBINE GENERATOR	Device No. :	KBS POWER COMPANY LIMITED	
Panel :		Feeder :	KBS POWER COMPANY LIMITED	




Cleaning & tightening



Cleaning & tightening



Cleaning & tightening



Cleaning & tightening

Inspected by	Witnessed by	Approved by
M. S. Jaisri Chaiyaporn Genesys Power Services Co., Ltd.	KBS POWER COMPANY LIMITED	KBS POWER COMPANY LIMITED
Date	Date	Date
6-Sep-2023		

Page 169



## SECTION 10

### GROUND RESISTANCE



Page 170


		FIELD INSPECTION AND TEST RECORD		
		GROUNDING		
Plant	: KBC POWER CO. LTD.	Customer	: KBC POWER COMPANY LIMITED	
Location	: THERMAL POWER PLANT	Project	: KBC POWER CO. LTD. THERMAL POWER PLANT	
Unit	: THERMAL POWER PLANT	Device No.	: GROUNDING ISM	
Panel	: THERMAL POWER PLANT	Feeder	: GROUNDING ISM	

#### 1. INSPECTION RECORD

- Grounding connection point
- Grounding connection point fastening and tightening

Checked  
S. K. SURESH  
THERMAL

#### 2. GROUNDING WITH EARTH RESISTANCE MEASUREMENT



Test Instrument : \_\_\_\_\_

No.	Point test	Measurement Value (Ohm)	Condition Check		Standards
			Normal	Abnormal	
1	Generator	0.04	✓		≤5 Ohm @400V (IEEE 142)
2	NGR	0.3	✓		
3	Line side	0.08	✓		
4	Neutral Side	0.25	✓		
5	MCC Panel	0.15	✓		

Comment : \_\_\_\_\_

Tested by  M. S. Suresh Chandra POWER LOOP CO. LTD.	Witnessed by KBS POWER COMPANY LIMITED	Approved by KBS POWER COMPANY LIMITED
Date 6-Sep-2023	Date	Date

Page 171




## SECTION 11

### WORK'S PICTURE




Page 172


		FIELD INSPECTION AND TEST RECORD		
		WORK'S PICTURE		
Plant	: KBC POWER CO. LTD.	Customer	: KBC POWER COMPANY LIMITED	
Location	: THERMAL POWER PLANT	Project	: KBC POWER CO. LTD. THERMAL POWER PLANT	
Unit	: THERMAL POWER PLANT	Device No.	: GROUNDING ISM	
Panel	: THERMAL POWER PLANT	Feeder	: GROUNDING ISM	




Inspection of stator winding



Test CT at phase and neutral side (GEN)



Recurrent Surge Oscillogram graph (RSO) for Rotor






Diode Component Inspection

Inspected by  M. S. Suresh Chandra Genesys Power Services Co., Ltd.	Witnessed by KBS POWER COMPANY LIMITED	Approved by KBS POWER COMPANY LIMITED
Date 6-Sep-2023	Date	Date


Page 173




		<b>FIELD INSPECTION AND TEST RECORD</b>			
		<b>WORK'S PICTURE</b>			
Plant :	410-02400100-0000	Customer :	KBS POWER COMPANY LIMITED		
Location :	200-00000000000000000000	Project :	YEARLY INSPECTION OF CENTRAL GENERATOR ROOM		
Unit :	STEAM TURBINE GENERATOR	Device No. :	GENE-00000000000000000000		
Panel :		Feeder :			




Space heater resistance measurement



RTD resistance measurement





Visual inspection and clean brush holder




Inspection brush holder


Inspected by	Witnessed by	Approved by
Tammarat T.		
Mr. Tammarat T. U.		
Genesys Power Services Co., Ltd.	KBS POWER COMPANY LIMITED	KBS POWER COMPANY LIMITED
Date	Date	Date
6-Sep-2023		

Page 174


		<b>FIELD INSPECTION AND TEST RECORD</b>			
		<b>WORK'S PICTURE</b>			
Plant :	410-02400100-0000	Customer :	KBS POWER COMPANY LIMITED		
Location :	200-00000000000000000000	Project :	YEARLY INSPECTION OF CENTRAL GENERATOR ROOM		
Unit :	STEAM TURBINE GENERATOR	Device No. :	GENE-00000000000000000000		
Panel :		Feeder :			




Visual inspection End winding



Visual inspection Lead rotor





Visual inspection Exciter




Test Exciter and Generator


Inspected by	Witnessed by	Approved by
Tammarat T.		
Mr. Tammarat T. U.		
Genesys Power Services Co., Ltd.	KBS POWER COMPANY LIMITED	KBS POWER COMPANY LIMITED
Date	Date	Date
6-Sep-2023		

Page 175


		<b>FIELD INSPECTION AND TEST RECORD</b>			
		<b>WORK'S PICTURE</b>			
Plant :	410-02400100-0000	Customer :	KBS POWER COMPANY LIMITED		
Location :	200-00000000000000000000	Project :	YEARLY INSPECTION OF CENTRAL GENERATOR ROOM		
Unit :	STEAM TURBINE GENERATOR	Device No. :	GENE-00000000000000000000		
Panel :		Feeder :			




Current Transformer Innovation resistance measurement



Inspection and Test Potencia Transformer





Inspection and clean Line side




Cleaning & tightening busbar Line side

Inspected by	Witnessed by	Approved by
Tammarat T.		
Mr. Tammarat T. U.		
Genesys Power Services Co., Ltd.	KBS POWER COMPANY LIMITED	KBS POWER COMPANY LIMITED
Date	Date	Date
6-Sep-2023		

Page 176


		<b>FIELD INSPECTION AND TEST RECORD</b>			
		<b>WORK'S PICTURE</b>			
Plant :	410-02400100-0000	Customer :	KBS POWER COMPANY LIMITED		
Location :	200-00000000000000000000	Project :	YEARLY INSPECTION OF CENTRAL GENERATOR ROOM		
Unit :	STEAM TURBINE GENERATOR	Device No. :	GENE-00000000000000000000		
Panel :		Feeder :			




Test gen. protection relay



Test gen. protection relay





Test synchronizing relay




Test rotor earth fault


Inspected by	Witnessed by	Approved by
Tammarat T.		
Mr. Tammarat T. U.		
Genesys Power Services Co., Ltd.	KBS POWER COMPANY LIMITED	KBS POWER COMPANY LIMITED
Date	Date	Date
6-Sep-2023		

Page 177


	FIELD INSPECTION AND TEST RECORD		
	WORK'S PICTURE		
Plant : KHS POWER CO., LTD.	Customer : KHS POWER CO., LTD.	Project : KHS POWER CO., LTD. RETAIL GENERATOR 1000W	Device No. : KHS POWER CO., LTD.
Location : KHS POWER CO., LTD. RETAIL GENERATOR 1000W	Project : KHS POWER CO., LTD. RETAIL GENERATOR 1000W	Device No. : KHS POWER CO., LTD.	Feeder : KHS POWER CO., LTD.
Unit : KHS POWER CO., LTD.	Device No. : KHS POWER CO., LTD.	Feeder : KHS POWER CO., LTD.	
Panel : KHS POWER CO., LTD.	Feeder : KHS POWER CO., LTD.		




Test AVR



Lamp Load test






Inspection and clean AVR




Inspection and clean gen. protection relay

Inspected by <i>Tammarat T.</i> Ms. Tammarat T.	Witnessed by	Approved by
Genesys Power Services Co., Ltd.	KBS POWER COMPANY LIMITED	KBS POWER COMPANY LIMITED
Date 6-Sep-2023	Date	Date


	FIELD INSPECTION AND TEST RECORD		
	WORK'S PICTURE		
Plant : KHS POWER CO., LTD.	Customer : KHS POWER CO., LTD.	Project : KHS POWER CO., LTD. RETAIL GENERATOR 1000W	Device No. : KHS POWER CO., LTD.
Location : KHS POWER CO., LTD. RETAIL GENERATOR 1000W	Project : KHS POWER CO., LTD. RETAIL GENERATOR 1000W	Device No. : KHS POWER CO., LTD.	Feeder : KHS POWER CO., LTD.
Unit : KHS POWER CO., LTD.	Device No. : KHS POWER CO., LTD.	Feeder : KHS POWER CO., LTD.	
Panel : KHS POWER CO., LTD.	Feeder : KHS POWER CO., LTD.		




Test insulation resistance VCB



Test contact resistance VCB



Inspection and Test Potential Transformer



Cleaning & tightening

Inspected by <i>Tammarat T.</i> Ms. Tammarat T.	Witnessed by	Approved by
Genesys Power Services Co., Ltd.	KBS POWER COMPANY LIMITED	KBS POWER COMPANY LIMITED
Date 6-Sep-2023	Date	Date



ภาคผนวก 10ข

---

คู่มือ/ขั้นตอนปฏิบัติการเดินเครื่องจักร






# บริษัท เคบีเอส เพาเวอร์ จำกัด (จำกัด (สีตัว)

KBS POWER COMPANY LIMITED (KBSP)

## ระเบียบปฏิบัติ (Procedure)

เรื่อง (TITLE) : ระเบียบปฏิบัติการเดินเครื่องผลิตไฟฟ้าและไอน้ำ  
รหัสเอกสาร (CODE NUMBER) : P-OP-01 วันที่เริ่มใช้ (Release Date) : 15/09/22  
ปรับปรุงครั้งที่ (Revision) : 00 เลขที่ DAR : 22/084



ผู้จัดทำ	ผู้ทบทวน	ผู้อนุมัติ
[Redacted Signature Area]		



1. วัตถุประสงค์ :

เพื่อให้เจ้าหน้าที่ปฏิบัติงานได้ใช้เป็นแนวทางในการควบคุมการเดินเครื่องผลิตไอน้ำและไฟฟ้า ให้เป็นไปตามความต้องการของลูกค้า และเพื่อเป็นแนวทางการดำเนินงานของฝ่ายปฏิบัติการทั้งการวางแผนการผลิต การผลิตตลอดจนถึงการส่งมอบไอน้ำและไฟฟ้า ให้แก่ลูกค้าอย่างมีประสิทธิภาพ

2. ขอบเขต :

การบริหารจัดการของการฝ่ายปฏิบัติการ ของบริษัท ตั้งแต่การรับความถี่ความต้องการไฟฟ้าและไอน้ำของลูกค้า การวางแผนการผลิต การผลิต การส่งมอบไอน้ำและไฟฟ้า การบันทึกข้อมูลการผลิต การคำนวณค่าไฟฟ้าและไอน้ำ ตลอดจนการเข้าติดตามผลการเดินเครื่อง

3. นิยาม :

- Process Steam หมายถึง ไอน้ำที่ขายให้กับบริษัทลูกค้า เช่น บริษัทน้ำตาลทราย (สีตัว) จำกัด
- Primary Fuel หมายถึง เชื้อเพลิงหลัก (ขาน้อย)
- Supplementary Fuel หมายถึง เชื้อเพลิงเสริมประเภทที่รวมทุกชนิดที่ไม่ใช่ขาน้อย
- DCS หมายถึง ระบบควบคุมการทำงานของโรงไฟฟ้าที่เรียกว่า Distribution Control System โดยใช้ Computer และ Software

เข้ามาควบคุมการทำงานของเครื่องจักรอุปกรณ์  
Balance Of Plant หมายถึง ระบบย่อยหรือระบบสนับสนุนให้ระบบเดินเครื่องหลัก (Boiler, Turbine, Generator) ให้สามารถทำงานได้อย่างต่อเนื่องและมีประสิทธิภาพ เช่น Condensate System, Boiler Feed Water System, Air Compressor เป็นต้น  
Power Plant Trip หมายถึง การหยุดเดินเครื่องแบบทันทีที่ได้เนื่องจากมีสัญญาณ Trip จากระบบ Safety and Protection System มาสั่งการ เพื่อป้องกันความเสียหายที่จะเกิดขึ้นกับเครื่องจักร-อุปกรณ์และผู้ปฏิบัติงาน ซึ่งไม่ใช่เป็นการหยุดเดินเครื่องแบบปกติ  
ผลิตภัณฑ์ หมายถึง ไฟฟ้าและไอน้ำที่ผลิตได้จากกระบวนการผลิต และส่งขายให้กับลูกค้า

4. ข้อควรระวัง :

- 4.1 ไม่ทำงานในการระบุฉุกเฉินของการเดินเครื่อง
- 4.2 ปฏิบัติตามข้อกำหนดและขั้นตอนการปฏิบัติงานตามที่กำหนดไว้

5. หน้าที่ผู้รับผิดชอบ :

- 5.1 กรรมการผู้จัดการ มีหน้าที่ ลงงานในข้อตกลงและสัญญาการซื้อขายต่าง ๆ เช่นการซื้อขายไฟฟ้า, ไอน้ำ, สารเคมี และสัญญาจ้างเหมาต่าง ๆ รวมถึงการทบทวนข้อกำหนดและการมอบหมายนโยบายในการบริหารการจัดการโรงไฟฟ้า พร้อมทั้งงานและปฏิบัติงาน
- 5.2 ผู้อำนวยการโรงไฟฟ้า มีหน้าที่ ปฏิบัติตามข้อกำหนดและนโยบายในการบริหารการจัดการโรงไฟฟ้า พร้อมทั้งงานและปฏิบัติงานสัญญาการซื้อขาย และสัญญาการจ้างเหมาต่าง ๆ และการกำกับดูแลการผลิตไฟฟ้า, ให้ออกเอกสาร
- 5.3 ผู้จัดการฝ่ายปฏิบัติการ มีหน้าที่ วางแผนการเดินเครื่องโรงไฟฟ้า การกำกับดูแลการทำงานของพนักงานฝ่ายปฏิบัติการให้เป็นไปตามแผนการเดินเครื่องทั้งโรงไว้ การผลิตและดูแลได้จากการจำหน่ายไฟฟ้าและไอน้ำ การติดต่อประสานงานกับหน่วยงานทั้งภายในและภายนอก เพื่อให้การผลิตไฟฟ้า และไอน้ำเกิดประสิทธิภาพสูงสุด การดูแลและการสำรวจความพึงพอใจลูกค้าของบริษัทฯ การควบคุมและการส่งงานเดินเครื่องจักร ตามอำนาจการดำเนินการ
- 5.4 หัวหน้าแผนปฏิบัติการ มีหน้าที่ กำกับดูแลและควบคุมการเดินเครื่องจักรการผลิตให้เป็นไปตามแผนการผลิตไอน้ำและไฟฟ้า รวมถึงการส่งมอบไอน้ำและไฟฟ้าให้กับลูกค้า ตามข้อกำหนดที่ลูกค้าต้องการ ดูแลพนักงานฝ่ายปฏิบัติการให้เดินเครื่องตามขั้นตอนและวิธีการปฏิบัติงานที่กำหนดเพื่อให้การปฏิบัติงานของฝ่ายปฏิบัติการเป็นไปในทิศทางที่สอดคล้องกันทุกกระบวนการจนถึงขั้นนำใจในการตัดสินใจ



ขั้นตอนและวิธีการปฏิบัติงานในการเดินเครื่องของฝ่ายปฏิบัติการ

ผู้รับผิดชอบ / ผู้ที่เกี่ยวข้อง	รายละเอียด	เอกสารอ้างอิง / บันทึก
เจ้าหน้าที่ฝ่ายปฏิบัติการ	Work Instruction - Boiler	
เจ้าหน้าที่ฝ่ายปฏิบัติการ	Work Instruction - TG 18 MW	
เจ้าหน้าที่ฝ่ายปฏิบัติการ	Work Instruction - ESP	
เจ้าหน้าที่ฝ่ายปฏิบัติการ	Work Instruction - Water treatment	
เจ้าหน้าที่ฝ่ายปฏิบัติการ	Work Instruction - Bagasse	
นักเคมี	การวิเคราะห์คุณภาพน้ำและไอน้ำ	

**หมายเหตุ** เจ้าหน้าที่ฝ่ายปฏิบัติการทุกท่าน จะได้รับการอบรมขั้นตอนการปฏิบัติงาน และวิธีการปฏิบัติงานในหัวข้อเรื่องที่เกี่ยวข้องกับหน้าที่ความรับผิดชอบ ขั้นตอนการปฏิบัติงานเกี่ยวกับความปลอดภัยและสิ่งแวดล้อม ก่อนการปฏิบัติงานจริง การบันทึกข้อมูลการเดินเครื่องและการตรวจสอบคุณภาพในขบวนการผลิต ทั้งในสถานการณ์ที่ทำงานปกติและไม่ปกติ ให้พนักงานฝ่ายปฏิบัติการจดบันทึกรายละเอียดลงในเอกสารแบบฟอร์มดังต่อไปนี้

ผู้รับผิดชอบ / ผู้ที่เกี่ยวข้อง	รายละเอียด	เอกสารอ้างอิง / บันทึก
ฝ่ายปฏิบัติการ	DCS Boiler Record	
ฝ่ายปฏิบัติการ	Turbine 18MW Record	
ฝ่ายปฏิบัติการ	Boiler Feed Pump Record	
ฝ่ายปฏิบัติการ	Pump and Fan Record	
ฝ่ายปฏิบัติการ	Bagasse Feed,kicker,AMD,stocker,RAV under boiler Record	
ฝ่ายปฏิบัติการ	ASH System Record	
ฝ่ายปฏิบัติการ	Belt Conveyor Record	

หากเจ้าหน้าที่ปฏิบัติการ พบเห็นความผิดปกติของเครื่องจักรหรืออุปกรณ์ เช่น มีเสียงดัง ความร้อนสูงผิดปกติ ค่าความสั่นสะเทือนสูงเกินอุปกรณ์ค่าผิดพลาด และอื่นๆ ให้หัวหน้าแผนกผลิต ภาควิชาผลิตหรือวิศวกรแจ้งซ่อม เพื่อดำเนินการตรวจสอบ เพื่อดำเนินการตรวจสอบและแก้ไขในส่วนที่เร่งด่วนที่จะต้องดำเนินการให้พนักงานฝ่ายบำรุงรักษา เข้ามาดำเนินการในทันทีทันใด ให้หัวหน้าแผนกผลิต ติดต่อดำเนินการถึงหัวหน้าแผนกบำรุงรักษา เพื่อให้ผู้เกี่ยวข้องได้เข้ามาดำเนินการตรวจสอบและแก้ไข พร้อมทั้งให้หัวหน้าแผนกผลิตแจ้งผู้จัดการดำเนินการผ่านลัดทราว

ในการที่เกิดเหตุการณ์ผิดปกติในการเดินเครื่องส่งมอบให้ ไม่สามารถจำหน่ายไฟฟ้าและหรือไอน้ำ ได้ตามที่ถูกกำหนดไว้ Boiler Trip, Turbine Trip (มีสาเหตุมาจากเครื่องจักรอุปกรณ์หรือการควบคุมการเดินเครื่องผิดพลาด) ภายหลังจากการแก้ไขและสถานการณ์เดินเครื่องเป็นปกติ และสามารถจำหน่ายไฟฟ้าและหรือไอน้ำได้ปกติ ให้หัวหน้าแผนกปฏิบัติการ ลงบันทึกข้อมูลเหตุการณ์การทำงานผิดปกติต่างๆ ลงในรายงานเหตุการณ์ผิดปกติ Incident Report ซึ่งจะถูกเก็บอยู่ในฐานข้อมูลคอมพิวเตอร์

ตามความเหมาะสมและถูกต้อง ตามแนวทางด้านเทคนิคและความปลอดภัย ในสถานการณ์ที่เร่งด่วนฉุกเฉินที่อาจส่งผลกระทบต่อพนักงานผู้ปฏิบัติงาน เครื่องจักรอุปกรณ์และสิ่งแวดล้อม เป็นต้น และให้รายงานการเดินเครื่องให้กับผู้ติดตามฝ่ายปฏิบัติการทราบ

- 5.5 มีหน้าที่ ตรวจสอบประสิทธิภาพการทำงานของเครื่องจักรภายในโรงไฟฟ้ารวมทั้งวิเคราะห์ปัญหาพร้อมหาแนวทางแก้ไขปัญหาต่าง ๆ ภายใต้วงวนการผลิตไฟฟ้าและไอน้ำรวมทั้งตรวจสอบปริมาณการผลิตไอน้ำ ไฟฟ้าและปริมาณการใช้เชื้อเพลิงในการผลิต
- 5.6 เจ้าหน้าที่ปฏิบัติการระบบปรับปรุงคุณภาพน้ำ มีหน้าที่ ควบคุมการเดินเครื่องระบบปรับปรุงคุณภาพน้ำ
- 5.7 เจ้าหน้าที่ปฏิบัติการระบบผลิตไอน้ำ มีหน้าที่ ควบคุมการเดินเครื่องระบบผลิตไอน้ำ
- 5.8 เจ้าหน้าที่ปฏิบัติการระบบกังหันไอน้ำ มีหน้าที่ ควบคุมการเดินเครื่องกังหันไอน้ำ
- 5.9 เจ้าหน้าที่ปฏิบัติการเชื้อเพลิง มีหน้าที่ ควบคุมการเดินระบบสายพานลำเลียงเชื้อเพลิง
- 5.10 เจ้าหน้าที่ไลต์ดักส์ มีหน้าที่ ดูแลเชื้อเพลิงซึ่งทำการเก็บเชื้อเพลิง และการจัดการเชื้อเพลิง ที่จะใช้สำหรับการเดินเครื่องโรงไฟฟ้า
- 5.11 พนักงานรายวันแผนกผลิต มีหน้าที่ ช่วยงานเจ้าหน้าที่เดินเครื่อง เช่น เปิดปิด Valve และอื่นๆ ตามคำสั่ง
- 5.12 นักเคมี มีหน้าที่ ตรวจสอบคุณภาพของน้ำและไอน้ำรวมทั้งตรวจสอบค่าความร้อนของเชื้อเพลิงทุกชนิดที่ใช้ในขบวนการผลิตไอน้ำและกระแสไฟฟ้า

6. รายละเอียดกระบวนการ :

6.1 กำหนดนโยบายและความต้องการของลูกค้า

กรรมการผู้จัดการจะกำหนดนโยบายและแนวทางการดำเนินงานของบริษัทฯ ทั้งในระยะสั้น ระยะกลาง และระยะยาว เพื่อมอบหมายให้ผู้บริหารและพนักงานนำมาเป็นแนวทางในการปฏิบัติงานให้สอดคล้องกัน รวมทั้งให้ความสำคัญในการดูแลความปลอดภัยและการแก้ไขปัญหาต่างๆ ของลูกค้าเป็นอันดับสำคัญ

ผู้อำนวยการโรงไฟฟ้า รับทราบและปฏิบัติตามนโยบายและแนวทางการดำเนินงานของบริษัทฯ กำกับดูแลการผลิตไฟฟ้าและไอน้ำให้ได้ตามแผนการผลิต รวมถึงควบคุมการจ่ายปริมาณไฟฟ้าและไอน้ำให้ได้ตามที่ลูกค้าต้องการ และตรวจสอบคุณภาพของไอน้ำและไฟฟ้าให้เป็นไปตามข้อกำหนด


ผู้จัดการฝ่ายปฏิบัติการ รับทราบและปฏิบัติตามนโยบายและแนวทางการดำเนินงานของบริษัทฯ พร้อมทั้งกำหนดการผลิตเครื่องผลิตไอน้ำและไฟฟ้าลงในเอกสาร Production Yearly Plan และนำเสนอผู้บริหารด้านดำเนินการ พร้อมทั้งนำเสนอเอกสารแจกจ่ายให้ฝ่ายต่าง ๆ ที่เกี่ยวข้องทราบ

6.2 การเดินเครื่อง

ผู้จัดการฝ่ายปฏิบัติการ จะแจ้งแผนการเดินเครื่องและการจำหน่ายไฟฟ้าและไอน้ำ ติดตามการผลิตไฟฟ้าและไอน้ำให้เป็นไปตามแผนที่กำหนดไว้ ให้ผู้ปฏิบัติงานทราบ พร้อมทั้งโดยสามารถตรวจสอบได้จากรายงานการผลิตประจำวัน Daily Operation Report

นอกจากนี้ยังต้องตรวจสอบคุณภาพการผลิตเชื้อเพลิง และทุกวันที่ 1 ของเดือนผู้จัดการฝ่ายปฏิบัติการและแผนกจะต้องทำการตรวจสอบผลิตภัณฑ์ความกรวม พร้อมทั้งบันทึกใบตรวจสอบการผลิตวันต่อวันซึ่งในใบมีผู้รับผิดชอบการซื้อขายไฟฟ้าและไอน้ำ

หัวหน้าแผนกปฏิบัติการ จะกำกับดูแลและควบคุมการผลิตไฟฟ้าและไอน้ำให้สอดคล้องตามแผนการเดินเครื่อง โดยปฏิบัติตามขั้นตอนและวิธีการปฏิบัติงานดังต่อไปนี้



นักเคมี ทำการตรวจเช็คคุณภาพน้ำที่ใช้ในกระบวนการผลิตไอน้ำและคุณภาพไอน้ำที่ผลิตได้ เพื่อยืนยันว่าสามารถนำไปใช้กับเครื่องจักรไอน้ำได้ โดยทำการเก็บตัวอย่างและตรวจวัดคุณภาพของน้ำและไอน้ำวันละ 2 ครั้ง ที่เวลาประมาณ 08.00 น. และ 13.00 น. ของทุกวัน แม้จะมีผลการตรวจวิเคราะห์ทั้งในรายงานการวิเคราะห์น้ำ หากผลการวิเคราะห์เกินค่ามาตรฐานที่กำหนด นักเคมีจะบันทึกปัญหาและข้อแนะนำในการปรับปรุงคุณภาพน้ำ ไอน้ำ และส่งรายงานผลการวิเคราะห์ให้ผู้จัดการฝ่ายปฏิบัติการและหัวหน้าแผนกปฏิบัติการทราบเพื่อดำเนินการแก้ไขต่อไป

นักบัญชี จะต้องทำการตรวจสอบปริมาณการใช้สสารเคมีและปริมาณของสารเคมีที่ปล่อยสู่สิ่งแวดล้อมในระยะเวลา 2 สัปดาห์หรือมากกว่านี้ เพื่อให้เขาเหล่านั้นสามารถนำข้อมูลการปฏิบัติงาน เรื่อง ประสิทธิภาพและเรื่องระเบียบปฏิบัติการ การจัดการ พนักงานรับจ้างและแผนปฏิบัติการ จะขอความช่วยเหลือของเจ้าหน้าที่ปฏิบัติการ เช่น การเปิดหรือปิดวาล์ว การตรวจสอบเครื่องจักรอุปกรณ์เบื้องต้น รวมทั้งงานอื่นๆ ตามแต่ได้รู้สึก และห้ามปฏิบัติการจนโดยพลการหรือโดยไม่ได้รับการยินยอมจากผู้ควบคุมงานเป็นงานในลักษณะของงานที่เข้าหน้าที่ได้รับมอบหมาย เช่น การเติมสารหล่อลื่น การตรวจสอบสายพานที่แตก เป็นต้น

### 6.3 การติดตามผลการผลิต

ทุกวันหลังเวลา 24:00 น. เจ้าหน้าที่ที่ปฏิบัติกรระบบกักกันไม่จำเป็นต้องทำการส่งรายงานผลการสังเกตและภาระงานไปหาได้นี้และปริมาณการได้รับติดนี้ที่ปราศจากแร่ธาตุและน้ำสำหรับปล่อยเป็นไปที่หัวหน้าแผนกปฏิบัติการ เพื่อจัดทำรายงานการผลิตประจำวัน หรือ Daily Report เพื่อรายงานต่อผู้จัดการฝ่ายปฏิบัติการและศูนย์วิศวกรรม ทบทวน

ในกรณีที่หลักการของบีบีซีและไอพีเอ็นได้ตามแผนทั้งนี้ไว้ให้ทำการบันทึกเพิ่มเติมอีกสามชุดไปในรายงานประจำตัวผู้จัดทำแบบปฏิบัติการและหัวหน้าหลักสูตรวิชาควรนำข้อมูลที่ได้รับทำการวิเคราะห์สิ่งซึ่งสิทธิภาพการเงินเรื่องจะต้องดำเนินการวิเคราะห์หาสาเหตุ และดำเนินการปฏิบัติการแก้ไขป้องกัน ในกระบวนการปรับปรุงในกระบวนการปฏิบัติงานให้แจ้งตามกิจกรรมทำการศึกษาค้นคว้าเป็นไปในการปรับปรุง ตามขั้นตอนการปฏิบัติงาน

ในกรณีที่สามการทักการแก้ไขได้จัดทำแผนการปรับปรุงเสนอผู้อำนวยการอนุมัติ และมีมติเห็นชอบอนุมัติ

ในการนี้ที่สมาคมรณรงค์เนกาได้ให้ทราบจากภาววิเคราะห์และข้อมูลผู้จัดทำฝ่ายปฏิบัติการพบ  
การควบคุมรับแทนที่เกี่ยวกับกาดินเคื่อง : ในการเดินเคื่องผลิตไฟฟ้าและไอน้ำ ทางบริษัทได้ทำการจ้างผู้รับเหมา  
ได้ปฏิบัติงานประจำในหน้าที่โรงไฟฟ้า เพื่อดำเนินการติดตั้ง


- ผู้รับหมายขายฝาก
- ผู้รับหมายคืนข้อเท็จจริง

[illegible]

ในแต่ละวันหัวหน้าแผนกปฏิบัติการ จะทำการตรวจสอบการปฏิบัติงานของผู้บริหารเป็นประจำทุกวัน ต้องถามว่าปฏิบัติงานถูกต้องตามที่กำหนดไว้

หัวหน้าแผนปฏิบัติการ จะทำการประเมินความพร้อมและผลของการปฏิบัติงาน และการปฏิบัติงานปฏิบัติจริง ของผู้รับเหมา และส่งเอกสารการประเมินไปยังผู้จัดการฝ่ายปฏิบัติการ

เอกสารควมุ่น  
บริษัท เอนิเอช เพาเวอร์ จำกัด (มหาชน)  
คำหลัก:  $\frac{1}{2} \log \frac{1 + \sqrt{1 + 4x}}{1 - \sqrt{1 + 4x}}$   $\frac{1}{2} \log \frac{1 + \sqrt{1 + 4x}}{1 - \sqrt{1 + 4x}}$



## ประวัติการแก้ไขเอกสาร

ชื่อเอกสาร ระบบปฏิบัติการเดินเครื่องผลิตไฟฟ้าและไอน้ำ รหัสเอกสาร P-OP-01

เอกสารแนบ	บริษัท ทรียเบต (สงวน) จำกัด (KSCG)
สำนักงาน	

ภาคผนวก 11ข

---

ขั้นตอนการปฏิบัติกรณีระบบควบคุมมลพิษขัดข้อง









## บริษัท เคบีเอส เพาเวอร์ จำกัด (ส.ค.)

KBS POWER COMPANY LIMITED (KBSP)

### ขั้นตอนการทำงาน (Work Instruction)

เรื่อง (TITLE)


รหัสเอกสาร (CODE NUMBER)

ปรับปรุงครั้งที่ ( Revision)

: Electrostatic Precipitator (ESP)

: W-OP-03 วันที่เริ่มใช้ (Release Date) : 15/09/22

: 00 เลขที่ DAR : 22/087



วันที่	ผู้จัดทำ	ผู้ตรวจสอบ	ผู้อนุมัติ
15/09/22		15/09/22	15/09/22



#### 1. วัตถุประสงค์ :

เพื่อให้การควบคุมและดูแลการทำงานของเครื่องจักรต่าง ๆ ภายในโรงไฟฟ้าเป็นไปอย่างมีประสิทธิภาพและมีการบันทึกข้อมูลอย่างต่อเนื่อง และสามารถตรวจสอบข้อมูลย้อนหลังได้อย่างถูกต้อง อีกทั้งยังเป็นการแจกแจงการทำงานและหน้าที่ของเจ้าหน้าที่ปฏิบัติการในการเดินเครื่อง TG 18 MW ทำงานว่าต้องดำเนินการอะไรในระหว่างที่ปฏิบัติงาน

#### 2. ขอบเขต :

- 2.1 ได้เป็นมาตรฐานการทำงานของเจ้าหน้าที่ปฏิบัติการในการเดินเครื่อง และเป็นความคุมการปฏิบัติงานของเจ้าหน้าที่ปฏิบัติการให้เป็นไปอย่างถูกต้องตามมาตรฐานการปฏิบัติงาน
- 2.2 ครอบคลุมระบบการทำงานในสภาวะปกติของเจ้าหน้าที่ปฏิบัติการโรงไฟฟ้า และควบคุมพื้นที่ที่เกี่ยวข้องกับระบบบริหารคุณภาพ ตั้งแต่ การบันทึก การนำแบบฟอร์มบันทึก ประกอบการใช้งาน

#### 3. นิยาม :

Electrostatic Precipitator (ESP) หมายถึง เครื่องกับคู่ฝุ่นด้วยไฟฟ้าสถิต แบบป้องกันไฟฟ้า  
บริษัทฯ หมายถึง บริษัท เค บี เอส เพาเวอร์ จำกัด

#### 4. ผู้รับผิดชอบ :

- 4.1 ผู้จัดการฝ่ายปฏิบัติการ มีหน้าที่ รับผิดชอบในการวางแผนการเดินเครื่องโรงไฟฟ้าและระบบย่อยต่าง ๆ ของกระบวนการผลิต ควบคุมดูแลการทำงานต่าง ๆ ของฝ่ายผลิต ตรวจสอบต้นเหตุการผลิตต่อเนื่อง ประสานงานกับหน่วยงานภายนอก และภายใน เพื่อให้การผลิตเป็นไปอย่างมีประสิทธิภาพ ตรวจสอบและสั่งเครื่องจักร ทั้งหมดของโรงไฟฟ้า
- 4.2 หัวหน้าแผนกปฏิบัติการ มีหน้าที่ รับผิดชอบในการควบคุมการผลิตตามแผนการเดินเครื่องที่รับมาให้เป็นไปอย่างมีประสิทธิภาพ ประสานงานกับหน่วยงานภายนอก และภายในให้มีการผลิตเป็นไปอย่างมีประสิทธิภาพ ตรวจสอบและสั่งการเดินเครื่องตามดุลยพินิจที่มีความเหมาะสม รายงานการเดินเครื่องให้กับผู้จัดการฝ่ายผลิตทราบ
- 4.3 เจ้าหน้าที่ปฏิบัติการระบบปรับปรุงคุณภาพน้ำ มีหน้าที่ ควบคุมการผลิตระบบผลิตน้ำ
- 4.4 เจ้าหน้าที่ปฏิบัติการระบบผลิตไอน้ำ มีหน้าที่ ควบคุมการผลิตระบบผลิตไอน้ำ
- 4.5 เจ้าหน้าที่ปฏิบัติการระบบกังหันไอน้ำ มีหน้าที่ ควบคุมการผลิตระบบกังหันไอน้ำ
- 4.6 เจ้าหน้าที่ปฏิบัติการส่งเชื้อเพลิง มีหน้าที่ ควบคุมการผลิตระบบส่งเชื้อเพลิง
- 4.7 เจ้าหน้าที่ดูแลเชื้อเพลิง มีหน้าที่ ดูแลเรื่องผลิตทั้งที่มีปัญหา และการจัดการเชื้อเพลิง ที่จะใช้สำหรับการเดินเครื่องโรงไฟฟ้า
- 4.8 พนักงานขายวันแผนกปฏิบัติการ มีหน้าที่ ช่วยงานเจ้าหน้าที่ผลิตเช่น เปิด-ปิด Valve และอื่น ๆ ตามคำสั่ง
- 4.9 นักเคมี มีหน้าที่ ตรวจสอบคุณภาพของน้ำและไอน้ำรวมทั้งตรวจสอบค่าความเข้มข้นของเชื้อเพลิงทุกชนิดที่ใช้ในการผลิตกระแสไฟฟ้า

#### 5. เครื่องมือและอุปกรณ์:

MCC Panel Ash Bell BC3, Ash Bell BC2, Screw 2, Screw 1, APH RAV1, APH RAV1, Screw 5, ESP RAV1, ESP RAV4, Screw 4, ESP RAV2, ESP RAV5, Screw 3, ESP RAV3, ESP RAV6, Submaerge Bell ESP TR1, TR2, TR3

#### 6. สารเคมี

#### 7. ข้อควรระวัง:

เมื่อ Air Heater Outlet Gas Temp TT 111 ให้ได้เกิน 130 องศาเซลเซียส ควรมุ่ง ไม่ให้มีการ อุดตันของระบบลำเลียงขี้เถ้า  
ออกจากระบบ

#### 8. ขั้นตอน / วิธีการทำงาน:

Electrostatic Precipitator (ESP) คือ ตัวกำจัดฝุ่นด้วยไฟฟ้าสถิตย์ คือ โดไฟฟ้า DC เข้าไป จับไปรวมถ่ายเข้าที่ Plate และไฟลงเข้าที่ Coil ส่วน Fly Ash หรือขี้เถ้าลอยขึ้นเกิดจากการเผาไหม้ใน Boiler จะมีประจุไฟฟ้าบวกบ้าง ลบบ้างอยู่ในตัว พอร์ชี่ผ่านระบบของ ESP ขี้เถ้าลอยประจุบวกจะไม่ติดกับ Coil ส่วนขี้เถ้าลอยประจุลบก็จะไปติดกับ Plate แล้วก็จะใช้ Hammer ทุบเป็นช่วงๆ ทำให้ขี้เถ้าร่วงลงไปใน Hopper ต่อไป

เครื่องกำจัดฝุ่นแบบไฟฟ้าสถิตย์ (Electrostatic Precipitator, ESP) เป็นเครื่องมือที่ใช้แรงไฟฟ้าในการแยกอนุภาค โดยได้ประจุให้กับอนุภาคแล้ว อนุภาคนั้นที่มีประจุเข้าไปในสนามไฟฟ้าสถิตย์ อนุภาคจะเคลื่อนเข้าหาแผ่นเก็บที่กักขังไฟฟ้าตรงข้ามกับ ESP มีประสิทธิภาพสูงมากในการกำจัดฝุ่นที่มีขนาดเล็กกว่า 1 ไมครอน ได้มากกว่า 99% ความดันสูญเสียต่ำและสามารถจับก๊าซร้อนได้

#### หลักการทํางานของ ESP มี 3 ขั้นตอน คือ

1. การใส่ประจุไฟฟ้าให้กับอนุภาค
2. การเก็บอนุภาคที่มีประจุโดยให้แรงไฟฟ้าสถิตย์จากสนามไฟฟ้า
3. การแยกอนุภาคออกจากตัวเก็บไปยังถังเก็บพัก

#### ส่วนประกอบของเครื่อง ESP มีส่วนประกอบที่สำคัญ 4 ส่วน คือ




1. ตัวปล่อยประจุ Discharge Electrodes มีลักษณะเป็นเส้นลวดในหรือท่อ แล้วใส่ไฟฟ้าแรงดันสูงเพื่อให้เกิดการแตกตัวเป็นไอออน
2. ตัวเก็บ Collection Electrodes ซึ่งมีกับส่วนใหญ่เป็นแผ่นเนื่องจากการทำให้สามารถรับปริมาณของก๊าซได้มาก
3. เครื่องแยกฝุ่น Rappers เครื่องแยกฝุ่นเอาให้แยกฝุ่นออกจากแผ่นเก็บ
4. ถังพัก Hopper

#### ข้อควรพิจารณาความปลอดภัยของเครื่อง ESP

1. ผู้ควบคุมต้องได้รับการอบรมที่เกี่ยวข้องกับอุปกรณ์เครื่องเนื่องจากมีการเสไฟฟ้าแรงดันสูง
2. เครื่อง ESP ไม่สามารถทำงานได้หากมีก๊าซที่เป็นเชื้อเพลิง(CO,CH4)หรือกระแสไฟฟ้าตก

#### 8.1 ตรวจสอบความพร้อมของ ESP ให้เรียบร้อยก่อนนำเข้าไปใช้งาน



##### 8.1.1 ปิดฝา Manhole ของ ESP





รูปแสดง ปิดฝา Manhole ของ ESP

#### 8.1.2 กอตกดูแสงแรงสูงและให้ครบทุกตัวเพื่อถอดอุปกรณ์ TR1, TR2, TR3

ปิดเครื่อง ESP





8.1.3 หักกุญแจ D1,D2,D3 มา ON Breaker ของตู้ Thyristor Control Panel 1,2,3



8.2 เตรียมความพร้อมให้กับอุปกรณ์

8.2.1 ตรวจสอบ Main Breaker ของ MCC Panel ให้อยู่ในตำแหน่งพร้อมใช้งานประกอบด้วย MCC และ DCS โดย


1. ตรวจสอบสถานะของสวิตช์ Main Incoming สถานะ On
2. ตรวจสอบสถานะของสวิตช์ Main Breaker Belt สถานะ On



รูปแสดง Main Breaker ที่ MCC Panel


8.3 Start ESP Auxiliary ทั้งหมด

8.3.1 เลือก Auto Mode Sequen Start : Ash Belt BC3, Ash Belt BC2,Screw 2, Screw 1,APH RAV1, Screw 5,ESP RAV1, ESP RAV4, Screw 4,ESP RAV2, ESP RAV5, Screw 3,ESP RAV3, ESP RAV6 และ Submaerge Belt จะเดินตามลำดับ




รูปแสดง Auto Mode Sequen Start

8.3.2 เลือก Manual Mode Start : Ash Belt BC3, Submaerge Belt, Ash Belt BC2, Screw 2, Ash Belt BC1, Screw 1, APH RAV1, APH RAV1, Screw 5, ESP RAV1, ESP RAV4, Screw 4, ESP RAV2, ESP RAV5,Screw 3, ESP RAV3, ESP RAV6 เดินตามลำดับ




รูปแสดง Manual Mode Sequen Start

8.3.3 Start Hopper heater ที่ 6 ตัว ให้เลือกไปที่สกริป 1 MCC ก่อน Start Up Boiler 4 ชั่วโมง




รูปแสดง Hopper heater

8.3.4 Start Purge air fan ให้เลือกที่ 4 DCS , Purge air heater ให้เลือกที่ MCC ก่อน Start Up Boiler 4 ชั่วโมง



รูปแสดง Purge air fan , Purge air heater


8.3.5 Hopper vibrator เข้าโหมด AUTO



รูปแสดง Hopper vibrator

เอกสารนี้เป็นเอกสารควบคุมใช้ในหน่วยงานของบริษัท เคปแอส เพาเวอร์ จำกัด (KESP) เท่านั้น  
การนำส่วนงาน หรือข้อมูลเผยแพร่ต้องปฏิบัติตามข้อกำหนดที่ระบุใน P-DC-01


8.3.6 Start Rapper เข้าโหมด AUTO



รูปแสดง Start Rapper

8.4 Start ESP

8.4.1 เช็ก Air Heater Outlet Gas Temp TT 111 ให้ได้เกิน 130 องศาเซลเซียส




รูปแสดง Air Heater Outlet Gas Temp

เอกสารนี้เป็นเอกสารควบคุมใช้ในหน่วยงานของบริษัท เคปแอส เพาเวอร์ จำกัด (KESP) เท่านั้น  
การนำส่วนงาน หรือข้อมูลเผยแพร่ต้องปฏิบัติตามข้อกำหนดที่ระบุใน P-DC-01


8.4.2 Start Tranformer ESP 1,2,3

- กดปุ่ม ISET 16วิน แล้วให้ตัวเลข 100 กดปุ่ม Enter จากนั้นให้ทำการ Start TR ESP 1,2,3




2. Set mA Tranformer ESP


: Cell1 Set 100-150 mA



: Cell2 Set 200-250 mA



: Cell3 Set 300-350 mA



8.5 การหยุดใช้งาน ESP

- หลังจาก Shut Down Boiler แล้ว Air Heater Outlet Gas Temp TT 11ต่ำกว่า 100 องศาเซลเซียส

ให้ Stop ESP TR1,TR2,TR3

- หลังจากหยุด TR 4 ชั่วคราวแล้ว หยุด ระบบ Auxiliary ของ ESP ทั้งหมด

- Stop Rapper ESP
- Stop Hopper Vibrator
- Stop Purge air fan
- Stop Purge air heater
- Stop Hopper heater

- OFF Main Beraker และล๊อคกุญแจหน้ากุญแจ D1,D2,D3 ไม่สับกราว์ TR1,TR2,TR3 ก่อนเปิด Manhole

8.6 กรณี ESP มีปัญหา

สาเหตุที่ทำให้ระบบบำบัดไม่เต็มรูปแบบ Electrostatic Precipitator ชักข้อจะเกิดจาก การขัดข้องของระบบที่เกี่ยวข้อง ได้แก่ ระบบไฟฟ้าขัดข้อง หรือระบบลำเลียงมีถังตันหรือตันเฉพาะถังขัดข้อง

สาเหตุที่ทำให้ระบบบำบัดไม่เต็มรูปแบบ Electrostatic Precipitator ชักข้อ และวิธีดำเนินการแก้ไข ดังนี้

กรณี	สาเหตุ	วิธีดำเนินการแก้ไข
กรณีเสีย 1 Cell	1.ระบบไฟฟ้าขัดข้อง 2.ระบบลำเลียงมีถังตันหรือตัน 3.ระบบคั่นเฉพาะถังขัดข้อง	
กรณีเสีย 2 Cell	1.ระบบไฟฟ้าขัดข้อง 2.ระบบลำเลียงมีถังตันหรือตัน 3.ระบบคั่นเฉพาะถังขัดข้อง	จ่ายกระแสไฟฟ้าเข้าห้องแปลงเพิ่มขึ้น 100 mA ลดโหลดของหม้อแปลงน้ำมันที่รับและ 80
กรณีเสีย 3 Cell	1.ระบบไฟฟ้าขัดข้อง 2.ระบบลำเลียงมีถังตันหรือตัน 3.ระบบคั่นเฉพาะถังขัดข้อง	จ่ายกระแสไฟฟ้าเข้าห้องแปลงเพิ่มขึ้น 100 mA ลดโหลดของหม้อแปลงน้ำมันที่รับและ 80

ทั้งนี้ กรณีที่ ESP เสียหรือขัดข้อง ไป 1 Cell จะต้องเพิ่มกระแสไฟฟ้าที่จ่ายเข้าห้องแปลง Cell 2 - 3 เพิ่มขึ้นอีก Cell ละ 100 mA กรณีที่ ESP เสียหรือขัดข้อง ไป 1 Cell และ 2 Cell จะต้องเพิ่มกระแสไฟฟ้าที่จ่ายเข้าห้องแปลง Cell 3 เพิ่มขึ้นอีก Cell ละ 100 mA และลดโหลดของหม้อแปลงน้ำมันที่รับและ 80 และต้องทำการแก้ไข Cell ที่ขัดข้อง สำหรับ กรณีที่ ESP เสีย ทั้ง 3 Cell จะต้องทำการ Shut Down หม้อไอน้ำ เพื่อเข้าทำการตรวจสอบและแก้ไข โดยให้ดำเนินการดำเนินการแก้ไขตามแผนผังวิธีดำเนินการจัดการในการแก้ไข ความผิดปกติของระบบบำบัดมลพิษทางอากาศ





ปรับปรุงครั้งที่ : 00  
หมายเลขหน้า : 11 ใน 11

ชื่อเอกสาร Electrostatic Precipitator (ESP) รหัสเอกสาร W-OP-03

[illegible]

F-DC-013

ภาคผนวก 12ข

---

แผนการปลูกต้นไม้ของโครงการ











ภาคผนวก 13ข

---

บันทึกการตรวจสอบระบบสายพานลำเลียง





Record data operation

9-12-66

10/12/66

11/12/66

Time		10.00	16.00	22.00	4.00	10.00	16.00	22.00	4.00	10.00	16.00	22.00	4.00
CV.1	Roller			OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Belt			OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Lube oil			OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Chain			OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
Bearing													
motor	DE			47.8	19.6	41.6	51.9	42.6	45.1	40	53.2	51.3	50.4
	NDE			34.8	29.6	37.7	39.0	42.2	31.5	19.0	39.1	35.6	36.8
Gear	DE			39.1	36.1	44.6	44.9	41.6	38.1	42	49.1	41.3	42.5
	NDE			46.4	43.5	44.8	52.2	38.6	47.2	42	51.8	51.1	50.5
CV.2	Roller			OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Belt			OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Lube oil			OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Chain			OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
Bearing													
motor	DE			36.1	33.3	46.5	42.3	37.7	34.9	47.5	42.2	39.1	41.3
	NDE			32.1	28.8	37.2	39.2	32.1	31.1	31.1	38.9	33.4	31.1
Gear	DE			33.9	32.3	43.8	42.4	33.5	30.8	42.3	40.3	33.5	30.1
	NDE			43.7	40.5	47.0	52.4	44.6	39.8	46.1	50	43.2	41.9
CV.3	Roller			OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Belt			OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Lube oil			OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Chain			OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
Bearing													
motor	DE			36.3	40.8	41.9	44.6	39.7	36.5	54.0	45.5	40.6	44.2
	NDE			32.0	28.7	35.5	36.8	33.7	30.9	38.3	31.8	34.7	30.5
Gear	DE			33.8	31.2	44.5	45.4	35.5	32.0	46.2	46.4	33.9	33.8
	NDE			40.5	38.1	46.7	49.4	42.2	39.1	48.4	49.8	43.5	41.0
CV.4	Roller			OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Belt			OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Lube oil			OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Chain			OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
Bearing													
motor	DE			36.7	42.9	37.4	34.1	38.1	33.7	43.1	40.8	45.6	39.4
	NDE			29.7	25.6	34.1	40.6	30.5	29.0	33.6	36.3	30.9	27.6
Gear	DE			32.9	31.1	44.1	45.4	36.7	35.4	44.9	46.6	35.0	33.5
	NDE			42.1	40.2	45.8	45.5	42.0	40.6	46.5	47.2	43.3	41.1
CV.5	Roller			OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Belt			OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Lube oil			OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Chain			OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
Bearing													
motor	DE			40.8	37.3	49.5	44.6	45.8	39.0	42	44.4	42.0	45.1
	NDE			34.9	29.7	33.4	34.2	35.3	32.3	37	37.6	34.9	34.8
Gear	DE			35.6	31.4	42.4	41	37.4	35.3	47	45.5	36.5	36.0
	NDE			46.1	43.1	46.2	49.2	46.1	42.8	46	43.5	45.8	45.2
Slat chain	Roller			OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Belt			OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Lube oil			OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Chain			OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
Bearing													
motor	DE			40.5	39.6	44.1	48.6	48.6	46.2	51	47.4	52.7	46.7
	NDE			40.8	39.7	42.3	39.2	37.1	37.6	40	42.2	41.4	34.4
Gear	DE			39.1	38.5	41.6	40.1	60.0	59.3	44	42.5	43.6	57.0
	NDE			36.2	34.3	38.7	53.4	53.3	51.6	52	52.5	48.2	48.8
Feed mobile	Roller			OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Belt			OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Lube oil			OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Chain			OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
Bearing													
motor	DE			44.7	42.8	51.5	48.6	42.6	42.7	44.5	44.4	42.1	40.2
	NDE			35.3	34.0	43.5	44.0	42.2	33.4	41.9	45.2	40.5	41.4
Gear	DE			54.6	54.7	65.4	48.6	47.6	40.7	41.0	43.6	40.6	38.8
	NDE			47.2	46.6	54.2	41.4	38.6	37.6	39.5	40.3	37.1	36.1

Remark

Record Name

Check By

Record data operation					for 12-12-66				for 13-12-66				for 14/12/66				
Time		10.00	16.00	22.00	4.00	10.00	16.00	22.00	4.00	10.00	16.00	22.00	4.00	10.00	16.00	22.00	4.00
CV.1	Roller	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Belt	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Lube oil	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Chain	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
Bearing																	
moter	Tem. 88°C	DE	48.4	47.5	50.6	40.8	47.0	50.8	40.7	48.6	48.7	52.5	53.1	49.5			
		NDE	36.6	40.9	36.2	32.5	33.7	38.6	34.3	32.1	33.3	37.8	39.0	36.8			
Gear	Tem. 88°C	DE	47.3	47.7	41.8	30.0	36.9	48.5	40.7	37.5	38.2	48.6	43.2	42.1			
		NDE	51.1	51.9	50.8	46.1	44.6	51.8	50.6	48.2	44.5	52.0	51.1	49.1			
CV.2	Roller	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Belt	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Lube oil	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Chain	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
Bearing																	
moter	Tem. 88°C	DE	45.8	48.6	30.7	35.2	39.1	47.3	37.2	36.7	45.0	39.8	39.2	36.0			
		NDE	32.8	35.7	30.3	30.3	32.9	31.7	33.3	30.6	34.1	35	33.9	31.1			
Gear	Tem. 88°C	DE	44.0	44.2	30.9	33.2	45.3	44.4	37.1	34.7	44.7	46	35.4	32.5			
		NDE	44.4	48.7	45.3	41.1	44.6	46.4	43.6	42.1	47.7	48	44.2	41.2			
CV.3	Roller	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Belt	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Lube oil	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Chain	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
Bearing																	
moter	Tem. 88°C	DE	46.1	53.5	41.3	37.5	44.3	51.6	38.5	38.9	49.4	43	41.5	38.4			
		NDE	37.2	35.4	34.1	31.1	36.3	34.7	33.2	30.3	35.1	34	34.0	30.9			
Gear	Tem. 88°C	DE	44.9	45.2	33.9	31.3	41.1	42.8	34.7	33.3	45.3	39.6	32.6	30.5			
		NDE	47.8	46.3	43.4	42.7	44.5	47.1	42.3	42.1	45.7	46.4	44.5	40.0			
CV.4	Roller	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Belt	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Lube oil	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Chain	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
Bearing																	
moter	Tem. 88°C	DE	39.1	44.4	44.6	33.0	34.9	39.3	34.6	33.6	40.9	38.4	36.0	33.1			
		NDE	33.7	38.3	31.3	29.5	28	32.2	29.2	27.8	30.4	33.1	30.7	28.1			
Gear	Tem. 88°C	DE	41.3	43.4	36.3	34.5	34.1	42.1	32.3	32.3	42.2	43.9	34.1	33.8			
		NDE	44.8	44.6	42.8	41.5	43	46.0	41.2	40.3	43.1	44.9	42.8	40.2			
CV.5	Roller	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Belt	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Lube oil	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Chain	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
Bearing																	
moter	Tem. 88°C	DE	42	41.1	37.6	40.0	35.6	43.1	37.9	41.9	39.4	40	42.5	40.6			
		NDE	35.1	39.1	34.1	30.1	32.9	36.7	33.6	31.3	32.4	26.6	32.3	33.2			
Gear	Tem. 88°C	DE	37.1	45.8	35.4	32.9	39.2	43.9	34.6	33.3	41.8	43.8	37.8	35.8			
		NDE	46.1	47	42.2	42.3	40.0	44.6	43.2	41.8	41.4	45.0	45.0	43.5			
Slat chain	Roller	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Belt	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Lube oil	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Chain	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
Bearing																	
moter	Tem. 88°C	DE	50.9	50.2	45.3	41.3	44.2	49.2	43.6	41.9	46.6	46	47.3	44.4			
		NDE	39.1	40.3	35.9	32.4	34.6	40.2	34.4	31.7	34.1	37.9	38.2	37.9			
Gear	Tem. 88°C	DE	64.4	63	48.0	53.3	58.3	59.1	58.6	57.4	57.1	60.2	56.8	55.9			
		NDE	52.4	52	50.0	41.3	47.9	50.1	48.4	45.2	47.0	50.3	56.7	50.2			
Feed mobile	Roller	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Belt	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Lube oil	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Chain	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
Bearing																	
moter	Tem. 88°C	DE	40.7	44.2	42.4	39.8	40.0	48.8	42.0	40.7	36.5	43.3	30.4	28.3			
		NDE	34.2	44.3	41.0	41.5	39.1	34.6	40.0	31.7	37.2	43.6	42.3	30.8			
Gear	Tem. 88°C	DE	40.8	45	31.4	40.2	33.3	30.9	40.5	37.8	27.8	43	40.9	38.3			
		NDE	37.8	40.4	30.6	35.1	39.4	42.8	38.0	36.1	30.7	39.6	38.2	37.1			

Remark .....

Record Name

Check By



Record data operation													
Time		15/12/11				16/12/11				17/12/11			
CV.1	Roller	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Belt	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Lube oil	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Chain	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Bearing												
motor	DE	49.9	48.8	52.7	52.3	49.5	47.7	47.7	45.1	46.5	52.5	45.1	43.4
	NDE	35.2	40.5	37.2	37.5	38.6	39.9	35.5	31.1	33.6	38.6	31.1	30.0
Gear	DE	39.3	48.0	40.0	38.0	49.1	46.3	41.2	33.3	39.9	47.7	33.3	32.2
	NDE	48.9	53.8	51.7	51.6	51.6	53.0	49.4	45.7	44.3	47.7	42.1	43.9
CV.2	Roller	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Belt	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Lube oil	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Chain	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Bearing												
motor	DE	46	42.5	42.3	42.8	47.9	47.6	38.6	39.7	35.0	41	30.1	36.3
	NDE	34	37.6	34.3	30.7	38.9	30.0	33.5	30.0	39.6	32	24.3	26.4
Gear	DE	38.6	41.2	39.2	37.0	44.9	50.5	32.8	34.3	43.1	45	28.2	29.6
	NDE	46.8	51.4	44.8	43.3	46.4	50.9	44.5	42.5	43.0	46	46.1	39.1
CV.3	Roller	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Belt	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Lube oil	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Chain	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Bearing												
motor	DE	45.4	50.2	45.9	45.3	49.7	52.4	42.0	41.3	39.3	43	38.1	40.5
	NDE	36.5	36.5	32.8	30.8	37.5	37.0	34.0	30.0	31.0	36	26.1	25.6
Gear	DE	41.6	47.9	35.1	35.1	45.0	48.6	34.2	42.7	38.5	45	30.3	30.2
	NDE	47.6	48.5	43.5	43.1	48.1	48.7	42.8	40.8	42.7	46	29.4	39.7
CV.4	Roller	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Belt	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Lube oil	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Chain	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Bearing												
motor	DE	36.5	45.5	42.8	39.9	44.4	44.8	36.8	38.9	34.8	37	30.2	33.1
	NDE	32.4	33.5	30.7	28.8	31.9	34.4	31.2	27.1	29.0	31	20.1	32.5
Gear	DE	44.5	43.3	35.6	34.9	41.5	41.0	32.8	33.1	40.0	46	28.3	30.3
	NDE	45.6	42.7	43.1	40.5	42.7	44.9	40.8	40.0	40.9	43	30.3	35.8
CV.5	Roller	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Belt	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Lube oil	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Chain	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Bearing												
motor	DE	40.7	41.1	48.7	47.4	42.8	42.0	39.6	38.9	35.4	39	34.1	35.8
	NDE	34.3	37.0	35.0	37.2	36.5	37.6	34.8	29.3	30.6	35	27.1	26.1
Gear	DE	41.3	40.6	37.1	37.7	46.9	39.8	35.1	31.2	36.3	41	30.3	28.6
	NDE	42.9	44.2	45.8	45.3	42.7	45.7	44.2	40.5	42.0	43	40.1	38.8
Slat chain	Roller	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Belt	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Lube oil	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Chain	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Bearing												
motor	DE	47.0	50.1	48.3	46.0	43.1	41.5	42.8	38.4	40.0	44	35.2	34.5
	NDE	38.2	40.3	37.2	35.6	38.1	32.1	37.0	29.0	33.0	38	28.1	25.3
Gear	DE	59.3	62	59.4	56.3	65.0	39.8	57.6	49.6	55.5	57	48.2	46.5
	NDE	50.7	52.5	52.1	48.9	52.0	53.0	51.4	41.7	43.2	45	40.1	39.9
Feed mobile	Roller	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Belt	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Lube oil	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Chain	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Bearing												
motor	DE	43.2	45.7	42.8	32.3	36.9	48.6	44.1	40.3	37.0	43	38.4	37.4
	NDE	42.1	43.0	43.3	40.0	39.5	40.7	37.0	41.6	33.0	42	35.1	34.8
Gear	DE	41.1	33.4	41.8	36.2	37.7	60.1	59.8	40.6	37.6	41	36.4	35.7
	NDE	39.1	42.4	39.0	34.7	31.4	50.6	51.4	37.3	36.4	38	34.1	33.5

Remark .....  
 Record Name .....  
 Check By .....



Record data operation

Time		18/12/66				19/12/66				20/12/66			
		10.00	16.00	22.00	4.00	10.00	16.00	22.00	4.00	10.00	16.00	22.00	4.00
CV.1	Roller	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Belt	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Lube oil	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Chain	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
Bearing													
motor	DE	43	51	44.9	43.6	43.7	44.	44.9	40.7	42.6	44.2	41.1	40.6
	NDE	30	38.5	36.3	30.7	34.0	38.1	34.9	30.0	32.4	39.1	30.2	34.7
Gear	DE	48.3	47.2	39.1	34.1	39.1	43.3	34.6	33.1	45.8	40.3	28.7	26.0
	NDE	46.2	50	49.6	41.3	46.9	47.9	48.9	45.6	46.9	47.6	43.1	42.3
CV.2	Roller	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Belt	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Lube oil	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Chain	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
Bearing													
motor	DE	39.8	42.5	42.0	38.8	43.5	46.8	43.1	37.7	49.5	44.5	35.1	33.0
	NDE	30.6	33.7	31.0	27.9	33.6	39	30.5	27.8	31.0	34.4	25.2	23.3
Gear	DE	39	47.8	32.5	31.6	37.6	41.3	32.5	28.2	34.4	47.3	30.1	28.6
	NDE	38.9	48.3	42.6	40.0	46.5	49.1	43.0	39.6	45.0	48.2	38.7	36.6
CV.3	Roller	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Belt	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Lube oil	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Chain	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
Bearing													
motor	DE	39.6	42.5	41.2	41.0	46.6	49.7	45.8	42.6	44.0	51.8	40.1	39.7
	NDE	31.8	35.6	31.0	27.3	34.5	39.2	31.9	26.1	36.4	35.1	28.4	25.4
Gear	DE	34.9	47.4	34.6	30.3	39.5	48	35.8	29.3	42.3	45.3	30.2	27.7
	NDE	40.7	46.4	43.1	38.8	44.6	50.2	42.1	40.1	41.6	46.4	40.3	36.2
CV.4	Roller	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Belt	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Lube oil	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Chain	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
Bearing													
motor	DE	33.7	36.6	48.0	37.5	37.8	43.2	41.0	35.0	35.3	40.5	35.0	32.0
	NDE	26.8	31.9	28.5	25.3	29.8	31.7	28.7	24.6	25.4	36.7	25.4	20.5
Gear	DE	38.8	42	34.1	31.6	36.5	41.3	35.5	27.5	39.6	41.8	30.1	26.0
	NDE	39.1	43.1	40.4	37.2	34.9	44.3	41.7	26.3	40.2	39.1	25.4	33.5
CV.5	Roller	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Belt	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Lube oil	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Chain	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
Bearing													
motor	DE	32.7	34.2	43.6	38.8	37.4	44.9	41.5	37.7	38.4	38.6	35.1	34.2
	NDE	30	34.3	34.2	28.5	29.4	34.4	32.2	28.6	30.0	34.8	26.2	24.2
Gear	DE	30.2	35.9	36.0	31.0	36.5	39.4	32.0	30.4	36.8	42.9	28.7	25.9
	NDE	37.3	42.6	43.9	39.4	34.3	44.1	42.6	39.3	40.6	42.4	39.4	38.1
Slat chain	Roller	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Belt	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Lube oil	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Chain	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
Bearing													
motor	DE	38	43.2	40.0	36.9	44.2	44.3	41.4	35.3	42.2	45.6	33.1	31.1
	NDE	31	36.2	32.3	27.8	29.5	36.4	30.8	24.5	29.1	34.0	28.4	25.1
Gear	DE	33.2	55.6	52.2	49.0	55.1	31.6	51.1	47.1	54.6	56.4	45.4	43.5
	NDE	40.9	46	44.3	42.8	43.0	41.5	49.4	39.3	39.1	48.4	38.7	34.5
Feed mobile	Roller	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Belt	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Lube oil	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Chain	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
Bearing													
motor	DE	37.2	42.7	40.9	38.8	35.4	39.6	42.5	41.6	37.6	38.3	35.4	33.1
	NDE	32.6	42.5	39.0	37.9	38.9	42.8	41.8	40.2	38.5	41.5	39.9	35.4
Gear	DE	37.9	42.1	39.1	37.5	35.2	42.5	41.2	40.0	38.6	30.9	35.2	32.1
	NDE	32.9	38.1	35.6	31.9	31.8	31.5	38.0	35.8	37.4	30.0	31.8	28.0

Remark .....

Record Name :

Check By :

Reccord data operation													
Time		วันที่ 41/12/66				วันที่ 42/12/66				วันที่ 43/12/66			
		10.00	16.00	22.00	4.00	10.00	16.00	22.00	4.00	10.00	16.00	22.00	4.00
CV.1	Roller	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Belt	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Lube oil	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Chain	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
Bearing													
motor	DE	40.1	43.3	41.4	39.5	38.2	46.5	41.5	34.4	31.9	43.3	41.6	43.6
	NDE	30	35.2	24.2	23.3	26.1	31.1	24.4	25.0	30	31.3	30.1	29.4
Gear	DE	38.1	38.1	26.1	25.6	24.9	32.4	27.6	25.1	39.4	40.1	33.2	31.4
	NDE	42.9	45.1	39.3	40.3	37.3	45.6	41.5	35.0	34.6	44.5	41.8	41.8
CV.2	Roller	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Belt	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Lube oil	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Chain	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
Bearing													
motor	DE	40	41	31.8	30.9	35.6	46.1	37.6	30.1	35.6	37.4	38.4	37.3
	NDE	31	35	22.2	21.5	25.2	31.1	23.4	22.0	30	32.1	28.6	25.6
Gear	DE	41.1	45.4	26.3	25.6	25.5	43.5	28.9	25.2	40.1	41.5	30.4	29.6
	NDE	42.2	44	33.1	34.6	37.6	43.3	36.3	35.4	37.2	43.1	41.5	38.5
CV.3	Roller	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Belt	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Lube oil	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Chain	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
Bearing													
motor	DE	42.2	45	38.1	37.0	44.1	39.4	41.6	40.2	40.0	39.2	42.1	41.5
	NDE	35.5	44	21.2	21.1	24.3	34.2	26.6	24.0	29.6	35	30.0	27.0
Gear	DE	40	42	25.1	23.3	36.4	35.1	26.5	23.1	38.3	41.4	33.1	30.9
	NDE	42.9	44.9	33.0	32.7	39.1	44	37.2	35.4	38.4	43.1	40.2	38.8
CV.4	Roller	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Belt	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Lube oil	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Chain	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
Bearing													
motor	DE	39.2	35.4	32.1	31.2	31	41.8	35.2	33.4	35.6	39.8	41.0	38.6
	NDE	25.5	29.4	22.7	20.8	23.6	27.8	20.3	26.1	22.4	26.8	25.4	23.5
Gear	DE	38.6	40	29.1	28.4	37	40	25.7	22.4	31.6	38.5	30.2	28.7
	NDE	38.2	42	30.2	32.3	36.5	39.1	34.9	30.6	34.5	38.6	41.3	37.3
CV.5	Roller	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Belt	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Lube oil	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Chain	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
Bearing													
motor	DE	35	40.6	34.2	33.9	33	37.4	38.8	30.6	28.5	31.1	35.4	34.0
	NDE	27.6	33.1	22.1	22.8	24.5	28.8	20.7	20.4	26.2	29.5	26.2	24.8
Gear	DE	35.6	37.9	24.0	23.6	33.3	38.2	24.7	21.3	33	38.3	29.3	25.8
	NDE	37.9	41.5	38.2	37.0	38.1	39.3	36.0	34.2	38.4	38.4	42.1	40.0
Slat chain	Roller	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Belt	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Lube oil	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Chain	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
Bearing													
motor	DE	38.8	39.3	36.4	35.3	33.5	39	24.6	28.4	34.4	37.4	41.8	36.8
	NDE	30.6	34	23.2	22.6	26.4	30.2	23.0	20.2	28.2	31.2	30.2	26.1
Gear	DE	35.2	36.1	20.1	17.6	31.2	32.3	24.7	10.3	30.4	31.4	41.1	41.4
	NDE	37.3	42.1	35.2	33.6	33.1	38.5	34.2	30.0	35	38.4	40.0	38.6
Feed mobile	Roller	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Belt	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Lube oil	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Chain	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
Bearing													
motor	DE	36.1	40	41.0	35.9	34.6	39	34.9	30.1	28.6	31.2	38.2	36.1
	NDE	36.6	36.9	35.1	34.5	29.4	36	33.6	31.0	21	34.9	35.3	32.8
Gear	DE	36.3	39	38.2	35.1	31.5	36.5	33.0	30.4	29.1	35.4	36.4	34.1
	NDE	33.5	36.3	29.0	29.4	34.3	33	30.5	28.1	20	33.2	32.1	31.5

Remark : [REDACTED]

Record Name : [REDACTED]

Check By : [REDACTED]



Record data operation													
Time		10.00	16.00	22.00	4.00	10.00	16.00	22.00	4.00	10.00	16.00	22.00	4.00
CV.1	Roller	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Belt	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Lube oil	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Chain	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
Bearing													
motor	DE	40.5	41.4	41.9	38.4	39.2	43.2	45.9	33.2	42.5	42.9	49.3	41.9
	NDE	27.2	31.1	28.7	21.5	23.2	31.2	28.2	27.3	29.5	34.9	41.8	27.8
Gear	DE	34.5	43.7	39.8	26.1	40	42.5	33.8	33.5	42.3	48.9	37.0	30.6
	NDE	39.4	40.0	46.0	29.6	42.4	42.4	216.6	44.3	44.1	48.9	49.1	43.2
CV.2	Roller	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Belt	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Lube oil	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Chain	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
Bearing													
motor	DE	39.5	39.6	38.6	33.0	42.2	43.9	41.1	31.8	40.3	48.1	41.3	36.8
	NDE	24.1	29.4	28.6	23.9	30.3	26.4	25.6	26.4	30.8	36.7	31.6	24.0
Gear	DE	39.9	40.6	31.6	28.6	35.4	42.9	30.3	26.8	42.3	46.5	34.5	31.6
	NDE	40.5	40.4	42.0	37.2	35.4	42.6	38.5	39.1	41.6	47.9	45.0	39.5
CV.3	Roller	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Belt	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Lube oil	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Chain	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
Bearing													
motor	DE	38.7	42.6	46.4	42.8	42.4	44	43.0	34.3	46.3	45.9	45.0	43.1
	NDE	33	27.8	33.5	29.8	32.6	35	27.0	27.5	49.1	35.4	27.3	23.3
Gear	DE	38.4	31.2	33.1	28.9	36.2	43.2	31.9	28.0	41	47.1	33.9	27.3
	NDE	40.4	38.5	42.9	38.5	40.2	44	40.3	37.6	41.7	46.6	42.9	38.2
CV.4	Roller	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Belt	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Lube oil	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Chain	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
Bearing													
motor	DE	30.8	39.0	40.7	34.2	24	37.9	35.1	28.0	32.2	43.4	38.3	37.7
	NDE	23.8	24.0	27.1	20.1	22	27.3	24.1	24.7	24.7	31.1	24.7	23.0
Gear	DE	37.3	31.7	31.2	26.1	30.5	37.9	32.4	32.5	38.2	42.3	28.9	32.5
	NDE	38.7	37.0	40.5	34.4	36.5	40.4	38.4	37.8	36.9	43.6	39.3	38.7
CV.5	Roller	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Belt	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Lube oil	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Chain	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
Bearing													
motor	DE	32.7	34.9	37.2	36.3	34.9	38	40.7	30.1	36.1	41.2	44.4	38.6
	NDE	24.1	24.5	27.8	20.6	24.4	29.1	27.3	25.7	26.4	32.5	32.0	26.5
Gear	DE	27.3	33.0	30.1	23.4	32.8	37.4	29.1	27.6	35.1	34.4	33.1	28.1
	NDE	36.3	37.7	38.6	34.5	37.1	39.2	38.9	37.0	37.4	43	43.9	38.5
Slat chain	Roller	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Belt	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Lube oil	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Chain	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
Bearing													
motor	DE	40.1	39.5	39.1	34.7	35.8	36.9	35.6	35.0	41.2	41.8	41.4	36.0
	NDE	22.7	20.5	28.1	22.5	24.6	30.6	25.0	27.5	31.7	35.5	30.8	27.3
Gear	DE	34.8	46.6	45.1	41.8	52	56.4	42.7	25.5	33	57.8	52.7	41.9
	NDE	36.7	40.0	37.9	34.3	36.5	37.1	35.5	47.6	24.9	43.2	45.2	37.5
Feed mobile	Roller	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Belt	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Lube oil	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	Chain	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
Bearing													
motor	DE	34.1	31.2	36.6	34.5	33.7	37.2	37.0	34.3	33.2	42.1	39.7	38.6
	NDE	32	32.6	35.9	32.4	31.5	36	26.9	35.5	33.1	40.1	38.1	36.5
Gear	DE	33	35.8	34.9	32.0	33.6	35.9	35.8	30.2	33	40.9	24.7	36.8
	NDE	24.6	28.9	31.8	29.7	27.1	32.7	31.8	24.7	38.6	39.7	33.4	33.1

Remark .....

Record Name

Check By



ภาคผนวก 14ข

---

เอกสารการจัดทำเส้นระดับเสียง (Noise Contour)







Thai Environmental Technic Limited  
บริษัท เทคนิคสิ่งแวดล้อมไทย จำกัด

ORIGINAL

ต้นฉบับ

1/6 Soi Ramkhamhaeng 145, Khwaeng / Khet Saphansung, Bangkok 10240  
1/6 ซอยรามคำแหง 145 แขวงสะพานสูง เขตสะพานสูง กรุงเทพมหานคร 10240

E-mail : admin@tet1995.com


Tel : 0-2373-7799 (Auto) Fax : 0-2373-7979

## TEST REPORT

Customer Name : บริษัท เคบีเอส เพาเวอร์ จำกัด Report No. : 0061/2022/1-2  
Project : โครงการโรงไฟฟ้าชีวมวล (ครั้งที่ 1) (ระยะดำเนินการ) Report Date : January 20, 2022  
Address : เลขที่ 189 หมู่ที่ 6 บ้านมอดินแดง ตำบลหนองหญ้าขาว Sampling Date : January 10, 2022  
อำเภอสีคิ้ว จังหวัดนครราชสีมา 30140 Type of Sample : Noise Contour  
Contact : คุณธีรพงศ์ มีชื่น  
Job No. : S640125/Dec/1

อาคาร Boiler											
Item	Sampling Point	Result (dB(A))		Item	Sampling Point	Result (dB(A))		Item	Sampling Point	Result (dB(A))	
		10/01/22	Leq			10/01/22	Leq			10/01/22	Leq
1.	A1	72.4	75.6	33.	C1	73.3	74.2	65.	E1	76.1	81.3
2.	A2	71.0	73.3	34.	C2	79.2	83.0	66.	E2	76.5	80.1
3.	A3	71.6	72.8	35.	C3	75.8	80.4	67.	E3	74.1	81.6
4.	A4	70.8	71.9	36.	C4	76.2	79.1	68.	E4	82.6	85.8
5.	A5	71.5	74.7	37.	C5	77.8	81.2	69.	E5	82.0	84.2
6.	A6	72.5	75.8	38.	C6	78.1	82.7	70.	E6	76.6	78.5
7.	A7	72.8	76.9	39.	C7	77.7	84.4	71.	E7	74.1	76.8
8.	A8	71.9	73.0	40.	C8	79.0	83.3	72.	E8	83.2	85.2
9.	A9	71.1	72.4	41.	C9	79.0	81.2	73.	E9	81.8	83.3
10.	A10	73.2	76.4	42.	C10	81.0	88.9	74.	E10	81.8	82.5
11.	A11	73.1	79.5	43.	C11	81.7	95.2	75.	E11	81.5	83.0
12.	A12	73.5	77.8	44.	C12	81.6	95.1	76.	E12	80.6	81.9
13.	A13	74.9	81.2	45.	C13	80.0	86.1	77.	E13	81.9	85.6
14.	A14	73.8	76.0	46.	C14	78.2	82.4	78.	E14	83.8	87.7
15.	A15	74.4	79.9	47.	C15	77.6	84.8	79.	E15	76.2	79.6
16.	A16	74.5	78.8	48.	C16	77.2	80.1	80.	E16	75.1	77.2
17.	B1	74.7	78.7	49.	D1	72.0	78.6	81.	F1	79.9	80.3
18.	B2	73.4	75.0	50.	D2	80.7	84.7	82.	F2	79.7	83.9
19.	B3	75.5	76.9	51.	D3	80.2	82.3	83.	F3	80.8	84.9
20.	B4	75.6	76.4	52.	D4	78.1	81.5	84.	F4	79.3	81.4
21.	B5	75.8	76.6	53.	D5	77.1	79.7	85.	F5	80.2	82.3
22.	B6	77.5	78.1	54.	D6	77.9	84.2	86.	F6	81.0	82.4
23.	B7	77.2	78.4	55.	D7	78.6	80.7	87.	F7	80.8	82.5
24.	B8	76.5	77.6	56.	D8	80.5	88.6	88.	F8	82.0	84.5
25.	B9	78.5	79.5	57.	D9	82.1	86.0	89.	F9	82.1	84.6
26.	B10	79.1	80.2	58.	D10	82.6	84.1	90.	F10	82.3	85.3
27.	B11	77.3	78.7	59.	D11	82.9	84.4	91.	F11	80.1	83.0
28.	B12	76.0	77.5	60.	D12	83.6	85.8	92.	F12	81.1	82.6
29.	B13	75.0	76.2	61.	D13	83.5	85.9	93.	F13	81.5	83.7
30.	B14	76.4	76.9	62.	D14	79.2	83.2	94.	F14	81.6	83.1
31.	B15	75.7	77.1	63.	D15	78.3	83.6	95.	F15	80.0	82.0
32.	B16	76.4	78.2	64.	D16	77.3	79.6	96.	F16	80.9	87.3

Wannasiri S  
Wannasiri Suriyawong



Somchai P.  
Somchai Piyavorasakul  
General Manager

- REPORTED RESULTS REFER TO SUBMITTED SAMPLE(S) ONLY
- DO NOT COPY PARTIAL OF THIS ANALYSIS REPORT WITHOUT OFFICIAL APPROVAL



Thai Environmental Technic Limited  
บริษัท เทคโนโลยีสิ่งแวดล้อมไทย จำกัด

ORIGINAL  
ต้นฉบับ

1/6 Soi Ramkhamhaeng 145, Khwaeng / Khet Saphansung, Bangkok 10240

E-mail : admin@tet1995.com

1/6 ซอยรามคำแหง 145 แขวงสะพานสูง เขตสะพานสูง กรุงเทพมหานคร 10240


Tel : 0-2373-7799 (Auto) Fax : 0-2373-7979

## TEST REPORT

Customer Name : บริษัท เคบีเอส เพาเวอร์ จำกัด  
Project : โครงการโรงไฟฟ้าชีวมวล (ครั้งที่ 1) (ระยะดำเนินการ)  
Address : เลขที่ 189 หมู่ที่ 6 บ้านมอดินแดง ตำบลหนองหญ้าขาว อำเภอสี้คิ้ว จังหวัดนครราชสีมา 30140  
Contact : คุณธีรพงศ์ มีชื่น  
Job No. : S640125/Dec/1

Report No. : 0061/2022/2-2  
Report Date : January 20, 2022  
Sampling Date : January 11, 2022  
Type of Sample : Noise Contour


อาคาร Turbine											
Item	Sampling Point	Result (dB(A))		Item	Sampling Point	Result (dB(A))		Item	Sampling Point	Result (dB(A))	
		11/01/22	Leq			11/01/22	Leq			11/01/22	Leq
1.	A1	83.8	84.1	15.	C1	82.9	83.3	29.	E1	83.1	83.4
2.	A2	85.2	85.6	16.	C2	84.0	84.7	30.	E2	84.3	84.1
3.	A3	87.7	88.6	17.	C3	84.5	84.9	31.	E3	85.9	86.5
4.	A4	89.5	90.5	18.	C4	85.7	88.9	32.	E4	88.7	89.1
5.	A5	90.4	90.8	19.	C5	87.8	88.2	33.	E5	88.0	88.2
6.	A6	90.8	91.1	20.	C6	89.8	90.1	34.	E6	86.9	87.2
7.	A7	92.5	92.9	21.	C7	90.4	90.8	35.	E7	86.5	87.2
8.	B1	81.0	81.7	22.	D1	83.4	83.9				
9.	B2	82.9	83.2	23.	D2	84.6	85.0				
10.	B3	84.8	88.1	24.	D3	85.6	85.9				
11.	B4	87.0	88.4	25.	D4	88.0	89.1				
12.	B5	90.4	90.7	26.	D5	87.9	88.3				
13.	B6	91.5	91.9	27.	D6	87.1	87.4				
14.	B7	93.2	93.7	28.	D7	87.0	87.3				



- REPORTED RESULTS REFER TO SUBMITTED SAMPLE(S) ONLY
- DO NOT COPY PARTIAL OF THIS ANALYSIS REPORT WITHOUT OFFICIAL APPROVAL


# อาคาร Boiler

PRODUCED BY AN AUTODESK STUDENT VERSION




PRODUCED BY AN AUTODESK STUDENT VERSION

รูปที่ 1 ตำแหน่งตรวจวัดระดับเสียงเพื่อจัดทำแผนผังระดับเสียง (Noise Contour Map) บริเวณอาคาร Boiler






## FIRE PROTECTION LEVEL 01



รูปที่ 3 ตำแหน่งการวัดระดับเสียงเพื่อจัดทำแผนผังระดับเสียง (Noise Contour Map) บริเวณอาคาร Turbine



รูปที่ 4 แผนผังแสดงระดับเสียง (Noise Contour Map) บริเวณอาคาร Turbine



ภาคผนวก 15ข

---

โครงการอนุรักษ์การไถ่ยืม






## ชื่อเอกสาร : นโยบายการอนุรักษ์การได้ยิน (Hearing Conservation Policy)

บริษัท น้ำตาลครบุรี จำกัด (มหาชน) ประกอบกิจการเกี่ยวกับผลิต น้ำตาลทราย มีความห่วงใยต่อสุขภาพของพนักงานที่ปฏิบัติงานในพื้นที่การทำงานซึ่งสัมผัสเสียงดังเฉลี่ยตลอดระยะเวลา 8 ชั่วโมง การทำงานโดยมีระดับเสียงเกิน 85 เดซิเบลเพิ่มขึ้นไป และเพื่อให้เกิดความปลอดภัยต่อสุขภาพของผู้ปฏิบัติงาน บริษัทฯจึงเห็นควรให้มีการดำเนินโครงการอนุรักษ์การได้ยินในสถานประกอบการ และได้กำหนดนโยบายการอนุรักษ์การได้ยินเพื่อเป็นแนวทางในการดำเนินงาน ดังนี้

1. บริษัทฯ จะดำเนินการและพัฒนาระบบการจัดการอาชีวอนามัย และความปลอดภัยตามมาตรฐานด้านความปลอดภัยที่เกี่ยวข้องอย่างเหมาะสม และสอดคล้องกับข้อกำหนดของกฎหมาย และข้อกำหนดอื่นๆ ที่องค์กร ได้ทำข้อตกลงเพื่อให้สนับสนุนในด้านการอนุรักษ์การได้ยิน
2. บริษัทฯ จะดำเนินการเฝ้าระวังเสียงดัง เฝ้าระวังการได้ยินและพร้อมที่จะดำเนินการปรับปรุงและป้องกันอันตรายพร้อมสื่อสารให้พนักงานและผู้เกี่ยวข้องทุกคนนำไปปฏิบัติ
3. บริษัทฯ จะให้การสนับสนุนทรัพยากรทั้งในเรื่อง บุคลากร เวลา งบประมาณ และการฝึกอบรมที่เหมาะสม และเพียงพอเพื่อสนับสนุนการดำเนินกิจกรรมอนุรักษ์การได้ยินที่จัดทำขึ้นในองค์กร
4. ผู้บริหาร หัวหน้างาน พนักงานและผู้ที่เกี่ยวข้องทุกคนต้องให้การสนับสนุนในการดำเนินการโครงการอนุรักษ์การได้ยิน และสามารถแสดงความคิดเห็นเพื่อปรับปรุงสภาพการทำงานให้เกิดความปลอดภัย โดยถือเป็นหน้าที่ของพนักงานทุกคนต้องปฏิบัติ
5. บริษัทฯ จะจัดให้มีการประเมินผลการดำเนินงานโครงการตามนโยบายการอนุรักษ์การได้ยินที่ได้กำหนดไว้ข้างต้น

จึงประกาศมาเพื่อทราบ และให้ถือปฏิบัติโดยทั่วกัน



ประกาศ ณ วันที่ 2 มกราคม 2562



ประธานกรรมการบริหาร



ภาคผนวก 16ข

---

เอกสารการอบรมพนักงานด้านอาชีพอนามัยและความปลอดภัย








## เอกสารอบรมพนักงานด้านอาชีวอนามัย





**IKBS**




**หลักสูตรด้านความปลอดภัย อาชีวอนามัย  
และสภาพแวดล้อมในการทำงาน  
สำหรับลูกจ้างเข้าทำงานใหม่**  
ตามพ.ร.บ.ความปลอดภัยและอาชีวอนามัย พ.ศ. 2554  
ระยะเวลาการอบรม 6 ชั่วโมง

อบรมโดย  
เจ้าหน้าที่ความปลอดภัยในการทำงานระดับบริหาร

บริษัท จำกัดมหาชน  
KONBINSUDAR PUBLIC COMPANY LIMITED

**IKBS**

**หัวข้อวิชาการฝึกอบรม**



1. ความรู้เกี่ยวกับความปลอดภัย อาชีวอนามัย และสภาพแวดล้อมในการทำงาน ระยะเวลา 1.30 ชั่วโมง
2. กฎหมายความปลอดภัย อาชีวอนามัย และสภาพแวดล้อมในการทำงาน ระยะเวลา 1.30 ชั่วโมง
3. ข้อบังคับว่าด้วยความปลอดภัย อาชีวอนามัย และสภาพแวดล้อมในการทำงาน ระยะเวลา 3 ชั่วโมง

KBS 2554 2554  
Page 2

**IKBS**

**นโยบายความปลอดภัย อาชีวอนามัย  
และสภาพแวดล้อมในการทำงาน**

บริษัท จำกัดมหาชน (จำกัดมหาชน) ดำเนินธุรกิจผลิตและจำหน่ายสินค้าอุปโภคบริโภคและเครื่องใช้ในบ้าน ผลิตภัณฑ์พลาสติกและเครื่องใช้พลาสติก และเครื่องใช้พลาสติกและเครื่องใช้พลาสติก

บริษัท จำกัดมหาชน (จำกัดมหาชน) ดำเนินธุรกิจผลิตและจำหน่ายสินค้าอุปโภคบริโภคและเครื่องใช้ในบ้าน ผลิตภัณฑ์พลาสติกและเครื่องใช้พลาสติก และเครื่องใช้พลาสติกและเครื่องใช้พลาสติก

1. บริษัท จำกัดมหาชน (จำกัดมหาชน) ดำเนินธุรกิจผลิตและจำหน่ายสินค้าอุปโภคบริโภคและเครื่องใช้ในบ้าน ผลิตภัณฑ์พลาสติกและเครื่องใช้พลาสติก และเครื่องใช้พลาสติกและเครื่องใช้พลาสติก

2. บริษัท จำกัดมหาชน (จำกัดมหาชน) ดำเนินธุรกิจผลิตและจำหน่ายสินค้าอุปโภคบริโภคและเครื่องใช้ในบ้าน ผลิตภัณฑ์พลาสติกและเครื่องใช้พลาสติก และเครื่องใช้พลาสติกและเครื่องใช้พลาสติก

3. บริษัท จำกัดมหาชน (จำกัดมหาชน) ดำเนินธุรกิจผลิตและจำหน่ายสินค้าอุปโภคบริโภคและเครื่องใช้ในบ้าน ผลิตภัณฑ์พลาสติกและเครื่องใช้พลาสติก และเครื่องใช้พลาสติกและเครื่องใช้พลาสติก


4. บริษัท จำกัดมหาชน (จำกัดมหาชน) ดำเนินธุรกิจผลิตและจำหน่ายสินค้าอุปโภคบริโภคและเครื่องใช้ในบ้าน ผลิตภัณฑ์พลาสติกและเครื่องใช้พลาสติก และเครื่องใช้พลาสติกและเครื่องใช้พลาสติก

5. บริษัท จำกัดมหาชน (จำกัดมหาชน) ดำเนินธุรกิจผลิตและจำหน่ายสินค้าอุปโภคบริโภคและเครื่องใช้ในบ้าน ผลิตภัณฑ์พลาสติกและเครื่องใช้พลาสติก และเครื่องใช้พลาสติกและเครื่องใช้พลาสติก

KBS 2554 2554  
Page 3

**IKBS**


**เจ้าหน้าที่ความปลอดภัยในการทำงาน คือใคร??**



เจ้าหน้าที่ความปลอดภัยในการทำงาน  
คือ บุคคลที่ดำเนินกิจกรรมต่างๆที่จะ  
ก่อให้เกิดความปลอดภัยในการทำงานของ  
ลูกจ้างอย่างต่อเนื่องและตลอดเวลา  
หรือจะเรียกสั้นๆ ว่า “อป. หรือ Safety”

**IKBS**

**ความรู้เกี่ยวกับความปลอดภัย  
อาชีวอนามัย และสภาพแวดล้อมในการทำงาน  
ระยะเวลาในการฝึกอบรม 1.30 น.**




KBS 2554 2554  
Page 5

**IKBS**

**นิยามคำศัพท์**

➢ ความปลอดภัย อาชีวอนามัย และสภาพแวดล้อมในการทำงาน  
หมายถึง การทำงานมีความปลอดภัย คนไม่บาดเจ็บ ทรัพย์สินไม่เสียหาย  
คนมีความสุขดี ไม่เจ็บป่วย ไม่เป็นโรค  
มีสภาพแวดล้อมในการทำงานที่ดี  
“ไม่ทำงานอยู่ในสภาวะการณ์ที่อันตราย”

**SAFETY STARTS WITH ME**



KBS 2554 2554  
Page 6

**KBS**

**อุบัติเหตุ หรือ เหตุการณ์ผิดปกติ (Incident)**

หมายถึง เหตุการณ์ที่ไม่พึงประสงค์ที่เกิดขึ้นแล้วมีผลให้เกิดอุบัติเหตุหรืออาจหมายถึง เหตุการณ์เกือบเกิดอุบัติเหตุ

**เหตุการณ์เกือบเกิดอุบัติเหตุ (Near Miss)**

หมายถึง เหตุการณ์ที่ไม่พึงประสงค์ที่เกิดขึ้นแล้ว มีแนวโน้มที่จะก่อให้เกิดอุบัติเหตุ






KBS สำนักส่งเสริมความปลอดภัย Page 7

**KBS**

**อุบัติเหตุ (Accident)**


อุบัติเหตุ คือ เหตุการณ์ที่ไม่พึงประสงค์ที่อาจเกิดจากการที่ไม่ได้คาดคิดไว้ล่วงหน้า หรือไม่ทราบล่วงหน้าหรือขาดการควบคุม แต่เมื่อเกิดขึ้นแล้ว

“ ผลให้เกิดความบาดเจ็บ หรือความเจ็บป่วย หรือเสียชีวิต หรือเสียหายต่อทรัพย์สิน ความแวดล้อมในการทำงาน หรือต่อสาธารณชน ”

KBS สำนักส่งเสริมความปลอดภัย Page 8


**KBS**



หมายถึง ความเจ็บป่วยที่ได้พิจารณาว่ามีสาเหตุจากกิจกรรมการทำงานหรือสิ่งแวดล้อมของการทำงาน

**โรคจากการทำงาน (Occupational Disease)**

หมายถึง การเจ็บป่วยที่เกิดขึ้นกับผู้ปฏิบัติงาน อันมีสาเหตุมาจากสภาพแวดล้อมการทำงานที่เป็นอันตราย ลักษณะการทำงานที่ไม่เหมาะสม เช่น โรคจากตะกั่ว โรคผิวหนัง ขูดขีดจากเสียงดัง




KBS สำนักส่งเสริมความปลอดภัย Page 9

**KBS**

**สาเหตุการเกิดอุบัติเหตุ**

H.W. Heinrich สาเหตุของการเกิดอุบัติเหตุมี 3 ประการ คือ

1. สาเหตุจากคน (Human causes) มีจำนวนถึง 88%
2. สาเหตุจากความผิดพลาดของเครื่องจักร (Mechanical failure) มีจำนวนถึง 10%
3. สาเหตุที่เกิดจากดวงชะตา (Act of god) มีเพียง 2%



KBS สำนักส่งเสริมความปลอดภัย Page 10



**KBS**

**สาเหตุการเกิดอุบัติเหตุ**

ตัวอย่างสาเหตุการเกิดอุบัติเหตุโดยตรง

**1. การกระทำที่ไม่ปลอดภัย (Unsafe Action 88%)** เช่น

- ประมาท เลินเอ่อ
- ชอบทำงานเสี่ยง
- ใจลอยขณะทำงาน
- ทำงานลัดขั้นตอน
- แต่งกายไม่เหมาะสม
- ทำางการทำงานไม่เหมาะสม

KBS สำนักส่งเสริมความปลอดภัย Page 11

**KBS**

**ตัวอย่างสาเหตุการเกิดอุบัติเหตุโดยตรง**

**2. สภาพการณ์ที่ไม่ปลอดภัย (Unsafe Condition 10%)**

กองวัตถุชิ้นสูงเกินไปและไร้กฎวิธี



พื้นโรงงานลื่นหรือมีของเกะกะ

สายไฟฟ้าเกาะกะหรือขวางทางเดิน

เครื่องจักรไม่มีครอบหรือเซฟการ์ด



เสียงดัง สั่นสะเทือน



ขาดความเป็นระเบียบ ร ๕

KBS สำนักส่งเสริมความปลอดภัย Page 12







**IKBS** **ลักษณะของอุบัติเหตุจากการทำงาน**

<b>วัตถุกระเด็น</b> 	<b>ตกที่สูง</b> 	<b>สะดุด ทกถัม</b> 	<b>ทับ หนีบ บีบ ดึง</b> 
<b>ทับ เถว</b> 	<b>ของเหล่านี้อ</b> 	<b>กระแทก</b> 	<b>บาด ดัด เเกือน</b> 

Page 23


**IKBS** **ลักษณะของอุบัติเหตุจากการทำงาน (ต่อ)**

**ทับ หนีบ บีบ ดึง**

Page 24

**IKBS** ลักษณะของอุบัติเหตุจากการทำงาน (ต่อ)


ทิ่มแทง



IKBS สำนักวิชา วิศวกรรม  
Page 25


**IKBS** ลักษณะของอุบัติเหตุจากการทำงาน (ต่อ)

ถูกบาด




IKBS สำนักวิชา วิศวกรรม  
Page 26

**IKBS** อุบัติเหตุจากการสัมผัสความร้อน



IKBS สำนักวิชา วิศวกรรม  
Page 27

**IKBS** ผลกระทบจากอุบัติเหตุ




- ความสูญเสียโดยตรง
  - ค่ารักษาพยาบาล
  - ค่าชดเชย ทรัพย์สิน
  - ค่าลดหย่อน
- ความสูญเสียทางอ้อม
  - สูญเสียชั่วโมงการทำงาน
  - ประสิทธิภาพการทำงานลดลง
  - เสียรายได้
  - เสียโอกาส
  - บริษัทขาดบุคลากรที่มีประสิทธิภาพ

IKBS สำนักวิชา วิศวกรรม  
Page 28

**IKBS** หลักการป้องกันอุบัติเหตุจากการทำงาน


หลัก 3 E

1. Engineering ป้องกันทางด้านวิศวกรรม
2. Education การให้ความรู้ด้านความปลอดภัย
3. Enforcement การใช้กฎข้อบังคับ



IKBS สำนักวิชา วิศวกรรม  
Page 29

**IKBS** หลักการทั่วไปในการควบคุมและป้องกันอันตราย



การป้องกันที่เครื่องมือหรือแหล่งกำเนิด (Source)

- ใช้วิธีการแบบวิศวกรรม
- เปลี่ยนกระบวนการทำงานหรือเปลี่ยนเครื่องมือ


การป้องกันที่ทางสื่อหรือท่าทาง (Path)

- เพิ่มระยะห่างระหว่างผู้ปฏิบัติงานกับแหล่งอันตราย
- ใช้ระบบระบายอากาศแบบเฉพาะที่
- ทำลายหรือระงับไม่ให้ผู้ปฏิบัติงานสัมผัสอันตราย

การป้องกันที่ผู้ปฏิบัติงาน (Receiver)

- การใช้อุปกรณ์ป้องกันส่วนบุคคล (PPE) อย่างเหมาะสม

IKBS สำนักวิชา วิศวกรรม  
Page 30



**IKBS**

**กฎหมายความปลอดภัย อาชีวอนามัย และสภาพแวดล้อมในการทำงาน**

IKBS - บริษัท เค.บี.เอส. จำกัด  
Page 32

**IKBS** กฎหมายความปลอดภัย อาชีวอนามัยฯ เพื่อใคร ?

- เพื่อให้มีระบบความปลอดภัยในการทำงานที่ปลอดภัยและลดอุบัติเหตุในการทำงาน
- เพื่อคุ้มครองลูกจ้างให้มีความปลอดภัยในการทำงาน
- เพื่อคุ้มครองความปลอดภัยของผู้ที่เกี่ยวเนื่อง ผู้รับเหมาและผู้จ้างทั่วไป

IKBS - บริษัท เค.บี.เอส. จำกัด  
Page 33

**IKBS** กฎหมายความปลอดภัย อาชีวอนามัยและสภาพแวดล้อมในการทำงาน

หน้าที่ของนายจ้างตามกฎหมายความปลอดภัยฯ 2549

หมวด ๑ บททั่วไป

หน้าที่ของนายจ้างในการส่งเสริมความปลอดภัย อาชีวอนามัย และสภาพแวดล้อมในการทำงาน

มาตรา ๖ ให้นายจ้างมีหน้าที่จัดและดูแลสถานประกอบการและลูกจ้างให้มีสภาพการทำงาน และสภาพแวดล้อมในการทำงานที่ปลอดภัยและถูกสุขลักษณะ รวมทั้งส่งเสริมสนับสนุนการปฏิบัติงานของลูกจ้างมิให้ถูกจ้างให้รับอันตราย ค่อชีวิต ร่างกาย จิตใจ และสุขภาพอนามัย

IKBS - บริษัท เค.บี.เอส. จำกัด  
Page 34

**IKBS**

หมวด ๑ บททั่วไป (ต่อ)

การกำหนดโทษและบทลงโทษผู้ฝ่าฝืนใช้แรงงาน

มาตรา ๘ ในกรณีที่มีเหตุอันควรสงสัยว่านายจ้างหรือลูกจ้างฝ่าฝืนใช้แรงงานใดที่ก่อให้เกิดอันตราย ให้นายจ้างเป็นผู้ออกคำสั่งให้หยุดการทำงาน

มาตรา ๙ ให้นายจ้างมีหน้าที่จัดและดำเนินการด้านความปลอดภัย อาชีวอนามัย และสภาพแวดล้อมในการทำงาน ให้เป็นไปตามมาตรฐานที่กำหนดในกฎกระทรวง

การกำหนดมาตรฐานความปลอดภัย ให้นายจ้างจัดทำเอกสารหรือรายงานใดโดยมีการตรวจสอบหรือรับรองโดยบุคคลหรือนิติบุคคลตามที่กำหนดในกฎกระทรวง

บทบัญญัติของกฎหมายนี้ให้ใช้บังคับแก่ความปลอดภัยในการทำงานเป็นสถานประกอบการ

มาตรา ๑๓ ให้นายจ้างจัดให้มีเจ้าหน้าที่ความปลอดภัยในการทำงาน บุคลากร หน่วยงาน หรือคณะบุคคลเพื่อดำเนินการด้านความปลอดภัยในสถานประกอบการตามหลักเกณฑ์ วิธีการ และเงื่อนไขที่กำหนดในกฎกระทรวง

IKBS - บริษัท เค.บี.เอส. จำกัด  
Page 35

**IKBS**

หมวด ๒ การบริหาร การจัดการ และการดำเนินการด้านความปลอดภัย อาชีวอนามัย และสภาพแวดล้อมในการทำงาน (ต่อ)

มาตรา ๑๔ ในกรณีที่นายจ้างให้ลูกจ้างทำงานในสภาพการทำงานหรือสภาพแวดล้อมในการทำงานที่อาจทำให้ลูกจ้างได้รับอันตรายถึงชีวิต ร่างกาย จิตใจ หรือสุขภาพอนามัย ให้นายจ้างแจ้งให้ลูกจ้างทราบถึงอันตรายที่จะเกิดขึ้นจากการทำงาน และแจ้งลูกจ้างปฏิบัติงานให้ลูกจ้างทุกคนก่อนที่ลูกจ้างจะทำงาน เปลี่ยนงาน หรือเปลี่ยนสถานที่ทำงาน

มาตรา ๑๕ ในกรณีที่นายจ้างได้รับคำเตือน คำสั่ง หรือคำวินิจฉัยของอธิบดี คำสั่งของพนักงานตรวจความปลอดภัย หรือคำวินิจฉัยของคณะกรรมการความปลอดภัยตามกฎหมายว่าด้วยความปลอดภัย ให้นายจ้างแจ้งหรือเปิดเผยคำเตือน คำสั่ง หรือคำวินิจฉัยดังกล่าว ในที่ที่เห็นได้ง่าย ๓ สถานประกอบการเป็นเวลา ไม่น้อยกว่าสิบห้าวันนับแต่วันที่ได้รับแจ้ง

มาตรา ๑๖ ให้นายจ้างจัดให้มีผู้บริหาร หัวหน้างาน และลูกจ้างทุกคนได้รับการฝึกอบรมความปลอดภัย อาชีวอนามัย และสภาพแวดล้อมในการทำงาน เพื่อให้ผู้บริหาร ผู้จัดการและดำเนินการด้านความปลอดภัย อาชีวอนามัย และสภาพแวดล้อมในการทำงานได้อย่างปลอดภัย

IKBS - บริษัท เค.บี.เอส. จำกัด  
Page 36



**IKBS**

หมวด ๒ การบริหาร การจัดการ และการดำเนินการด้านกรมปลอดภัย  
อาชีวอนามัย และสภาพแวดล้อมในการทำงาน (ต่อ)

ในกรณีที่พนักงานลูกจ้างเข้าทำงาน เปลี่ยนงาน เปลี่ยนสถานที่ทำงาน หรือเปลี่ยนแปลงเครื่องจักรหรืออุปกรณ์ ซึ่งจะทำให้ลูกจ้างได้รับอันตรายหรือบาดเจ็บ ภายหลัง จักให้ หรือพูดภาษาชาวบ้านว่า โหม่นขวัญเข้าจิตใจให้มีการเกิดอุบัติเหตุจากทุกงานก่อนการเริ่มทำงาน

การเกิดอุบัติเหตุตามวรรคหนึ่งและวรรคสอง ให้เป็นไปตามหลักเกณฑ์ วิธีการ และเงื่อนไขที่อธิบดีประกาศกำหนด

นายจ้างมีหน้าที่คิดประกาศัญญัติอันดีแจ้งเตือนอันถาวร เครื่องหมาย ข้อความแสดงกิตติและหน้าที่  
ของนายจ้างและลูกจ้าง

มาตรา ๑๓ ให้นายกรัฐมนตรีประกาศัตลักษณ์อันดีอันครุฑและเครื่องหมายเกี่ยวกับความปลอดภัย  
อาชีวอนามัย และสภาพแวดล้อมในการทำงาน รวมทั้งข้อความแสดงสิทธิและหน้าที่ของนายจ้าง  
และลูกจ้างตามที่อธิบดีประกาศกำหนดในที่ที่เห็นได้ง่าย ๗ สถานประกอบกิจการ

KBS 2019-2020  
Page 37

## FILES

หมวด ๒ การบริหาร การจัดการ และการดำเนินการด้านความปลอดภัย  
อาชีวอนามัย และสภาพแวดล้อมในการทำงาน (ต่อ)

นายจ้างมีหน้าที่ร่วมกันกับลูกจ้างในการสร้างความปลอดภัย และถูกจ้างต้องปฏิบัติตามหลักเกณฑ์เกี่ยวกับความปลอดภัย

มาตรา ๑๒ ในกรณีที่ดินที่ใดมีสถานประกอบกิจการหลายแห่ง ให้นายจ้างหรือเจ้าของสถานประกอบกิจการในสถานที่ยื่น มีหน้าที่ร่วมกันดำเนินการด้านความปลอดภัย อาชีวอนามัย และสภาพแวดล้อมในการทำงานให้เป็นไปตามพระราชบัญญัตินี้

มาตรา ๑๘ ในกรณีที่มีข้อขัดแย้งทางอาหาร สถานที่ เครื่องมือ เครื่องจักร อุปกรณ์ หรือสิ่งอื่นใดที่จำเป็น  
ใช้ในสถานประกอบการกิจการ ให้นายจ้างมีอำนาจดำเนินการด้านความปลอดภัย อาชีวอนามัย และ  
สภาพแวดล้อมในการทำงานเกี่ยวกับอาหาร สถานที่ เครื่องมือ เครื่องจักร อุปกรณ์หรือสิ่งอื่นใดที่จำ  
เป็นตามกฎหมายฐานที่กำหนดในกฎกระทรวงที่ออกตามมาตรา ๕

KBS 2020-2021  
Page 25

# LIKES

กฎหมายความปลอดภัย อาชีวอนามัยและ

สภาพแวดล้อมในการทำงาน

หน้าที่ของลูกจ้างตาม ระเบียบความปกครองภายใน

ให้ลูกจ้างมีหน้าที่ให้ความร่วมมือกับนายจ้างในการดำเนินการและส่งเสริม  
ด้านความปลอดภัยอาชีวอนามัย และสภาพแวดล้อมในการทำงาน เพื่อให้เกิดความปลอดภัยแก่ลูกจ้าง  
และสถานประกอบกิจการ

๕. ให้ทุกจังหวัดเห็นว่าที่ปฏิบัติตามหลักเกณฑ์ด้านความปลอดภัย อาชีวอนามัย และสภาพแวดล้อมในการทำงานตามมาตรฐานที่กำหนดในวรรคหนึ่ง

๖. ดูงานซึ่งทำงานในสถานประกอบการตามวรรคหนึ่ง รวมทั้งลูกจ้างซึ่งทำงานในสถานประกอบการอื่นที่ไม่ใช่ของนายจ้าง ต้องปฏิบัติตามหลักเกณฑ์เกี่ยวกับความปลอดภัย อาชีวอนามัย และสภาพแวดล้อมในการทำงานซึ่งไว้ในสถานประกอบการนี้ด้วย

KBS 2020-2021  
Page 26

LIKES

หน้าทึบของลูกจ้างตาม พรบ.การปลดพนักงาน (ต่อ)

๒๖. ถูกจ้างให้ทำที่ดูแลสภาพแวดล้อมในการทำงานตามมาตรฐานที่กำหนดในกฎกระทรวงที่ออกตามมาตรา ๕ เพื่อให้เกิดความปลอดภัยต่อชีวิต ร่างกาย จิตใจ และสุขภาพอนามัย โดยคำนึงถึงสภาพของงานและพื้นที่ที่ได้รับมอบ

๕. ในกรณีที่ถูกอ้างทรมานถึงขั้นฆาตกรรมหรือการขู่ร้ายเหยียดหยาม และไม่สามารถแก้ไขได้ด้วยตนเอง ให้แจ้งต่อเจ้าพนักงานที่ควบคุมดูแลกิจการทางงาน หัวหน้างาน หรือผู้บริหาร และให้เจ้าพนักงานที่ควบคุมดูแลกิจการทางงาน หัวหน้างาน หรือผู้บริหาร แจ้งเป็นหนังสือต่อนายจ้างโดยไม่ชักช้า

๕๖. ถูกจ้างมีหน้าที่ตามใส่อุปกรณ์คุ้มครองความปลอดภัยส่วนบุคคลและดูแลรักษาอุปกรณ์การ  
 วรรณหนึ่งให้สามารถใช้งานได้ตามสภาพและลักษณะของงานตลอดระยะเวลาทำงาน

๙๙ ในกรณีที่ถูกจ้างใหม่แล้วแต่ผู้ปกครองยังคงกล่าว ไร้พยานจึงสั่งให้ลูกจ้างหยุดการทำงานนั้นจนกว่า  
ถูกจ้าง จะยอมไต่อาญาผู้ปกครอง

2025-07-25  
Page 42

# THE TIMES

กฎหมายความปลอดภัย อาชีวอนามัยและสภาพแวดล้อม  
ในการทำงาน

กฎกระทรวงกำหนดมาตรฐานในการบริหารและการจัดการเกี่ยวกับความซื่อสัตย์สุจริต  
และอื่นๆ

กฎกระทรวงกำหนดมาตรฐานในการบริหารและการจัดการด้านความปลอดภัยฯ

กฎกระทรวงกำหนดมาตรฐานในการบริหารและการจัดการฯ งานในที่อันอากาศ

پیشہ ورانہ تعلیم کے شعبہ کے سربراہ

**THE KRS**

ประกาศกรมสวัสดิการและคุ้มครองแรงงาน  
เรื่อง สิบตรีและหน้าที่ของนายจ้างและลูกจ้าง พ.ศ. 2554

๗. สถานประกอบการใด ๆ ที่มิได้ประกอบกิจการซึ่งมีลักษณะดังต่อไปนี้

[illegible]

(2) นายจ้างมีหน้าที่จัดตั้งคณะกรรมการลูกจ้างให้มีตัวแทนของแรงงานและสถานประกอบการในกรณีที่สถานประกอบการมีลูกจ้างตั้งแต่ ๑๐ คนขึ้นไป และดำเนินการตามข้อบัญญัติของคณะกรรมการลูกจ้าง

(3) นายเจริญพงศ์ ใจดี จิตกรรณกุล ได้ถูกพิจารณาให้ดูการปฏิบัติงานตามโครงการตามนโยบายของกรมส่งเสริมการค้าระหว่างประเทศ กระทรวงพาณิชย์ โดยพิจารณาจากผลการปฏิบัติงานที่ผ่านมา ดังนี้

(4) นายจ้างมีหน้าที่จัดให้มีวิธีการ วัสดุ อุปกรณ์ และสถานที่ปลอดภัยแก่คนทำงานในการปฏิบัติหน้าที่ของตน เพื่อให้คนงานมีสุขภาพอนามัยที่ดีและปลอดภัยในการทำงาน

(5) นายกรัฐมนตรีมีหน้าที่ให้มีศึกษาอบรมและพัฒนาศักยภาพของข้าราชการและบุคลากรในสังกัดให้มีความรู้ ความสามารถ และคุณธรรม เพื่อปฏิบัติงานได้อย่างมีประสิทธิภาพ

เจ้าฟ้าหลาน เปี้ยติยวามาน หรือเปี้ยติยวามานทิวิโรจนา

KBS 2079 2079



- (6) นายจ้างมีหน้าที่จัดประเภทความเสี่ยงด้านอันตรายหรือค่าความเสี่ยงของอันตรายที่ควรปฏิบัติเพื่อลดความเสี่ยง พยายามลดความเสี่ยงของอันตรายที่อาจเกิดขึ้น หรือหลีกเลี่ยงการปฏิบัติงานที่เสี่ยงอันตราย
- (7) นายจ้างมีหน้าที่จัดประเภทความเสี่ยงด้านอันตรายหรือค่าความเสี่ยงของอันตรายที่ควรปฏิบัติเพื่อลดความเสี่ยง พยายามลดความเสี่ยงของอันตรายที่อาจเกิดขึ้น หรือหลีกเลี่ยงการปฏิบัติงานที่เสี่ยงอันตราย
- (8) นายจ้างมีหน้าที่จัดประเภทความเสี่ยงด้านอันตรายหรือค่าความเสี่ยงของอันตรายที่ควรปฏิบัติเพื่อลดความเสี่ยง พยายามลดความเสี่ยงของอันตรายที่อาจเกิดขึ้น หรือหลีกเลี่ยงการปฏิบัติงานที่เสี่ยงอันตราย
- (9) นายจ้างมีหน้าที่จัดประเภทความเสี่ยงด้านอันตรายหรือค่าความเสี่ยงของอันตรายที่ควรปฏิบัติเพื่อลดความเสี่ยง พยายามลดความเสี่ยงของอันตรายที่อาจเกิดขึ้น หรือหลีกเลี่ยงการปฏิบัติงานที่เสี่ยงอันตราย
- (10) นายจ้างมีหน้าที่จัดประเภทความเสี่ยงด้านอันตรายหรือค่าความเสี่ยงของอันตรายที่ควรปฏิบัติเพื่อลดความเสี่ยง พยายามลดความเสี่ยงของอันตรายที่อาจเกิดขึ้น หรือหลีกเลี่ยงการปฏิบัติงานที่เสี่ยงอันตราย
- (11) นายจ้างมีหน้าที่จัดประเภทความเสี่ยงด้านอันตรายหรือค่าความเสี่ยงของอันตรายที่ควรปฏิบัติเพื่อลดความเสี่ยง พยายามลดความเสี่ยงของอันตรายที่อาจเกิดขึ้น หรือหลีกเลี่ยงการปฏิบัติงานที่เสี่ยงอันตราย
- (12) นายจ้างมีหน้าที่จัดประเภทความเสี่ยงด้านอันตรายหรือค่าความเสี่ยงของอันตรายที่ควรปฏิบัติเพื่อลดความเสี่ยง พยายามลดความเสี่ยงของอันตรายที่อาจเกิดขึ้น หรือหลีกเลี่ยงการปฏิบัติงานที่เสี่ยงอันตราย
- (13) นายจ้างมีหน้าที่จัดประเภทความเสี่ยงด้านอันตรายหรือค่าความเสี่ยงของอันตรายที่ควรปฏิบัติเพื่อลดความเสี่ยง พยายามลดความเสี่ยงของอันตรายที่อาจเกิดขึ้น หรือหลีกเลี่ยงการปฏิบัติงานที่เสี่ยงอันตราย

KBS ฉบับที่ 1-2554  
Page 42



## ข้อบังคับว่าด้วยความปลอดภัย อาชีวอนามัย และสภาพแวดล้อมในการทำงาน



KBS ฉบับที่ 1-2554  
Page 44



### กฎระเบียบความปลอดภัย อาชีวอนามัย และสภาพแวดล้อมในการทำงาน

1. ต้องปฏิบัติตามกฎ ระเบียบ ข้อบังคับ เครื่องหมาย และ ข้อแนะนำด้านความปลอดภัย ถ้าไม่ทราบแน่ชัด อย่าตัดสินใจเอง ให้สอบถามจากหัวหน้างานหรือเจ้าของพื้นที่



KBS ฉบับที่ 1-2554  
Page 45



### กฎระเบียบความปลอดภัย อาชีวอนามัย และสภาพแวดล้อมในการทำงาน

2. ต้องแต่งกายให้รัดกุม ไม่ขาด รุ่งหรั่ง ไม่สวมใส่เครื่องประดับ ที่อาจเกี่ยว โขงกับสิ่งหนึ่งสิ่งใด ได้และรวบรวมที่ปล่อยขยาเกิน สวมควรหรือทำอย่างหนึ่งอย่างใด ให้อยู่ในลักษณะที่ปลอดภัย



KBS ฉบับที่ 1-2554  
Page 45



### กฎระเบียบความปลอดภัย อาชีวอนามัย และสภาพแวดล้อมในการทำงาน

3. ต้องสวมใส่อุปกรณ์ ป้องกันอันตรายส่วนบุคคล ตามแต่ละพื้นที่ที่กำหนดไว้ ตามประเภทของแหล่งงาน และห้ามสวมรองเท้าแตะเข้า ในเขตโรงงาน โดยเด็ดขาด




KBS ฉบับที่ 1-2554  
Page 47



### กฎระเบียบความปลอดภัย อาชีวอนามัย และสภาพแวดล้อมในการทำงาน

4. ต้องตรวจสอบอุปกรณ์ เครื่องมือ เครื่องจักรและ สภาพแวดล้อมในการทำงาน ให้มีความปลอดภัยทั้งก่อน และหลังการปฏิบัติงานทุกครั้ง



KBS ฉบับที่ 1-2554  
Page 47

**IKBS** กฎระเบียบความปลอดภัย อาชีวอนามัย และสภาพแวดล้อมในการทำงาน


5. ต้องเลือกใช้อุปกรณ์ เครื่องมือ เครื่องจักร ให้เหมาะสมกับงานด้วยวิธีที่ถูกต้องและห้ามใช้งานถ้าไม่มีหน้าที่เกี่ยวข้องหรือได้รับมอบหมาย



IKBS แผนป้องกัน และบรรเทาภัย  
Page 49

**IKBS** กฎระเบียบความปลอดภัย อาชีวอนามัย และสภาพแวดล้อมในการทำงาน

6. ต้องดูแลสถานที่ทำงาน ให้สะอาดเป็นระเบียบเรียบร้อยอยู่เสมอ



IKBS แผนป้องกัน และบรรเทาภัย  
Page 50

**IKBS** กฎระเบียบความปลอดภัย อาชีวอนามัย และสภาพแวดล้อมในการทำงาน


7. ห้าม ล้อเล่นกันหรือ กวนใจผู้อื่นขณะปฏิบัติงาน โดยเฉพาะ



IKBS แผนป้องกัน และบรรเทาภัย  
Page 51

**IKBS** กฎระเบียบความปลอดภัย อาชีวอนามัย และสภาพแวดล้อมในการทำงาน


8. ห้ามสูบบุหรี่หรือทำให้เกิดประกายไฟในที่มีความเสี่ยงต่อการเกิดอัคคีภัย



IKBS แผนป้องกัน และบรรเทาภัย  
Page 52

**IKBS** กฎระเบียบความปลอดภัย อาชีวอนามัย และสภาพแวดล้อมในการทำงาน

9. ต้องแจ้งหรือรายงานผู้หัวหน้างาน เจ้าหน้าที่ความปลอดภัยหรือผู้ที่ทำหน้าที่เกี่ยวข้องถึงปัญหาสถานการณ์ สภาพการทำงานที่ไม่ปลอดภัยทันทีที่พบเห็น



IKBS แผนป้องกัน และบรรเทาภัย  
Page 53

**IKBS** กฎระเบียบความปลอดภัย อาชีวอนามัย และสภาพแวดล้อมในการทำงาน

10. ต้องแจ้งผู้หัวหน้างาน เจ้าหน้าที่ความปลอดภัยหรือผู้ที่ทำหน้าที่เกี่ยวข้องทันทีที่เกิดอุบัติเหตุและทำการปฐมพยาบาลเบื้องต้นให้กับผู้ได้รับบาดเจ็บอย่างเหมาะสม




IKBS แผนป้องกัน และบรรเทาภัย  
Page 54



### กฎระเบียบความปลอดภัย อาชีวอนามัย และสภาพแวดล้อมในการทำงาน

11. ผู้ปฏิบัติงานต้องทราบว่าคุณสมบัติและอุปกรณ์ปฐมพยาบาลอยู่ ณ จุดใด รวมทั้งทราบเส้นทางอพยพหนีภัยเมื่อเกิดเหตุหรือภาวะฉุกเฉิน




KBS เคเอสบี เคบีซี  
Page 51



### กฎระเบียบความปลอดภัย อาชีวอนามัย และสภาพแวดล้อมในการทำงาน

12. ผู้มาคัดค้านหรือผู้รับหมายนอกจะต้องได้รับอนุญาตก่อนเข้าพื้นที่ปฏิบัติงานภายในโรงงาน




KBS เคเอสบี เคบีซี  
Page 51



### กฎระเบียบความปลอดภัย อาชีวอนามัย และสภาพแวดล้อมในการทำงาน

13. ความปลอดภัยถือเป็นหน้าที่ของทุกคนและถือเป็นส่วนหนึ่งของงาน และการดำรงชีวิต ต้องปฏิบัติตามกฎระเบียบเรื่องความปลอดภัยในการทำงานอย่างเคร่งครัด




KBS เคเอสบี เคบีซี  
Page 51



### ข้อบังคับว่าด้วยการปลอดภัย อาชีวอนามัย และสภาพแวดล้อมในการทำงาน

#### อุปกรณ์ป้องกันอันตรายส่วนบุคคล (PPE)

1. อุปกรณ์ป้องกันศีรษะ
2. อุปกรณ์ป้องกันใบหน้า
3. อุปกรณ์ป้องกันดวงตา
4. อุปกรณ์ป้องกันหู
5. อุปกรณ์ป้องกันลำตัว
6. อุปกรณ์ป้องกันมือและแขน
7. อุปกรณ์ป้องกันเท้า
8. อุปกรณ์พิเศษ



KBS เคเอสบี เคบีซี  
Page 51



### ข้อควรระวังในการใช้ PPE

- ห้ามใช้ตลอดระยะเวลาทำงาน
- ออกหน้าใช้จนเกิดความเคยชิน
- ไม่ดัดแปลงอุปกรณ์
- เก็บรักษาตามคำแนะนำในคู่มือ
- เมื่อชำรุด ต้องแจ้งหัวหน้างานและ จป.



“ทนร่ากาญ ดึกว่าทุคจ้ก้าเกญ”

ใช้อุปกรณ์ป้องกันทุกครั้งทั้งปฏิบัติงานซ่อมคดอุบัติเหตุและการเจ็บป่วยจากการทำงาน

KBS เคเอสบี เคบีซี  
Page 51



## Safety Sign

เครื่องหมายและสัญลักษณ์ด้านความปลอดภัยฯ

KBS เคเอสบี เคบีซี  
Page 51



**KBS** ป้ายสัญลักษณ์ความปลอดภัย

➤ เครื่องหมายห้าม




➤ เครื่องหมายแสดงอันตราย




KBS บริษัท จำกัด  
Page 6

**KBS** ➤ เครื่องหมายบังคับ



➤ เครื่องหมายแสดงสถานะความปลอดภัย



KBS บริษัท จำกัด  
Page 62

**KBS**

## ความปลอดภัยในการทำงาน

“ อยู่ในคู่มือความปลอดภัยในการทำงาน ”




KBS บริษัท จำกัด  
Page 53

**KBS** สารเคมีอันตราย



สารเคมีอันตราย คือ วัตถุ หรือสารประกอบ ที่มีคุณสมบัติเป็นพิษ เป็นอันตรายต่อมนุษย์ สัตว์ พืช ทำให้ทรัพย์สินและสิ่งแวดล้อมเสื่อมโทรม และสามารถเข้าสู่วงกายได้ 3 ทาง คือ



1. ทางการหายใจ
2. ทางการรับประทาน
3. ทางการสัมผัส

KBS บริษัท จำกัด  
Page 54


**KBS**

## อาการแสดงของร่างกาย เมื่อได้รับสารเคมี

- อาการเฉียบพลัน (Acute Toxicity) แสดงอาการพิษภายใน 24 ชั่วโมง ซึ่งอาการจะมากหรือน้อย ขึ้นอยู่กับปริมาณสารเคมีที่ได้รับ
- อาการเรื้อรัง (Chronic Toxicity) แสดงอาการพิษหลังจากได้รับสารเคมีติดต่อกันเป็นเวลานานกว่า 3 เดือนขึ้นไป
- อาการกึ่งเรื้อรัง (Subchronic Toxicity) แสดงอาการพิษหลังจากได้รับสารเคมีติดต่อกันเป็นเวลานานประมาณ 1-3 เดือน

KBS บริษัท จำกัด  
Page 60


**KBS** ลักษณะอันตรายของสารเคมีต่อสุขภาพ




คันผื่นคัน  
ระคายเคือง  
ผื่นแดงไหม้ อักเสบ  
หน้ามืด วิงเวียน  
ปวดท้อง  
จาม  
แสบตา  
เวียนศีรษะ  
คลื่นไส้  
อาเจียน  
ถ่ายเหลว

**KBS**

**ผู้เขียนแบบเขียนขึ้น**



**ผู้เขียนแบบเขียนขึ้น**











เคมีภัณฑ์อันตราย  
จากสารเคมี  
สารเคมีอันตราย  
การป้องกัน  
การป้องกัน  
การป้องกัน

KBS บริษัท จำกัด  
Page 07

**KBS**

**สัญลักษณ์ของสารเคมี**








ระบบ UN (United Nations Committee of Experts on the Transport of Dangerous Goods)  
ใช้กำหนด วัตถุอันตรายออกเป็น 9 ประเภทและให้ฉลากสัญลักษณ์อันตรายเพื่อใช้ในการขนส่ง

			
วัตถุระเบิด	แก๊สไวไฟ ไม่เป็นพิษ แต่อาจติดไฟได้	ของเหลวไวไฟ	สารที่ติดไฟง่าย
			
แก๊สไวไฟ	พิษสูง	ของแข็งไวไฟ	วัตถุออกซิไดซ์ หรือไวไฟ

KBS บริษัท จำกัด  
Page 08

**KBS**

**สัญลักษณ์ของสารเคมี (ต่อ)**

			
วัตถุพิษ	ออกซิไดซ์ เปอร์ออกไซด์	วัตถุออกซิไดซ์	วัตถุชีวเคมี
			
วัตถุกัมมันตรังสี	วัตถุกัดกร่อน	วัตถุระเบิด	

KBS บริษัท จำกัด  
Page 09

**KBS**

**เอกสารข้อมูลความปลอดภัยผลิตภัณฑ์ (SDS)**

เอกสารข้อมูลความปลอดภัยผลิตภัณฑ์ : SDS เป็นเอกสารที่อธิบายถึงความปลอดภัยในการใช้สารเคมีชนิดนั้น และสารเคมีทุกประเภทต้องมีเอกสารนี้ประกอบด้วย เพื่อให้ผู้ใช้มีความปลอดภัยในการใช้สารเคมี

Health Hazards  
4 - Deadly  
3 - Extremely dangerous  
2 - Hazardous  
1 - Slightly hazardous  
0 - Normal material

Pre Hazards  
4 - Very dangerous  
3 - Extremely dangerous  
2 - Hazardous  
1 - Slightly hazardous  
0 - Normal material

Specific hazardous  
OX - Oxidizer  
AC - Acid  
AL - Alkaline  
CO - Corrosive  
No water


Reactivity  
4 - May explode  
3 - Strongly reactive  
2 - Reactive  
1 - Unstable  
0 - Stable

หน่วยงานความมั่นคงหรือกิจการ  
SDS ก่อนใช้สารเคมีเสมอ ซึ่งเอกสารนี้  
จะติดไว้ที่สถานที่จัดเก็บสารเคมีหรือ  
ภาชนะบรรจุสารเคมี

KBS บริษัท จำกัด  
Page 10

**KBS**

**การป้องกันอันตรายจากสารเคมี**



**อย่างต่ำ**

KBS บริษัท จำกัด  
Page 11

**KBS**

**ความปลอดภัยเกี่ยวกับสารเคมี**

- อ่านป้ายหรือฉลากของสารเคมีให้เข้าใจ ก่อนใช้งาน
- ห้ามกินน้ำลงในกรวด
- ห้ามผสมกรดในสารตัวทำละลาย หรือผสมกรดกันต่าง
- สวมใส่ PPE
- เมื่อการเกิด ให้ปฏิบัติตามที่ระบุใน MSDS
- สารเคมีที่ใช้แล้วหรือวัตถุเป็นอันตรายให้ทิ้งในภาชนะที่จัดไว้เฉพาะ
- เมื่อใช้สารเคมีเสร็จ ให้ทำความสะอาดภาชนะและเปลี่ยนชุดสารเคมีทุกชนิดต้องมี MSDS

KBS บริษัท จำกัด  
Page 12

**KBS**

### เกร็ดความรู้เรื่องสารเคมี

ระดับความเข้มข้นตามมาตรฐานองค์การอนามัยโลก (WHO) (1975)

**ความไวไฟ**

0 ไม่ติดไฟ  
1 ไวไฟเล็กน้อย  
2 ไวไฟปานกลาง  
3 ไวไฟมาก  
4 ไวไฟมากที่สุด

**ความไวต่อการเกิดปฏิกิริยา**

0 ไม่เกิดปฏิกิริยา  
1 ไวต่อการเกิดปฏิกิริยาเล็กน้อย  
2 ไวต่อการเกิดปฏิกิริยาปานกลาง  
3 ไวต่อการเกิดปฏิกิริยามาก  
4 เกิดปฏิกิริยารุนแรง

**ผลกระทบต่อสุขภาพ**

0 ไม่อันตรายต่อสุขภาพ  
1 อันตรายเล็กน้อย  
2 อันตรายปานกลาง  
3 อันตรายมาก  
4 รุนแรง

**ความไวต่อการเกิดปฏิกิริยา**

0 ไม่เกิดปฏิกิริยา  
1 ไวต่อการเกิดปฏิกิริยาเล็กน้อย  
2 ไวต่อการเกิดปฏิกิริยาปานกลาง  
3 ไวต่อการเกิดปฏิกิริยามาก  
4 เกิดปฏิกิริยารุนแรง

Page 73



**KBS**

### องค์ประกอบของการเกิดไฟ

ออกซิเจน/อากาศ

ความร้อน

เชื้อเพลิง

(ตารางนี้เป็นข้อมูลเบื้องต้น)  
(แหล่งข้อมูล: วิกิพีเดีย)

KBS - วิกิพีเดีย - วิกิพีเดีย  
Page 75

**KBS**

### สาเหตุของการเกิดเพลิงไหม้

1. ระบบไฟฟ้า
2. ความประมาทเลินเล่อ
3. การเชื่อมต่อน
4. เหน้รเครื่องจักรหรืออุปกรณ์ความร้อน
5. การเผาไหม้เอง
6. การใช้ความร้อนเกินขนาด
7. ความร้อนแปลวไปในการเชื่อมโลหะ
8. เกิดจากไฟฟ้าลัดวงจร

KBS - วิกิพีเดีย - วิกิพีเดีย  
Page 76

**KBS**

### ประเภทของไฟ Classification of Fire

**A**

**B**

**C**

**D**

เพลิงไหม้ที่เกิดจากของเหลวที่ติดไฟได้

น้ำมันทุกชนิด แอลกอฮอล์ ก๊าซธรรมชาติ ยางมะลอส จารบี และกาวติดไฟทุกชนิด

อุปกรณ์ไฟฟ้าทุกชนิด การอาร์ค การสปาร์ค

วัตถุระเบิด, ไซยาไนด์ (อะมิโนไนโตรเจน), ระเบิด, ระเบิด, ระเบิด

KBS - วิกิพีเดีย - วิกิพีเดีย  
Page 77

**KBS**

### ประเภทถังดับเพลิงที่ใช้ในโรงงาน

ชนิดผงสารเคมี

ชนิดคาร์บอนไดออกไซด์ CO2

ชนิดของเหลว (ฮาโลเจน)

KBS - วิกิพีเดีย - วิกิพีเดีย  
Page 78


**KBS**

ถังดับเพลิงชนิดผงเคมีแห้ง (ถังสีเขียว)

เหมาะสำหรับใช้  
ภายนอกอาคาร

คุณสมบัติ สามารถดับไฟที่เกิด  
จากไม้, กระดาษ, ผ้า, พลาสติก,  
น้ำมัน, แก๊ส, ไฟฟ้าได้

ลักษณะที่ผิด เป็นผงเคมีแห้ง  
กระจาย ทำให้เกิดความปลอดภัย  
เสียหายต่อวัตถุและอุปกรณ์ไฟฟ้า




KBS บริษัท จำกัด  
Page 79

**KBS**

ถังดับเพลิงชนิดก๊าซคาร์บอนไดออกไซด์ (CO<sub>2</sub>)

คุณสมบัติ สามารถดับไฟที่เกิด  
จากน้ำมัน, แก๊สและไฟฟ้าได้

ลักษณะที่ผิด ออกมาเป็นก๊าซเย็น  
ขาว ไม่ทำให้เกิดความปลอดภัย  
เสียหายต่อวัตถุและอุปกรณ์ไฟฟ้า




KBS บริษัท จำกัด  
Page 81

**KBS**

ถังดับเพลิงชนิด เพลวระเหย (ถังสีเขียว) NON CFC

เป็นเครื่องดับเพลิงชนิด เพลวระเหย... ใช้ดับไฟ  
ประเภท A, B, C, ( ไม้, น้ำมัน, ไฟฟ้า ) มีข้อดี  
ตรงที่ เมื่อฉีดไปแล้ว จะไม่มีอะไรหลงเหลืออยู่  
เลย(ระเหยไปหมด)

จึงเหมาะที่จะใช้ในท้องที่มีคุณสมบัติพิเศษ... เช่น  
ห้องคอมพิวเตอร์ ห้องสื่อสาร ห้องควบคุมต่างๆ  
และห้องที่มีเอกสารสำคัญ



KBS บริษัท จำกัด  
Page 81

**KBS**


วิธีการใช้ถังดับเพลิง

ดึง ทำการดึงสายฉีกจากที่เก็บ

ปลด ทำการดึงสลักที่ปลดสวิตช์ที่หัวถัง

กด ทำการกดด้านติดเพื่อทำการฉีดสารเคมีออกมา  
พร้อมจับปลายสายให้แน่น

ถ้าย เจ้าถังถังถัง 2-3 เมตร ด้านเหนือลม หรือฉีดไปยังฐานของ  
ไฟโดยช่วยสายฉีดไปบนซ้าย-ขวา จนเปลวไฟดับสนิท



KBS บริษัท จำกัด  
Page 82

ฉีดไปที่ฐานของไฟ ห่าง 2-4 เมตร  
เข้าทางเหนือลม

PULL  
AIM  
SHAKE  
SWEEP



KBS บริษัท จำกัด  
Page 83

**KBS**

วิธีการปฏิบัติเมื่อเกิดเหตุเพลิงไหม้

สังเกต

ดูประเภทของไฟ


เลือกวิธีดับเพลิง

แจ้งหัวหน้างาน

แจ้งหน่วยงานดับเพลิง

ออกนอกพื้นที่เกิดเหตุ

หรือ หัวหน้างานแจ้ง อบ.วิเชียร




KBS บริษัท จำกัด  
Page 84



**IKBS** ขั้นตอนในการอพยพ

1. เมื่อได้ยินเสียงสัญญาณแจ้งเหตุ ต้องรู้ทันทีว่ามีเหตุเพลิงไหม้เกิดขึ้น (เสียงกริ่ง)
2. ให้เตรียมหาทางออก เรือ ทางหนีไฟให้ทันที
3. รอฟังเสียงประกาศจากผู้อำนวยการดับเพลิง หรือผู้ที่ได้รับมอบหมาย (เสียงหวอ)
4. ออกจากพื้นที่นั้นไปยังจุดรวมพลทันที ภายใน 4-5 นาที

IKBS ฝึกอบรม ฝึกอบรม  
Page 15



**IKBS**

จุดรวมพล

IKBS ฝึกอบรม ฝึกอบรม  
Page 15

**IKBS** นโยบายสิ่งแวดล้อม

บริษัท น้ำตาลนครบุรี จำกัด (มหาชน) ดำเนินธุรกิจเกี่ยวกับการผลิตน้ำตาลทราย มีกระบวนการผลิตที่ต้องใช้พลังงานและทรัพยากรจำนวนมาก บริษัทฯ จึงให้ความสำคัญในการบริหารจัดการทรัพยากรอย่างมีประสิทธิภาพ เพื่อลดผลกระทบต่อสิ่งแวดล้อม และส่งเสริมการมีส่วนร่วมของพนักงานและชุมชนในการอนุรักษ์สิ่งแวดล้อม


1. การบริหารจัดการสิ่งแวดล้อม เป็นหน้าที่ของพนักงานทุกระดับ ผู้บริหาร และบุคลากรภายนอก ที่เข้ามาติดต่อในบริษัท
2. ส่งเสริมการมีส่วนร่วมของพนักงานในการลดผลกระทบสิ่งแวดล้อม เพื่อลดภาระในกระบวนการผลิต
3. ส่งเสริมการอนุรักษ์พลังงาน การจัดการทรัพยากรธรรมชาติและสิ่งแวดล้อม โดยให้การสนับสนุนทั้งบุคลากร และงบประมาณ
4. ฝึกอบรมและฝึกอบรมพนักงานผู้เกี่ยวข้องและปฏิบัติตามข้อกำหนดและกฎหมายที่เกี่ยวข้อง

อันเป็นพื้นฐานในการบริหารจัดการควบคู่ไปกับการปฏิบัติตามกฎหมายสิ่งแวดล้อม โดยจัดให้มีการทบทวนปรับปรุงเพื่อให้การพัฒนาอย่างต่อเนื่อง และยั่งยืน

**IKBS** ความรู้เบื้องต้นด้านสิ่งแวดล้อม

สิ่งแวดล้อมคืออะไร?

คือ สิ่งต่างๆ ที่อยู่รอบตัวมนุษย์ ซึ่งเกิดขึ้นโดยธรรมชาติ และสิ่งที่มนุษย์สร้างขึ้น เช่น น้ำ, อากาศ, ดิน, ไฟ, สิ่งมีชีวิตต่างๆ, ตึก, อาคาร, บ้านเรือน ล้วนเป็นสิ่งแวดล้อมทั้งสิ้น



บริษัท น้ำตาลนครบุรี จำกัด (มหาชน)  
KHOENBUK SUGAR PUBLIC COMPANY LIMITED





**IKBS** ความรู้เบื้องต้นด้านสิ่งแวดล้อม

บริษัท น้ำตาลนครบุรี จำกัด (มหาชน)  
KHOENBUK SUGAR PUBLIC COMPANY LIMITED


**IKBS** การจัดการน้ำเสียในโรงงาน

น้ำเสียโรงงานไฟฟ้า	น้ำเสียโรงงานน้ำตาล
บ่อบำบัดแบบบ่อผึ่ง	บ่อบำบัดแบบบ่อผึ่ง
บ่อพักน้ำ	บ่อพักน้ำเสีย

บริษัท น้ำตาลนครบุรี จำกัด (มหาชน)  
KHOENBUK SUGAR PUBLIC COMPANY LIMITED




**KBS**  
**การจัดการขยะ : จดวางถังขยะ**



KBS มัธยมศึกษา  
 Page 97

**KBS**  
**การจัดการขยะ : ขยะอันตราย**




KBS มัธยมศึกษา  
 Page 101

**KBS**  
**สารเคมีที่นำเข้ามาใช้ : การจัดการสารเคมีที่ใช้แล้ว**



KBS มัธยมศึกษา  
 Page 97

**KBS**  
**โรคที่อาจเกิดจากขยะมูลฝอยต่างๆ**



KBS มัธยมศึกษา  
 Page 100


**KBS**

- 1. โรคระบบทางเดินอาหาร เกิดจากเชื้อโรคต่างๆ ในขยะมูลฝอยซึ่งเป็นแหล่งเพาะพันธุ์ของหนู พุงแมลงสาบ และแมลงวัน หากที่เป็นพาหะนำโรคคือเชื้อ เช่น โรคท้องร่วง โรคพยาธิต่างๆ อหิวาตกโรค บิด โดยจะเข้าสู่ร่างกาย จากกรกินอาหารและน้ำ หรือการจับต้องด้วยมือ
- 2. โรคจากการติดเชื้อ เช่น หัดเยอรมัน กระจายพิษซู ส่าไข้เชื้อแบคทีเรีย หลอดเลือดอักเสบแล้ว อาหารเน่าบูด ซากสัตว์ รวมถึงอันตรายจากอุบัติเหตุ จากขยะที่เป็นวัตถุพิษ เช่น ไม้แหลม แฉกเหล็ก โลหะหนัก ซึ่งเสี่ยงติดเชื้อโรค บาดเจ็บอีก
- 3. โรคภูมิแพ้ เกิดได้จากการสูดดมฝุ่นละอองที่ปลิวฟุ้งกระจายมาจากเศษขยะชนิดต่าง ๆ เช่น เศษกระดาษ ฝุ่น จากการเผาขยะ
- 4. ปวดศีรษะ คลื่นไส้ และอาเจียน เกิดจากกลิ่นเหม็นหืน ของขยะมูลฝอยที่กองทิ้งไว้นานๆ
- 5. โรคตะไคร่ เกิดจากผิวหนังสัมผัสต่อเนื่องเป็นระยะเวลานาน ไม่ว่าจากการสูดดมอากาศพิษของการเผาขยะ การก่อให้เกิดมะเร็งกับได้ สัมผัสสารหนูในแบตเตอรี่มือถือ ก่อให้เกิดมะเร็งผิวหนังและมะเร็งปอดได้

KBS มัธยมศึกษา  
 Page 100

**KBS**  
**โรคที่เกิดจากขยะอันตราย**

**สารแมงกานีส**




พบ : ถ่านไฟฉาย กระป๋องสี เครื่องเคลือบดินเผา  
 ผล : ปวดศีรษะ ง่วงนอน จิตใจไม่สงบ ประสาทหลอน เกิดตะคริวที่แขน ขา มีอาการชา ตมองทับตม ตมองถึกลับ

KBS มัธยมศึกษา  
 Page 100

**KBS**

**สารเคมี**




พบ : แบคทีเรียยีสต์ ยารักษาโรค พืชพิษที่มี แมลงวงจรชีวิตใช้ไฟฟ้าและอิเล็กทรอนิกส์  
ผล : ปวดศีรษะ อ่อนเพลีย ตัวร้อน ปวดท้อง ปวดเมื่อยกล้ามเนื้อ มีอาการทางสมอง ทำให้  
ความจำเสื่อม ชักกระตุก และหมดสติ ที่สำคัญ การได้รับสารพิษในระยะยาวมีผลต่อไตและ  
ความพิการแต่กำเนิด

KBS ผลิตขึ้น ณ กรุงเทพฯ  
Page 152

**KBS**

**สารปรอท**




พบ : หลอดฟลูออเรสเซนต์ หลอดนีออน กระป๋องยาฆ่าแมลง กระดาษทองหน้า  
ผล : ทำให้เกิดการระคายเคืองต่อผิวหนัง เหนื่อยบวมอักเสบ เลือดออกง่าย  
ปวดท้อง ท้องร่วงอย่างแรง มีอาการคลื่นไส้ กล้ามเนื้อกระตุก และเป็นพิษต่อ  
ระบบประสาทส่วนกลาง รวมถึงการพิการแต่กำเนิด

KBS ผลิตขึ้น ณ กรุงเทพฯ  
Page 154

**KBS**

**สารแอมโมเนีย**



พบ : ถังน้ำยาซักผ้า แบคทีเรียที่ผิวหนังที่มีมือถือ  
ผล : ทำลายระบบประสาท ส่งผลกระทบโดยตรงต่อไตและกระดูก ทำให้เกิด  
โรคไต-ฮิด ปวดในกระดูก

KBS ผลิตขึ้น ณ กรุงเทพฯ  
Page 155

**KBS**

การจัดการต้องดีพร้อม  
สภาพแวดล้อมต้องปลอดภัย  
PPE ต้องสวมใส่หน้ากากอนามัย  
ป้องกันไว้ไม่ประมาท




KBS ผลิตขึ้น ณ กรุงเทพฯ  
Page 156

**KBS**

**THE END**


ปลอดภัยไว้  
ก่อน นะคะ



KBS ผลิตขึ้น ณ กรุงเทพฯ  
Page 157

**KBS**

**THANK YOU**



KBS ผลิตขึ้น ณ กรุงเทพฯ  
Page 158



ภาคผนวก 17ข

---

หนังสือแจ้งการทดลองเดินเครื่องจักร









ที่ สค. 210 /2566

27 ตุลาคม 2566

เรื่อง แจ้งทดลองเครื่องจักร

เรียน ผู้ใหญ่บ้านหมู่ 3 บ้านใหม่สำโรง ตำบลลาดบัวขาว

ด้วยทางโรงงานน้ำตาลสีตั่ว จะทำการทดลองเครื่องจักรเพื่อเตรียมความพร้อมในการหีบอัดยประจำดูการผลิต 2566/67 ในระหว่างวันที่ 9-10 พฤศจิกายน 2566 และวันที่ 18-22 พฤศจิกายน 2566 โดยจะเริ่มทำการทดลองเครื่องจักรตั้งแต่เวลา 08.00 น. เป็นต้นไป ซึ่งการทดลองเครื่องจักรในครั้งนี้จะมีเสียงดังเกิดขึ้นเป็นช่วง ๆ

เพื่อให้ไม่ให้เกิดผลกระทบกับชุมชนในการทดลองเครื่องจักรในครั้งนี้ จึงเรียนมายังท่านเพื่อทราบ และขอความอนุเคราะห์ในการประชาสัมพันธ์ หรือแจ้งข่าวสารให้กับชุมชนในเขตพื้นที่ของท่านได้ทราบล่วงหน้าจักเป็นพระคุณอย่างยิ่ง ทางโรงงานน้ำตาลสีตั่วต้องขออภัยมายังท่านเป็นอย่างสูงที่ทำให้เกิดเสียงดังรบกวนชุมชนในครั้งนี้

จึงเรียนมาเพื่อทราบและขออภัยมา ณ โอกาสนี้ด้วย

ขอแสดงความนับถือ



ผู้ช่วยผู้อำนวยการโรงงาน

รับเอกสารแล้ว



บริษัท น้ำตาลทราย จำกัด (มหาชน) ทะเบียนเลขที่ 0107553000191

สำนักงานใหญ่ : 5 ซอยสุขุมวิท 57 แขวงคลองตันเหนือ เขตวัฒนา กรุงเทพมหานคร 10110 โทรศัพท์ (662) 725 4898 โทรสาร (662) 725 4877  
โรงงานน้ำตาลทราย : 289 หมู่ที่ 13 ตำบลระเจ็ดเงิน อำเภอด่านช้าง จังหวัดราชบุรี 30250 โทรศัพท์ (6644) 448 338 โทรสาร (6644) 448 500  
โรงงานน้ำตาลทราย : 168 หมู่ที่ 6 ตำบลหนองหญ้าขาว อำเภอสีดา จังหวัดพิจิตร 30140 โทรศัพท์ (6644) 001 888

Khonburi Sugar Public Company Limited Registration No.0107553000191

Head office : 5 Soi Sukhumvit 57 Khlongtoei-Nue Watana Bangkok 10110 Tel (662) 725 4898 Fax (662) 725 4877

Khonburi Sugar Factory : 289 Moo 13 Jorakha-hin Khonburi Nakhonachasima 30250 Tel (6644) 448 338 Fax (6644) 448 500

Sikho Sugar Factory : 168 Moo 6 Nong Ya Khao Sikho Nakhonathasima 30140 Tel (6644) 001 888



ที่ สค. 205 /2566

27 ตุลาคม 2566

เรื่อง แจ้งทดลองเครื่องจักร

เรียน ผู้ใหญ่บ้านหมู่ 12 บ้านทรัพย์สมบูรณ์พัฒนา ตำบลหนองหญ้าขาว

ด้วยทางโรงงานน้ำตาลสีตั่ว จะทำการทดลองเครื่องจักรเพื่อเตรียมความพร้อมในการหีบอัดยประจำดูการผลิต 2566/67 ในระหว่างวันที่ 9-10 พฤศจิกายน 2566 และวันที่ 18-22 พฤศจิกายน 2566 โดยจะเริ่มทำการทดลองเครื่องจักรตั้งแต่เวลา 08.00 น. เป็นต้นไป ซึ่งการทดลองเครื่องจักรในครั้งนี้จะมีเสียงดังเกิดขึ้นเป็นช่วง ๆ

เพื่อให้ไม่ให้เกิดผลกระทบกับชุมชนในการทดลองเครื่องจักรในครั้งนี้ จึงเรียนมายังท่านเพื่อทราบ และขอความอนุเคราะห์ในการประชาสัมพันธ์ หรือแจ้งข่าวสารให้กับชุมชนในเขตพื้นที่ของท่านได้ทราบล่วงหน้าจักเป็นพระคุณอย่างยิ่ง ทางโรงงานน้ำตาลสีตั่วต้องขออภัยมายังท่านเป็นอย่างสูงที่ทำให้เกิดเสียงดังรบกวนชุมชนในครั้งนี้

จึงเรียนมาเพื่อทราบและขออภัยมา ณ โอกาสนี้ด้วย

ขอแสดงความนับถือ



ผู้ช่วยผู้อำนวยการโรงงาน

รับเอกสารแล้ว



บริษัท น้ำตาลทราย จำกัด (มหาชน) ทะเบียนเลขที่ 0107553000191

สำนักงานใหญ่ : 5 ซอยสุขุมวิท 57 แขวงคลองตันเหนือ เขตวัฒนา กรุงเทพมหานคร 10110 โทรศัพท์ (662) 725 4898 โทรสาร (662) 725 4877  
โรงงานน้ำตาลทราย : 289 หมู่ที่ 13 ตำบลระเจ็ดเงิน อำเภอด่านช้าง จังหวัดราชบุรี 30250 โทรศัพท์ (6644) 448 338 โทรสาร (6644) 448 500  
โรงงานน้ำตาลทราย : 168 หมู่ที่ 6 ตำบลหนองหญ้าขาว อำเภอสีดา จังหวัดพิจิตร 30140 โทรศัพท์ (6644) 001 888

Khonburi Sugar Public Company Limited Registration No.0107553000191

Head office : 5 Soi Sukhumvit 57 Khlongtoei-Nue Watana Bangkok 10110 Tel (662) 725 4898 Fax (662) 725 4877

Khonburi Sugar Factory : 289 Moo 13 Jorakha-hin Khonburi Nakhonachasima 30250 Tel (6644) 448 338 Fax (6644) 448 500

Sikho Sugar Factory : 168 Moo 6 Nong Ya Khao Sikho Nakhonathasima 30140 Tel (6644) 001 888



ที่ ศค. 209 /2566

27 ตุลาคม 2566

เรื่อง แจ้งทดลองเครื่องจักร

เรียน นายกองศักดิ์การบริหารส่วนตำบลหนองหญ้าขาว

ด้วยทางโรงงานน้ำตาลสลิคัว จะทำการทดลองเครื่องจักรเพื่อเตรียมความพร้อมในการหีบอัดยประจำดูการ  
ผลิต 2566/67 ในระหว่างวันที่ 9-10 พฤศจิกายน 2566 และวันที่ 18-22 พฤศจิกายน 2566 โดยจะเริ่มทำการ  
ทดลองเครื่องจักรตั้งแต่เวลา 08.00 น. เป็นต้นไป ซึ่งการทดลองเครื่องจักรในครั้งนี้จะมีเสียงดังเกิดขึ้นเป็นช่วง ๆ


เพื่อไม่ให้เกิดผลกระทบกับชุมชนในการทดลองเครื่องจักรในครั้งนี้ จึงเรียนมาขอร้องท่านเพื่อทราบ และขอความ  
อนุเคราะห์ในการประชาสัมพันธ์ หรือแจ้งข่าวสารให้กับชุมชนในเขตพื้นที่ของท่านได้ทราบล่วงหน้าจักเป็นพระคุณ  
อย่างยิ่ง ทางโรงงานน้ำตาลสลิคัวต้องขออภัยมาอย่างสูงที่ก่อให้เกิดเสียงดังรบกวนชุมชนในครั้งนี้

จึงเรียนมาเพื่อทราบและขออภัยมา ณ โอกาสนี้ด้วย

ขอแสดงความนับถือ



ผู้ช่วยผู้อำนวยการโรงงาน



ลงชื่อ  
ผู้.ที่

บริษัท น้ำตาลบุรี จำกัด (มหาชน) ทะเบียนเลขที่ 010755300191  
สำนักงานใหญ่ : 5 ซอยสุขุมวิท 57 แขวงคลองตันเหนือ เขตวัฒนา กรุงเทพมหานคร 10110 โทรศัพท์ (662) 725 4888 โทรสาร (662) 725 4877  
โรงงานน้ำตาลบุรี : 289 หมู่ที่ 13 ตำบลจะงะเจ็ด อำเภอบ้านไร่ จังหวัดพิจิตร 30250 โทรศัพท์ (664) 448 338 โทรสาร (6644) 448 500  
โรงงานน้ำตาลสลิคัว : 188 หมู่ที่ 6 ตำบลหนองหญ้าขาว อำเภอสีดา จังหวัดพิจิตร 30140 โทรศัพท์ (6644) 001 898

Khonburi Sugar Public Company Limited Registration No.010755300191  
Head office : 5 Soi Sukhumvit 57 Khlongton-Nue Watana Bangkok 10110 Tel (662) 725 4888 Fax (662) 725 4877  
Khonburi Sugar Factory : 289 Moo 13 Jorakee-Ho Khonburi Nakhonrachasima 30250 Tel (6644) 448 338 Fax (6644) 448 500  
Sikho Sugar Factory : 188 Moo 6 Nong Ya Khao Sikho Nakhonrachasima 30140 Tel (6644) 001 898



ที่ ศค. 203 /2566

27 ตุลาคม 2566

เรื่อง แจ้งทดลองเครื่องจักร

เรียน ผู้ใหญ่บ้านหมู่ 11 บ้านใหม่ กม.9 ตำบลฤๅน้อย

ด้วยทางโรงงานน้ำตาลสลิคัว จะทำการทดลองเครื่องจักรเพื่อเตรียมความพร้อมในการหีบอัดยประจำดูการ  
ผลิต 2566/67 ในระหว่างวันที่ 9-10 พฤศจิกายน 2566 และวันที่ 18-22 พฤศจิกายน 2566 โดยจะเริ่มทำการ  
ทดลองเครื่องจักรตั้งแต่เวลา 08.00 น. เป็นต้นไป ซึ่งการทดลองเครื่องจักรในครั้งนี้จะมีเสียงดังเกิดขึ้นเป็นช่วง ๆ


เพื่อไม่ให้เกิดผลกระทบกับชุมชนในการทดลองเครื่องจักรในครั้งนี้ จึงเรียนมาขอร้องท่านเพื่อทราบ และขอความ  
อนุเคราะห์ในการประชาสัมพันธ์ หรือแจ้งข่าวสารให้กับชุมชนในเขตพื้นที่ของท่านได้ทราบล่วงหน้าจักเป็นพระคุณ  
อย่างยิ่ง ทางโรงงานน้ำตาลสลิคัวต้องขออภัยมาอย่างสูงที่ก่อให้เกิดเสียงดังรบกวนชุมชนในครั้งนี้

จึงเรียนมาเพื่อทราบและขออภัยมา ณ โอกาสนี้ด้วย

ขอแสดงความนับถือ



ผู้ช่วยผู้อำนวยการโรงงาน



บริษัท น้ำตาลบุรี จำกัด (มหาชน) ทะเบียนเลขที่ 010755300191  
สำนักงานใหญ่ : 5 ซอยสุขุมวิท 57 แขวงคลองตันเหนือ เขตวัฒนา กรุงเทพมหานคร 10110 โทรศัพท์ (662) 725 4888 โทรสาร (662) 725 4877  
โรงงานน้ำตาลบุรี : 289 หมู่ที่ 13 ตำบลจะงะเจ็ด อำเภอบ้านไร่ จังหวัดพิจิตร 30250 โทรศัพท์ (664) 448 338 โทรสาร (6644) 448 500  
โรงงานน้ำตาลสลิคัว : 188 หมู่ที่ 6 ตำบลหนองหญ้าขาว อำเภอสีดา จังหวัดพิจิตร 30140 โทรศัพท์ (6644) 001 898

Khonburi Sugar Public Company Limited Registration No.010755300191  
Head office : 5 Soi Sukhumvit 57 Khlongton-Nue Watana Bangkok 10110 Tel (662) 725 4888 Fax (662) 725 4877  
Khonburi Sugar Factory : 289 Moo 13 Jorakee-Ho Khonburi Nakhonrachasima 30250 Tel (6644) 448 338 Fax (6644) 448 500  
Sikho Sugar Factory : 188 Moo 6 Nong Ya Khao Sikho Nakhonrachasima 30140 Tel (6644) 001 898



ที่ ลค. 218 /2566

27 ตุลาคม 2566

เรื่อง แจ้งทดลองเครื่องจักร

เรียน นายอำเภอสัตว์

ด้วยทางโรงงานน้ำตาลสัตตวั จะทำการทดลองเครื่องจักรเพื่อเตรียมความพร้อมในการที่ขั้อยู่ประจำดูการ  
ผลิต 2566/67 ในระหว่างวันที่ 9-10 พฤศจิกายน 2566 และวันที่ 18-22 พฤศจิกายน 2566 โดยจะเริ่มทำการ  
ทดลองเครื่องจักรตั้งตั้งแต่เวลา 08.00 น. เป็นต้นไป ซึ่งการทดลองเครื่องจักรในครั้งนี้จะมีเสียงดังเกิดขึ้นเป็นช่วง ๆ

เพื่อไม่ให้เกิดผลกระทบกับชุมชนในการทดลองเครื่องจักรในครั้งนี้ จึงเรียนมาขังท่านเพื่อทราบ และขอความ  
อนุเคราะห์ในการประชาสัมพันธ์ หรือแจ้งข่าวสารให้กับชุมชนในเขตพื้นที่ของท่านให้ทราบล่วงหน้าจักเป็นพระคุณ  
อย่างยิ่ง ทางโรงงานน้ำตาลสัตตวัต้องขออภัยมาขังท่านเป็นอย่างสูงที่ก่อให้เกิดเสียงดังรบกวนชุมชนในครั้งนี้

จึงเรียนมาเพื่อทราบและขออภัยมา ณ โอกาสนี้ด้วย

ขอแสดงความนับถือ

ผู้ช่วยผู้อำนวยการโรงงาน



บริษัท น้ำตาลสุกร จำกัด (มหาชน) ทะเบียนเลขที่ 010755500191  
สำนักงานใหญ่ : 5 ซอยสุขุมวิท 57 แขวงคลองตันเหนือ เขตวัฒนา กรุงเทพมหานคร 10110 โทรศัพท์ (662) 725 4888 โทรสาร (662) 725 4877  
โรงงานน้ำตาลสุกร : 289 หมู่ที่ 13 ตำบลจะเข้ดิน อำเภอด่านช้าง จังหวัดราชบุรี 30250 โทรศัพท์ (6644) 448 338 โทรสาร (6644) 448 500  
โรงงานน้ำตาลสุกร : 189 หมู่ที่ 6 ตำบลหนองหญ้าขาว อำเภอสีดา จังหวัดลพบุรี 30140 โทรศัพท์ (6644) 001 888

Khunburi Sugar Public Company Limited Registration No.010755500191  
Head office : 5 So Sukhumvit 57 Klongton-Nua Wattana Bangkok 10110 Tel (662) 725 4888 Fax (662) 725 4877  
Khunburi Sugar Factory : 289 Moo 13 Jokahe-Hin Khonburi Nakhonachasima 30250 Tel (6644) 448 338 Fax (6644) 448 500  
Sikho Sugar Factory : 188 Moo 6 Nong Ya Khao Sikho Nakhonachasima 30140 Tel (6644) 001 888



ที่ ลค. 214 /2566

27 ตุลาคม 2566

เรื่อง แจ้งทดลองเครื่องจักร

เรียน นายกองค์การบริหารส่วนตำบลลาดบัวขาว


ด้วยทางโรงงานน้ำตาลสัตตวั จะทำการทดลองเครื่องจักรเพื่อเตรียมความพร้อมในการที่ขั้อยู่ประจำดูการ  
ผลิต 2566/67 ในระหว่างวันที่ 9-10 พฤศจิกายน 2566 และวันที่ 18-22 พฤศจิกายน 2566 โดยจะเริ่มทำการ  
ทดลองเครื่องจักรตั้งตั้งแต่เวลา 08.00 น. เป็นต้นไป ซึ่งการทดลองเครื่องจักรในครั้งนี้จะมีเสียงดังเกิดขึ้นเป็นช่วง ๆ

เพื่อไม่ให้เกิดผลกระทบกับชุมชนในการทดลองเครื่องจักรในครั้งนี้ จึงเรียนมาขังท่านเพื่อทราบ และขอความ  
อนุเคราะห์ในการประชาสัมพันธ์ หรือแจ้งข่าวสารให้กับชุมชนในเขตพื้นที่ของท่านให้ทราบล่วงหน้าจักเป็นพระคุณ  
อย่างยิ่ง ทางโรงงานน้ำตาลสัตตวัต้องขออภัยมาขังท่านเป็นอย่างสูงที่ก่อให้เกิดเสียงดังรบกวนชุมชนในครั้งนี้

จึงเรียนมาเพื่อทราบและขออภัยมา ณ โอกาสนี้ด้วย

ขอแสดงความนับถือ

ผู้ช่วยผู้อำนวยการโรงงาน



บริษัท น้ำตาลสุกร จำกัด (มหาชน) ทะเบียนเลขที่ 010755500191  
สำนักงานใหญ่ : 5 ซอยสุขุมวิท 57 แขวงคลองตันเหนือ เขตวัฒนา กรุงเทพมหานคร 10110 โทรศัพท์ (662) 725 4888 โทรสาร (662) 725 4877  
โรงงานน้ำตาลสุกร : 289 หมู่ที่ 13 ตำบลจะเข้ดิน อำเภอด่านช้าง จังหวัดราชบุรี 30250 โทรศัพท์ (6644) 448 338 โทรสาร (6644) 448 500  
โรงงานน้ำตาลสุกร : 189 หมู่ที่ 6 ตำบลหนองหญ้าขาว อำเภอสีดา จังหวัดลพบุรี 30140 โทรศัพท์ (6644) 001 888

Khunburi Sugar Public Company Limited Registration No.010755500191  
Head office : 5 So Sukhumvit 57 Klongton-Nua Wattana Bangkok 10110 Tel (662) 725 4888 Fax (662) 725 4877  
Khunburi Sugar Factory : 289 Moo 13 Jokahe-Hin Khonburi Nakhonachasima 30250 Tel (6644) 448 338 Fax (6644) 448 500  
Sikho Sugar Factory : 188 Moo 6 Nong Ya Khao Sikho Nakhonachasima 30140 Tel (6644) 001 888



ที่ สค. 207 /2566

27 ตุลาคม 2566

เรื่อง แจ้งทดลองเครื่องจักร

เรียน ท่านคณบดีคณบดี

ด้วยทางโรงงานน้ำตาลสีตั่ว จะทำการทดลองเครื่องจักรเพื่อเตรียมความพร้อมในการหีบอัดย่อยประจำฤดูกาลผลิต 2566/67 ในระหว่างวันที่ 9-10 พฤศจิกายน 2566 และวันที่ 18-22 พฤศจิกายน 2566 โดยจะเริ่มทำการทดลองเครื่องจักรตั้งแต่วันที่ 08.00 น. เป็นต้นไป ซึ่งการทดลองเครื่องจักรในครั้งนี้จะมีเสียงดังเกิดขึ้นเป็นช่วง ๆ


เพื่อให้ไม่ให้เกิดผลกระทบกับชุมชนในการทดลองเครื่องจักรในครั้งนี้ จึงเรียนมาอย่างทันท่วงทีเพื่อทราบ และขอความอนุเคราะห์ในการประชาสัมพันธ์ หรือแจ้งข่าวสารให้กับชุมชนในเขตพื้นที่ซึ่งท่านได้ทราบล่วงหน้าจักเป็นพระคุณอย่างยิ่ง ทางโรงงานน้ำตาลสีตั่วต้องขออภัยมาอย่างสูงที่ก่อให้เกิดเสียงดังรบกวนชุมชนในครั้งนี้

จึงเรียนมาเพื่อทราบและขออภัยมา ณ โอกาสนี้ด้วย

ขอแสดงความนับถือ



ผู้ช่วยผู้อำนวยการโรงงาน



รับเอกสารแล้ว

บริษัท น้ำตาลบุรี จำกัด (มหาชน) ทะเบียนเลขที่ 010755300191  
สำนักงานใหญ่ : 5 ซอยสุขุมวิท 57 แขวงคลองตันเหนือ เขตวัฒนา กรุงเทพมหานคร 10110 โทรศัพท์ (662) 725 4888 โทรสาร (662) 725 4877  
โรงงานน้ำตาลบุรี : 289 หมู่ที่ 13 ตำบลกระเจียน อำเภอบางขัน จังหวัดนครศรีธรรมราช 30250 โทรศัพท์ (6644) 448 338 โทรสาร (6644) 448 500  
โรงงานน้ำตาลสีตั่ว : 168 หมู่ที่ 6 ตำบลหนองหญ้าขาว อำเภอสีล้ง จังหวัดน่าน 55140 โทรศัพท์ (6644) 001 888  
Khorburi Sugar Public Company Limited Registration No.010755300191  
Head office : 5 Soi Sukhumvit 57 Klongton-Nue Wattana Bangkok 10110 Tel (662) 725 4888 Fax (662) 725 4877  
Khorburi Sugar Factory : 289 Moo 13 Jorakho-Hin Khorburi Nakhonrachasima 30250 Tel (6644) 448 338 Fax (6644) 448 500  
Sikho Sugar Factory : 168 Moo 6 Nong Ya Khor Sikho Nakhonrachasima 30140 Tel (6644) 001 888



ที่ สค. 211 /2566

27 ตุลาคม 2566

เรื่อง แจ้งทดลองเครื่องจักร

เรียน ผู้ใหญ่บ้านหมู่ 10 บ้านหนองหาน ตำบลหนองหญ้าขาว

ด้วยทางโรงงานน้ำตาลสีตั่ว จะทำการทดลองเครื่องจักรเพื่อเตรียมความพร้อมในการหีบอัดย่อยประจำฤดูกาลผลิต 2566/67 ในระหว่างวันที่ 9-10 พฤศจิกายน 2566 และวันที่ 18-22 พฤศจิกายน 2566 โดยจะเริ่มทำการทดลองเครื่องจักรตั้งแต่วันที่ 08.00 น. เป็นต้นไป ซึ่งการทดลองเครื่องจักรในครั้งนี้จะมีเสียงดังเกิดขึ้นเป็นช่วง ๆ


เพื่อให้ไม่ให้เกิดผลกระทบกับชุมชนในการทดลองเครื่องจักรในครั้งนี้ จึงเรียนมาอย่างทันท่วงทีเพื่อทราบ และขอความอนุเคราะห์ในการประชาสัมพันธ์ หรือแจ้งข่าวสารให้กับชุมชนในเขตพื้นที่ซึ่งท่านได้ทราบล่วงหน้าจักเป็นพระคุณอย่างยิ่ง ทางโรงงานน้ำตาลสีตั่วต้องขออภัยมาอย่างสูงที่ก่อให้เกิดเสียงดังรบกวนชุมชนในครั้งนี้

จึงเรียนมาเพื่อทราบและขออภัยมา ณ โอกาสนี้ด้วย

ขอแสดงความนับถือ



ผู้ช่วยผู้อำนวยการโรงงาน



รับเอกสารแล้ว

บริษัท น้ำตาลบุรี จำกัด (มหาชน) ทะเบียนเลขที่ 010755300191  
สำนักงานใหญ่ : 5 ซอยสุขุมวิท 57 แขวงคลองตันเหนือ เขตวัฒนา กรุงเทพมหานคร 10110 โทรศัพท์ (662) 725 4888 โทรสาร (662) 725 4877  
โรงงานน้ำตาลบุรี : 289 หมู่ที่ 13 ตำบลกระเจียน อำเภอบางขัน จังหวัดนครศรีธรรมราช 30250 โทรศัพท์ (6644) 448 338 โทรสาร (6644) 448 500  
โรงงานน้ำตาลสีตั่ว : 168 หมู่ที่ 6 ตำบลหนองหญ้าขาว อำเภอสีล้ง จังหวัดน่าน 55140 โทรศัพท์ (6644) 001 888  
Khorburi Sugar Public Company Limited Registration No.010755300191  
Head office : 5 Soi Sukhumvit 57 Klongton-Nue Wattana Bangkok 10110 Tel (662) 725 4888 Fax (662) 725 4877  
Khorburi Sugar Factory : 289 Moo 13 Jorakho-Hin Khorburi Nakhonrachasima 30250 Tel (6644) 448 338 Fax (6644) 448 500  
Sikho Sugar Factory : 168 Moo 6 Nong Ya Khor Sikho Nakhonrachasima 30140 Tel (6644) 001 888





ที่ ศค. 206 /2566

27 ตุลาคม 2566

เรื่อง แจ้งทดลองเครื่องจักร

เรียน ผู้ใหญ่บ้านหมู่ 9 บ้านต้นชุมพล ตำบลหนองหญ้าขาว

ด้วยทางโรงงานน้ำตาลสตี้ว จะทำการทดลองเครื่องจักรเพื่อเตรียมความพร้อมในการที่รับอ้อยประจำฤดูกาลผลิต 2566/67 ในระหว่างวันที่ 9-10 พฤศจิกายน 2566 และวันที่ 18-22 พฤศจิกายน 2566 โดยจะเริ่มทำการทดลองเครื่องจักรตั้งแต่วันที่ 08.00 น. เป็นต้นไป ซึ่งการทดลองเครื่องจักรในครั้งนี้จะมีเสียงดังเกิดขึ้นเป็นช่วง ๆ

เพื่อไม่ให้เกิดผลกระทบกับชุมชนในการทดลองเครื่องจักรในครั้งนี้ จึงเรียนมายังท่านเพื่อทราบ และขอความอนุเคราะห์ในการประชาสัมพันธ์ หรือแจ้งข่าวสารให้กับชุมชนในเขตพื้นที่ของท่านได้ทราบล่วงหน้าจักเป็นพระคุณอย่างยิ่ง ทางโรงงานน้ำตาลสตี้วต้องขออภัยมายังท่านเป็นอย่างสูงที่ก่อให้เกิดเสียงดังรบกวนชุมชนในครั้งนี้

จึงเรียนมาเพื่อทราบและขออภัยมา ณ โอกาสนี้ด้วย

ขอแสดงความนับถือ



ผู้ช่วยผู้อำนวยการโรงงาน



รับเอกสารแล้ว



ที่ ศค. 201 /2566

27 ตุลาคม 2566

เรื่อง แจ้งทดลองเครื่องจักร

เรียน ผู้ใหญ่บ้านหมู่ 6 บ้านผอหินแดง ตำบลหนองหญ้าขาว

ด้วยทางโรงงานน้ำตาลสตี้ว จะทำการทดลองเครื่องจักรเพื่อเตรียมความพร้อมในการที่รับอ้อยประจำฤดูกาลผลิต 2566/67 ในระหว่างวันที่ 9-10 พฤศจิกายน 2566 และวันที่ 18-22 พฤศจิกายน 2566 โดยจะเริ่มทำการทดลองเครื่องจักรตั้งแต่วันที่ 08.00 น. เป็นต้นไป ซึ่งการทดลองเครื่องจักรในครั้งนี้จะมีเสียงดังเกิดขึ้นเป็นช่วง ๆ


เพื่อไม่ให้เกิดผลกระทบกับชุมชนในการทดลองเครื่องจักรในครั้งนี้ จึงเรียนมายังท่านเพื่อทราบ และขอความอนุเคราะห์ในการประชาสัมพันธ์ หรือแจ้งข่าวสารให้กับชุมชนในเขตพื้นที่ของท่านได้ทราบล่วงหน้าจักเป็นพระคุณอย่างยิ่ง ทางโรงงานน้ำตาลสตี้วต้องขออภัยมายังท่านเป็นอย่างสูงที่ก่อให้เกิดเสียงดังรบกวนชุมชนในครั้งนี้

จึงเรียนมาเพื่อทราบและขออภัยมา ณ โอกาสนี้ด้วย

ขอแสดงความนับถือ



ผู้ช่วยผู้อำนวยการโรงงาน



รับเอกสารแล้ว

บริษัท น้ำตาลสตี้ว จำกัด (มหาชน) ทะเบียนเลขที่ 010755300191  
สำนักงานใหญ่ : 5 ซอยสุขุมวิท 57 แขวงคลองตันเหนือ เขตวัฒนา กรุงเทพมหานคร 10110 โทรศัพท์ (662) 725 4888 โทรสาร (662) 725 4877  
โรงงานน้ำตาลสตี้ว : 289 หมู่ 13 ตำบลกระเจาหิน อำเภอดอนเจดีย์ จังหวัดนครราชสีมา 30250 โทรศัพท์ (6644) 448 338 โทรสาร (6644) 448 500  
โรงงานน้ำตาลสตี้ว : 168 หมู่ 6 ตำบลหนองหญ้าขาว อำเภอสีดา จังหวัดนครราชสีมา 30140 โทรศัพท์ (6644) 001 888  
Khorburi Sugar Public Company Limited Registration No.010755300191  
Head office : 5 Soi Sukhumvit 57 Klongton-Nue Wattana Bangkok 10110 Tel (662) 725 4888 Fax (662) 725 4877  
Khorburi Sugar Factory : 289 Moo 13 Jorakho-Hin Khorburi Nakhongvachasrna 30250 Tel (6644) 448 338 Fax (6644) 448 500  
Sikho Sugar Factory : 168 Moo 6 Nong Ya Khoao Sikho Nakhongvachasrna 30140 Tel (6644) 001 888



ภาคผนวก 18ข

---

ปริมาณการสูบน้ำและหนังสือแจ้งโครงการส่งน้ำ  
และบำรุงรักษาลำตะคองฯ





ที่ สค. 260/2566

เขียนที่ บริษัท น้ำตาลนครบุรี จำกัด (มหาชน)

วันที่ 15 เดือน พฤศจิกายน พ.ศ. 2566

เรื่อง รายงานผลการดำเนินการสูบน้ำจากลำตะคองปี 2566

เรียน ผู้อำนวยการโครงการส่งน้ำและบำรุงรักษาลำตะคอง

สิ่งที่ส่งมาด้วย 1. ใบแจ้งหนี้ค่าชลประทาน/ใบแจ้งปริมาณน้ำ

ด้วยบริษัท น้ำตาลนครบุรี จำกัด (มหาชน) สาขา โรงงานน้ำตาลสีคิ้ว ได้ขออนุญาตเริ่มสูบน้ำปี 2566 โดยมีแผนขอเริ่มสูบน้ำเป็นไปตามกรอบของการอนุญาตในช่วงฤดูน้ำหลากเดือนพฤษภาคม - เดือนตุลาคม ของทุกปี ตามหนังสืออนุญาตใช้น้ำ (ผย.32)

บัดนี้ทางบริษัทฯ จึงขอรายงานผลการดำเนินการสูบน้ำจากลำตะคองปี 2566 ดังนี้

เดือน	ปริมาณสูบน้ำใช้ (ลูกบาศก์เมตร)
พฤษภาคม 2566	34,508
มิถุนายน 2566	44,340
กรกฎาคม 2566	235,452
สิงหาคม 2566	149,738
กันยายน 2566	524
ตุลาคม 2566	0
รวม	464,562


ทั้งนี้การสูบน้ำจากลำตะคองไม่เกินตามที่ได้รับอนุญาตใช้น้ำ (ผย.32)

จึงเรียนมาเพื่อโปรดทราบ

ขอแสดงความนับถือ

(ลงชื่อ).

รองผู้จัดการโรงงานน้ำตาลและโรงไฟฟ้า (สีคิ้ว)



บริษัท น้ำตาลนครบุรี จำกัด (มหาชน)

สำนักงานใหญ่ 5 ซอยสุขุมวิท 57 แขวงคลองตันเหนือ เขตวัฒนา กรุงเทพมหานคร 10110 โทรศัพท์ (662) 725 4888 โทรสาร (662) 725 4877 ทะเบียนเลขที่ 0107553000191  
โรงงาน 289 หมู่ที่ 13 ตำบลกระแตหิว อําเภอนครบุรี จังหวัดนครราชสีมา 30250 โทรศัพท์ (6644) 448 338 โทรสาร (6644) 448 300

Khonburi Sugar Public Company Limited

Head Office : 5 Soi Sukhumvit 57 Klongton-Nue Wattana Bangkok 10110 Tel (662) 725 4888 Fax (662) 725 4877 Registration No 0107553000191  
Factory : 289 Moo 13 Jarakeh-Min Khonburi Nakhonratchasima 30250 Tel (6644) 448 338 Fax (6644) 448 300







ที่ สค. 128/2566

รับเอกสาร

วันที่ 26 มิ.ย 2566

ผู้รับ ครุฑิน

เขียนที่ บริษัท น้ำตาลครบุรี จำกัด (มหาชน)  
วันที่ 25 เดือน เมษายน พ.ศ. 2566

เรื่อง ขออนุญาตเริ่มสูบน้ำปี 2566 บริษัท น้ำตาลครบุรี จำกัด (มหาชน)

เรียน ผู้อำนวยการโครงการส่งน้ำและบำรุงรักษาลำตะคอง

สิ่งที่ส่งมาด้วย 1. หนังสืออนุญาตให้น้ำ พย.32 ที่ สด.อญ. 017 / 2562 ลงวันที่ 12 มิถุนายน 2562

2. มาตรการในการสูบน้ำดิบและแผนการสูบน้ำจากลำตะคอง

ด้วยบริษัท น้ำตาลครบุรี จำกัด (มหาชน) สาขา โรงงานน้ำตาลสีตั่ว จะขออนุญาตเริ่มสูบน้ำปี 2566 โดยมีแผนขอเริ่มสูบน้ำให้เป็นไปตามกรอบของการอนุญาตในช่วงฤดูน้ำหลาก (เดือนพฤษภาคม - เดือนตุลาคม) ตามหนังสืออนุญาตใช้น้ำ (ผย.32) รายละเอียดตามสิ่งที่ส่งมาด้วย 1

ทางบริษัทฯ จึงจะขอเริ่มสูบน้ำ ตั้งแต่วันที่ 1 พฤษภาคม 2566 และปฏิบัติตามการ EIA และ ระเบียบราชการอย่างเคร่งครัด รายละเอียดตามสิ่งที่ส่งมาด้วย 2

จึงเรียนมาเพื่อโปรดพิจารณา

ขอแสดงความนับถือ



ผู้รับมอบอำนาจ

บริษัท น้ำตาลครบุรี จำกัด (มหาชน)

สำนักงานใหญ่ : 5 ซอยสุขุมวิท 57 แขวงคลองตันเหนือ เขตวัฒนา กรุงเทพมหานคร 10110 โทรศัพท์ (662) 725 4888 โทรสาร (662) 725 4877 ทะเบียนเลขที่ 0107553000191  
โรงงาน : 289 หมู่ที่ 13 ตำบลกระเจาหิน อำเภอบางขัน จังหวัดนครศรีธรรมราช 30250 โทรศัพท์ (6644) 448 338 โทรสาร (6644) 448 500

Khonburi Sugar Public Company Limited

Head office : 5 Soi Sukhumvit 57 Klongton-New Wattana Bangkok 10110 Tel (662) 725 4888 Fax (662) 725 4877 Registration No.0107553000191

Factory : 289 Moo 13 Jarakho-Hin Khonburi Nakhonsathasima 30250 Tel (6644) 448 338 Fax (6644) 448 500



ที่ สค. 128/2566

เขียนที่ บริษัท น้ำตาลครบุรี จำกัด (มหาชน)  
วันที่ 25 เดือน เมษายน พ.ศ. 2566

เรื่อง ขออนุญาตเริ่มสูบน้ำปี 2566 บริษัท น้ำตาลครบุรี จำกัด (มหาชน)

เรียน ผู้อำนวยการโครงการส่งน้ำและบำรุงรักษาลำตะคอง

สิ่งที่ส่งมาด้วย 1. หนังสืออนุญาตให้น้ำ พย.32 ที่ สด.อญ. 017 / 2562 ลงวันที่ 12 มิถุนายน 2562


2. มาตรการในการสูบน้ำดิบและแผนการสูบน้ำจากลำตะคอง

ด้วยบริษัท น้ำตาลครบุรี จำกัด (มหาชน) สาขา โรงงานน้ำตาลสีตั่ว จะขออนุญาตเริ่มสูบน้ำปี 2566 โดยมีแผนขอเริ่มสูบน้ำให้เป็นไปตามกรอบของการอนุญาตในช่วงฤดูน้ำหลาก (เดือนพฤษภาคม - เดือนตุลาคม) ตามหนังสืออนุญาตใช้น้ำ (ผย.32) รายละเอียดตามสิ่งที่ส่งมาด้วย 1

ทางบริษัทฯ จึงจะขอเริ่มสูบน้ำ ตั้งแต่วันที่ 1 พฤษภาคม 2566 และปฏิบัติตามการ EIA และ ระเบียบราชการอย่างเคร่งครัด รายละเอียดตามสิ่งที่ส่งมาด้วย 2

จึงเรียนมาเพื่อโปรดพิจารณา

ขอแสดงความนับถือ



ผู้รับมอบอำนาจ

บริษัท น้ำตาลครบุรี จำกัด (มหาชน)

สำนักงานใหญ่ : 5 ซอยสุขุมวิท 57 แขวงคลองตันเหนือ เขตวัฒนา กรุงเทพมหานคร 10110 โทรศัพท์ (662) 725 4888 โทรสาร (662) 725 4877 ทะเบียนเลขที่ 0107553000191  
โรงงาน : 289 หมู่ที่ 13 ตำบลกระเจาหิน อำเภอบางขัน จังหวัดนครศรีธรรมราช 30250 โทรศัพท์ (6644) 448 338 โทรสาร (6644) 448 500

Khonburi Sugar Public Company Limited

Head office : 5 Soi Sukhumvit 57 Klongton-New Wattana Bangkok 10110 Tel (662) 725 4888 Fax (662) 725 4877 Registration No.0107553000191

Factory : 289 Moo 13 Jarakho-Hin Khonburi Nakhonsathasima 30250 Tel (6644) 448 338 Fax (6644) 448 500

ข้าพเจ้า / เขต ..... จังหวัด / กทม. นครราชสีมา .....  
 และอนุญาตให้สืบทอดหน้าที่จาก .....

ข้อ. 4 ก่อนที่ผู้ถือหุ้นจะดำเนินการวางท่อน้ำ ๑ นิ้ว จำนวน 1 ท่อน  
ผู้ถือหุ้นต้องเตรียมเงินและค่าวัสดุไว้ และแจ้งให้อำนาจการตรวจฯ ส่งน้ำและไปสำรวจหาจุดที่จะ  
วางท่อน้ำ และแจ้งให้วิศวกรตรวจสอบ ทราบล่วงหน้าไม่น้อยกว่า 7 วัน เพื่อให้ได้ส่งเจ้าหน้าที่ไปกำหนดแนว  
ท่อ และจะระบุดังกล่าวแล้วจึงดำเนินการได้



ด้านหนึ่งยังไม่สามารถกำหนดหรือชี้แจงได้ว่าจะ กรมชลประทานจะยกเลิกหนังสืออนุญาต และดำเนินการตามกฎหมายต่อไป ทั้งดำเนินการตามกฎหมายว่าด้วยการชลประทานของอีกฝ่าย

ข้อ.13 เพื่อประโยชน์แก่ทางราชการ กรมชลประทานมีความจำเป็นต้องออกหนังสือหรือคำสั่งลูกจ้างอื่นและเครื่องอุปโภคบริโภคที่ได้อนุญาตไว้ กรมชลประทานจะไม่ได้แจ้งให้ผู้รับอนุญาตทราบเป็นหนังสือและผู้รับอนุญาตจะต้องยื่นข้อหรือหนังสือลูกจ้างอื่น และเครื่องอุปโภคบริโภคไปให้พื้นที่ดินของกรมชลประทานภายใน 30 วัน นับแต่วันที่ได้รับแจ้งเป็นหนังสือและจะต้องปฏิบัติตามเงื่อนไขที่พื้นที่ดินที่ให้อำนาจ เครื่องอุปโภคบริโภคและสิ่งก่อสร้างอื่นใด โดยยึดบังคับจะทุกสิ่งทุกอย่างให้แนบให้คนติดตามสภาพเดิม ถ้าผู้รับอนุญาตเกิดกรณีไม่พร้อม กรมชลประทานจะร้องถอน โดยผู้รับอนุญาตจะต้องชดเชยค่าใช้จ่ายในการนำเอกสารชลประทานกลับคืน

ในกรณีมีเหตุฉุกเฉินเกิดขึ้น จำเป็นจะต้องร้องถอนข้อหรือความปลอดภัยของงานที่เกี่ยวข้องกับการชลประทานแล้ว กรมชลประทานมีอำนาจที่จะดำเนินการในทันทีที่มิได้โดยไม่ได้แจ้งให้ผู้รับอนุญาตทราบล่วงหน้าและผู้รับอนุญาตจะเรียกร้องค่าเสียหายและค่าทดแทนใดๆ จากกรมชลประทานไม่ได้ทั้งสิ้น

หากกรมชลประทานพิจารณาเห็นว่า น้ำในทางน้ำชลประทานตามที่ได้อนุญาตให้ปลูกหรือสร้างจากกรมชลประทาน ตามหนังสืออนุญาตนั้นเพียงพอการส่งน้ำเพื่อการเกษตร กรมชลประทานจะสั่งเปลี่ยนหรือหักน้ำ ความ นายช่างชลประทานมีอำนาจสั่งให้ลดสูงหรือสั่งน้ำได้ตามความจำเป็นจนกว่าจะส่งเปลี่ยนแปลงและเมื่อได้รับคำสั่งดังกล่าว ผู้รับอนุญาตจะต้องหยุดส่งน้ำหรือสั่งน้ำตามคำสั่งทันที โดยไม่เมื่อใดแม้ใดๆ ทั้งนี้ หากฝ่ายใดในทางชลประทานมีอำนาจดำเนินการหรือถอนเพื่อมิให้ปลูกหรือหักน้ำได้ทันที โดยผู้รับอนุญาตจะต้องชดเชยค่าใช้จ่ายในกรณี นอกจากนี้ผู้รับอนุญาตจะเรียกร้องค่าเสียหายและค่าทดแทนใดๆ จากกรมชลประทานไม่ได้

ข้อ.14 ในกรณีผู้รับอนุญาตไม่ปฏิบัติตามเงื่อนไขตามเงื่อนไขของหนังสืออนุญาตฉบับนี้ หรือหนังสือใดก็ตาม กรมชลประทานมีอำนาจที่จะไม่อนุญาตให้ใช้ที่ดินว่างหรือและอนุญาตหรือหักน้ำจาก แม่น้ำ/คลอง / อ่างเก็บน้ำ ลำคลอง ฯลฯ ได้ โดยผู้รับอนุญาตจะเรียกร้องค่าเสียหายและค่าทดแทนใดๆ จากกรมชลประทานไม่ได้

ข้อ.15 หนังสืออนุญาตฉบับนี้ มีกำหนดเวลา 5... ปี นับตั้งแต่วันที่ผู้รับอนุญาตได้ลงนามในหนังสืออนุญาตฉบับนี้

อนึ่ง เมื่อจะทำการขุดลอกทางชลประทานแล้ว ถ้าผู้รับอนุญาตมีความประสงค์จะให้ที่ดินว่างหรือและอุปโภคบริโภคจากทางชลประทาน แม่น้ำ/คลอง/อ่างเก็บน้ำ ลำคลอง ฯลฯ ไม่ให้ใช้เป็นการชั่วคราวก็ให้ทำหนังสือขอต่ออายุหนังสืออนุญาตไปยังอธิบดีหรือผู้ใช้อธิบดีมอบหมาย ก่อนครบกำหนดเวลาการอนุญาตไม่น้อยกว่า 60 วัน แต่กรมชลประทานจะพิจารณาสิทธิที่จะอนุญาตหรือไม่ก็ได้ โดยจะดำเนินการถึงงานชลประทานเป็นการสำคัญ

ข้อ.16 เมื่อผู้รับอนุญาตหมดความจำเป็นที่จะใช้จากทางน้ำชลประทานเช่นหมดจากเขต 5 ปี ในข้อ.15 ให้เป็นอันยกเลิกหนังสือต่อผู้อำนวยการโครงการ ดังนั้นและในกรณีหมดเขต 5 ปี ในข้อ.15 ให้นำหนังสือมาขึ้นต่ออธิบดีหรือผู้อำนวยการโครงการ ดังนั้นและในกรณีหมดเขต 5 ปี ในข้อ.15 ให้นำหนังสือมาขึ้นต่ออธิบดีหรือผู้อำนวยการโครงการ

ข้อ.17 เมื่อผู้รับอนุญาตหมดความจำเป็นที่จะใช้จากทางน้ำชลประทานที่ได้อนุญาตนี้ หรือสิ้นสุดระยะเวลาการอนุญาตถูกเพิกถอน ผู้รับอนุญาตจะต้องถอนข้อหรือสิ่งปลูกสร้างอื่นและเครื่องอุปโภคบริโภคไปให้พื้นที่ดินของกรมชลประทานและหักที่ดินไปเรียบร้อยแล้วภายใน 30 วัน นับแต่วันที่ไปตลอดแล้วในมาตราที่กล่าวถึงข้างต้น เพื่อแจ้งให้นำคำขอชลประทานคืนสู่ผู้รับอนุญาตต่อไป

ข้อ.18 กรณีมาตราที่กล่าวถึงข้างต้นไม่ได้หรือไม่ได้หรือผู้รับอนุญาตต้องจัดการซ่อมแซมแก้ไขให้ใช้ได้โดยเร็ว หรือจัดทำมาตรวัดน้ำอื่นใหม่ตามบทบัญญัติในข้อ.2 กรณีดังกล่าวก่อนจะยื่นใบมาตรวัดน้ำอีกครั้ง ต้องปฏิบัติตามข้อ.11 ก่อนด้วย โดยอัตโนมัติ

การใช้น้ำในระหว่างมาตรวัดน้ำเสีย ผู้รับอนุญาตต้องชำระค่าชลประทานเป็นรายเดือนในอัตราเฉลี่ยระหว่างเดือนที่ส่งแล้วมา 3 เดือน เศษของเดือนให้คำนวณตามส่วนโดยคิด 30 วัน เป็น 1 เดือน สำหรับวิธีการที่ดำเนินการโดยส่วนชลประทาน

หากเป็นการดำเนินการที่ดำเนินการตามฤดูกาลให้คิดเฉลี่ยในแรงฤดูกาลนั้นๆ แล้วแต่กรณี เศษของเดือนให้คำนวณตามส่วน โดยคิด 30 วัน เป็น 1 เดือน

ข้อ.19 การวางท่อเพื่อส่งน้ำให้ผู้รับอนุญาตต้องชำระค่าชลประทานและจำนวนท่อที่ได้รับอนุญาตเท่านั้น ทุกท่อที่ใช้ส่งน้ำต้องมีมาตรวัดน้ำประจำและให้มีการตรวจสอบตามข้อ.3 แล้ว หากมีการวางท่อ นอกเหนือจากที่ได้รับอนุญาต กรมชลประทานจะดำเนินการตามข้อ.5 ข้อ.6 และข้อ.14 แล้วแต่กรณี

ข้อ.20 ผู้รับอนุญาตต้องไม่กระทำใดๆ เพื่อให้เกิดความเสียหายในมาตรวัดน้ำขึ้นน้อยกว่าความจำเป็นจนที่ตรวจพบให้แล้วในข้อ.3 หากปรากฏว่าผู้รับอนุญาต หรือบุคคลอื่นใดได้ดำเนินการใดๆ ผู้รับอนุญาตต้องรับผิดชอบและชำระค่าชลประทานเป็นรายเดือน ดังที่กำหนดไว้ในข้อ.11 วรรคสอง

ข้อ.21 หากผู้รับอนุญาตไม่ชำระค่าชลประทานตามกำหนดมีความผิด ความผิด 36 แห่งพระราชบัญญัติการชลประทานหลวง พุทธศักราช 2485 ซึ่งแก้ไขเพิ่มเติมโดยพระราชบัญญัติการชลประทานหลวง (ฉบับที่ 4) พ.ศ. 2518 ดังนี้

- ปรับเป็นเงินสิบเท่าของค่าชลประทานที่ค้างชำระ
- เมื่อผู้รับอนุญาตเสร็จความผิดดังกล่าวข้างต้น ให้นำค่าชลประทานที่ค้างชำระและเงินเพิ่มอีก 1 เท่า ของค่าชลประทานดังกล่าวมาชำระแก่เจ้าพนักงาน ภายในเวลา ที่เจ้าพนักงานกำหนดให้แล้ว จะได้รับการยกโทษในคดีนี้ตามนัยของมาตรา 36

ข้อ.22 ผู้รับอนุญาตจะต้องปฏิบัติตามคำสั่งหรืออำนาจการโครงการ ส่วนนี้และในกรณีอื่นๆ จาตุรคอง. รัฐมนตรีกระทรวงศึกษาธิการ




เป็นการพิจารณาในหนังสืออนุญาตนี้แล้วแต่คดีที่เกิดขึ้นภายหลังได้ ภายหลังที่ได้ปฏิบัติตามคำสั่ง  
ของผู้บัญชาการโครงการ. ซึ่งนับและนับถึงวันแล้วแต่คดี. จึงให้คืนครุฑสีมา.....  
คำนี้จึงอย่าให้ขาดของอธิบดีกรมชลประทานได้เป็นที่สุด

  
ข้าพเจ้า นายผู้อนุญาต

ผู้บัญชาการโครงการส่งน้ำและบำรุงรักษาลำตะคอง

ตามข้อความและใช้ไปตลอดจนรายละเอียดของหนังสืออนุญาตที่กล่าวถึงนี้ มีข้าพเจ้า  
ให้ท่านและเจ้าใจข้อความโดยตลอดแล้ว ขอรับรองว่าข้าพเจ้ายินยอมปฏิบัติตามได้เป็นไปตาม  
เงื่อนไขและรายละเอียดดังกล่าวทุกประการ โดยไม่มีข้อแม้ใดๆ

  
นาย



ภาคผนวก 19ก

---

เอกสารการติดตามตรวจสอบปริมาณน้ำและคั่นบ่อน้ำเสีย







การติดตามการควบคุมปริมาณน้ำและกากปนเปื้อนที่ปล่อยประจําวันที่ 10 เดือน สิงหาคม พ.ศ. 25 66

ข้อมั้ติปริมาณน้ำ	กลิ่น	สีของน้ำ	เครื่องกลึงจากคัลลิคั้ว	การควบคุมปล่อย		ระดับน้ำ (เมตร)	ระดับน้ำเดิม (เมตร)
				ดิน	ไม่ดิน		
ขั้ EQ High บั้สูง (1)	มี ไม้	-				-	-
ขั้ A1 (2)	มี ไม้	-				-	-
ขั้ A2 (3)	มี ไม้	-				-	8.0
ขั้ A3 (4)	มี ไม้	-				-	9.0
ขั้ A4 (5)	มี ไม้	-				-	6.0
ขั้ A5 (6)	มี ไม้	-				-	6.0
ขั้ EQ Low (7)	มี ไม้	-				-	4.0
ขั้ E (8)	มี ไม้	-				-	2.5
ขั้ H (9)	มี ไม้	-				-	6.0
ขั้ EQ น้ำจืด (10)	มี ไม้	-				-	5.0
ข้อมั้ติปริมาณน้ำจาก							
กลิ่น				การควบคุมปล่อย		ระดับน้ำ (เมตร)	
				ดิน	ไม่ดิน		
ขั้ EQ low (1)	มี ไม้	-				-	1.5
ขั้ E (2)	มี ไม้	-				-	2.5
ขั้ (3)	มี ไม้	-				-	2.0
ขั้ H (4)	มี ไม้	-				-	4.0
ขั้ A1 (5)	มี ไม้	-				-	9.0
ขั้ A2 (6)	มี ไม้	-				-	9.0
ขั้ A3 (7)	มี ไม้	-				-	11.0
ขั้ A4 (8)	มี ไม้	-				-	6.0
ขั้ F1 (9)	มี ไม้	-				-	7.0
ขั้ F2 (10)	มี ไม้	-				-	3.0
ขั้ P (11)	มี ไม้	-				-	7.0
ขั้ E (12)	มี ไม้	-				-	4.0
ขั้ H (13)	มี ไม้	-				-	3.4
ข้อมั้ติ							
				การควบคุมปล่อย		ระดับน้ำ (เมตร)	
				ดิน	ไม่ดิน		
ขั้ 1						1.1	10.0
ขั้ 2						1.2	10.0
ขั้ 3						3.9	3.4
ขั้ 4						1.8	3.4
ขั้ 5						-	3.4

หมายเหตุ: ดั้ โขดไฟ หรือ ปรุงจาก ด้วนแต่ไฟ

ข้อมั้ติปริมาณน้ำ (ขั้ 2): 52.1/4.9.9.3

ข้อมั้ติปริมาณน้ำ (ขั้ 1): -

ข้อมั้ติปริมาณน้ำ (ขั้ 3): 46.4/4.9.9.3

ข้อมั้ติปริมาณน้ำ (ขั้ 4): 29.2/4.1.6.3

ข้อมั้ติปริมาณน้ำ (ขั้ 5): 1.6/0.1/4.1

ข้อมั้ติปริมาณน้ำ (ขั้ 6): 4.9/4.4

ข้อมั้ติปริมาณน้ำ (ขั้ 7): -

ข้อมั้ติปริมาณน้ำ (ขั้ 8): -

ข้อมั้ติปริมาณน้ำ (ขั้ 9): -

ข้อมั้ติปริมาณน้ำ (ขั้ 10): -

ข้อมั้ติปริมาณน้ำ (ขั้ 11): -

ข้อมั้ติปริมาณน้ำ (ขั้ 12): -

ข้อมั้ติปริมาณน้ำ (ขั้ 13): -



การติดตามการควบคุมปริมาณน้ำและกากปนเปื้อนที่ปล่อยประจําวันที่ 11 เดือน สิงหาคม พ.ศ. 25 66

ข้อมั้ติปริมาณน้ำ	กลิ่น	สีของน้ำ	เครื่องกลึงจากคัลลิคั้ว	การควบคุมปล่อย		ระดับน้ำ (เมตร)	ระดับน้ำเดิม (เมตร)
				ดิน	ไม่ดิน		
ขั้ EQ High บั้สูง (1)	มี ไม้	-				-	-
ขั้ A1 (2)	มี ไม้	-				-	8.0
ขั้ A2 (3)	มี ไม้	-				-	9.0
ขั้ A3 (4)	มี ไม้	-				-	6.0
ขั้ A4 (5)	มี ไม้	-				-	6.0
ขั้ A5 (6)	มี ไม้	-				-	6.0
ขั้ EQ Low (7)	มี ไม้	-				-	4.0
ขั้ E (8)	มี ไม้	-				-	2.5
ขั้ H (9)	มี ไม้	-				-	6.0
ขั้ EQ น้ำจืด (10)	มี ไม้	-				-	5.0
ข้อมั้ติปริมาณน้ำจาก							
กลิ่น				การควบคุมปล่อย		ระดับน้ำ (เมตร)	
				ดิน	ไม่ดิน		
ขั้ EQ low (1)	มี ไม้	-				-	1.5
ขั้ E (2)	มี ไม้	-				-	2.5
ขั้ (3)	มี ไม้	-				-	2.0
ขั้ H (4)	มี ไม้	-				-	4.0
ขั้ A1 (5)	มี ไม้	-				-	9.0
ขั้ A2 (6)	มี ไม้	-				-	9.0
ขั้ A3 (7)	มี ไม้	-				-	11.0
ขั้ A4 (8)	มี ไม้	-				-	6.0
ขั้ F1 (9)	มี ไม้	-				-	7.0
ขั้ F2 (10)	มี ไม้	-				-	3.0
ขั้ P (11)	มี ไม้	-				-	7.0
ขั้ E (12)	มี ไม้	-				-	4.0
ขั้ H (13)	มี ไม้	-				-	3.4
ข้อมั้ติ							
				การควบคุมปล่อย		ระดับน้ำ (เมตร)	
				ดิน	ไม่ดิน		
ขั้ 1						1.1	10.0
ขั้ 2						1.2	10.0
ขั้ 3						3.9	3.4
ขั้ 4						1.8	3.4
ขั้ 5						-	3.4

หมายเหตุ: ดั้ โขดไฟ หรือ ปรุงจาก ด้วนแต่ไฟ

ข้อมั้ติปริมาณน้ำ (ขั้ 2): 53.1/0.8.7.4.2

ข้อมั้ติปริมาณน้ำ (ขั้ 1): -

ข้อมั้ติปริมาณน้ำ (ขั้ 3): 26.4/4.9.9.3

ข้อมั้ติปริมาณน้ำ (ขั้ 4): 29.2/2.9.4.6

ข้อมั้ติปริมาณน้ำ (ขั้ 5): 1.6/0.1/4.1

ข้อมั้ติปริมาณน้ำ (ขั้ 6): 4.9/4.4

ข้อมั้ติปริมาณน้ำ (ขั้ 7): -

ข้อมั้ติปริมาณน้ำ (ขั้ 8): -

ข้อมั้ติปริมาณน้ำ (ขั้ 9): -

ข้อมั้ติปริมาณน้ำ (ขั้ 10): -

ข้อมั้ติปริมาณน้ำ (ขั้ 11): -

ข้อมั้ติปริมาณน้ำ (ขั้ 12): -

ข้อมั้ติปริมาณน้ำ (ขั้ 13): -







การติดตามตรวจสอบปริมาณน้ำและกันชนน้ำเสียประจำวันที่ 15 เดือน 12 พ.ศ. 2566

[illegible]

งานวิจัยเกี่ยวกับ คณิตศาสตร์ หรือ ภาษา จำนวนเท่าไร

538769.36

ปีเตอร์นั้นบ่อเข้านัก (ที่ผลิตน้ำดี) :

ผลิตภัณฑ์มวลรวม (พ.ร.บ. ๒๕๖๓) :

.....  
 293095.39  
 มิตรวิทย์ (นางกัญญา) :

21460.145

มิเตอร์ Cooling Tower : 6579.1

**หัตถ์ Cooling Tower :**



ข้อปฏิบัติ/งาน/หน้าที่	ถนัด	พึงพอใจ	การประเมินจากคุณลักษณะ	การตอบข้อปฏิบัติ		รวม (จำนวน)	รวม (จำนวน)
				ดี	ไม่ดี		
ข้อ EQ สูงกว่า 100 (1)	มี <input checked="" type="checkbox"/> ไม่มี <input type="checkbox"/>	7					
ข้อ A1 (2)	มี <input checked="" type="checkbox"/> ไม่มี <input type="checkbox"/>	6.5				1.5	-
ข้อ A2 (3)	มี <input checked="" type="checkbox"/> ไม่มี <input type="checkbox"/>	6.5				1.0	8.0
ข้อ B1 (4)	มี <input checked="" type="checkbox"/> ไม่มี <input type="checkbox"/>	1.0				1.80	6.0
ข้อ B2 (5)	มี <input checked="" type="checkbox"/> ไม่มี <input type="checkbox"/>	1.0				1.0	6.0
ข้อ E ข้อที่ 6	มี <input checked="" type="checkbox"/> ไม่มี <input type="checkbox"/>	1.0				1.0	6.0
ข้อ EQ Low (7)	มี <input checked="" type="checkbox"/> ไม่มี <input type="checkbox"/>	7.5				3.00	4.0
ข้อ E (8)	มี <input checked="" type="checkbox"/> ไม่มี <input type="checkbox"/>	1.0				1.0	2.5
ข้อ H (9)	มี <input checked="" type="checkbox"/> ไม่มี <input type="checkbox"/>	7.0				3.00	6.0
ข้อ EQ มีค่า 100 (10)	มี <input checked="" type="checkbox"/> ไม่มี <input type="checkbox"/>	9.0				2.60	5.0
ข้อปฏิบัติ/งาน/หน้าที่	ถนัด			การตอบข้อปฏิบัติ		รวม (จำนวน)	รวม (จำนวน)
				ดี	ไม่ดี		
ข้อ EQ low (1)	มี <input checked="" type="checkbox"/> ไม่มี <input type="checkbox"/>	9.5				1.5	1.5
ข้อ E (2)	มี <input checked="" type="checkbox"/> ไม่มี <input type="checkbox"/>	9.5				1.5	2.5
ข้อ I (3)	มี <input checked="" type="checkbox"/> ไม่มี <input type="checkbox"/>	9.5				1.5	2.0
ข้อ H (4)	มี <input checked="" type="checkbox"/> ไม่มี <input type="checkbox"/>	9.5				2.60	4.0
ข้อ A1 (5)	มี <input checked="" type="checkbox"/> ไม่มี <input type="checkbox"/>	1.80				1.5	9.0
ข้อ A2 (6)	มี <input checked="" type="checkbox"/> ไม่มี <input type="checkbox"/>	1.80				3.90	9.0
ข้อ A3 (7)	มี <input checked="" type="checkbox"/> ไม่มี <input type="checkbox"/>	1.80				1.0	9.0
ข้อ A4 (8)	มี <input checked="" type="checkbox"/> ไม่มี <input type="checkbox"/>	1.80				1.0	11.0
ข้อ F1 (9)	มี <input checked="" type="checkbox"/> ไม่มี <input type="checkbox"/>	1.80				1.0	6.0
ข้อ F2 (10)	มี <input checked="" type="checkbox"/> ไม่มี <input type="checkbox"/>	1.80				1.0	7.0
ข้อ P (11)	มี <input checked="" type="checkbox"/> ไม่มี <input type="checkbox"/>	1.80				1.0	3.0
ข้อ E (12)	มี <input checked="" type="checkbox"/> ไม่มี <input type="checkbox"/>	1.80				1.0	7.0
ข้อ H (13)	มี <input checked="" type="checkbox"/> ไม่มี <input type="checkbox"/>	1.80				1.80	4.0
ข้อปฏิบัติ				การตอบข้อปฏิบัติ		รวม (จำนวน)	รวม (จำนวน)
				ดี	ไม่ดี		
ข้อปฏิบัติ 1						1.5	10.0
ข้อปฏิบัติ 2						0.30	10.0
ข้อปฏิบัติ 3						4.10	3.4
ข้อปฏิบัติ 4						1.50	3.4
ข้อปฏิบัติ 5						4.90	3.4

งานเขียนลักษณะนี้ เดิม ไซไฟ หรือ ปูเนาว จำนวนเท่าไร...

มีชื่อว่า บ่อน้ำเค็ม (บ่อน้ำเค็ม 2) :...

มิเตอร์น้ำบ่อเข้าน้ำ (หมัดน้ำ) :

.....  
 .....

วิเศษวิโส (เจ้าแก้ว)

2000

**TOTALS**

Heat Cooling Tower :

[illegible]

งานวิจัยเหล่านี้ เติบโตขึ้นหรือป็นขบวนการเท่าไร?

บัญชีรับแผ่นดิน (แผ่นดิน 2): 5/2332.16

ปีเตอร์นำบ่อเข้าน้ำดี (ทัพเรือหน้า) :

เลขที่สำเนาฉบับ (ทางซ้าย): ๕๕๔๑๔,๕๕๕

ผู้ตรวจการแผ่นดินฯ ๑๑๓/๒๕๖๐

2003-07-01

THE UNIVERSITY OF CHICAGO

จำนวน Cooling Tower : 6897.7



การติดตามตรวจสอบปริมาณน้ำและกันน้ำเทียบประจำวัน... ๑๙ เดือน ๕.๐ พ.ศ. ๒๕๔๔

[illegible]

งานปรัศกษาหน้า เดิม ไซตาไฟ หรือ ปูนขาว จำนวนเท่าให้ร.

พิกัดนี้มีแปดหลัก (ข้อหลัก 2):


มีค่าเท่ากับค่าเฉลี่ย (ที่เฉลี่ยนั้น) :

บันทึกจำนวนกลับ (ข้างหลัง) : ๔๖๔๑๔.๒๒๓

[illegible]

จำนวนเงิน (จำนวนเงิน) :

7935.1



การติดตามตรวจสอบปริมาณน้ำและระดับน้ำเสียประจำวันที่ ๕๐ เดือน ๖๖ พ.ศ. ๒๕๖๖

แบบบัญชีภาษีเงินได้ หรือ ใบกำกับภาษี.....

นิเทศน์แม่บวช (บ่อนัด 2) : ๕๔๗๕๖, ๕๘

มีเตอร์นั้นแบ่งมีดิส (บ่อน้ำดิบ 2) :..


นิพนธ์นี้พอเข้าเล่มได้ (ที่ผลิตมา) :

หมายเลขประจำตัวประชาชน : 322671794

มหาวิทยาลัยเทคโนโลยีพระจอมเกล้าธนบุรี (MUT) ๒๓ ๔๓ ๑๕, ๑๔

26107.026

Unit Cooling Tower: 6076.6



การติดตามตรวจสอบปริมาณน้ำและกันชนน้ำเสียประจำวันที่ 21 เดือน ธันวาคม พ.ศ. 2566.....

รวมได้รับสหภาพ เค็ม โซดาไฟ หรือปูนขาว จำนวนเท่าไร...

549980.64

—  
 ปีเตอร์กับนางเขาปัด (พฤษภาคม) :

มูลนิธิอานันทมหิดล (เจ.) 46614-223

๑๑๔๕๗๕.๒๒

[illegible]

บริษัท Cooline Tower : ๔๑๔๔. 1





การติดตามตรวจสอบปริมาณน้ำและกังหันน้ำที่ 22.....คือน้ำ.....พ.ศ. 25.....

ข้อมูลพื้นฐาน	กังหัน	เครื่องสูบน้ำ	การตรวจสอบ		ระดับน้ำ (เมตร)
			ขึ้น	ไม่ขึ้น	
บ่อ EQ High บ่อสูง (1)	มี ✓	มี		✓	1.50
บ่อ A1 (2)	มี ✓	มี		✓	3
บ่อ A2 (3)	มี ✓	มี		✓	3.70
บ่อ A3 (4)	มี ✓	มี		✓	1.50
บ่อ A4 (5)	มี ✓	มี		✓	—
บ่อ E บ่อเล็ก (6)	มี ✓	มี		✓	6.0
บ่อ EQ Low (7)	มี ✓	มี		✓	1.50
บ่อ E (8)	มี ✓	มี		✓	—
บ่อ H (9)	มี ✓	มี		✓	1.10
บ่อ EQ บ่อกลาง (10)	มี ✓	มี		✓	1
ข้อมูลพื้นฐานรวม					
ข้อมูลพื้นฐานรวม	กังหัน	เครื่องสูบน้ำ	การตรวจสอบ		ระดับน้ำ (เมตร)
			ขึ้น	ไม่ขึ้น	
บ่อ EQ Low (1)	มี ✓	มี		✓	1.5
บ่อ E (2)	มี ✓	มี		✓	2.5
บ่อ I (3)	มี ✓	มี		✓	2.0
บ่อ H (4)	มี ✓	มี		✓	4.0
บ่อ A1 (5)	มี ✓	มี		✓	9.0
บ่อ A2 (6)	มี ✓	มี		✓	9.0
บ่อ A3 (7)	มี ✓	มี		✓	9.0
บ่อ A4 (8)	มี ✓	มี		✓	11.0
บ่อ F1 (9)	มี ✓	มี		✓	6.0
บ่อ F2 (10)	มี ✓	มี		✓	7.0
บ่อ P (11)	มี ✓	มี		✓	3.0
บ่อ E (12)	มี ✓	มี		✓	7.0
บ่อ H (13)	มี ✓	มี		✓	4.0
ข้อมูลพื้นฐานรวม					
ข้อมูลพื้นฐานรวม	กังหัน	เครื่องสูบน้ำ	การตรวจสอบ		ระดับน้ำ (เมตร)
			ขึ้น	ไม่ขึ้น	
บ่อ A1 (1)	มี ✓	มี		✓	10.0
บ่อ A2 (2)	มี ✓	มี		✓	10.0
บ่อ A3 (3)	มี ✓	มี		✓	3.4
บ่อ A4 (4)	มี ✓	มี		✓	3.4
บ่อ A5 (5)	มี ✓	มี		✓	3.4

รวมปริมาณน้ำที่เก็บได้ หรือ ปริมาณน้ำที่เก็บได้

ข้อมูลพื้นฐานรวม (บ่อเก็บน้ำ): 55.1800.40

ข้อมูลพื้นฐานรวม (บ่อเก็บน้ำ):

ข้อมูลพื้นฐานรวม (บ่อเก็บน้ำ): 9.60.50

ข้อมูลพื้นฐานรวม (บ่อเก็บน้ำ): 9.47.0.88

ข้อมูลพื้นฐานรวม (บ่อเก็บน้ำ): 30.60.40

ข้อมูลพื้นฐานรวม (บ่อเก็บน้ำ): 9.50.1.00

ข้อมูลพื้นฐานรวม (บ่อเก็บน้ำ): 9.50.1.00



การติดตามตรวจสอบปริมาณน้ำและกังหันน้ำที่ 23.....คือน้ำ.....พ.ศ. 25.....

ข้อมูลพื้นฐาน	กังหัน	เครื่องสูบน้ำ	การตรวจสอบ		ระดับน้ำ (เมตร)
			ขึ้น	ไม่ขึ้น	
บ่อ EQ High บ่อสูง (1)	มี ✓	มี		✓	1.50
บ่อ A1 (2)	มี ✓	มี		✓	2.70
บ่อ A2 (3)	มี ✓	มี		✓	4.40
บ่อ A3 (4)	มี ✓	มี		✓	—
บ่อ A4 (5)	มี ✓	มี		✓	6.0
บ่อ E บ่อเล็ก (6)	มี ✓	มี		✓	6.0
บ่อ EQ Low (7)	มี ✓	มี		✓	1.00
บ่อ E (8)	มี ✓	มี		✓	—
บ่อ H (9)	มี ✓	มี		✓	3.30
บ่อ EQ บ่อกลาง (10)	มี ✓	มี		✓	2.50
ข้อมูลพื้นฐานรวม					
ข้อมูลพื้นฐานรวม	กังหัน	เครื่องสูบน้ำ	การตรวจสอบ		ระดับน้ำ (เมตร)
			ขึ้น	ไม่ขึ้น	
บ่อ EQ Low (1)	มี ✓	มี		✓	1.5
บ่อ E (2)	มี ✓	มี		✓	2.5
บ่อ I (3)	มี ✓	มี		✓	2.0
บ่อ H (4)	มี ✓	มี		✓	4.0
บ่อ A1 (5)	มี ✓	มี		✓	9.0
บ่อ A2 (6)	มี ✓	มี		✓	9.0
บ่อ A3 (7)	มี ✓	มี		✓	9.0
บ่อ A4 (8)	มี ✓	มี		✓	11.0
บ่อ F1 (9)	มี ✓	มี		✓	6.0
บ่อ F2 (10)	มี ✓	มี		✓	7.0
บ่อ P (11)	มี ✓	มี		✓	3.0
บ่อ E (12)	มี ✓	มี		✓	7.0
บ่อ H (13)	มี ✓	มี		✓	4.0
ข้อมูลพื้นฐานรวม					
ข้อมูลพื้นฐานรวม	กังหัน	เครื่องสูบน้ำ	การตรวจสอบ		ระดับน้ำ (เมตร)
			ขึ้น	ไม่ขึ้น	
บ่อ A1 (1)	มี ✓	มี		✓	10.0
บ่อ A2 (2)	มี ✓	มี		✓	10.0
บ่อ A3 (3)	มี ✓	มี		✓	3.4
บ่อ A4 (4)	มี ✓	มี		✓	3.4
บ่อ A5 (5)	มี ✓	มี		✓	3.4

รวมปริมาณน้ำที่เก็บได้ หรือ ปริมาณน้ำที่เก็บได้

ข้อมูลพื้นฐานรวม (บ่อเก็บน้ำ): 55.3600.21

ข้อมูลพื้นฐานรวม (บ่อเก็บน้ำ):

ข้อมูลพื้นฐานรวม (บ่อเก็บน้ำ): 8.64.14.00

ข้อมูลพื้นฐานรวม (บ่อเก็บน้ำ): 2.500.00

ข้อมูลพื้นฐานรวม (บ่อเก็บน้ำ): 3.17.1.00

ข้อมูลพื้นฐานรวม (บ่อเก็บน้ำ): 100.4.9

ข้อมูลพื้นฐานรวม (บ่อเก็บน้ำ): 100.4.9







การติดตามตรวจสอบปริมาณน้ำและท่าเรือแม่น้ำโขงที่สถานีวัดน้ำโขงที่ 28-12.....พ.ศ. 25 ๖๖

ข้อมูลพื้นฐาน	สถานี	ทิศทาง	เครื่องมือวัด	การสอบเทียบ		ระดับน้ำ (เมตร)	ระดับน้ำ (เมตร)
				ด้าน	ด้านหลัง		
ข้อมูล High (1)	มี	ไม่มี	9.6		/	16.8	-
ข้อมูล A1 (2)	มี	ไม่มี	9.6		/	13.00	8.0
ข้อมูล A2 (3)	มี	ไม่มี	13.0		/	3.70	9.0
ข้อมูล A3 (4)	มี	ไม่มี	13.0		/	4.00	6.0
ข้อมูล A4 (5)	มี	ไม่มี	13.0		/	-	6.0
ข้อมูล E (6)	มี	ไม่มี	-		-	-	6.0
ข้อมูล EQ Low (7)	มี	ไม่มี	9.6		/	4.60	4.0
ข้อมูล E (8)	มี	ไม่มี	-		-	-	2.5
ข้อมูล H (9)	มี	ไม่มี	13.0		/	4.00	6.0
ข้อมูล EQ น้ำท่า (10)	มี	ไม่มี	9.6		/	2.50	5.0
ข้อมูลพื้นฐานรวม							
ข้อมูล EQ low (1)	มี	ไม่มี	9.6		/	16.8	1.5
ข้อมูล E (2)	มี	ไม่มี	9.6		/	16.8	2.5
ข้อมูล I (3)	มี	ไม่มี	9.6		/	16.8	2.0
ข้อมูล H (4)	มี	ไม่มี	9.6		/	2.8	4.0
ข้อมูล A1 (5)	มี	ไม่มี	9.6		/	16.8	9.0
ข้อมูล A2 (6)	มี	ไม่มี	13.0		/	13.0	9.0
ข้อมูล A3 (7)	มี	ไม่มี	13.0		/	9.8	9.0
ข้อมูล A4 (8)	มี	ไม่มี	-		-	-	11.0
ข้อมูล F1 (9)	มี	ไม่มี	-		-	-	6.0
ข้อมูล F2 (10)	มี	ไม่มี	-		-	-	7.0
ข้อมูล P (11)	มี	ไม่มี	-		-	-	3.0
ข้อมูล E (12)	มี	ไม่มี	-		-	-	7.0
ข้อมูล H (13)	มี	ไม่มี	13.0		/	2.70	4.0
ข้อมูลพื้นฐานรวม							
ข้อมูล EQ				การสอบเทียบ		ระดับน้ำ (เมตร)	ระดับน้ำ (เมตร)
ข้อมูล EQ				ด้าน	ด้านหลัง		
ข้อมูล EQ						0.95	10.0
ข้อมูล EQ						0.45	10.0
ข้อมูล EQ						-	3.4
ข้อมูล EQ						1.40	3.4
ข้อมูล EQ						1.07	3.4

รวมปริมาณน้ำ : 563886.139

ข้อมูลพื้นฐานรวม : 563886.139

ข้อมูลพื้นฐานรวม : 563886.139

ข้อมูลพื้นฐานรวม : 563886.139

ข้อมูลพื้นฐานรวม : 563886.139

ข้อมูลพื้นฐานรวม : 563886.139

ข้อมูลพื้นฐานรวม : 563886.139

ข้อมูลพื้นฐานรวม : 563886.139

ข้อมูลพื้นฐานรวม : 563886.139

ข้อมูลพื้นฐานรวม : 563886.139

ข้อมูลพื้นฐานรวม : 563886.139

ข้อมูลพื้นฐานรวม : 563886.139

ข้อมูลพื้นฐานรวม : 563886.139

ข้อมูลพื้นฐานรวม : 563886.139



การติดตามตรวจสอบปริมาณน้ำและท่าเรือแม่น้ำโขงที่สถานีวัดน้ำโขงที่ 29.....พ.ศ. 25 ๖๖

ข้อมูลพื้นฐาน	สถานี	ทิศทาง	เครื่องมือวัด	การสอบเทียบ		ระดับน้ำ (เมตร)	ระดับน้ำ (เมตร)
				ด้าน	ด้านหลัง		
ข้อมูล High (1)	มี	ไม่มี	9.6		/	16.8	-
ข้อมูล A1 (2)	มี	ไม่มี	9.6		/	3.10	8.0
ข้อมูล A2 (3)	มี	ไม่มี	13.0		/	3.70	9.0
ข้อมูล A3 (4)	มี	ไม่มี	13.0		/	2.10	6.0
ข้อมูล A4 (5)	มี	ไม่มี	13.0		/	-	6.0
ข้อมูล E (6)	มี	ไม่มี	-		-	-	6.0
ข้อมูล EQ Low (7)	มี	ไม่มี	9.6		/	2.50	4.0
ข้อมูล E (8)	มี	ไม่มี	-		-	-	2.5
ข้อมูล H (9)	มี	ไม่มี	13.0		/	2.10	6.0
ข้อมูล EQ น้ำท่า (10)	มี	ไม่มี	9.6		/	2.00	5.0
ข้อมูลพื้นฐานรวม							
ข้อมูล EQ low (1)	มี	ไม่มี	9.6		/	16.8	1.5
ข้อมูล E (2)	มี	ไม่มี	9.6		/	16.8	2.5
ข้อมูล I (3)	มี	ไม่มี	9.6		/	16.8	2.0
ข้อมูล H (4)	มี	ไม่มี	9.6		/	1.80	4.0
ข้อมูล A1 (5)	มี	ไม่มี	9.6		/	16.8	9.0
ข้อมูล A2 (6)	มี	ไม่มี	13.0		/	16.8	9.0
ข้อมูล A3 (7)	มี	ไม่มี	13.0		/	6.50	9.0
ข้อมูล A4 (8)	มี	ไม่มี	-		-	-	11.0
ข้อมูล F1 (9)	มี	ไม่มี	-		-	-	6.0
ข้อมูล F2 (10)	มี	ไม่มี	-		-	-	7.0
ข้อมูล P (11)	มี	ไม่มี	-		-	-	3.0
ข้อมูล E (12)	มี	ไม่มี	-		-	-	7.0
ข้อมูล H (13)	มี	ไม่มี	13.0		/	2.80	4.0
ข้อมูลพื้นฐานรวม							
ข้อมูล EQ				การสอบเทียบ		ระดับน้ำ (เมตร)	ระดับน้ำ (เมตร)
ข้อมูล EQ				ด้าน	ด้านหลัง		
ข้อมูล EQ						0.18	10.0
ข้อมูล EQ						0.46	10.0
ข้อมูล EQ						3.80	3.4
ข้อมูล EQ						1.35	3.4
ข้อมูล EQ						1.35	3.4

รวมปริมาณน้ำ : 567057.37

ข้อมูลพื้นฐานรวม : 567057.37

ข้อมูลพื้นฐานรวม : 567057.37

ข้อมูลพื้นฐานรวม : 567057.37

ข้อมูลพื้นฐานรวม : 567057.37

ข้อมูลพื้นฐานรวม : 567057.37

ข้อมูลพื้นฐานรวม : 567057.37

ข้อมูลพื้นฐานรวม : 567057.37

ข้อมูลพื้นฐานรวม : 567057.37


ข้อมูลพื้นฐานรวม : 567057.37

ข้อมูลพื้นฐานรวม : 567057.37

ข้อมูลพื้นฐานรวม : 567057.37

ข้อมูลพื้นฐานรวม : 567057.37

ข้อมูลพื้นฐานรวม : 567057.37



การติดตามตรวจสอบปริมาณและต้นทุนเสียประจําที่.....เดือน.....พ.ศ. 25.....

งานวิจัยก่อนหน้านี้ เช่น โซดาไฟ หรือ ปูนขาว จำนวนเท่าไร

571810.46

มีเตอร์นำบ่อเข้าน้ำอีก (ที่ผลิตน้ำดื่ม) :


767.2678 : (ฉบับที่ ๑) / (นางนันทน์) :

มีต่อ... (หน้า ๑๖๖)

110655 11AG

13767.8

067



การติดตามตรวจสอบปริมาณน้ำและกักน้ำเสียประจำวัน ที่ 31 เดือน .. ค.ศ. 25.6. .... พ.ศ. 25.6. ....

งานปรัญสภาน้ำ เดิม โซดาไฟ หรือ ปูนขาว จำนวนเท่าให้ร.

นิตรณิก่อนัด (ก่อนัด 2): 571962.40

ปีเตอร์นั้นทำอะไร (ทำผิดนั่น) :

ติดต่อหน่วยงานนี้ (ถ้ามี) : 46204.968

มีตราประทับ : 299053.00

Figure 1. The effect of the number of trials on the number of correct responses. The number of correct responses (Y-axis) is plotted against the number of trials (X-axis). The data points show a positive correlation, indicating that the number of correct responses increases as the number of trials increases.

7. 5020-1

12535



