

Summary Blasting Record year 2021



Month	Volume of stones**		Number of holes	Depth of holes	The amount of explosives		Electric Detonator	Total use Explosives	Powder Factor
	(Cu.m)	(tons)			ANFO	Primer			
			(holes)	(m)	(kg)	(kg)	(units)	(kg)	(kg/m3)
January	32,972.25	82,430.63	677	4,864	8,575	368	1,055	8,943	0.27
February	34,358.73	85,896.81	795	6,273	10,077	482	1,471	10,559	0.31
March	33,771.50	84,428.75	684	5,726	10,500	482	1,298	10,982	0.33
April	24,006.75	60,016.88	509	3,779	6,750	328	914	7,078	0.29
May	24,567.08	61,417.69	579	3,532	6,350	332	1,034	6,682	0.27
June									
July									
August									
September									
October									
November									
December									
Total	149,676.30	374,190.75	3,244.00	24,173.00	42,252.00	1,992.00	5,772	44,244	0.30

* The powder factor very low because, hole of drill small(27mm) and quarry near local road, safety for fly rock

** Uncut Reblasting oversize

*** Use have use primer