PREVENTIVE MAINTENANCE YEARLY SCHEDULE
PLANT: LUBE YEAR: 2024

Form No.
Effective Date 10.06.2024
Revision 0

Legend Text : B = Program Back-up C = Calibrate F = Function Test H = Overhaul I = Inspect L = Lubricate M = Strategy Plan P = Preventive Q = Check oil quality
S = Service T = Stand by condition check U = Running condition check V = Verify

Item	FL No.	Equipment No.	Functional Location Description	Maintenance Item Description	Cycle	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	Section	Work Center	ABC In.	Maint. Act. Type	Main. Plan	Maintenance Item
811	LDU -24 -24K001A		LC PROPANE COMPRESSOR	PM;VIBRATION MEASUREMENT AND TRENDING	2M	I		I		I		I		I		I		IRI	IRI-INVB	A	INS	140942	170549
812	LDU -24 -24K001A		LC PROPANE COMPRESSOR	VIBRATION INSP & ANALYSIS M/C	2M	I		I		I		I		I		I		IRI	IRI-INVB	A	INT	94137	118153
813	LDU -24 -24K001A		LC PROPANE COMPRESSOR	PM;GREASING FOR LDU-24-24K001A-MD1	4M			L				L				L		RLB	RLB-ELBO	A	PMS	140946	170553
814	LDU -24 -24K001A		LC PROPANE COMPRESSOR	1.PM MCC,2.ひびBOX INSPEC. MOTOR 24K001A	1Y								T					RLB	RLB-ELBO	A	PMS	140947	170554
815	LDU -24 -24K001A		LC PROPANE COMPRESSOR	FUNCTION TEST : FSLL2471A	1Y						F							RLB	RLB-ILBO	A	PMT	49785	51615
816	LDU -24 -24K001A		LC PROPANE COMPRESSOR	INSPECTION : LCP24K001A	1Y						I							RLB	RLB-ILBO	A	PMT	49786	51616
817	LDU -24 -24K001A		LC PROPANE COMPRESSOR	FUNCTION TEST : LSL2441A	1Y				F									RLB	RLB-ILBO	A	PMT	49787	51617
818	LDU -24 -24K001A		LC PROPANE COMPRESSOR	FUNCTION TEST : LSL2442A	1Y				F									RLB	RLB-ILBO	A	PMT	49788	51618
819	LDU -24 -24K001A		LC PROPANE COMPRESSOR	VERIFICATION : PDSH24118A	1Y						V							RLB	RLB-ILBO	A	PMT	49790	51620
820	LDU -24 -24K001A		LC PROPANE COMPRESSOR	VERIFICATION : PSH2443A	1Y						V							RLB	RLB-ILBO	A	PMT	49794	51624
821	LDU -24 -24K001A		LC PROPANE COMPRESSOR	VERIFICATION : PSH2444A	1Y						V							RLB	RLB-ILBO	A	PMT	49796	51626
822	LDU -24 -24K001A		LC PROPANE COMPRESSOR	VERIFICATION : PSHH2443A	1Y						V							RLB	RLB-ILBO	A	PMT	49798	51628
823	LDU -24 -24K001A		LC PROPANE COMPRESSOR	VERIFICATION : PSHH2445A	1Y						V							RLB	RLB-ILBO	A	PMT	49800	51630
824	LDU -24 -24K001A		LC PROPANE COMPRESSOR	VERIFICATION : PSL2441A	1Y						V							RLB	RLB-ILBO	A	PMT	49802	51632
825	LDU -24 -24K001A		LC PROPANE COMPRESSOR	VERIFICATION : PSLL2446A	1Y						V							RLB	RLB-ILBO	A	PMT	49804	51634
826	LDU -24 -24K001A		LC PROPANE COMPRESSOR	VERIFICATION : PSL2447A	1Y						V							RLB	RLB-ILBO	A	PMT	49806	51636
827	LDU -24 -24K001A		LC PROPANE COMPRESSOR	VERIFICATION : PSLL2442A	1Y						V							RLB	RLB-ILBO	A	PMT	49808	51638
828	LDU -24 -24K001A		LC PROPANE COMPRESSOR	VERIFICATION : PSLL2448A	1Y						V							RLB	RLB-ILBO	A	PMT	49810	51640
829	LDU -24 -24K001A		LC PROPANE COMPRESSOR	FUNCTION TEST : SV11	1Y						F							RLB	RLB-ILBO	A	PMT	49811	51641
830	LDU -24 -24K001A		LC PROPANE COMPRESSOR	FUNCTION TEST : SV12	1Y						F							RLB	RLB-ILBO	A	PMT	49812	51642
831	LDU -24 -24K001A		LC PROPANE COMPRESSOR	FUNCTION TEST : VSHH2421A	1Y						F							RLB	RLB-ILBO	A	PMT	49820	51650
832	LDU -24 -24K001B		LC PROPANE COMPRESSOR	Inspection	3M	I			I			I			I			CCS	CCS-SYS	A	PMT	116688	144909
833	LDU -24 -24K001B		LC PROPANE COMPRESSOR	Backup Program	6M				I						I			CCS	CCS-SYS	A	PMT	116689	144910
834	LDU -24 -24K001B		LC PROPANE COMPRESSOR	P.M. LDU -24 -24K001B -K01	1Y									P				CRE	CRE-CHIP	A	PMT	54640	56470
835	LDU -24 -24K001B		LC PROPANE COMPRESSOR	OIL INSP & ANALYSIS M/C	1M	I	I	I	I	I	I	I	I	I	I	I	I	IRI	IRI-INOL	A	INT	95309	119829
836	LDU -24 -24K001B		LC PROPANE COMPRESSOR	PM;VIBRATION MEASUREMENT AND TRENDING	2M		I		I		I		I		I		I	IRI	IRI-INVB	A	INS	140948	170555
837	LDU -24 -24K001B		LC PROPANE COMPRESSOR	VIBRATION INSP & ANALYSIS M/C	2M		I		I		I		I		I		I	IRI	IRI-INVB	A	INT	95045	119552
838	LDU -24 -24K001B		LC PROPANE COMPRESSOR	PM; OVERHAUL MOTOR 24K001B(130kW)	6Y											H		RLB	RLB-ELBO	A	PMS	125827	155072
839	LDU -24 -24K001B		LC PROPANE COMPRESSOR	PM; OVERHAUL MOTOR 24K001BP01(1.5kW)	6Y											H		RLB	RLB-ELBO	A	PMS	125828	155073
840	LDU -24 -24K001B		LC PROPANE COMPRESSOR	PM; OVERHAUL MOTOR 24K001BP02(0.55kW)	6Y											H		RLB	RLB-ELBO	A	PMS	125829	155074
841	LDU -24 -24K001B		LC PROPANE COMPRESSOR	PM;GREASING FOR LDU-24-24K001B-MD1	4M		L				L				L			RLB	RLB-ELBO	A	PMS	140952	170559
842	LDU -24 -24K001B		LC PROPANE COMPRESSOR	1.PM MCC,2.ひびBOX INSPEC. MOTOR 24K001B	1Y							T						RLB	RLB-ELBO	A	PMS	140953	170560
843	LDU -24 -24K001B		LC PROPANE COMPRESSOR	FUNCTION TEST : FSLL2471B	1Y					F								RLB	RLB-ILBO	A	PMT	49821	51651
844	LDU -24 -24K001B		LC PROPANE COMPRESSOR	FUNCTION TEST : LSL2441B	1Y			F										RLB	RLB-ILBO	A	PMT	49823	51653
845	LDU -24 -24K001B		LC PROPANE COMPRESSOR	FUNCTION TEST : LSL2442B	1Y			F										RLB	RLB-ILBO	A	PMT	49824	51654
846	LDU -24 -24K001B		LC PROPANE COMPRESSOR	VERIFICATION : PDSH24118B	1Y					V								RLB	RLB-ILBO	A	PMT	49826	51656
847	LDU -24 -24K001B		LC PROPANE COMPRESSOR	VERIFICATION : PSH2443B	1Y					V								RLB	RLB-ILBO	A	PMT	49830	51660
848	LDU -24 -24K001B		LC PROPANE COMPRESSOR	VERIFICATION : PSH2444B	1Y					V								RLB	RLB-ILBO	A	PMT	49832	51662
849	LDU -24 -24K001B		LC PROPANE COMPRESSOR	VERIFICATION : PSHH2443B	1Y					V								RLB	RLB-ILBO	A	PMT	49834	51664
850	LDU -24 -24K001B		LC PROPANE COMPRESSOR	VERIFICATION : PSHH2445B	1Y					V								RLB	RLB-ILBO	A	PMT	49836	51666
851	LDU -24 -24K001B		LC PROPANE COMPRESSOR	VERIFICATION : PSL2441B	1Y					V								RLB	RLB-ILBO	A	PMT	49838	51668
852	LDU -24 -24K001B		LC PROPANE COMPRESSOR	VERIFICATION : PSL2446B	1Y					V								RLB	RLB-ILBO	A	PMT	49840	51670
853	LDU -24 -24K001B		LC PROPANE COMPRESSOR	VERIFICATION : PSL2447B	1Y					V								RLB	RLB-ILBO	A	PMT	49842	51672
854	LDU -24 -24K001B		LC PROPANE COMPRESSOR	VERIFICATION : PSLL2442B	1Y					V								RLB	RLB-ILBO	A	PMT	49844	51674
855	LDU -24 -24K001B		LC PROPANE COMPRESSOR	VERIFICATION : PSLL2448B	1Y					V								RLB	RLB-ILBO	A	PMT	49846	51676
856	LDU -24 -24K001B		LC PROPANE COMPRESSOR	FUNCTION TEST : SV13	1Y					F								RLB	RLB-ILBO	A	PMT	49847	51677
857	LDU -24 -24K001B		LC PROPANE COMPRESSOR	FUNCTION TEST : SV14	1Y					F								RLB	RLB-ILBO	A	PMT	49848	51678
858	LDU -24 -24K001B		LC PROPANE COMPRESSOR	FUNCTION TEST : VSHH2421B	1Y					F								RLB	RLB-ILBO	A	PMT	49856	51686
859	LDU -24 -24P001A		LC FEED PUMP	PM;VIBRATION MEASUREMENT AND TRENDING	2M	I		I		I		I		I		I		IRI	IRI-INVB	A	INS	140958	170565
860	LDU -24 -24P001A		LC FEED PUMP	VIBRATION INSP & ANALYSIS M/C	2M	I		I		I		I		I		I		IRI	IRI-INVB	A	INT	94138	118154
861	LDU -24 -24P001A		LC FEED PUMP	PM;GREASING FOR LDU-24-24P001A-MD1	4M			L				L				L		RLB	RLB-ELBO	A	PMS	140954	170561
862	LDU -24 -24P001A		LC FEED PUMP	OPEN BOX&INSULATION TEST LDU-24P001A-MD1	1Y												I	RLB	RLB-ELBO	A	PMS	140955	170562
863	LDU -24 -24P001A		LC FEED PUMP	FUNCTION TEST : LSL2435A	1Y				F									RLB	RLB-ILBO	A	PMT	49859	51689
864	LDU -24 -24P001A		LC FEED PUMP	VERIFICATION : PSL2437A	1Y						V							RLB	RLB-ILBO	A	PMT	49861	51691

PREVENTIVE MAINTENANCE YEARLY SCHEDULE
PLANT: LUBE YEAR: 2024

Form No.
Effective Date 10.06.2024
Revision 0

Legend Text : B = Program Back-up C = Calibrate F = Function Test H = Overhaul I = Inspect L = Lubricate M = Strategy Plan P = Preventive Q = Check oil quality
S = Service T = Stand by condition check U = Running condition check V = Verify

Item	FL No.	Equipment No.	Functional Location Description	Maintenance Item Description	Cycle	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	Section	Work Center	ABC In.	Maint. Act. Type	Main. Plan	Maintenance Item
865	LDU -24 -24P001A		LC FEED PUMP	PM; SHAFT ALIGNMENT FOR 24P001A	6M						I						I	RLB	RLB-MLBO	A	PMS	53930	55760
866	LDU -24 -24P001A		LC FEED PUMP	PM; CHANGE GEAR OIL FOR 24P001A	6M						L						L	RLB	RLB-MLBO	A	PMS	140956	170563
867	LDU -24 -24P001A		LC FEED PUMP	PM; CLEAN OIL FILTER FOR 24P001A	6M						P						P	RLB	RLB-MLBO	A	PMS	140957	170564
868	LDU -24 -24P001B		LC FEED PUMP	PM;VIBRATION MEASUREMENT AND TRENDING	2M		I		I		I		I		I		I	IRI	IRI-INVB	A	INS	140963	170570
869	LDU -24 -24P001B		LC FEED PUMP	VIBRATION INSP & ANALYSIS M/C	2M		I		I		I		I		I		I	IRI	IRI-INVB	A	INT	95046	119553
870	LDU -24 -24P001B		LC FEED PUMP	PM;GREASING FOR LDU-24-24P001B-MD1	4M		L				L				L			RLB	RLB-ELBO	A	PMS	140959	170566
871	LDU -24 -24P001B		LC FEED PUMP	OPEN BOX&INSULATION TEST LDU-24P001B-MD1	1Y									I				RLB	RLB-ELBO	A	PMS	140960	170567
872	LDU -24 -24P001B		LC FEED PUMP	FUNCTION TEST : LSL2435B	1Y			F										RLB	RLB-ILBO	A	PMT	49862	51692
873	LDU -24 -24P001B		LC FEED PUMP	VERIFICATION : PSL2437B	1Y					V								RLB	RLB-ILBO	A	PMT	49864	51694
874	LDU -24 -24P001B		LC FEED PUMP	PM; SHAFT ALIGNMENT FOR 24P001B	6M			I						I				RLB	RLB-MLBO	A	PMS	53931	55761
875	LDU -24 -24P001B		LC FEED PUMP	PM;CHANGE GEAR OIL FOR 24P001B	6M			L						L				RLB	RLB-MLBO	A	PMS	140961	170568
876	LDU -24 -24P001B		LC FEED PUMP	PM;CLEAN OIL FILTER FOR 24P001B	6M			P						P				RLB	RLB-MLBO	A	PMS	140962	170569
877	LDU -24 -24P002A		LC SOLVENT CIRCULATION PUMP	VIBRATION INSP & ANALYSIS M/C	2M	I		I		I		I		I		I		IRI	IRI-INVB	B	INT	94139	118155
878	LDU -24 -24P002A		LC SOLVENT CIRCULATION PUMP	PM M/ MOTOR&OPEN TERMINAL BOX 24P002A	1Y												T	RLB	RLB-ELBO	B	PMS	47869	49699
879	LDU -24 -24P002A		LC SOLVENT CIRCULATION PUMP	LUBRICATION MOTOR FOR PUMP 24P002A	4M			L				L				L		RLB	RLB-ELBO	B	PMT	47870	49700
880	LDU -24 -24P002A		LC SOLVENT CIRCULATION PUMP	OVERHAUL M/ MOTOR LDU-24P002A-MD1(442kW)	10Y	H												RLB	RLB-ELBO	B	PMT	156222	186688
881	LDU -24 -24P002A		LC SOLVENT CIRCULATION PUMP	FUNCTION TEST : LSL2436A	1Y				F									RLB	RLB-ILBO	B	PMT	49865	51695
882	LDU -24 -24P002A		LC SOLVENT CIRCULATION PUMP	FUNCTION TEST : LSL2436B	1Y				F									RLB	RLB-ILBO	B	PMT	49866	51696
883	LDU -24 -24P002A		LC SOLVENT CIRCULATION PUMP	VERIFICATION : PSH2438A	1Y						V							RLB	RLB-ILBO	B	PMT	49868	51698
884	LDU -24 -24P002A		LC SOLVENT CIRCULATION PUMP	VERIFICATION : PSH2438B	1Y						V							RLB	RLB-ILBO	B	PMT	49870	51700
885	LDU -24 -24P002A		LC SOLVENT CIRCULATION PUMP	PM; SHAFT ALIGNMENT FOR 24P002A	6M						I						I	RLB	RLB-MLBO	B	PMS	53932	55762
886	LDU -24 -24P002A		LC SOLVENT CIRCULATION PUMP	PM; OIL CHANGE FOR 24P002A	2M		L		L		L		L		L		L	RLB	RLB-MLBO	B	PMS	80002	98969
887	LDU -24 -24P002A		LC SOLVENT CIRCULATION PUMP	VIBRATION INSP & ANALYSIS M/C	2M		I		I		I		I		I		I	IRI	IRI-INVB	B	INT	95047	119554
888	LDU -24 -24P002B		LC SOLVENT CIRCULATION PUMP	PM M/ MOTOR&OPEN TERMINAL BOX 24P002B	1Y										T			RLB	RLB-ELBO	B	PMS	47871	49701
889	LDU -24 -24P002B		LC SOLVENT CIRCULATION PUMP	LUBRICATION MOTOR FOR PUMP 24P002B	4M		L				L					L		RLB	RLB-ELBO	B	PMT	47872	49702
890	LDU -24 -24P002B		LC SOLVENT CIRCULATION PUMP	FUNCTION TEST : LSL2436C	1Y			F										RLB	RLB-ILBO	B	PMT	49871	51701
891	LDU -24 -24P002B		LC SOLVENT CIRCULATION PUMP	FUNCTION TEST : LSL2436D	1Y			F										RLB	RLB-ILBO	B	PMT	49872	51702
892	LDU -24 -24P002B		LC SOLVENT CIRCULATION PUMP	VERIFICATION : PSH2438C	1Y					V								RLB	RLB-ILBO	B	PMT	49874	51704
893	LDU -24 -24P002B		LC SOLVENT CIRCULATION PUMP	VERIFICATION : PSH2438D	1Y					V								RLB	RLB-ILBO	B	PMT	49876	51706
894	LDU -24 -24P002B		LC SOLVENT CIRCULATION PUMP	PM; SHAFT ALIGNMENT FOR 24P002B	6M			I						I				RLB	RLB-MLBO	B	PMS	53933	55763
895	LDU -24 -24P002B		LC SOLVENT CIRCULATION PUMP	PM; OIL CHANGE FOR 24P002B	2M	L		L		L		L		L		L		RLB	RLB-MLBO	B	PMS	79910	98564
896	LDU -24 -24P003A		LC RECYCLE SOLVENT PUMP	VIBRATION INSP & ANALYSIS M/C	2M	I		I		I		I		I		I		IRI	IRI-INVB	C	INT	94140	118156
897	LDU -24 -24P003A		LC RECYCLE SOLVENT PUMP	LUBRICATION MOTOR FOR PUMP 24P003A	6M					L						L		RLB	RLB-ELBO	C	PMS	47874	49704
898	LDU -24 -24P003A		LC RECYCLE SOLVENT PUMP	1.PM MCC,2.ひびBOX INSPEC. MOTOR 24P003A	1Y				I									RLB	RLB-ELBO	C	PMS	162173	192957
899	LDU -24 -24P003A		LC RECYCLE SOLVENT PUMP	FUNCTION TEST : LSL2437A	1Y				F									RLB	RLB-ILBO	C	PMT	49877	51707
900	LDU -24 -24P003A		LC RECYCLE SOLVENT PUMP	FUNCTION TEST : LSL2437B	1Y				F									RLB	RLB-ILBO	C	PMT	49878	51708
901	LDU -24 -24P003A		LC RECYCLE SOLVENT PUMP	VERIFICATION : PSL2439A	1Y						V							RLB	RLB-ILBO	C	PMT	49880	51710
902	LDU -24 -24P003A		LC RECYCLE SOLVENT PUMP	VERIFICATION : PSL2439B	1Y						V							RLB	RLB-ILBO	C	PMT	49882	51712
903	LDU -24 -24P003A		LC RECYCLE SOLVENT PUMP	PM; SHAFT ALIGNMENT FOR 24P003A	6M				I						I			RLB	RLB-MLBO	C	PMS	53934	55764
904	LDU -24 -24P003B		LC RECYCLE SOLVENT PUMP	VIBRATION INSP & ANALYSIS M/C	2M		I		I		I		I		I		I	IRI	IRI-INVB	C	INT	95048	119555
905	LDU -24 -24P003B		LC RECYCLE SOLVENT PUMP	LUBRICATION MOTOR FOR PUMP 24P003B	6M				L						L			RLB	RLB-ELBO	C	PMS	47876	49706
906	LDU -24 -24P003B		LC RECYCLE SOLVENT PUMP	1.PM MCC,2.ひびBOX INSPEC. MOTOR 24P003B	1Y					I								RLB	RLB-ELBO	C	PMS	162174	192958
907	LDU -24 -24P003B		LC RECYCLE SOLVENT PUMP	FUNCTION TEST : LSL2437C	1Y			F										RLB	RLB-ILBO	C	PMT	49883	51713
908	LDU -24 -24P003B		LC RECYCLE SOLVENT PUMP	FUNCTION TEST : LSL2437D	1Y			F										RLB	RLB-ILBO	C	PMT	49884	51714
909	LDU -24 -24P003B		LC RECYCLE SOLVENT PUMP	VERIFICATION : PSL2439C	1Y					V								RLB	RLB-ILBO	C	PMT	49886	51716
910	LDU -24 -24P003B		LC RECYCLE SOLVENT PUMP	VERIFICATION : PSL2439D	1Y					V								RLB	RLB-ILBO	C	PMT	49888	51718
911	LDU -24 -24P003B		LC RECYCLE SOLVENT PUMP	PM; SHAFT ALIGNMENT FOR 24P003B	6M			I						I				RLB	RLB-MLBO	C	PMS	53935	55765
912	LDU -24 -24P004B		LC SOUR WATER PUMP	PM MCC MODULE & INSPECTION MOTOR 24P004B	1Y					I								RLB	RLB-ELBO	C	PMS	162176	192960
913	LDU -24 -24P005A		LC DAO PRODUCT PUMP	VIBRATION INSP & ANALYSIS M/C	2M	I		I		I		I		I		I		IRI	IRI-INVB	B	INT	94142	118058
914	LDU -24 -24P005A		LC DAO PRODUCT PUMP	VIBRATION INSP & ANALYSIS M/C	2M	I		I		I		I		I		I		IRI	IRI-INVB	B	INT	94144	118060
915	LDU -24 -24P005A		LC DAO PRODUCT PUMP	PM MCC MODULE & INSPECTION MOTOR 24P005A	1Y				I									RLB	RLB-ELBO	B	PMS	162177	192961
916	LDU -24 -24P005A		LC DAO PRODUCT PUMP	FUNCTION TEST : LSL2438A	1Y				F									RLB	RLB-ILBO	B	PMT	49889	51719
917	LDU -24 -24P005A		LC DAO PRODUCT PUMP	VERIFICATION : PSL2440A	1Y					V								RLB	RLB-ILBO	B	PMT	49891	51721
918	LDU -24 -24P005A		LC DAO PRODUCT PUMP	PM; SHAFT ALIGNMENT FOR 24P005A	6M				I						I			RLB	RLB-MLBO	B	PMS	53938	55768

PREVENTIVE MAINTENANCE YEARLY SCHEDULE
PLANT: LUBE YEAR: 2024

Form No.
Effective Date 10.06.2024
Revision 0

Legend Text : B = Program Back-up C = Calibrate F = Function Test H = Overhaul I = Inspect L = Lubricate M = Strategy Plan P = Preventive Q = Check oil quality
S = Service T = Stand by condition check U = Running condition check V = Verify

Item	FL No.	Equipment No.	Functional Location Description	Maintenance Item Description	Cycle	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	Section	Work Center	ABC In.	Maint. Act. Type	Main. Plan	Maintenance Item
919	LDU -24 -24P005B		LC DAO PRODUCT PUMP	VIBRATION INSP & ANALYSIS M/C	2M		I		I		I		I		I		I	IRI	IRI-INVB	B	INT	95050	119557
920	**LDU -24 -24P005B**		**LC DAO PRODUCT PUMP**	**PM MCC MODULE & INSPECTION MOTOR 24P005B**	**1Y**					**I**								**RLB**	**RLB-ELBO**	**B**	**PMS**	**162178**	**192962**
921	LDU -24 -24P005B		LC DAO PRODUCT PUMP	FUNCTION TEST : LSL2438B	1Y			F										RLB	RLB-ILBO	B	PMT	49892	51722
922	**LDU -24 -24P005B**		**LC DAO PRODUCT PUMP**	**VERIFICATION : PSL2440B**	**1Y**					**V**								**RLB**	**RLB-ILBO**	**B**	**PMT**	**49894**	**51724**
923	LDU -24 -24P005B		LC DAO PRODUCT PUMP	PM; SHAFT ALIGNMENT FOR 24P005B	6M			I						I				RLB	RLB-MLBO	B	PMS	53939	55769
924	**LDU -24 -24P006A**		**LC ASPHALTENE PRODUCT PUMP**	**VIBRATION INSP & ANALYSIS M/C**	**2M**	**I**		**I**		**I**		**I**		**I**		**I**		**IRI**	**IRI-INVB**	**C**	**INT**	**94143**	**118059**
925	LDU -24 -24P006A		LC ASPHALTENE PRODUCT PUMP	LUBRICATION MOTOR FOR PUMP 24P006A	4M			L				L				L		RLB	RLB-ELBO	C	PMS	47884	49714
926	**LDU -24 -24P006A**		**LC ASPHALTENE PRODUCT PUMP**	**PM MCC MODULE & INSPECTION MOTOR 24P006A**	**1Y**				**I**									**RLB**	**RLB-ELBO**	**C**	**PMS**	**162179**	**192963**
927	LDU -24 -24P006A		LC ASPHALTENE PRODUCT PUMP	PM; SHAFT ALIGNMENT FOR 24P006A	6M						I						I	RLB	RLB-MLBO	C	PMS	53940	55770
928	**LDU -24 -24P006A**		**LC ASPHALTENE PRODUCT PUMP**	**PM; OIL CHANGE FOR 24P006A**	**2M**		**L**		**L**		**L**		**L**		**L**		**L**	**RLB**	**RLB-MLBO**	**C**	**PMS**	**80003**	**98970**
929	LDU -24 -24P006B		LC ASPHALTENE PRODUCT PUMP	VIBRATION INSP & ANALYSIS M/C	2M		I		I		I		I		I		I	IRI	IRI-INVB	C	INT	95051	119558
930	**LDU -24 -24P006B**		**LC ASPHALTENE PRODUCT PUMP**	**LUBRICATION MOTOR FOR PUMP 24P006B**	**4M**		**L**				**L**				**L**			**RLB**	**RLB-ELBO**	**C**	**PMS**	**47886**	**49716**
931	LDU -24 -24P006B		LC ASPHALTENE PRODUCT PUMP	PM MCC MODULE & INSPECTION MOTOR 24P006B	1Y					I								RLB	RLB-ELBO	C	PMS	162180	192964
932	**LDU -24 -24P006B**		**LC ASPHALTENE PRODUCT PUMP**	**PM; SHAFT ALIGNMENT FOR 24P006B**	**6M**			**I**						**I**				**RLB**	**RLB-MLBO**	**C**	**PMS**	**53941**	**55771**
933	LDU -24 -24P006B		LC ASPHALTENE PRODUCT PUMP	PM; OIL CHANGE FOR 24P006B	2M	L		L		L		L		L		L		RLB	RLB-MLBO	C	PMS	79911	98565
934	**LDU -24 -24P007A**		**LC HOT OIL PUMP**	**VIBRATION INSP & ANALYSIS M/C**	**2M**	**I**		**I**		**I**		**I**		**I**		**I**		**IRI**	**IRI-INVB**	**C**	**INT**	**94146**	**118062**
935	LDU -24 -24P007A		LC HOT OIL PUMP	OVERHAUL MV MOTOR LDU-24P007A-MD1(863kW)	10Y	H												RLB	RLB-ELBO	C	INT	80946	100479
936	**LDU -24 -24P007A**		**LC HOT OIL PUMP**	**PM MV MOTOROPEN TERMINAL BOX 24P007A**	**1Y**												**T**	**RLB**	**RLB-ELBO**	**C**	**PMS**	**47887**	**49717**
937	LDU -24 -24P007A		LC HOT OIL PUMP	LUBRICATION MOTOR FOR PUMP 24P007A	4M			L				L				L		RLB	RLB-ELBO	C	PMS	47888	49718
938	**LDU -24 -24P007A**		**LC HOT OIL PUMP**	**VERIFICATION : PSL2425**	**1Y**						**V**							**RLB**	**RLB-ILBO**	**C**	**PMT**	**49896**	**51726**
939	LDU -24 -24P007A		LC HOT OIL PUMP	FUNCTION TEST : LSL2439A	1Y				F									RLB	RLB-ILBO	C	PMT	49897	51727
940	**LDU -24 -24P007A**		**LC HOT OIL PUMP**	**FUNCTION TEST : LSL2439B**	**1Y**				**F**									**RLB**	**RLB-ILBO**	**C**	**PMT**	**49898**	**51728**
941	LDU -24 -24P007A		LC HOT OIL PUMP	VERIFICATION : PSL2462A	1Y						V							RLB	RLB-ILBO	C	PMT	49900	51730
942	**LDU -24 -24P007A**		**LC HOT OIL PUMP**	**VERIFICATION : PSL2462B**	**1Y**						**V**							**RLB**	**RLB-ILBO**	**C**	**PMT**	**49902**	**51732**
943	LDU -24 -24P007A		LC HOT OIL PUMP	PM; SHAFT ALIGNMENT FOR 24P007A	6M						I						I	RLB	RLB-MLBO	C	PMS	53942	55772
944	**LDU -24 -24P007A**		**LC HOT OIL PUMP**	**PM; OIL CHANGE FOR 24P007A**	**2M**		**L**		**L**		**L**		**L**		**L**		**L**	**RLB**	**RLB-MLBO**	**C**	**PMS**	**81283**	**101097**
945	LDU -24 -24P007B		LC HOT OIL PUMP	VIBRATION INSP & ANALYSIS M/C	2M		I		I		I		I		I		I	IRI	IRI-INVB	C	INT	95052	119559
946	**LDU -24 -24P007B**		**LC HOT OIL PUMP**	**PM MV MOTOROPEN TERMINAL BOX 24P007B**	**1Y**									**T**				**RLB**	**RLB-ELBO**	**C**	**PMS**	**47889**	**49719**
947	LDU -24 -24P007B		LC HOT OIL PUMP	LUBRICATION MOTOR FOR PUMP 24P007B	4M		L				L				L			RLB	RLB-ELBO	C	PMS	47890	49720
948	**LDU -24 -24P007B**		**LC HOT OIL PUMP**	**FUNCTION TEST : LSL2439C**	**1Y**			**F**										**RLB**	**RLB-ILBO**	**C**	**PMT**	**49903**	**51733**
949	LDU -24 -24P007B		LC HOT OIL PUMP	FUNCTION TEST : LSL2439D	1Y			F										RLB	RLB-ILBO	C	PMT	49904	51734
950	**LDU -24 -24P007B**		**LC HOT OIL PUMP**	**VERIFICATION : PSL2462C**	**1Y**					**V**								**RLB**	**RLB-ILBO**	**C**	**PMT**	**49906**	**51736**
951	LDU -24 -24P007B		LC HOT OIL PUMP	VERIFICATION : PSL2462D	1Y					V								RLB	RLB-ILBO	C	PMT	49908	51738
952	**LDU -24 -24P007B**		**LC HOT OIL PUMP**	**PM; SHAFT ALIGNMENT FOR 24P007B**	**6M**			**I**						**I**				**RLB**	**RLB-MLBO**	**C**	**PMS**	**53943**	**55773**
953	LDU -24 -24P007B		LC HOT OIL PUMP	PM; OIL CHANGE FOR 24P007B	2M	L		L		L		L		L		L		RLB	RLB-MLBO	C	PMS	79912	98566
954	**LDU -24 -24P008**		**LC HOT OIL FILLING PUMP**	**PM MCC MODULE & INSPECTION MOTOR 24P008**	**1Y**			**I**										**RLB**	**RLB-ELBO**	**C**	**PMS**	**162181**	**192965**
955	LDU -24 -24P008		LC HOT OIL FILLING PUMP	FUNCTION TEST : LSL2440	1Y				F									RLB	RLB-ILBO	C	PMT	49909	51739
956	**LDU -24 -24P008**		**LC HOT OIL FILLING PUMP**	**VERIFICATION : PSL2463**	**1Y**						**V**							**RLB**	**RLB-ILBO**	**C**	**PMT**	**49911**	**51741**
957	LDU -24 -24P008		LC HOT OIL FILLING PUMP	PM; SHAFT ALIGNMENT FOR 24P008	6M			I						I				RLB	RLB-MLBO	C	PMS	53944	55774
958	**LDU -24 -24P008**		**LC HOT OIL FILLING PUMP**	**PM; OIL CHANGE FOR 24P008**	**2M**	**L**		**L**		**L**		**L**		**L**		**L**		**RLB**	**RLB-MLBO**	**C**	**PMS**	**158824**	**189328**
959	LDU -24 -24P009A		LC FLARE KNOCK-OUT DRUM PUMP	FUNCTION TEST : LSL2442AP	1Y				F									RLB	RLB-ILBO	C	PMT	49912	51742
960	**LDU -24 -24P009A**		**LC FLARE KNOCK-OUT DRUM PUMP**	**VERIFICATION : PSL2464A**	**1Y**						**V**							**RLB**	**RLB-ILBO**	**C**	**PMT**	**49914**	**51744**
961	LDU -24 -24P009A		LC FLARE KNOCK-OUT DRUM PUMP	PM; SHAFT ALIGNMENT FOR 24P009A	6M				I						I			RLB	RLB-MLBO	C	PMS	53945	55775
962	**LDU -24 -24P009A**		**LC FLARE KNOCK-OUT DRUM PUMP**	**PM; OIL CHANGE FOR 24P009A**	**2M**		**L**		**L**		**L**		**L**		**L**		**L**	**RLB**	**RLB-MLBO**	**C**	**PMS**	**158825**	**189609**
963	LDU -24 -24P009B		LC FLARE KNOCK-OUT DRUM PUMP	FUNCTION TEST : LSL2442BP	1Y			F										RLB	RLB-ILBO	C	PMT	49915	51745
964	**LDU -24 -24P009B**		**LC FLARE KNOCK-OUT DRUM PUMP**	**VERIFICATION : PSL2464B**	**1Y**					**V**								**RLB**	**RLB-ILBO**	**C**	**PMT**	**49917**	**51747**
965	LDU -24 -24P009B		LC FLARE KNOCK-OUT DRUM PUMP	PM; SHAFT ALIGNMENT FOR 24P009B	6M			I						I				RLB	RLB-MLBO	C	PMS	53946	55776
966	**LDU -24 -24P009B**		**LC FLARE KNOCK-OUT DRUM PUMP**	**PM; OIL CHANGE FOR 24P009B**	**2M**		**L**		**L**		**L**		**L**		**L**		**L**	**RLB**	**RLB-MLBO**	**C**	**PMS**	**158826**	**189610**
967	LDU -24 -CV		General Control Valve for Unit 24	FUNCTION TEST : FV2405	1Y		F											RLB	RLB-ILBO		PMT	49957	51787
968	**LDU -24 -CV**		**General Control Valve for Unit 24**	**FUNCTION TEST : FV2406**	**1Y**		**F**											**RLB**	**RLB-ILBO**		**PMT**	**49959**	**51789**
969	LDU -24 -CV		General Control Valve for Unit 24	FUNCTION TEST : FV2407	1Y		F											RLB	RLB-ILBO		PMT	49961	51791
970	**LDU -24 -CV**		**General Control Valve for Unit 24**	**FUNCTION TEST : FV2408**	**1Y**		**F**											**RLB**	**RLB-ILBO**		**PMT**	**49963**	**51793**
971	LDU -24 -CV		General Control Valve for Unit 24	FUNCTION TEST : FV2409	1Y		F											RLB	RLB-ILBO		PMT	49966	51796
972	**LDU -24 -CV**		**General Control Valve for Unit 24**	**FUNCTION TEST : FV2410**	**1Y**		**F**											**RLB**	**RLB-ILBO**		**PMT**	**49968**	**51798**

PREVENTIVE MAINTENANCE YEARLY SCHEDULE
PLANT: LUBE YEAR: 2024

Form No.
Effective Date 10.06.2024
Revision 0

Legend Text : B = Program Back-up C = Calibrate F = Function Test H = Overhaul I = Inspect L = Lubricate M = Strategy Plan P = Preventive Q = Check oil quality
S = Service T = Stand by condition check U = Running condition check V = Verify

Item	FL No.	Equipment No.	Functional Location Description	Maintenance Item Description	Cycle	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	Section	Work Center	ABC In.	Maint. Act. Type	Main. Plan	Maintenance Item
973	LDU -24 -CV		General Control Valve for Unit 24	FUNCTION TEST : FV2414	1Y		F											RLB	RLB-ILBO		PMT	49970	51800
974	**LDU -24 -CV**		**General Control Valve for Unit 24**	**FUNCTION TEST : FV2415**	**1Y**		**F**											**RLB**	**RLB-ILBO**		**PMT**	**49972**	**51802**
975	LDU -24 -CV		General Control Valve for Unit 24	FUNCTION TEST : FV2416	1Y		F											RLB	RLB-ILBO		PMT	49974	51804
976	**LDU -24 -CV**		**General Control Valve for Unit 24**	**FUNCTION TEST : FV2418**	**1Y**		**F**											**RLB**	**RLB-ILBO**		**PMT**	**49976**	**51806**
977	LDU -24 -CV		General Control Valve for Unit 24	FUNCTION TEST : FV2419	1Y		F											RLB	RLB-ILBO		PMT	49978	51808
978	**LDU -24 -CV**		**General Control Valve for Unit 24**	**FUNCTION TEST : FV2424**	**1Y**		**F**											**RLB**	**RLB-ILBO**		**PMT**	**49981**	**51811**
979	LDU -24 -CV		General Control Valve for Unit 24	FUNCTION TEST : PV2413	1Y								F					RLB	RLB-ILBO		PMT	50010	51840
980	**LDU -24 -CV**		**General Control Valve for Unit 24**	**FUNCTION TEST : TV2402**	**1Y**									**F**				**RLB**	**RLB-ILBO**		**PMT**	**50017**	**51847**
981	LDU -24 -CV		General Control Valve for Unit 24	FUNCTION TEST : TV2404	1Y									F				RLB	RLB-ILBO		PMT	50020	51850
982	**LDU -24 -CV**		**General Control Valve for Unit 24**	**FUNCTION TEST : TV2414**	**1Y**									**F**				**RLB**	**RLB-ILBO**		**PMT**	**50023**	**51853**
983	LDU -24 -CV		General Control Valve for Unit 24	FUNCTION TEST : TV2420	1Y									F				RLB	RLB-ILBO		PMT	50026	51856
984	**LDU -24 -CV**		**General Control Valve for Unit 24**	**FUNCTION TEST : TV2422**	**1Y**									**F**				**RLB**	**RLB-ILBO**		**PMT**	**50029**	**51859**
985	LDU -24 -CV		General Control Valve for Unit 24	FUNCTION TEST : TV2427	1Y									F				RLB	RLB-ILBO		PMT	50032	51862
986	**LDU -24 -CV**		**General Control Valve for Unit 24**	**FUNCTION TEST : TV2428**	**1Y**									**F**				**RLB**	**RLB-ILBO**		**PMT**	**50035**	**51865**
987	LDU -24 -CV		General Control Valve for Unit 24	FUNCTION TEST : TY2436	1Y									F				RLB	RLB-ILBO		PMT	50038	51868
988	**LDU -24 -CV**		**General Control Valve for Unit 24**	**FUNCTION TEST : TV2442**	**1Y**									**F**				**RLB**	**RLB-ILBO**		**PMT**	**50041**	**51871**
989	LDU -24 -FLOW		General Flow Device for Unit 24	VERIFICATION : FT2405	1Y		V											RLB	RLB-ILBO		PMT	49956	51786
990	**LDU -24 -FLOW**		**General Flow Device for Unit 24**	**VERIFICATION : FT2406**	**1Y**		**V**											**RLB**	**RLB-ILBO**		**PMT**	**49958**	**51788**
991	LDU -24 -FLOW		General Flow Device for Unit 24	VERIFICATION : FT2407	1Y		V											RLB	RLB-ILBO		PMT	49960	51790
992	**LDU -24 -FLOW**		**General Flow Device for Unit 24**	**VERIFICATION : FT2408**	**1Y**		**V**											**RLB**	**RLB-ILBO**		**PMT**	**49962**	**51792**
993	LDU -24 -FLOW		General Flow Device for Unit 24	VERIFICATION : FT2409	1Y		V											RLB	RLB-ILBO		PMT	49965	51795
994	**LDU -24 -FLOW**		**General Flow Device for Unit 24**	**VERIFICATION : FT2410**	**1Y**		**V**											**RLB**	**RLB-ILBO**		**PMT**	**49967**	**51797**
995	LDU -24 -FLOW		General Flow Device for Unit 24	VERIFICATION : FT2414	1Y		V											RLB	RLB-ILBO		PMT	49969	51799
996	**LDU -24 -FLOW**		**General Flow Device for Unit 24**	**VERIFICATION : FT2415**	**1Y**		**V**											**RLB**	**RLB-ILBO**		**PMT**	**49971**	**51801**
997	LDU -24 -FLOW		General Flow Device for Unit 24	VERIFICATION : FT2416	1Y		V											RLB	RLB-ILBO		PMT	49973	51803
998	**LDU -24 -FLOW**		**General Flow Device for Unit 24**	**VERIFICATION : FT2418**	**1Y**		**V**											**RLB**	**RLB-ILBO**		**PMT**	**49975**	**51805**
999	LDU -24 -FLOW		General Flow Device for Unit 24	VERIFICATION : FT2424	1Y		V											RLB	RLB-ILBO		PMT	49980	51810
1,000	**LDU -24 -FLOW**		**General Flow Device for Unit 24**	**VERIFICATION : FT2401**	**1Y**		**V**											**RLB**	**RLB-ILBO**		**PMT**	**49982**	**51812**
1,001	LDU -24 -FLOW		General Flow Device for Unit 24	VERIFICATION : FT2411	1Y		V											RLB	RLB-ILBO		PMT	49985	51815
1,002	**LDU -24 -FLOW**		**General Flow Device for Unit 24**	**VERIFICATION : FT2412**	**1Y**		**V**											**RLB**	**RLB-ILBO**		**PMT**	**49986**	**51816**
1,003	LDU -24 -FLOW		General Flow Device for Unit 24	VERIFICATION : FT2413	1Y		V											RLB	RLB-ILBO		PMT	49987	51817
1,004	**LDU -24 -FLOW**		**General Flow Device for Unit 24**	**VERIFICATION : FT2417**	**1Y**		**V**											**RLB**	**RLB-ILBO**		**PMT**	**49988**	**51818**
1,005	LDU -24 -FLOW		General Flow Device for Unit 24	VERIFICATION : FT2420	1Y		V											RLB	RLB-ILBO		PMT	49989	51819
1,006	**LDU -24 -FLOW**		**General Flow Device for Unit 24**	**VERIFICATION : FT2421**	**1Y**		**V**											**RLB**	**RLB-ILBO**		**PMT**	**49990**	**51820**
1,007	LDU -24 -FLOW		General Flow Device for Unit 24	VERIFICATION : FT2422	1Y		V											RLB	RLB-ILBO		PMT	49991	51821
1,008	**LDU -24 -FLOW**		**General Flow Device for Unit 24**	**VERIFICATION : FT2423**	**1Y**		**V**											**RLB**	**RLB-ILBO**		**PMT**	**49993**	**51823**
1,009	LDU -24 -FLOW		General Flow Device for Unit 24	VERIFICATION : FT2425	1Y		V											RLB	RLB-ILBO		PMT	49994	51824
1,010	**LDU -24 -FLOW**		**General Flow Device for Unit 24**	**VERIFICATION : FT2429**	**1Y**		**V**											**RLB**	**RLB-ILBO**		**PMT**	**49995**	**51825**
1,011	LDU -24 -FLOW		General Flow Device for Unit 24	VERIFICATION : FT2431	1Y		V											RLB	RLB-ILBO		PMT	49996	51826
1,012	**LDU -24 -FLOW**		**General Flow Device for Unit 24**	**VERIFICATION : FT2432**	**1Y**		**V**											**RLB**	**RLB-ILBO**		**PMT**	**49997**	**51827**
1,013	LDU -24 -FLOW		General Flow Device for Unit 24	VERIFICATION : FT2433	1Y		V											RLB	RLB-ILBO		PMT	49998	51828
1,014	**LDU -24 -FLOW**		**General Flow Device for Unit 24**	**VERIFICATION : FT2451**	**1Y**		**V**											**RLB**	**RLB-ILBO**		**PMT**	**50002**	**51832**
1,015	LDU -24 -FLOW		General Flow Device for Unit 24	VERIFICATION : FT2452	1Y		V											RLB	RLB-ILBO		PMT	50003	51833
1,016	**LDU -24 -FLOW**		**General Flow Device for Unit 24**	**VERIFICATION : FT2454**	**1Y**		**V**											**RLB**	**RLB-ILBO**		**PMT**	**50004**	**51834**
1,017	LDU -24 -FLOW		General Flow Device for Unit 24	VERIFICATION : FT2455	1Y		V											RLB	RLB-ILBO		PMT	50005	51835
1,018	**LDU -24 -FLOW**		**General Flow Device for Unit 24**	**VERIFICATION : FT2456**	**1Y**		**V**											**RLB**	**RLB-ILBO**		**PMT**	**50006**	**51836**
1,019	LDU -24 -FLOW		General Flow Device for Unit 24	VERIFICATION : FT2457	1Y		V											RLB	RLB-ILBO		PMT	50007	51837
1,020	**LDU -24 -FLOW**		**General Flow Device for Unit 24**	**VERIFICATION : FT2458**	**1Y**		**V**											**RLB**	**RLB-ILBO**		**PMT**	**50008**	**51838**
1,021	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class3)	5Y						I							IRI	IRI-INLB		INT	231508	262376
1,022	**LDU -24 -PIPING**		**PIPING SYSTEM LDU UNIT 24**	**Piping Inspection(Class3)**	**5Y**						**I**							**IRI**	**IRI-INLB**		**INT**	**231509**	**262377**
1,023	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class3)	5Y							I						IRI	IRI-INLB		INT	231510	262378
1,024	**LDU -24 -PIPING**		**PIPING SYSTEM LDU UNIT 24**	**Piping Inspection(Class3)**	**5Y**							**I**						**IRI**	**IRI-INLB**		**INT**	**231511**	**262379**
1,025	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class3)	5Y						I							IRI	IRI-INLB		INT	231512	262380
1,026	**LDU -24 -PIPING**		**PIPING SYSTEM LDU UNIT 24**	**Piping Inspection(Class3)**	**5Y**						**I**							**IRI**	**IRI-INLB**		**INT**	**231513**	**262381**

PREVENTIVE MAINTENANCE YEARLY SCHEDULE
PLANT: LUBE YEAR: 2024

Form No.
Effective Date 10.06.2024
Revision 0

Legend Text : B = Program Back-up C = Calibrate F = Function Test H = Overhaul I = Inspect L = Lubricate M = Strategy Plan P = Preventive Q = Check oil quality
S = Service T = Stand by condition check U = Running condition check V = Verify

Item	FL No.	Equipment No.	Functional Location Description	Maintenance Item Description	Cycle	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	Section	Work Center	ABC In.	Maint. Act. Type	Main. Plan	Maintenance Item
1,027	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class3)	5Y							I						IRI	IRI-INLB		INT	231514	262382
1,028	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class3)	5Y							I						IRI	IRI-INLB		INT	231515	262383
1,029	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class3)	5Y							I						IRI	IRI-INLB		INT	231516	262384
1,030	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class3)	5Y							I						IRI	IRI-INLB		INT	231517	262385
1,031	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class3)	5Y						I							IRI	IRI-INLB		INT	231518	262386
1,032	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y							I						IRI	IRI-INLB		INT	231549	262417
1,033	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y							I						IRI	IRI-INLB		INT	231552	262420
1,034	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y							I						IRI	IRI-INLB		INT	231553	262421
1,035	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y							I						IRI	IRI-INLB		INT	231556	262424
1,036	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y							I						IRI	IRI-INLB		INT	231557	262425
1,037	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y							I						IRI	IRI-INLB		INT	231558	262426
1,038	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y							I						IRI	IRI-INLB		INT	231559	262427
1,039	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y							I						IRI	IRI-INLB		INT	231560	262428
1,040	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y							I						IRI	IRI-INLB		INT	231561	262429
1,041	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y							I						IRI	IRI-INLB		INT	231562	262430
1,042	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class2)	5Y							I						IRI	IRI-INLB		INT	231563	262431
1,043	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y							I						IRI	IRI-INLB		INT	231570	262438
1,044	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y							I						IRI	IRI-INLB		INT	231571	262439
1,045	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y							I						IRI	IRI-INLB		INT	231572	262440
1,046	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y							I						IRI	IRI-INLB		INT	231573	262441
1,047	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y							I						IRI	IRI-INLB		INT	231574	262442
1,048	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y							I						IRI	IRI-INLB		INT	231575	262443
1,049	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y							I						IRI	IRI-INLB		INT	231576	262444
1,050	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y							I						IRI	IRI-INLB		INT	231577	262445
1,051	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class2)	5Y							I						IRI	IRI-INLB		INT	231578	262446
1,052	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class2)	5Y							I						IRI	IRI-INLB		INT	231579	262447
1,053	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y							I						IRI	IRI-INLB		INT	231580	262448
1,054	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y							I						IRI	IRI-INLB		INT	231581	262449
1,055	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y							I						IRI	IRI-INLB		INT	231582	262450
1,056	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y							I						IRI	IRI-INLB		INT	231583	262451
1,057	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y							I						IRI	IRI-INLB		INT	231584	262452
1,058	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y							I						IRI	IRI-INLB		INT	231585	262453
1,059	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y							I						IRI	IRI-INLB		INT	231586	262454
1,060	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y								I					IRI	IRI-INLB		INT	231587	262455
1,061	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y								I					IRI	IRI-INLB		INT	231588	262456
1,062	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y								I					IRI	IRI-INLB		INT	231590	262458
1,063	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y								I					IRI	IRI-INLB		INT	231591	262459
1,064	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y								I					IRI	IRI-INLB		INT	231592	262460
1,065	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y								I					IRI	IRI-INLB		INT	231593	262461
1,066	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y								I					IRI	IRI-INLB		INT	231594	262462
1,067	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y								I					IRI	IRI-INLB		INT	231595	262463
1,068	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y								I					IRI	IRI-INLB		INT	231596	262464
1,069	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y								I					IRI	IRI-INLB		INT	231597	262465
1,070	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y								I					IRI	IRI-INLB		INT	231598	262466
1,071	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y								I					IRI	IRI-INLB		INT	231599	262467
1,072	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y								I					IRI	IRI-INLB		INT	231600	262468
1,073	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y								I					IRI	IRI-INLB		INT	231601	262469
1,074	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y								I					IRI	IRI-INLB		INT	231602	262470
1,075	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y								I					IRI	IRI-INLB		INT	231603	262471
1,076	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y								I					IRI	IRI-INLB		INT	231604	262472
1,077	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y								I					IRI	IRI-INLB		INT	231605	262473
1,078	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y								I					IRI	IRI-INLB		INT	231606	262474
1,079	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y								I					IRI	IRI-INLB		INT	231607	262475
1,080	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y								I					IRI	IRI-INLB		INT	231608	262476

PREVENTIVE MAINTENANCE YEARLY SCHEDULE
PLANT: LUBE YEAR: 2024

Form No.
Effective Date 10.06.2024
Revision 0

Legend Text : B = Program Back-up C = Calibrate F = Function Test H = Overhaul I = Inspect L = Lubricate M = Strategy Plan P = Preventive Q = Check oil quality
S = Service T = Stand by condition check U = Running condition check V = Verify

Item	FL No.	Equipment No.	Functional Location Description	Maintenance Item Description	Cycle	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	Section	Work Center	ABC In.	Maint. Act. Type	Main. Plan	Maintenance Item
1,081	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y								I					IRI	IRI-INLB		INT	231609	262477
1,082	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y								I					IRI	IRI-INLB		INT	231610	262478
1,083	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y								I					IRI	IRI-INLB		INT	231611	262479
1,084	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y								I					IRI	IRI-INLB		INT	231612	262480
1,085	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y								I					IRI	IRI-INLB		INT	231613	262481
1,086	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y								I					IRI	IRI-INLB		INT	231614	262482
1,087	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y								I					IRI	IRI-INLB		INT	231615	262483
1,088	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class2)	5Y								I					IRI	IRI-INLB		INT	231616	262484
1,089	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y								I					IRI	IRI-INLB		INT	231617	262485
1,090	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y									I				IRI	IRI-INLB		INT	231618	262486
1,091	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y									I				IRI	IRI-INLB		INT	231619	262487
1,092	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y									I				IRI	IRI-INLB		INT	231620	262488
1,093	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class2)	5Y									I				IRI	IRI-INLB		INT	231621	262489
1,094	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class2)	5Y									I				IRI	IRI-INLB		INT	231622	262490
1,095	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y									I				IRI	IRI-INLB		INT	231623	262491
1,096	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class2)	5Y									I				IRI	IRI-INLB		INT	231624	262492
1,097	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y									I				IRI	IRI-INLB		INT	231628	262496
1,098	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class2)	5Y									I				IRI	IRI-INLB		INT	231635	262503
1,099	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y									I				IRI	IRI-INLB		INT	231647	262515
1,100	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y									I				IRI	IRI-INLB		INT	231648	262516
1,101	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y									I				IRI	IRI-INLB		INT	231649	262517
1,102	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y									I				IRI	IRI-INLB		INT	231650	262518
1,103	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y									I				IRI	IRI-INLB		INT	231651	262519
1,104	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class2)	5Y									I				IRI	IRI-INLB		INT	231652	262520
1,105	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y									I				IRI	IRI-INLB		INT	231653	262521
1,106	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y									I				IRI	IRI-INLB		INT	231654	262522
1,107	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y									I				IRI	IRI-INLB		INT	231655	262523
1,108	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y									I				IRI	IRI-INLB		INT	231662	262530
1,109	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y									I				IRI	IRI-INLB		INT	231663	262531
1,110	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y									I				IRI	IRI-INLB		INT	231664	262532
1,111	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y									I				IRI	IRI-INLB		INT	231665	262533
1,112	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y									I				IRI	IRI-INLB		INT	231666	262534
1,113	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y									I				IRI	IRI-INLB		INT	231667	262535
1,114	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y									I				IRI	IRI-INLB		INT	231668	262536
1,115	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y									I				IRI	IRI-INLB		INT	231669	262537
1,116	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y									I				IRI	IRI-INLB		INT	231674	262542
1,117	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y									I				IRI	IRI-INLB		INT	231675	262543
1,118	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y									I				IRI	IRI-INLB		INT	231676	262544
1,119	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y									I				IRI	IRI-INLB		INT	231677	262545
1,120	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y									I				IRI	IRI-INLB		INT	231678	262546
1,121	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y										I			IRI	IRI-INLB		INT	231679	262547
1,122	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y										I			IRI	IRI-INLB		INT	231680	262548
1,123	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y										I			IRI	IRI-INLB		INT	231681	262549
1,124	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y										I			IRI	IRI-INLB		INT	231682	262550
1,125	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y										I			IRI	IRI-INLB		INT	231683	262551
1,126	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y										I			IRI	IRI-INLB		INT	231684	262552
1,127	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y										I			IRI	IRI-INLB		INT	231686	262554
1,128	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y										I			IRI	IRI-INLB		INT	231687	262555
1,129	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y										I			IRI	IRI-INLB		INT	231688	262556
1,130	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y										I			IRI	IRI-INLB		INT	231689	262557
1,131	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y										I			IRI	IRI-INLB		INT	231690	262558
1,132	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y										I			IRI	IRI-INLB		INT	231691	262559
1,133	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y										I			IRI	IRI-INLB		INT	231692	262560
1,134	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y										I			IRI	IRI-INLB		INT	231693	262561

PREVENTIVE MAINTENANCE YEARLY SCHEDULE
PLANT: LUBE YEAR: 2024

Form No.
Effective Date 10.06.2024
Revision 0

Legend Text : B = Program Back-up C = Calibrate F = Function Test H = Overhaul I = Inspect L = Lubricate M = Strategy Plan P = Preventive Q = Check oil quality
S = Service T = Stand by condition check U = Running condition check V = Verify

Item	FL No.	Equipment No.	Functional Location Description	Maintenance Item Description	Cycle	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	Section	Work Center	ABC In.	Maint. Act. Type	Main. Plan	Maintenance Item
1,135	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y										I			IRI	IRI-INLB		INT	231694	262562
1,136	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y										I			IRI	IRI-INLB		INT	231695	262563
1,137	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y										I			IRI	IRI-INLB		INT	231696	262564
1,138	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y										I			IRI	IRI-INLB		INT	231697	262565
1,139	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y										I			IRI	IRI-INLB		INT	231698	262566
1,140	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y										I			IRI	IRI-INLB		INT	231699	262567
1,141	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y										I			IRI	IRI-INLB		INT	231700	262568
1,142	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y										I			IRI	IRI-INLB		INT	231701	262569
1,143	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y										I			IRI	IRI-INLB		INT	231702	262570
1,144	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y										I			IRI	IRI-INLB		INT	231703	262571
1,145	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y										I			IRI	IRI-INLB		INT	231704	262572
1,146	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y										I			IRI	IRI-INLB		INT	231705	262573
1,147	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class2)	5Y										I			IRI	IRI-INLB		INT	231706	262574
1,148	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y										I			IRI	IRI-INLB		INT	231707	262575
1,149	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y												I	IRI	IRI-INLB		INT	231708	262576
1,150	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y												I	IRI	IRI-INLB		INT	231709	262577
1,151	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y												I	IRI	IRI-INLB		INT	231711	262579
1,152	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y												I	IRI	IRI-INLB		INT	231712	262580
1,153	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y												I	IRI	IRI-INLB		INT	231713	262581
1,154	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y												I	IRI	IRI-INLB		INT	231714	262582
1,155	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y												I	IRI	IRI-INLB		INT	231715	262583
1,156	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y												I	IRI	IRI-INLB		INT	231716	262584
1,157	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y												I	IRI	IRI-INLB		INT	231717	262585
1,158	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y												I	IRI	IRI-INLB		INT	231718	262586
1,159	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y												I	IRI	IRI-INLB		INT	231719	262587
1,160	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y												I	IRI	IRI-INLB		INT	231720	262588
1,161	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y												I	IRI	IRI-INLB		INT	231721	262589
1,162	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class2)	5Y												I	IRI	IRI-INLB		INT	231743	262611
1,163	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class2)	5Y												I	IRI	IRI-INLB		INT	231744	262612
1,164	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y												I	IRI	IRI-INLB		INT	231745	262613
1,165	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y												I	IRI	IRI-INLB		INT	231746	262614
1,166	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class2)	5Y												I	IRI	IRI-INLB		INT	231747	262615
1,167	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class2)	5Y												I	IRI	IRI-INLB		INT	231748	262616
1,168	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y												I	IRI	IRI-INLB		INT	231749	262617
1,169	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class2)	5Y												I	IRI	IRI-INLB		INT	231777	262645
1,170	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class2)	5Y												I	IRI	IRI-INLB		INT	231778	262646
1,171	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class2)	5Y												I	IRI	IRI-INLB		INT	231779	262647
1,172	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class3)	5Y							I						IRI	IRI-INLB		INT	245226	276847
1,173	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y										I			IRI	IRI-INLB		INT	245232	276870
1,174	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class1)	5Y										I			IRI	IRI-INLB		INT	245233	276871
1,175	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class2)	5Y												I	IRI	IRI-INLB		INT	245234	276872
1,176	LDU -24 -PIPING		PIPING SYSTEM LDU UNIT 24	Piping Inspection(Class2)	5Y												I	IRI	IRI-INLB		INT	245235	276873
1,177	LDU -24 -PRD		General PRD for Unit24	PRESSURE RELIEF DEVICE FOR PIPING	1Y												I	RLB	RLB-MWOR		INT	248813	281079
1,178	LDU -24 -PRD		General PRD for Unit24	PRESSURE RELIEF DEVICE FOR 24K001B	5Y							I						RLB	RLB-MWOR		INT	248862	281128
1,179	LDU -24 -PRD		General PRD for Unit24	PRESSURE RELIEF DEVICE FOR 24K001A	5Y							I						RLB	RLB-MWOR		INT	248865	281131
1,180	LDU -24 -PRD		General PRD for Unit24	PRESSURE RELIEF DEVICE FOR 24K001B	5Y							I						RLB	RLB-MWOR		INT	248866	281132
1,181	LDU -24 -PRD		General PRD for Unit24	PRESSURE RELIEF DEVICE FOR 24K001A	5Y							I						RLB	RLB-MWOR		INT	248867	281133
1,182	LDU -24 -PRD		General PRD for Unit24	PRESSURE RELIEF DEVICE FOR 24K001B	5Y							I						RLB	RLB-MWOR		INT	248868	281134
1,183	LDU -24 -PRESS		General Pressure Device for Unit 24	VERIFICATION : PIT2413	1Y								V					RLB	RLB-ILBO		PMT	50009	51839
1,184	LDU -24 -PRESS		General Pressure Device for Unit 24	VERIFICATION : PT2431	1Y								V					RLB	RLB-ILBO		PMT	50011	51841
1,185	LDU -24 -PRESS		General Pressure Device for Unit 24	VERIFICATION : PT2432	1Y								V					RLB	RLB-ILBO		PMT	50012	51842
1,186	LDU -24 -PRESS		General Pressure Device for Unit 24	VERIFICATION : PT2434	1Y								V					RLB	RLB-ILBO		PMT	50013	51843
1,187	LDU -24 -PRESS		General Pressure Device for Unit 24	VERIFICATION : PT2435	1Y								V					RLB	RLB-ILBO		PMT	50014	51844
1,188	LDU -24 -QMI_GAS		QMI FOR PLANT LDU	VERIFY OXYGEN AI2451	1M	V	V	V	V	V	V	V	V	V	V	V	V	CAN	CAN-Q25		PMT	208825	256760

PREVENTIVE MAINTENANCE YEARLY SCHEDULE
PLANT: LUBE YEAR: 2024

Form No.
Effective Date 10.06.2024
Revision 0

Legend Text : B = Program Back-up C = Calibrate F = Function Test H = Overhaul I = Inspect L = Lubricate M = Strategy Plan P = Preventive Q = Check oil quality
S = Service T = Stand by condition check U = Running condition check V = Verify

Item	FL No.	Equipment No.	Functional Location Description	Maintenance Item Description	Cycle	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	Section	Work Center	ABC In.	Maint. Act. Type	Main. Plan	Maintenance Item
1,189	LDU -24 -QMI_GC		QMI FOR PLANT LDU	VERIFY GC_AI0051	1M	V	V	V	V	V	V	V	V	V	V	V	V	CAN	CAN-Q25		PMT	208827	256762
1,190	LDU -24 -QMI_GD		General Gas Detector for Unit23	VERIFY GAS DETECTOR GD-2401	4M				V				V				V	CAN	CAN-Q25	B	PMT	249320	281610
1,191	LDU -24 -QMI_GD		General Gas Detector for Unit23	VERIFY GAS DETECTOR GD-2402	4M				V				V				V	CAN	CAN-Q25	B	PMT	249321	281611
1,192	LDU -24 -QMI_GD		General Gas Detector for Unit23	VERIFY GAS DETECTOR GD-2403	4M				V				V				V	CAN	CAN-Q25	B	PMT	249322	281612
1,193	LDU -24 -QMI_GD		General Gas Detector for Unit23	VERIFY GAS DETECTOR GD-2404	4M				V				V				V	CAN	CAN-Q25	B	PMT	249323	281613
1,194	LDU -24 -QMI_GD		General Gas Detector for Unit23	VERIFY GAS DETECTOR GD-2405	4M				V				V				V	CAN	CAN-Q25	B	PMT	249324	281614
1,195	LDU -24 -QMI_GD		General Gas Detector for Unit23	VERIFY GAS DETECTOR GD-2406	4M				V				V				V	CAN	CAN-Q25	B	PMT	249325	281615
1,196	LDU -24 -QMI_GD		General Gas Detector for Unit23	VERIFY GAS DETECTOR GD-2407	4M				V				V				V	CAN	CAN-Q25	B	PMT	249326	281616
1,197	LDU -24 -QMI_GD		General Gas Detector for Unit23	VERIFY GAS DETECTOR GD-2408	4M				V				V				V	CAN	CAN-Q25	B	PMT	249327	281617
1,198	LDU -24 -QMI_GD		General Gas Detector for Unit23	VERIFY GAS DETECTOR GD-2409	4M				V				V				V	CAN	CAN-Q25	B	PMT	249328	281618
1,199	LDU -24 -QMI_GD		General Gas Detector for Unit23	VERIFY GAS DETECTOR GD-2410	4M				V				V				V	CAN	CAN-Q25	B	PMT	249329	281619
1,200	LDU -24 -QMI_GD		General Gas Detector for Unit23	VERIFY GAS DETECTOR GD-2411	4M				V				V				V	CAN	CAN-Q25	B	PMT	249330	281620
1,201	LDU -24 -QMI_GD		General Gas Detector for Unit23	VERIFY GAS DETECTOR GD-2412	4M				V				V				V	CAN	CAN-Q25	B	PMT	249331	281621
1,202	LDU -24 -QMI_GD		General Gas Detector for Unit23	VERIFY GAS DETECTOR GD-2413	4M				V				V				V	CAN	CAN-Q25	B	PMT	249332	281622
1,203	LDU -24 -QMI_GD		General Gas Detector for Unit23	VERIFY GAS DETECTOR GD-2414	4M				V				V				V	CAN	CAN-Q25	B	PMT	249333	281623
1,204	LDU -24 -QMI_GD		General Gas Detector for Unit23	VERIFY GAS DETECTOR GD-2415	4M				V				V				V	CAN	CAN-Q25	B	PMT	249334	281624
1,205	LDU -24 -QMI_GD		General Gas Detector for Unit23	VERIFY GAS DETECTOR GD-2416	4M				V				V				V	CAN	CAN-Q25	B	PMT	249335	281625
1,206	LDU -24 -QMI_GD		General Gas Detector for Unit23	VERIFY GAS DETECTOR GD-2417	4M				V				V				V	CAN	CAN-Q25	B	PMT	249336	281626
1,207	LDU -24 -QMI_LIQ		General Viscosity Analyzer for Unit24	INSPECTION VISCOSITY AI2452	1M	I	I	I	I	I	I	I	I	I	I	I	I	CAN	CAN-Q25	B	PMT	232724	264273
1,208	LDU -24 -QMI_LIQ		General Viscosity Analyzer for Unit24	VERIFY VISCOSITY AI2452	3M		V			V			V			V		CAN	CAN-Q25	B	PMT	232725	264274
1,209	LDU -24 -QMI_WATER		General Water Analyzer for Unit24	VERIFY TC AI24200A/B	2M	V		V		V		V		V		V		CAN	CAN-Q25	B	PMT	208826	256761
1,210	LDU -24 -QMI_WATER		General Water Analyzer for Unit24	CLEAN AND FUNCTION TC ANALYZER AI24200AB	1M	F	F	F	F	F	F	F	F	F	F	F	F	CAN	CAN-Q25	B	PMT	250327	282668
1,211	LDU -24 -TEMP		General Temp Analyzer for Unit24	VERIFICATION : TT2402	1Y									V				RLB	RLB-ILBO		PMT	50016	51846
1,212	LDU -24 -TEMP		General Temp Analyzer for Unit24	VERIFICATION : TT2404	1Y									V				RLB	RLB-ILBO		PMT	50019	51849
1,213	LDU -24 -TEMP		General Temp Analyzer for Unit24	VERIFICATION : TT2419	1Y									V				RLB	RLB-ILBO		PMT	50025	51855
1,214	LDU -24 -TEMP		General Temp Analyzer for Unit24	VERIFICATION : TT2422	1Y									V				RLB	RLB-ILBO		PMT	50028	51858
1,215	LDU -24 -TEMP		General Temp Analyzer for Unit24	VERIFICATION : TT2436	1Y									V				RLB	RLB-ILBO		PMT	50037	51867
1,216	LDU -24 -TEMP		General Temp Analyzer for Unit24	VERIFICATION : TT2442	1Y									V				RLB	RLB-ILBO		PMT	50040	51870
1,217	LDU -25 -25B001		LC INCINERATOR	On-Stream Inspection	1Y							I						IRI	IRI-INLB	A	INT	97374	121866
1,218	LDU -25 -25B001		LC INCINERATOR	PSL2555-INSPECTION PRESSURE SWITCH	1Y												I	RLB	RLB-ILBO	A	INS	123710	152772
1,219	LDU -25 -25B001		LC INCINERATOR	TI2551-INSPECTION TEMPERATURE SWITCH	1Y												I	RLB	RLB-ILBO	A	INS	123714	152776
1,220	LDU -25 -25B001		LC INCINERATOR	TI2561-INSPECTION TEMPERATURE SWITCH	1Y												I	RLB	RLB-ILBO	A	INS	123716	152778
1,221	LDU -25 -25B001		LC INCINERATOR	PSLL2558-INSPECTION PRESSURE SWITCH	1Y				I									RLB	RLB-ILBO	A	INS	264559	297208
1,222	LDU -25 -25B001		LC INCINERATOR	PSHH2552-INSPECTION PRESSURE SWITCH	1Y												I	RLB	RLB-ILBO	A	INS	267029	299623
1,223	LDU -25 -25B001		LC INCINERATOR	PSL2580-INSPECTION PRESSURE SWITCH	1Y												I	RLB	RLB-ILBO	A	INS	267115	299592
1,224	LDU -25 -25B001		LC INCINERATOR	XV2552-INSPECTION SHUT-OFF VALVE	1Y				I									RLB	RLB-ILBO	A	INS	267362	300090
1,225	LDU -25 -25B001		LC INCINERATOR	INSPECTION : PSL2558	1Y			I										RLB	RLB-ILBO	A	INT	264402	297014
1,226	LDU -25 -25B001		LC INCINERATOR	INSPECTION : FT2550	1Y												I	RLB	RLB-ILBO	A	PMT	50057	51887
1,227	LDU -25 -25B001		LC INCINERATOR	FUNCTION TEST : FV2563	1Y				F									RLB	RLB-ILBO	A	PMT	50058	51888
1,228	LDU -25 -25B001		LC INCINERATOR	INSPECTION : FT2551	1Y												I	RLB	RLB-ILBO	A	PMT	50059	51889
1,229	LDU -25 -25B001		LC INCINERATOR	FUNCTION TEST : FV2555	1Y				F									RLB	RLB-ILBO	A	PMT	50060	51890
1,230	LDU -25 -25B001		LC INCINERATOR	INSPECTION : LCP25B001	1Y												I	RLB	RLB-ILBO	A	PMT	50068	51898
1,231	LDU -25 -25B001		LC INCINERATOR	INSPECTION : PSH2552	1Y												I	RLB	RLB-ILBO	A	PMT	50070	51900
1,232	LDU -25 -25B001		LC INCINERATOR	INSPECTION : PT2560	1Y												I	RLB	RLB-ILBO	A	PMT	50076	51906
1,233	LDU -25 -25B001		LC INCINERATOR	FUNCTION TEST : TV2571	1Y			F										RLB	RLB-ILBO	A	PMT	50078	51908
1,234	LDU -25 -25B001		LC INCINERATOR	INSPECTION : TT2510	1Y												I	RLB	RLB-ILBO	A	PMT	50086	51916
1,235	LDU -25 -25B001		LC INCINERATOR	FUNCTION TEST : TV2552	1Y			F										RLB	RLB-ILBO	A	PMT	50087	51917
1,236	LDU -25 -25B001		LC INCINERATOR	INSPECTION : XE2550	1Y												I	RLB	RLB-ILBO	A	PMT	50090	51920
1,237	LDU -25 -25B001		LC INCINERATOR	INSPECTION : XS2566	1Y												I	RLB	RLB-ILBO	A	PMT	50091	51921
1,238	LDU -25 -25B001		LC INCINERATOR	INSPECTION : XV2553	1Y												I	RLB	RLB-ILBO	A	PMT	50093	51923
1,239	LDU -25 -25B001		LC INCINERATOR	INSPECTION : XV2554	1Y												I	RLB	RLB-ILBO	A	PMT	50094	51924
1,240	LDU -25 -25B001		LC INCINERATOR	INSPECTION : XV2555	1Y												I	RLB	RLB-ILBO	A	PMT	50095	51925
1,241	LDU -25 -25B001		LC INCINERATOR	INSPECTION : XV2560	1Y												I	RLB	RLB-ILBO	A	PMT	50096	51926
1,242	LDU -25 -25B001		LC INCINERATOR	INSPECTION : XV2561	1Y												I	RLB	RLB-ILBO	A	PMT	50097	51927

PREVENTIVE MAINTENANCE YEARLY SCHEDULE
PLANT: LUBE YEAR: 2024

Form No.
Effective Date 10.06.2024
Revision 0

Legend Text : B = Program Back-up C = Calibrate F = Function Test H = Overhaul I = Inspect L = Lubricate M = Strategy Plan P = Preventive Q = Check oil quality
S = Service T = Stand by condition check U = Running condition check V = Verify

Item	FL No.	Equipment No.	Functional Location Description	Maintenance Item Description	Cycle	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	Section	Work Center	ABC In.	Maint. Act. Type	Main. Plan	Maintenance Item
1,243	LDU -25 -25B001		LC INCINERATOR	INSPECTION : XV2562	1Y												I	RLB	RLB-ILBO	A	PMT	50098	51928
1,244	LDU -25 -25D001		Plant Air Vessel	Pressure Vessel External Inspection	5Y								I					IRI	IRI-INLB		INT	253260	285699
1,245	LDU -25 -25D002		Blow Down Drum	Pressure Vessel External Inspection	5Y									I				IRI	IRI-INLB		INT	253261	285700
1,246	LDU -25 -25E002A		LC Product Cooler	LV2512-INSPECTION CONTROL VALVE	1Y							I						RLB	RLB-ILBO		INS	267038	299732
1,247	LDU -25 -25E002A		LC Product Cooler	LS2509-INSPECTION LEVEL SW FLOAT TYPE	1Y				I									RLB	RLB-ILBO		INS	267046	299740
1,248	LDU -25 -25E002A		LC Product Cooler	VERIFICATION : LT2512	1Y							V						RLB	RLB-ILBO		PMT	50101	51931
1,249	LDU -25 -25E002A		LC Product Cooler	VERIFICATION : TT2526	1Y			V										RLB	RLB-ILBO		PMT	50105	51935
1,250	LDU -25 -25E002B		LC Product Cooler	LV2514-INSPECTION CONTROL VALVE	1Y							I						RLB	RLB-ILBO		INS	267041	299735
1,251	LDU -25 -25E002B		LC Product Cooler	LS2510-INSPECTION LEVEL SW FLOAT TYPE	1Y				I									RLB	RLB-ILBO		INS	267048	299742
1,252	LDU -25 -25E002B		LC Product Cooler	VERIFICATION : LT2514	1Y							V						RLB	RLB-ILBO		PMT	50106	51936
1,253	LDU -25 -25E002B		LC Product Cooler	VERIFICATION : TT2522	1Y			V										RLB	RLB-ILBO		PMT	50110	51940
1,254	LDU -25 -25H001		LC OVER HEAD CRANE	Overhead Crane Inspect & Load Test_LAV	1Y				I									IRI	IRI-INSS	C	SM	97431	121923
1,255	LDU -25 -25H001		LC OVER HEAD CRANE	Inspection Crane hoist for 25H001	3M	I			I			I			I			RLB	RLB-MLBO	C	PMT	53947	55777
1,256	LDU -25 -25K001A		LC AIR COMPRESSOR	INSPECTION : LCP25K001A	1Y												I	RLB	RLB-ILBO	C	PMT	50111	51941
1,257	LDU -25 -25K001B		LC AIR COMPRESSOR	INSPECTION : LCP25K001B	1Y												I	RLB	RLB-ILBO	C	PMT	50113	51943
1,258	LDU -25 -25K001C		LC AIR COMPRESSOR	INSPECTION : LCP25K001C	1Y												I	RLB	RLB-ILBO	C	PMT	50115	51945
1,259	LDU -25 -25P001A		LC FEED PUMP	PM;VIBRATION MEASUREMENT AND TRENDING	2M	I		I		I		I		I		I		IRI	IRI-INVB	A	INS	140969	170576
1,260	LDU -25 -25P001A		LC FEED PUMP	VIBRATION INSP & ANALYSIS M/C	2M	I		I		I		I		I		I		IRI	IRI-INVB	A	INT	94911	118935
1,261	LDU -25 -25P001A		LC FEED PUMP	INSULATION TEST MOTOR&INSPEC.MCC-25P001A	1Y							I						RLB	RLB-ELBO	A	INS	140968	170575
1,262	LDU -25 -25P001A		LC FEED PUMP	PM; SHAFT ALIGNMENT FOR 25P001A	6M			I						I				RLB	RLB-MLBO	A	PMS	53952	55782
1,263	LDU -25 -25P001A		LC FEED PUMP	Lubrication Pump for 25P001A	3M			L			L			L			L	RLB	RLB-MLBO	A	PMT	80005	98972
1,264	LDU -25 -25P001B		LC FEED PUMP	PM;VIBRATION MEASUREMENT AND TRENDING	2M		I		I		I		I		I		I	IRI	IRI-INVB	A	INS	140972	170579
1,265	LDU -25 -25P001B		LC FEED PUMP	VIBRATION INSP & ANALYSIS M/C	2M		I		I		I		I		I		I	IRI	IRI-INVB	A	INT	95055	119562
1,266	LDU -25 -25P001B		LC FEED PUMP	INSULATION TEST MOTOR&INSPEC.MCC-25P001B	1Y						T							RLB	RLB-ELBO	A	INS	140971	170578
1,267	LDU -25 -25P001B		LC FEED PUMP	PM;OIL CHANGE FOR LDU-25-25P0018-P01	2M		L		L		L		L		L		L	RLB	RLB-MLBO	A	PMS	140973	170580
1,268	LDU -25 -25P001B		LC FEED PUMP	Inspection Pump for 25P001B	6M	I						I						RLB	RLB-MLBO	A	PMT	53953	55783
1,269	LDU -25 -25P001B		LC FEED PUMP	Lubrication Pump for 25P001B	3M	L			L			L			L			RLB	RLB-MLBO	A	PMT	79914	98568
1,270	LDU -25 -25P001C		LC FEED PUMP	PM MCC MODULE & INSPECTION MOTOR 25P001C	1Y		I											RLB	RLB-ELBO	B	PMS	122024	150823
1,271	LDU -25 -25P002A		LC PRODUCT PUMP	VIBRATION INSP & ANALYSIS M/C	2M	I		I		I		I		I		I		IRI	IRI-INVB	B	INT	94912	118936
1,272	LDU -25 -25P002A		LC PRODUCT PUMP	PM; SHAFT ALIGNMENT FOR 25P002A	6M			I						I				RLB	RLB-MLBO	B	PMS	53954	55784
1,273	LDU -25 -25P002A		LC PRODUCT PUMP	PM; OIL CHANGE FOR 25P002A	3M			L			L			L			L	RLB	RLB-MLBO	B	PMS	79915	98709
1,274	LDU -25 -25P002B		LC PRODUCT PUMP	VIBRATION INSP & ANALYSIS M/C	2M		I		I		I		I		I		I	IRI	IRI-INVB	B	INT	95056	119563
1,275	LDU -25 -25P002B		LC PRODUCT PUMP	PM; SHAFT ALIGNMENT FOR 25P002B	6M	I						I						RLB	RLB-MLBO	B	PMS	53955	55785
1,276	LDU -25 -25P002B		LC PRODUCT PUMP	PM; OIL CHANGE FOR 25P002B	3M	L			L			L			L			RLB	RLB-MLBO	B	PMS	80006	98973
1,277	LDU -25 -25P002C		LC PRODUCT PUMP	PM MCC MODULE & INSPECTION MOTOR 25P002C	1Y		I											RLB	RLB-ELBO	B	PMS	122025	150824
1,278	LDU -25 -25P003A		LC WASH OIL PUMP	VIBRATION INSP & ANALYSIS M/C	2M	I		I		I		I		I		I		IRI	IRI-INVB	B	INT	94913	118937
1,279	LDU -25 -25P003A		LC WASH OIL PUMP	PM MCC MODULE & INSPECTION MOTOR 25P003A	1Y				I									RLB	RLB-ELBO	B	PMS	162184	192968
1,280	LDU -25 -25P003A		LC WASH OIL PUMP	PM; SHAFT ALIGNMENT FOR 25P003A	6M				I					I				RLB	RLB-MLBO	B	PMS	53956	55786
1,281	LDU -25 -25P003A		LC WASH OIL PUMP	PM; OIL CHANGE FOR 25P003A	2M		L		L		L		L		L		L	RLB	RLB-MLBO	B	PMS	80007	98974
1,282	LDU -25 -25P003B		LC WASH OIL PUMP	VIBRATION INSP & ANALYSIS M/C	2M		I		I		I		I		I		I	IRI	IRI-INVB	B	INT	95057	119564
1,283	LDU -25 -25P003B		LC WASH OIL PUMP	PM MCC MODULE & INSPECTION MOTOR 25P003B	1Y					I								RLB	RLB-ELBO	B	PMS	162185	192969
1,284	LDU -25 -25P003B		LC WASH OIL PUMP	PM; SHAFT ALIGNMENT FOR 25P003B	6M					I						I		RLB	RLB-MLBO	B	PMS	53957	55787
1,285	LDU -25 -25P003B		LC WASH OIL PUMP	PM; OIL CHANGE FOR 25P003B	2M	L		L		L		L		L		L		RLB	RLB-MLBO	B	PMS	79916	98710
1,286	LDU -25 -25P004		LC PUMP OUT PUMP	VIBRATION INSP & ANALYSIS M/C	2M		I		I		I		I		I		I	IRI	IRI-INVB	C	INT	95058	119565
1,287	LDU -25 -25P004		LC PUMP OUT PUMP	PM MCC MODULE & INSPECTION MOTOR 25P004	1Y		I											RLB	RLB-ELBO	C	PMS	162186	192970
1,288	LDU -25 -25P004		LC PUMP OUT PUMP	PM; SHAFT ALIGNMENT FOR 25P004	6M		I						I					RLB	RLB-MLBO	C	PMS	53958	55788
1,289	LDU -25 -25P004		LC PUMP OUT PUMP	PM; OIL CHANGE FOR 25P004	2M		L		L		L		L		L		L	RLB	RLB-MLBO	C	PMS	80875	100378
1,290	LDU -25 -25P051A		PUMP 25P051A	PM MCC MODULE & INSPECTION MOTOR 25P051A	1Y				I									RLB	RLB-ELBO	C	PMT	122026	150825
1,291	LDU -25 -25P051B		PUMP 25P051B	PM MCC MODULE & INSPECTION MOTOR 25P051B	1Y			I										RLB	RLB-ELBO	C	PMS	122027	150826
1,292	LDU -25 -25R001		Reactor	PM;VIBRATION MEASUREMENT AND TRENDING	2M		I		I		I		I		I		I	IRI	IRI-INVB	A	INS	140967	170574
1,293	LDU -25 -25R001		Reactor	VIBRATION INSP & ANALYSIS M/C	2M		I		I		I		I		I		I	IRI	IRI-INVB	A	INT	95054	119561
1,294	LDU -25 -25R001		Reactor	LUBRICATION MOTOR FOR AGITATOR 25N001	4M				L				L				L	RLB	RLB-ELBO	A	PMT	47904	49734
1,295	LDU -25 -25R001		Reactor	LS2516-INSPECTION LEVEL SW. FLOAT TYPE	1Y												I	RLB	RLB-ILBO	A	INS	123718	152780
1,296	LDU -25 -25R001		Reactor	TS2538-INSPECTION TEMPERATURE SWITCH	1Y												I	RLB	RLB-ILBO	A	INS	123720	152782

PREVENTIVE MAINTENANCE YEARLY SCHEDULE
PLANT: LUBE YEAR: 2024

Form No.
Effective Date 10.06.2024
Revision 0

Legend Text : B = Program Back-up C = Calibrate F = Function Test H = Overhaul I = Inspect L = Lubricate M = Strategy Plan P = Preventive Q = Check oil quality
S = Service T = Stand by condition check U = Running condition check V = Verify

Item	FL No.	Equipment No.	Functional Location Description	Maintenance Item Description	Cycle	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	Section	Work Center	ABC In.	Maint. Act. Type	Main. Plan	Maintenance Item
1,297	LDU -25 -25R001		Reactor	LS2504-INSPECTION LEVEL SW. FLOAT TYPE	1Y												I	RLB	RLB-ILBO	A	INS	123722	152784
1,298	LDU -25 -25R001		Reactor	SE2501-INSPECTION SPEED/DISPL.	1Y												I	RLB	RLB-ILBO	A	INS	123724	152786
1,299	LDU -25 -25R001		Reactor	ZS2508-INSPECTION MICRO SWITCH	1Y												I	RLB	RLB-ILBO	A	INS	126189	155462
1,300	LDU -25 -25R001		Reactor	FUNCTION TEST : FV2521	1Y				F									RLB	RLB-ILBO	A	PMT	50120	51950
1,301	LDU -25 -25R001		Reactor	FUNCTION TEST : FV2522	1Y				F									RLB	RLB-ILBO	A	PMT	50121	51951
1,302	LDU -25 -25R001		Reactor	FUNCTION TEST : FV2523	1Y				F									RLB	RLB-ILBO	A	PMT	50122	51952
1,303	LDU -25 -25R001		Reactor	FUNCTION TEST : FV2524	1Y				F									RLB	RLB-ILBO	A	PMT	50123	51953
1,304	LDU -25 -25R001		Reactor	VERIFICATION : LT2505	1Y							V						RLB	RLB-ILBO	A	PMT	50124	51954
1,305	LDU -25 -25R001		Reactor	FUNCTION TEST : LV2505	1Y							F						RLB	RLB-ILBO	A	PMT	50125	51955
1,306	LDU -25 -25R001		Reactor	FUNCTION TEST : LS2501	1Y				F									RLB	RLB-ILBO	A	PMT	50126	51956
1,307	LDU -25 -25R001		Reactor	FUNCTION TEST : LS2502	1Y				F									RLB	RLB-ILBO	A	PMT	50127	51957
1,308	LDU -25 -25R001		Reactor	FUNCTION TEST : LS2506	1Y				F									RLB	RLB-ILBO	A	PMT	50129	51959
1,309	LDU -25 -25R001		Reactor	VERIFICATION : TT2501	1Y			V										RLB	RLB-ILBO	A	PMT	50135	51965
1,310	LDU -25 -25R001		Reactor	VERIFICATION : TT2503	1Y			V										RLB	RLB-ILBO	A	PMT	50136	51966
1,311	LDU -25 -25R001		Reactor	VERIFICATION : TT2504	1Y			V										RLB	RLB-ILBO	A	PMT	50137	51967
1,312	LDU -25 -25R001		Reactor	VERIFICATION : TT2505	1Y			V										RLB	RLB-ILBO	A	PMT	50138	51968
1,313	LDU -25 -25R001		Reactor	PM;CLEAN OIL FILTER FOR 25N001-N01	3M		P			P			P			P		RLB	RLB-MLBO	A	PMS	140965	170572
1,314	LDU -25 -25R001		Reactor	PM;OIL CHANGE FOR LDU-25-25N001-N01	3M		L			L			L			L		RLB	RLB-MLBO	A	PMS	140966	170573
1,315	LDU -25 -25R001		Reactor	Inspection Mixer for 25N001	6M			I						I				RLB	RLB-MLBO	A	PMT	53951	55781
1,316	LDU -25 -25R001		Reactor	Lubrication Mixer for 25N001	2M	L		L		L		L		L		L		RLB	RLB-MLBO	A	PMT	79913	98567
1,317	LDU -25 -25S001		CYCLONE SEPARATOR	FV2507-INSPECTION CONTROL VALVE	1Y												I	RLB	RLB-ILBO		INS	123726	152788
1,318	LDU -25 -25S001		CYCLONE SEPARATOR	PT2508-INSPECTION PT AND PDT TRANSMITTER	1Y												I	RLB	RLB-ILBO		INS	123728	152790
1,319	LDU -25 -25S001		CYCLONE SEPARATOR	PV2508-INSPECTION CONTROL VALVE	1Y												I	RLB	RLB-ILBO		INS	123730	152792
1,320	LDU -25 -25S001		CYCLONE SEPARATOR	LV2508-INSPECTION CONTROL VALVE	1Y							I						RLB	RLB-ILBO		INS	267044	299738
1,321	LDU -25 -25S001		CYCLONE SEPARATOR	LS2552-INSPECTION LEVEL RADAR TRANS.	1Y				I									RLB	RLB-ILBO		INS	267050	299744
1,322	LDU -25 -25S001		CYCLONE SEPARATOR	VERIFICATION : FT2507	1Y				V									RLB	RLB-ILBO		PMT	50139	51969
1,323	LDU -25 -25S001		CYCLONE SEPARATOR	VERIFICATION : FT2514	1Y				V									RLB	RLB-ILBO		PMT	50141	51971
1,324	LDU -25 -25S001		CYCLONE SEPARATOR	FUNCTION TEST : FV2514	1Y				F									RLB	RLB-ILBO		PMT	50142	51972
1,325	LDU -25 -25S001		CYCLONE SEPARATOR	VERIFICATION : FT2519	1Y				V									RLB	RLB-ILBO		PMT	50143	51973
1,326	LDU -25 -25S001		CYCLONE SEPARATOR	FUNCTION TEST : FV2519	1Y				F									RLB	RLB-ILBO		PMT	50144	51974
1,327	LDU -25 -25S001		CYCLONE SEPARATOR	VERIFICATION : LT2508	1Y							V						RLB	RLB-ILBO		PMT	50145	51975
1,328	LDU -25 -25S001		CYCLONE SEPARATOR	VERIFICATION : TT2507	1Y			V										RLB	RLB-ILBO		PMT	50150	51980
1,329	LDU -25 -25S001		CYCLONE SEPARATOR	FUNCTION TEST : TV2507A	1Y			F										RLB	RLB-ILBO		PMT	50151	51981
1,330	LDU -25 -25S001		CYCLONE SEPARATOR	FUNCTION TEST : TV2507B	1Y			F										RLB	RLB-ILBO		PMT	50152	51982
1,331	LDU -25 -25S001		CYCLONE SEPARATOR	VERIFICATION : TT2506	1Y			V										RLB	RLB-ILBO		PMT	50155	51985
1,332	LDU -25 -25S001		CYCLONE SEPARATOR	VERIFICATION : TT2511	1Y			V										RLB	RLB-ILBO		PMT	50156	51986
1,333	LDU -25 -CV		General Control Valve for Unit 25	FV2502-INSPECTION CONTROL VALVE	1Y												I	RLB	RLB-ILBO		INS	123732	152794
1,334	LDU -25 -CV		General Control Valve for Unit 25	FV2503-INSPECTION CONTROL VALVE	1Y												I	RLB	RLB-ILBO		INS	123734	152796
1,335	LDU -25 -CV		General Control Valve for Unit 25	FV2504-INSPECTION CONTROL VALVE	1Y												I	RLB	RLB-ILBO		INS	123736	152798
1,336	LDU -25 -CV		General Control Valve for Unit 25	FV2501-INSPECTION CONTROL VALVE	1Y												I	RLB	RLB-ILBO		INS	123738	152800
1,337	LDU -25 -CV		General Control Valve for Unit 25	FV2506-INSPECTION CONTROL VALVE	1Y												I	RLB	RLB-ILBO		INS	123740	152802
1,338	LDU -25 -CV		General Control Valve for Unit 25	FV2511-INSPECTION CONTROL VALVE	1Y				I									RLB	RLB-ILBO		INS	267032	299626
1,339	LDU -25 -CV		General Control Valve for Unit 25	FV2512-INSPECTION CONTROL VALVE	1Y				I									RLB	RLB-ILBO		INS	267035	299729
1,340	LDU -25 -CV		General Control Valve for Unit 25	FUNCTION TEST : FV2542	1Y				F									RLB	RLB-ILBO		PMT	50205	52035
1,341	LDU -25 -CV		General Control Valve for Unit 25	FUNCTION TEST : FV2543	1Y				F									RLB	RLB-ILBO		PMT	50206	52036
1,342	LDU -25 -CV		General Control Valve for Unit 25	FUNCTION TEST : PV2501	1Y			F										RLB	RLB-ILBO		PMT	50208	52038
1,343	LDU -25 -CV		General Control Valve for Unit 25	FUNCTION TEST : PV2519	1Y			F										RLB	RLB-ILBO		PMT	50210	52040
1,344	LDU -25 -FLOW		FLOW	FT2511-INSPECTION FLOW TRANSMITTER	1Y												I	RLB	RLB-ILBO		INS	123742	152804
1,345	LDU -25 -FLOW		FLOW	VERIFICATION : FT2502	1Y				V									RLB	RLB-ILBO		PMT	50180	52010
1,346	LDU -25 -FLOW		FLOW	VERIFICATION : FT2503	1Y				V									RLB	RLB-ILBO		PMT	50182	52012
1,347	LDU -25 -FLOW		FLOW	VERIFICATION : FT2504	1Y				V									RLB	RLB-ILBO		PMT	50184	52014
1,348	LDU -25 -FLOW		FLOW	VERIFICATION : FT2505	1Y				V									RLB	RLB-ILBO		PMT	50186	52016
1,349	LDU -25 -FLOW		FLOW	VERIFICATION : FT2506	1Y				V									RLB	RLB-ILBO		PMT	50188	52018
1,350	LDU -25 -FLOW		FLOW	VERIFICATION : FT2512	1Y				V									RLB	RLB-ILBO		PMT	50192	52022

PREVENTIVE MAINTENANCE YEARLY SCHEDULE
PLANT: LUBE YEAR: 2024

Form No.
Effective Date 10.06.2024
Revision 0

Legend Text : B = Program Back-up C = Calibrate F = Function Test H = Overhaul I = Inspect L = Lubricate M = Strategy Plan P = Preventive Q = Check oil quality
S = Service T = Stand by condition check U = Running condition check V = Verify

Item	FL No.	Equipment No.	Functional Location Description	Maintenance Item Description	Cycle	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	Section	Work Center	ABC In.	Maint. Act. Type	Main. Plan	Maintenance Item
1,351	LDU -25 -FLOW		FLOW	VERIFICATION : FT2509	1Y				V									RLB	RLB-ILBO		PMT	50194	52024
1,352	LDU -25 -FLOW		FLOW	VERIFICATION : FT2510	1Y				V									RLB	RLB-ILBO		PMT	50195	52025
1,353	LDU -25 -FLOW		FLOW	VERIFICATION : FT2513	1Y				V									RLB	RLB-ILBO		PMT	50196	52026
1,354	LDU -25 -FLOW		FLOW	VERIFICATION : FT2516	1Y				V									RLB	RLB-ILBO		PMT	50197	52027
1,355	LDU -25 -FLOW		FLOW	VERIFICATION : FT2517	1Y				V									RLB	RLB-ILBO		PMT	50198	52028
1,356	LDU -25 -FLOW		FLOW	VERIFICATION : FT2518	1Y				V									RLB	RLB-ILBO		PMT	50199	52029
1,357	LDU -25 -FLOW		FLOW	VERIFICATION : FT2520	1Y				V									RLB	RLB-ILBO		PMT	50200	52030
1,358	LDU -25 -FLOW		FLOW	VERIFICATION : FT2526	1Y				V									RLB	RLB-ILBO		PMT	50201	52031
1,359	LDU -25 -FLOW		FLOW	VERIFICATION : FT2557A	1Y				V									RLB	RLB-ILBO		PMT	50202	52032
1,360	LDU -25 -FLOW		FLOW	VERIFICATION : FT2557B	1Y				V									RLB	RLB-ILBO		PMT	50203	52033
1,361	LDU -25 -FLOW		FLOW	VERIFICATION : FT2558	1Y				V									RLB	RLB-ILBO		PMT	50204	52034
1,362	LDU -25 -PIPING		PIPING SYSTEM LDU UNIT 25	Piping Inspection(Class3)	5Y											I		IRI	IRI-INLB		INT	231801	262669
1,363	LDU -25 -PIPING		PIPING SYSTEM LDU UNIT 25	Piping Inspection(Class3)	5Y											I		IRI	IRI-INLB		INT	231802	262670
1,364	LDU -25 -PIPING		PIPING SYSTEM LDU UNIT 25	Piping Inspection(Class3)	5Y											I		IRI	IRI-INLB		INT	231997	262865
1,365	LDU -25 -PIPING		PIPING SYSTEM LDU UNIT 25	Piping Inspection(Class2)	5Y											I		IRI	IRI-INLB		INT	232018	262886
1,366	LDU -25 -PRESS		General Pressure Device for Unit 25	PT2501-INSPECTION PT AND PDT TRANSMITTER	1Y				I									RLB	RLB-ILBO		INS	264561	297210
1,367	LDU -25 -PRESS		General Pressure Device for Unit 25	VERIFICATION : PT2519	1Y			V										RLB	RLB-ILBO		PMT	50209	52039
1,368	LDU -25 -PRESS		General Pressure Device for Unit 25	VERIFICATION : PT2514	1Y			V										RLB	RLB-ILBO		PMT	50211	52041
1,369	LDU -25 -PRESS		General Pressure Device for Unit 25	VERIFICATION : PT2515	1Y			V										RLB	RLB-ILBO		PMT	50212	52042
1,370	LDU -25 -PRESS		General Pressure Device for Unit 25	VERIFICATION : PT2527	1Y			V										RLB	RLB-ILBO		PMT	50213	52043
1,371	LDU -25 -PRESS		General Pressure Device for Unit 25	VERIFICATION : PT2529	1Y			V										RLB	RLB-ILBO		PMT	50214	52044
1,372	LDU -25 -PRESS		General Pressure Device for Unit 25	VERIFICATION : PT2530	1Y			V										RLB	RLB-ILBO		PMT	50215	52045
1,373	LDU -25 -PRESS		General Pressure Device for Unit 25	VERIFICATION : PT2531	1Y			V										RLB	RLB-ILBO		PMT	50216	52046
1,374	LDU -25 -PRESS		General Pressure Device for Unit 25	VERIFICATION : PT2532	1Y			V										RLB	RLB-ILBO		PMT	50217	52047
1,375	LDU -25 -PRESS		General Pressure Device for Unit 25	VERIFICATION : PT2533	1Y			V										RLB	RLB-ILBO		PMT	50218	52048
1,376	LDU -25 -PRESS		General Pressure Device for Unit 25	VERIFICATION : PT2542	1Y			V										RLB	RLB-ILBO		PMT	50219	52049
1,377	LDU -25 -QMI_GAS		General Oxygen Analyzer for Unit 25	VERIFICATION OXYGEN ANALYZER : AI2502	1M	V	V	V	V	V	V	V	V	V	V	V	V	CAN	CAN-CQ25	B	PMT	50056	51886
1,378	LDU -25 -QMI_GD		General Gas Detector for Unit 25	INSPECTION GAS DETECTOR ALL LDU	4M				I				I				I	CAN	CAN-CQ25	B	INT	249362	281557
1,379	LDU -25 -QMI_GD		General Gas Detector for Unit 25	VERIFY GAS DETECTOR GD-2501	4M				V				V				V	CAN	CAN-CQ25	B	PMT	249337	281627
1,380	LDU -25 -QMI_GD		General Gas Detector for Unit 25	VERIFY GAS DETECTOR GD-2502	4M				V				V				V	CAN	CAN-CQ25	B	PMT	249338	281628
1,381	LDU -25 -QMI_GD		General Gas Detector for Unit 25	VERIFY GAS DETECTOR GD-2503	4M				V				V				V	CAN	CAN-CQ25	B	PMT	249339	281629
1,382	LDU -25 -QMI_GD		General Gas Detector for Unit 25	VERIFY GAS DETECTOR GD-2504	4M				V				V				V	CAN	CAN-CQ25	B	PMT	249340	281630
1,383	LDU -25 -QMI_GD		General Gas Detector for Unit 25	VERIFY GAS DETECTOR GD-2505	4M				V				V				V	CAN	CAN-CQ25	B	PMT	249341	281631
1,384	LDU -25 -QMI_GD		General Gas Detector for Unit 25	VERIFY GAS DETECTOR GD-2506	4M				V				V				V	CAN	CAN-CQ25	B	PMT	249342	281632
1,385	LDU -25 -QMI_LIQ		General Viscosity Analyzer for Unit 25	INSPECTION VISCOSITY AI2501	1M	I	I	I	I	I	I	I	I	I	I	I	I	CAN	CAN-CQ25	B	PMT	232726	264275
1,386	LDU -25 -QMI_LIQ		General Viscosity Analyzer for Unit 25	VERIFY VISCOSITY AI2501	3M		V			V			V			V		CAN	CAN-CQ25	B	PMT	232727	264276
1,387	LDU -25 -TEMP		TEMP	VERIFICATION : TT2508	1Y			V										RLB	RLB-ILBO		PMT	50226	52056
1,388	LDU -25 -TEMP		TEMP	VERIFICATION : TT2535	1Y			V										RLB	RLB-ILBO		PMT	50227	52057
1,389	LDU -25 -TEMP		TEMP	VERIFICATION : TT2536	1Y			V										RLB	RLB-ILBO		PMT	50228	52058
1,390	LDU -25 -TEMP		TEMP	VERIFICATION : TT2539	1Y			V										RLB	RLB-ILBO		PMT	50229	52059
1,391	LDU -25 -TEMP		TEMP	VERIFICATION : TT2542	1Y			V										RLB	RLB-ILBO		PMT	50230	52060
1,392	LDU -25 -TEMP		TEMP	VERIFICATION : TT2543	1Y			V										RLB	RLB-ILBO		PMT	50231	52061
1,393	LDU -25 -TEMP		TEMP	VERIFICATION : TT2554	1Y			V										RLB	RLB-ILBO		PMT	50232	52062
1,394	LDU -38C		VACUUM DISTILLATION UNIT	PARTIAL DISCHARGE SIGNAL MEASURING	12M						I							CCH	CCH-SWRL		PMT	86044	106840
1,395	LDU -38C-61MTR102		61MTR102	OIL ANALYSIS (DGA,DIELEC, IFT,ACID,MOIS)	1Y						Q							CCH	CCH-TRTL	A	PMT	79351	98004
1,396	LDU -38C-61MTR102		61MTR102	VISUAL INSPECT DISTRIBUTION TRANSFORMER	2W	I	I	I	I	I	I	I	I	I	I	I	I	RLB	RLB-ELBO	A	PMT	48024	49854
1,397	LDU -38C-GROUND		GROUNDING	LDU:ควบคุม ผรม. ผิดปลกและวางยาเบื่อหนู	1M	I	I	I	I	I	I	I	I	I	I	I	I	RLB	RLB-ELBO	A	PMT	149834	179639
1,398	LDU -38C-MCC		MCC	PM MCC MODULE & INSPECTION MOTOR 21K001A	1Y				I									RLB	RLB-ELBO	C	PMT	47936	49766
1,399	LDU -38C-MCC		MCC	PM MCC MODULE & INSPECTION MOTOR 21K001B	1Y			I										RLB	RLB-ELBO	C	PMT	47937	49767
1,400	LDU -38C-SWGR		POWER SWITCH GEAR	PM M/ SWITCHGEAR + TEST RELAY	2Y				P									CCH	CCH-SWRL	C	PMT	47994	49824
1,401	LDU -38C-SWGR		POWER SWITCH GEAR	PM M/ SWITCHGEAR + TEST RELAY	2Y					P								CCH	CCH-SWRL	C	PMT	47995	49825
1,402	LDU -38C-SWGR		POWER SWITCH GEAR	PM M/ SWITCHGEAR + TEST RELAY	2Y				P									CCH	CCH-SWRL	C	PMT	47996	49826
1,403	LDU -38C-SWGR		POWER SWITCH GEAR	PM M/ SWITCHGEAR + TEST RELAY	2Y					P								CCH	CCH-SWRL	C	PMT	47997	49827
1,404	LDU -38C-SWGR		POWER SWITCH GEAR	PM M/ SWITCHGEAR + TEST RELAY	2Y				P									CCH	CCH-SWRL	C	PMT	48006	49836

PREVENTIVE MAINTENANCE YEARLY SCHEDULE
PLANT: LUBE YEAR: 2024

Form No.
Effective Date 10.06.2024
Revision 0

Legend Text : B = Program Back-up C = Calibrate F = Function Test H = Overhaul I = Inspect L = Lubricate M = Strategy Plan P = Preventive Q = Check oil quality
S = Service T = Stand by condition check U = Running condition check V = Verify

Item	FL No.	Equipment No.	Functional Location Description	Maintenance Item Description	Cycle	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	Section	Work Center	ABC In.	Maint. Act. Type	Main. Plan	Maintenance Item
1,405	LDU -38C-SWGR		POWER SWITCH GEAR	PM M/ SWITCHGEAR + TEST RELAY	2Y					P								CCH	CCH-SWRL	C	PMT	48007	49837
1,406	LDU -61 -61D106		Drum 61D106	VERIFICATION FT009270	1Y	V												RLB	RLB-ILBO		PMT	142261	171362
1,407	LDU -61 -61D106		Drum 61D106	VERIFICATION FT009271	1Y	V												RLB	RLB-ILBO		PMT	142262	171363
1,408	LDU -BDG-PA		PUBLIC ANNOUNCEMENT AREA BDG ASPHALT	PM PUBLIC ANNOUNCE AREA BDG ASPHALT	1Y										P			CES	CES-INST		PMT	145637	175348
1,409	LDU -BDG-PA		PUBLIC ANNOUNCEMENT AREA BDG ASPHALT	PM PUBLIC ANNOUNCE AREA BDG ASPHALT	1Y										P			CES	CES-INST		PMT	145637	175348
1,410	LDU -CCR-AIR		AIR CONDITIONS CCR PROCESS LUBE	PM AIR ล้างFILTER FCU และฉีดน้ำล้าง CDU	3M			P			P			P			P	RLB	RLB-ELBO	C	PMT	126464	155871
1,411	LDU -CCR-INTERCOM		INTERCOM AREA CCR LDU	PM INTERCOM	1Y		P											CES	CES-INST		PMT	146391	176104
1,412	LDU -CCR-PLC		PCL for General Unit	Inspection	3M			I			I			I			I	CCS	CCS-SYS		PMT	116668	144889
1,413	LDU -CCR-PLC		PCL for General Unit	Backup Program	6M			I						I				CCS	CCS-SYS		PMT	116669	144890
1,414	LTU		LUBE TREATING UNIT	Inspection machine LTU	1M	I	I	I	I	I	I	I	I	I	I	I	I	IRI	IRI-INWB	C	INT	108254	134185
1,415	LTU -00 -FIRE_ALARM		Fire Alarm System for General Unit	PM FIRE ALARM PUSH BUTTON SWITCH	3M	I			I			I			I			RLB	RLB-ELBO	A	PMT	48355	50185
1,416	LTU -00 -GROUND		Grounding Line for General Unit	INSPECTION Grounding And Lightning	1Y							P						RLB	RLB-ELBO	C	PMT	88745	112069
1,417	LTU -00 -GROUND		Grounding Line for General Unit	VISUAL INSPECTION LIGHTNING ARRESTER LTU	6M			P						P				RLB	RLB-ELBO	C	PMT	109244	135717
1,418	LTU -00 -GROUND		Grounding Line for General Unit	Visual Inspec Grounding&Lightning	4M			P				P				P		RLB	RLB-ELBO	C	PMT	113073	140875
1,419	LTU -00 -QMI_GD		GAS DETECTOR	VERIFY PORTABLE GAS-VOC-021	1Y							V						CAN	CAN-CQ25		PMT	257025	288005
1,420	LTU -22 -22B001		LC EXOLFINING N EXTRACTION HEATER	On-Stream Inspection	1Y						I							IRI	IRI-INLB	C	INT	97375	121867
1,421	LTU -22 -22B001		LC EXOLFINING N EXTRACTION HEATER	PM SCOT BLOWER AND MOTORS "22B001"	1Y											I		RLB	RLB-ELBO	C	PMT	79365	98018
1,422	LTU -22 -22B001		LC EXOLFINING N EXTRACTION HEATER	TT2263-INSPECTION TEMP.TRANS.& PROBE	1Y					I								RLB	RLB-ILBO	C	INS	123768	152830
1,423	LTU -22 -22B001		LC EXOLFINING N EXTRACTION HEATER	TT2273-INSPECTION TEMP.TRANS.& PROBE	1Y					I								RLB	RLB-ILBO	C	INS	123770	152832
1,424	LTU -22 -22B001		LC EXOLFINING N EXTRACTION HEATER	XV2201-INSPECTION SHUT-OFF VALVE	1Y			I										RLB	RLB-ILBO	C	INS	123772	152834
1,425	LTU -22 -22B001		LC EXOLFINING N EXTRACTION HEATER	XV2202-INSPECTION SHUT-OFF VALVE	1Y			I										RLB	RLB-ILBO	C	INS	123775	152837
1,426	LTU -22 -22B001		LC EXOLFINING N EXTRACTION HEATER	XV2203-INSPECTION SHUT-OFF VALVE	1Y			I										RLB	RLB-ILBO	C	INS	123778	152840
1,427	LTU -22 -22B001		LC EXOLFINING N EXTRACTION HEATER	XV2204-INSPECTION SHUT-OFF VALVE	1Y			I										RLB	RLB-ILBO	C	INS	123781	152843
1,428	LTU -22 -22B001		LC EXOLFINING N EXTRACTION HEATER	XV2205-INSPECTION SHUT-OFF VALVE	1Y			I										RLB	RLB-ILBO	C	INS	123784	152846
1,429	LTU -22 -22B001		LC EXOLFINING N EXTRACTION HEATER	XV2206-INSPECTION SHUT-OFF VALVE	1Y			I										RLB	RLB-ILBO	C	INS	123787	152849
1,430	LTU -22 -22B001		LC EXOLFINING N EXTRACTION HEATER	XV2215-INSPECTION SHUT-OFF VALVE	1Y			I										RLB	RLB-ILBO	C	INS	123796	152858
1,431	LTU -22 -22B001		LC EXOLFINING N EXTRACTION HEATER	XV2216-INSPECTION SHUT-OFF VALVE	1Y			I										RLB	RLB-ILBO	C	INS	123799	152861
1,432	LTU -22 -22B001		LC EXOLFINING N EXTRACTION HEATER	XV2217-INSPECTION SHUT-OFF VALVE	1Y			I										RLB	RLB-ILBO	C	INS	123802	152864
1,433	LTU -22 -22B001		LC EXOLFINING N EXTRACTION HEATER	FT2209A-INSPECTION FLOW TRANSMITTER	1Y	I												RLB	RLB-ILBO	C	INS	264525	297174
1,434	LTU -22 -22B001		LC EXOLFINING N EXTRACTION HEATER	FT2209B-INSPECTION FLOW TRANSMITTER	1Y	I												RLB	RLB-ILBO	C	INS	264527	297176
1,435	LTU -22 -22B001		LC EXOLFINING N EXTRACTION HEATER	FT2209C-INSPECTION FLOW TRANSMITTER	1Y	I												RLB	RLB-ILBO	C	INS	264529	297178
1,436	LTU -22 -22B001		LC EXOLFINING N EXTRACTION HEATER	PT2245A-INSPECTION PT AND PDT TRANS.	1Y				I									RLB	RLB-ILBO	C	INS	264531	297180
1,437	LTU -22 -22B001		LC EXOLFINING N EXTRACTION HEATER	PT2245B-INSPECTION PT AND PDT TRANS.	1Y				I									RLB	RLB-ILBO	C	INS	264533	297182
1,438	LTU -22 -22B001		LC EXOLFINING N EXTRACTION HEATER	PT2246A-INSPECTION PT AND PDT TRANS.	1Y				I									RLB	RLB-ILBO	C	INS	264535	297184
1,439	LTU -22 -22B001		LC EXOLFINING N EXTRACTION HEATER	PT2246B-INSPECTION PT AND PDT TRANS.	1Y				I									RLB	RLB-ILBO	C	INS	264537	297186
1,440	LTU -22 -22B001		LC EXOLFINING N EXTRACTION HEATER	PT2207A-INSPECTION PT AND PDT TRANS.	1Y				I									RLB	RLB-ILBO	C	INS	264539	297188
1,441	LTU -22 -22B001		LC EXOLFINING N EXTRACTION HEATER	PT2207B-INSPECTION PT AND PDT TRANS.	1Y				I									RLB	RLB-ILBO	C	INS	264541	297190
1,442	LTU -22 -22B001		LC EXOLFINING N EXTRACTION HEATER	PDT2212A-INSPECTION PT AND PDT TRANS.	1Y				I									RLB	RLB-ILBO	C	INS	264543	297192
1,443	LTU -22 -22B001		LC EXOLFINING N EXTRACTION HEATER	PDT2212B-INSPECTION PT AND PDT TRANS.	1Y				I									RLB	RLB-ILBO	C	INS	264545	297194
1,444	LTU -22 -22B001		LC EXOLFINING N EXTRACTION HEATER	VERIFICATION : FT2211	1Y	V												RLB	RLB-ILBO	C	PMT	50237	52067
1,445	LTU -22 -22B001		LC EXOLFINING N EXTRACTION HEATER	FUNCTION TEST : FV2211	1Y	F												RLB	RLB-ILBO	C	PMT	50238	52068
1,446	LTU -22 -22B001		LC EXOLFINING N EXTRACTION HEATER	VERIFICATION : FT2212	1Y	V												RLB	RLB-ILBO	C	PMT	50239	52069
1,447	LTU -22 -22B001		LC EXOLFINING N EXTRACTION HEATER	FUNCTION TEST : FV2212	1Y	F												RLB	RLB-ILBO	C	PMT	50240	52070
1,448	LTU -22 -22B001		LC EXOLFINING N EXTRACTION HEATER	VERIFICATION : FT2219	1Y	V												RLB	RLB-ILBO	C	PMT	50241	52071
1,449	LTU -22 -22B001		LC EXOLFINING N EXTRACTION HEATER	FUNCTION TEST : FV2219	1Y	F												RLB	RLB-ILBO	C	PMT	50242	52072
1,450	LTU -22 -22B001		LC EXOLFINING N EXTRACTION HEATER	VERIFICATION : FT2220	1Y	V												RLB	RLB-ILBO	C	PMT	50244	52074
1,451	LTU -22 -22B001		LC EXOLFINING N EXTRACTION HEATER	VERIFICATION : FT2249	1Y	V												RLB	RLB-ILBO	C	PMT	50245	52075
1,452	LTU -22 -22B001		LC EXOLFINING N EXTRACTION HEATER	FUNCTION TEST : PV2206	1Y			F										RLB	RLB-ILBO	C	PMT	50247	52077
1,453	LTU -22 -22B001		LC EXOLFINING N EXTRACTION HEATER	FUNCTION TEST : PV2208	1Y			F										RLB	RLB-ILBO	C	PMT	50249	52079
1,454	LTU -22 -22B001		LC EXOLFINING N EXTRACTION HEATER	FUNCTION TEST : PDV2211	1Y			F										RLB	RLB-ILBO	C	PMT	50251	52081
1,455	LTU -22 -22B001		LC EXOLFINING N EXTRACTION HEATER	VERIFICATION : TT2222	1Y					V								RLB	RLB-ILBO	C	PMT	50266	52096
1,456	LTU -22 -22B001		LC EXOLFINING N EXTRACTION HEATER	FUNCTION TEST : TV2222A	1Y					F								RLB	RLB-ILBO	C	PMT	50267	52097
1,457	LTU -22 -22B001		LC EXOLFINING N EXTRACTION HEATER	FUNCTION TEST : TV2222B	1Y					F								RLB	RLB-ILBO	C	PMT	50268	52098
1,458	LTU -22 -22B001		LC EXOLFINING N EXTRACTION HEATER	VERIFICATION : TT2206	1Y					V								RLB	RLB-ILBO	C	PMT	50283	52113

PREVENTIVE MAINTENANCE YEARLY SCHEDULE
PLANT: LUBE YEAR: 2024

Form No.
Effective Date 10.06.2024
Revision 0

Legend Text : B = Program Back-up C = Calibrate F = Function Test H = Overhaul I = Inspect L = Lubricate M = Strategy Plan P = Preventive Q = Check oil quality
S = Service T = Stand by condition check U = Running condition check V = Verify

Item	FL No.	Equipment No.	Functional Location Description	Maintenance Item Description	Cycle	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	Section	Work Center	ABC In.	Maint. Act. Type	Main. Plan	Maintenance Item
1,459	LTU -22 -22B001		LC EXOLFINING N EXTRACTION HEATER	FUNCTION TEST : XV2222	1Y							F						RLB	RLB-ILBO	C	PMT	50297	52127
1,460	LTU -22 -22B001		LC EXOLFINING N EXTRACTION HEATER	FUNCTION TEST : XV2223	1Y							F						RLB	RLB-ILBO	C	PMT	50298	52128
1,461	LTU -22 -22B001		LC EXOLFINING N EXTRACTION HEATER	VERIFICATION : PT2206	1Y			V										RLB	RLB-ILBO	C	PMT	264572	297221
1,462	LTU -22 -22B001		LC EXOLFINING N EXTRACTION HEATER	VERIFICATION : PT2208	1Y			V										RLB	RLB-ILBO	C	PMT	264573	297222
1,463	LTU -22 -22B001		LC EXOLFINING N EXTRACTION HEATER	VERIFICATION : PDT2211	1Y			V										RLB	RLB-ILBO	C	PMT	264575	297224
1,464	LTU -22 -22B001		LC EXOLFINING N EXTRACTION HEATER	VERIFICATION : PT2213	1Y			V										RLB	RLB-ILBO	C	PMT	264576	297225
1,465	LTU -22 -22B001		LC EXOLFINING N EXTRACTION HEATER	INSPECTION LTU-22B001-S01	6M	I						I						RLB	RLB-MLBO	C	PMT	53963	55793
1,466	LTU -22 -22B001		LC EXOLFINING N EXTRACTION HEATER	INSPECTION LTU-22B001-S02	6M	I						I						RLB	RLB-MLBO	C	PMT	53964	55794
1,467	LTU -22 -22B001		LC EXOLFINING N EXTRACTION HEATER	INSPECTION LTU-22B001-S03	6M	I						I						RLB	RLB-MLBO	C	PMT	53965	55795
1,468	LTU -22 -22B001		LC EXOLFINING N EXTRACTION HEATER	INSPECTION LTU-22B001-S04	6M	I						I						RLB	RLB-MLBO	C	PMT	53966	55796
1,469	LTU -22 -22B001		LC EXOLFINING N EXTRACTION HEATER	INSPECTION LTU-22B001-S05	6M					I						I		RLB	RLB-MLBO	C	PMT	53967	55797
1,470	LTU -22 -22B001		LC EXOLFINING N EXTRACTION HEATER	INSPECTION LTU-22B001-S06	6M					I						I		RLB	RLB-MLBO	C	PMT	53968	55798
1,471	LTU -22 -22B001		LC EXOLFINING N EXTRACTION HEATER	INSPECTION LTU-22B001-S07	6M					I						I		RLB	RLB-MLBO	C	PMT	53969	55799
1,472	LTU -22 -22B001		LC EXOLFINING N EXTRACTION HEATER	INSPECTION LTU-22B001-S08	6M					I						I		RLB	RLB-MLBO	C	PMT	53970	55800
1,473	LTU -22 -22B001		LC EXOLFINING N EXTRACTION HEATER	INSPECTION LTU-22B001 BURNER No.1	3M	I			I			I			I			RLB	RLB-MLBO	C	PMT	79958	98769
1,474	LTU -22 -22B001		LC EXOLFINING N EXTRACTION HEATER	INSPECTION LTU-22B001 BURNER No.2	3M	I			I			I			I			RLB	RLB-MLBO	C	PMT	79959	98770
1,475	LTU -22 -22B001		LC EXOLFINING N EXTRACTION HEATER	INSPECTION LTU-22B001 BURNER No.3	3M	I			I			I			I			RLB	RLB-MLBO	C	PMT	79960	98771
1,476	LTU -22 -22B001		LC EXOLFINING N EXTRACTION HEATER	INSPECTION LTU-22B001 BURNER No.4	3M	I			I			I			I			RLB	RLB-MLBO	C	PMT	79961	98772
1,477	LTU -22 -22B001		LC EXOLFINING N EXTRACTION HEATER	Lubrication LTU-22B001-S01	2M		L		L		L		L		L		L	RLB	RLB-MLBO	C	PMT	80008	98975
1,478	LTU -22 -22B001		LC EXOLFINING N EXTRACTION HEATER	LUBRICATION LTU-22B001 -S02	2M		L		L		L		L		L		L	RLB	RLB-MLBO	C	PMT	80009	98976
1,479	LTU -22 -22B001		LC EXOLFINING N EXTRACTION HEATER	LUBRICATION LTU-22B001 -S03	2M		L		L		L		L		L		L	RLB	RLB-MLBO	C	PMT	80010	98977
1,480	LTU -22 -22B001		LC EXOLFINING N EXTRACTION HEATER	LUBRICATION LTU-22B001 -S04	2M		L		L		L		L		L		L	RLB	RLB-MLBO	C	PMT	80011	98978
1,481	LTU -22 -22B001		LC EXOLFINING N EXTRACTION HEATER	LUBRICATION LTU-22B001 -S05	2M		L		L		L		L		L		L	RLB	RLB-MLBO	C	PMT	80012	98979
1,482	LTU -22 -22B001		LC EXOLFINING N EXTRACTION HEATER	LUBRICATION LTU-22B001 -S06	2M		L		L		L		L		L		L	RLB	RLB-MLBO	C	PMT	80013	98980
1,483	LTU -22 -22B001		LC EXOLFINING N EXTRACTION HEATER	LUBRICATION LTU-22B001 -S07	2M		L		L		L		L		L		L	RLB	RLB-MLBO	C	PMT	80014	98981
1,484	LTU -22 -22B001		LC EXOLFINING N EXTRACTION HEATER	LUBRICATION LTU-22B001 -S08	2M		L		L		L		L		L		L	RLB	RLB-MLBO	C	PMT	80015	98982
1,485	LTU -22 -22B001		LC EXOLFINING N EXTRACTION HEATER	INSPECTION LTU-22B001 BURNER No.8	3M			I			I			I			I	RLB	RLB-MLBO	C	PMT	80222	99330
1,486	LTU -22 -22B001		LC EXOLFINING N EXTRACTION HEATER	INSPECTION LTU-22B001 BURNER No.9	3M			I			I			I			I	RLB	RLB-MLBO	C	PMT	80223	99331
1,487	LTU -22 -22B001		LC EXOLFINING N EXTRACTION HEATER	INSPECTION 22B001 BURNER No.10	3M			I			I			I			I	RLB	RLB-MLBO	C	PMT	80224	99332
1,488	LTU -22 -22B001		LC EXOLFINING N EXTRACTION HEATER	INSPECTION 22B001 BURNER No.11	3M			I			I			I			I	RLB	RLB-MLBO	C	PMT	80225	99333
1,489	LTU -22 -22B001		LC EXOLFINING N EXTRACTION HEATER	INSPECTION LTU-22B001 BURNER No.5	3M		I			I			I			I		RLB	RLB-MLBO	C	PMT	81125	100890
1,490	LTU -22 -22B001		LC EXOLFINING N EXTRACTION HEATER	INSPECTION LTU-22B001 BURNER No.6	3M		I			I			I			I		RLB	RLB-MLBO	C	PMT	81126	100891
1,491	LTU -22 -22B001		LC EXOLFINING N EXTRACTION HEATER	INSPECTION LTU-22B001 BURNER No.7	3M		I			I			I			I		RLB	RLB-MLBO	C	PMT	81127	100892
1,492	LTU -22 -22B002A		D/P FLOW TRANSMITTER	TT2288-INSPECTION TEMP.TRANS.& PROBE	1Y					I								RLB	RLB-ILBO		INS	123833	152895
1,493	LTU -22 -22B002A		D/P FLOW TRANSMITTER	TT2289-INSPECTION TEMP.TRANS.& PROBE	1Y					I								RLB	RLB-ILBO		INS	123835	152897
1,494	LTU -22 -22B002A		D/P FLOW TRANSMITTER	XV2209-INSPECTION SHUT-OFF VALVE	1Y			I										RLB	RLB-ILBO		INS	123837	152899
1,495	LTU -22 -22B002A		D/P FLOW TRANSMITTER	XV2210-INSPECTION SHUT-OFF VALVE	1Y			I										RLB	RLB-ILBO		INS	123840	152902
1,496	LTU -22 -22B002A		D/P FLOW TRANSMITTER	XV2211-INSPECTION SHUT-OFF VALVE	1Y			I										RLB	RLB-ILBO		INS	123843	152905
1,497	LTU -22 -22B002A		D/P FLOW TRANSMITTER	XV2212-INSPECTION SHUT-OFF VALVE	1Y			I										RLB	RLB-ILBO		INS	123846	152908
1,498	LTU -22 -22B002A		D/P FLOW TRANSMITTER	XV2213-INSPECTION SHUT-OFF VALVE	1Y			I										RLB	RLB-ILBO		INS	123849	152911
1,499	LTU -22 -22B002A		D/P FLOW TRANSMITTER	XV2214-INSPECTION SHUT-OFF VALVE	1Y			I										RLB	RLB-ILBO		INS	123852	152914
1,500	LTU -22 -22B002A		D/P FLOW TRANSMITTER	FT2226A-INSPECTION FLOW TRANSMITTER	1Y	I												RLB	RLB-ILBO		INS	264547	297196
1,501	LTU -22 -22B002A		D/P FLOW TRANSMITTER	FT2226B-INSPECTION FLOW TRANSMITTER	1Y	I												RLB	RLB-ILBO		INS	264549	297198
1,502	LTU -22 -22B002A		D/P FLOW TRANSMITTER	PT2248A-INSPECTION PT AND PDT TRANS.	1Y				I									RLB	RLB-ILBO		INS	264551	297200
1,503	LTU -22 -22B002A		D/P FLOW TRANSMITTER	PT2248B-INSPECTION PT AND PDT TRANS.	1Y				I									RLB	RLB-ILBO		INS	264553	297202
1,504	LTU -22 -22B002A		D/P FLOW TRANSMITTER	PT2216A-INSPECTION PT AND PDT TRANS.	1Y				I									RLB	RLB-ILBO		INS	264555	297204
1,505	LTU -22 -22B002A		D/P FLOW TRANSMITTER	PT2216B-INSPECTION PT AND PDT TRANS.	1Y				I									RLB	RLB-ILBO		INS	264557	297206
1,506	LTU -22 -22B002A		D/P FLOW TRANSMITTER	VERIFICATION : FT2230	1Y	V												RLB	RLB-ILBO		PMT	50302	52132
1,507	LTU -22 -22B002A		D/P FLOW TRANSMITTER	FUNCTION TEST : PV2215	1Y			F										RLB	RLB-ILBO		PMT	50304	52134
1,508	LTU -22 -22B002A		D/P FLOW TRANSMITTER	FUNCTION TEST : PV2217	1Y			F										RLB	RLB-ILBO		PMT	50306	52136
1,509	LTU -22 -22B002A		D/P FLOW TRANSMITTER	VERIFICATION : TT2213	1Y					V								RLB	RLB-ILBO		PMT	50321	52151
1,510	LTU -22 -22B002A		D/P FLOW TRANSMITTER	FUNCTION TEST : TV2233A	1Y					F								RLB	RLB-ILBO		PMT	50495	52325
1,511	LTU -22 -22B002A		D/P FLOW TRANSMITTER	FUNCTION TEST : TV2233B	1Y					F								RLB	RLB-ILBO		PMT	50496	52326
1,512	LTU -22 -22B002A		D/P FLOW TRANSMITTER	FUNCTION TEST : FV2225	1Y	F												RLB	RLB-ILBO		PMT	264523	297172

PREVENTIVE MAINTENANCE YEARLY SCHEDULE
PLANT: LUBE YEAR: 2024

Form No.
Effective Date 10.06.2024
Revision 0

Legend Text : B = Program Back-up C = Calibrate F = Function Test H = Overhaul I = Inspect L = Lubricate M = Strategy Plan P = Preventive Q = Check oil quality
S = Service T = Stand by condition check U = Running condition check V = Verify

Item	FL No.	Equipment No.	Functional Location Description	Maintenance Item Description	Cycle	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	Section	Work Center	ABC In.	Maint. Act. Type	Main. Plan	Maintenance Item
1,513	LTU -22 -22B002A		D/P FLOW TRANSMITTER	VERIFICATION : PT2239	1Y			V										RLB	RLB-ILBO		PMT	264574	297223
1,514	LTU -22 -22B002A		D/P FLOW TRANSMITTER	VERIFICATION : FT2225	1Y			V										RLB	RLB-ILBO		PMT	264577	297226
1,515	LTU -22 -22B002A		D/P FLOW TRANSMITTER	VERIFICATION : PT2215	1Y			V										RLB	RLB-ILBO		PMT	264578	297227
1,516	LTU -22 -22B002A		D/P FLOW TRANSMITTER	VERIFICATION : PT2217	1Y			V										RLB	RLB-ILBO		PMT	264579	297228
1,517	LTU -22 -22B002A		D/P FLOW TRANSMITTER	INSPECTION LTU-22B002-B02	3M	I			I			I			I			RLB	RLB-MLBO		PMT	79963	98774
1,518	LTU -22 -22B002A		D/P FLOW TRANSMITTER	INSPECTION LTU-22B002-B03	3M	I			I			I			I			RLB	RLB-MLBO		PMT	79964	98775
1,519	LTU -22 -22B002A		D/P FLOW TRANSMITTER	INSPECTION LTU-22B002-B04	3M	I			I			I			I			RLB	RLB-MLBO		PMT	79965	98776
1,520	LTU -22 -22B002A		D/P FLOW TRANSMITTER	INSPECTION LTU-22B002-B01	3M	I			I			I			I			RLB	RLB-MLBO		PMT	80907	100366
1,521	LTU -22 -22C001		LC Treater Tower	Pressure Vessel inspection	5Y									I				IRI	IRI-INLB		INT	253268	285707
1,522	LTU -22 -22C001		LC Treater Tower	VERIFICATION : FT2224	1Y	V												RLB	RLB-ILBO		PMT	50330	52160
1,523	LTU -22 -22C001		LC Treater Tower	FUNCTION TEST : FV2224	1Y	F												RLB	RLB-ILBO		PMT	50331	52161
1,524	LTU -22 -22C001		LC Treater Tower	VERIFICATION : LDT2201	1Y							V						RLB	RLB-ILBO		PMT	50332	52162
1,525	LTU -22 -22C001		LC Treater Tower	VERIFICATION : PT2201	1Y			V										RLB	RLB-ILBO		PMT	50333	52163
1,526	LTU -22 -22C001		LC Treater Tower	VERIFICATION : TT2202	1Y					V								RLB	RLB-ILBO		PMT	50335	52165
1,527	LTU -22 -22C001		LC Treater Tower	FUNCTION TEST : TV2202A	1Y					F								RLB	RLB-ILBO		PMT	50336	52166
1,528	LTU -22 -22C001		LC Treater Tower	FUNCTION TEST : TV2202B	1Y					F								RLB	RLB-ILBO		PMT	50337	52167
1,529	LTU -22 -22C002		LC Extractor Tower	VERIFICATION : FT2213	1Y	V												RLB	RLB-ILBO		PMT	50346	52176
1,530	LTU -22 -22C002		LC Extractor Tower	FUNCTION TEST : FV2213	1Y	F												RLB	RLB-ILBO		PMT	50347	52177
1,531	LTU -22 -22C002		LC Extractor Tower	VERIFICATION : FT2214	1Y	V												RLB	RLB-ILBO		PMT	50348	52178
1,532	LTU -22 -22C002		LC Extractor Tower	FUNCTION TEST : FV2214	1Y	F												RLB	RLB-ILBO		PMT	50349	52179
1,533	LTU -22 -22C002		LC Extractor Tower	VERIFICATION : FT2215	1Y	V												RLB	RLB-ILBO		PMT	50350	52180
1,534	LTU -22 -22C002		LC Extractor Tower	FUNCTION TEST : FV2215	1Y	F												RLB	RLB-ILBO		PMT	50351	52181
1,535	LTU -22 -22C002		LC Extractor Tower	VERIFICATION : LT2205	1Y							V						RLB	RLB-ILBO		PMT	50352	52182
1,536	LTU -22 -22C002		LC Extractor Tower	FUNCTION TEST : LV2205	1Y							F						RLB	RLB-ILBO		PMT	50353	52183
1,537	LTU -22 -22C002		LC Extractor Tower	VERIFICATION : TT2208	1Y					V								RLB	RLB-ILBO		PMT	50355	52185
1,538	LTU -22 -22C002		LC Extractor Tower	FUNCTION TEST : TV2208A	1Y					F								RLB	RLB-ILBO		PMT	50356	52186
1,539	LTU -22 -22C002		LC Extractor Tower	FUNCTION TEST : TV2208B	1Y					F								RLB	RLB-ILBO		PMT	50357	52187
1,540	LTU -22 -22C003		LC Raffinate Tower	VERIFICATION : FT2227	1Y	V												RLB	RLB-ILBO		PMT	50364	52194
1,541	LTU -22 -22C003		LC Raffinate Tower	FUNCTION TEST : FV2227	1Y	F												RLB	RLB-ILBO		PMT	50365	52195
1,542	LTU -22 -22C003		LC Raffinate Tower	VERIFICATION : FT2228	1Y	V												RLB	RLB-ILBO		PMT	50366	52196
1,543	LTU -22 -22C003		LC Raffinate Tower	FUNCTION TEST : FV2228	1Y	F												RLB	RLB-ILBO		PMT	50367	52197
1,544	LTU -22 -22C003		LC Raffinate Tower	VERIFICATION : LT2206	1Y							V						RLB	RLB-ILBO		PMT	50368	52198
1,545	LTU -22 -22C004		LC Hydrofiner Stripper	VERIFICATION : FT2239	1Y	V												RLB	RLB-ILBO		PMT	50377	52207
1,546	LTU -22 -22C004		LC Hydrofiner Stripper	FUNCTION TEST : FV2239	1Y	F												RLB	RLB-ILBO		PMT	50378	52208
1,547	LTU -22 -22C004		LC Hydrofiner Stripper	VERIFICATION : FT2240	1Y	V												RLB	RLB-ILBO		PMT	50379	52209
1,548	LTU -22 -22C004		LC Hydrofiner Stripper	FUNCTION TEST : FV2240	1Y	F												RLB	RLB-ILBO		PMT	50380	52210
1,549	LTU -22 -22C004		LC Hydrofiner Stripper	VERIFICATION : FT2242	1Y	V												RLB	RLB-ILBO		PMT	50381	52211
1,550	LTU -22 -22C004		LC Hydrofiner Stripper	FUNCTION TEST : FV2242	1Y	F												RLB	RLB-ILBO		PMT	50382	52212
1,551	LTU -22 -22C004		LC Hydrofiner Stripper	VERIFICATION : LT2219	1Y							V						RLB	RLB-ILBO		PMT	50383	52213
1,552	LTU -22 -22C004		LC Hydrofiner Stripper	FUNCTION TEST : LV2219	1Y							F						RLB	RLB-ILBO		PMT	50384	52214
1,553	LTU -22 -22C005		LC Vacuum Drier	VERIFICATION : LT2220	1Y							V						RLB	RLB-ILBO		PMT	50386	52216
1,554	LTU -22 -22C005		LC Vacuum Drier	FUNCTION TEST : LV2220	1Y							F						RLB	RLB-ILBO		PMT	50387	52217
1,555	LTU -22 -22C005		LC Vacuum Drier	FUNCTION TEST : LSH2221	1Y		F											RLB	RLB-ILBO		PMT	50388	52218
1,556	LTU -22 -22C006		LC Tail Gas Scrubber	Pressure Vessel inspection	5Y										I			IRI	IRI-INLB		INT	253273	285712
1,557	LTU -22 -22C006		LC Tail Gas Scrubber	VERIFICATION : LT2222	1Y							V						RLB	RLB-ILBO		PMT	50389	52219
1,558	LTU -22 -22C006		LC Tail Gas Scrubber	FUNCTION TEST : LV2222	1Y							F						RLB	RLB-ILBO		PMT	50390	52220
1,559	LTU -22 -22C006		LC Tail Gas Scrubber	FUNCTION TEST : LSH2223	1Y											F		RLB	RLB-ILBO		PMT	50391	52221
1,560	LTU -22 -22C006		LC Tail Gas Scrubber	VERIFICATION : PT2224	1Y			V										RLB	RLB-ILBO		PMT	50392	52222
1,561	LTU -22 -22C006		LC Tail Gas Scrubber	FUNCTION TEST : PV2224	1Y			F										RLB	RLB-ILBO		PMT	50393	52223
1,562	LTU -22 -22C006		LC Tail Gas Scrubber	VERIFICATION : PT2238	1Y			V										RLB	RLB-ILBO		PMT	50394	52224
1,563	LTU -22 -22C006		LC Tail Gas Scrubber	FUNCTION TEST : PV2238	1Y			F										RLB	RLB-ILBO		PMT	50395	52225
1,564	LTU -22 -22C006		LC Tail Gas Scrubber	VERIFICATION : PDT2241	1Y			V										RLB	RLB-ILBO		PMT	50396	52226
1,565	LTU -22 -22C007		LC Dehydrator Tower	VERIFICATION : FT2258	1Y	V												RLB	RLB-ILBO		PMT	50399	52229
1,566	LTU -22 -22C007		LC Dehydrator Tower	FUNCTION TEST : FV2258	1Y	F												RLB	RLB-ILBO		PMT	50400	52230

PREVENTIVE MAINTENANCE YEARLY SCHEDULE
PLANT: LUBE YEAR: 2024

Form No.
Effective Date 10.06.2024
Revision 0

Legend Text : B = Program Back-up C = Calibrate F = Function Test H = Overhaul I = Inspect L = Lubricate M = Strategy Plan P = Preventive Q = Check oil quality
S = Service T = Stand by condition check U = Running condition check V = Verify

Item	FL No.	Equipment No.	Functional Location Description	Maintenance Item Description	Cycle	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	Section	Work Center	ABC In.	Maint. Act. Type	Main. Plan	Maintenance Item
1,567	LTU -22 -22C007		LC Dehydrator Tower	VERIFICATION : LT2244	1Y							V						RLB	RLB-ILBO		PMT	50401	52231
1,568	LTU -22 -22C007		LC Dehydrator Tower	FUNCTION TEST : LV2244	1Y							F						RLB	RLB-ILBO		PMT	50402	52232
1,569	LTU -22 -22C008		LC Off Gas Scrubber	Pressure Vessel inspection	5Y										I			IRI	IRI-INLB		INT	253275	285714
1,570	LTU -22 -22C008		LC Off Gas Scrubber	VERIFICATION : FT2245	1Y	V												RLB	RLB-ILBO		PMT	50404	52234
1,571	LTU -22 -22C008		LC Off Gas Scrubber	FUNCTION TEST : FV2245	1Y	F												RLB	RLB-ILBO		PMT	50405	52235
1,572	LTU -22 -22C008		LC Off Gas Scrubber	VERIFICATION : LT2229	1Y							V						RLB	RLB-ILBO		PMT	50406	52236
1,573	LTU -22 -22C008		LC Off Gas Scrubber	FUNCTION TEST : LV2229	1Y							F						RLB	RLB-ILBO		PMT	50407	52237
1,574	LTU -22 -22C008		LC Off Gas Scrubber	FUNCTION TEST : LSH2230	1Y											F		RLB	RLB-ILBO		PMT	50408	52238
1,575	LTU -22 -22C008		LC Off Gas Scrubber	VERIFICATION : PT2228	1Y			V										RLB	RLB-ILBO		PMT	50409	52239
1,576	LTU -22 -22C008		LC Off Gas Scrubber	FUNCTION TEST : PV2228	1Y			F										RLB	RLB-ILBO		PMT	50410	52240
1,577	LTU -22 -22C008		LC Off Gas Scrubber	VERIFICATION : PDT2229	1Y			V										RLB	RLB-ILBO		PMT	50411	52241
1,578	LTU -22 -22D001		LC Steam Drum	VERIFICATION : LT2231	1Y							V						RLB	RLB-ILBO		PMT	50415	52245
1,579	LTU -22 -22D001		LC Steam Drum	FUNCTION TEST : LV2231	1Y							F						RLB	RLB-ILBO		PMT	50416	52246
1,580	LTU -22 -22D001		LC Steam Drum	FUNCTION TEST : LSH2232	1Y											F		RLB	RLB-ILBO		PMT	50417	52247
1,581	LTU -22 -22D002		LC Dry NVP Drum	VERIFICATION : LT2202	1Y							V						RLB	RLB-ILBO		PMT	50418	52248
1,582	LTU -22 -22D003		LC Wet NVP Drum	FUNCTION TEST : LSH2204	1Y											F		RLB	RLB-ILBO		PMT	50420	52250
1,583	LTU -22 -22D003		LC Wet NVP Drum	VERIFICATION : LT2203	1Y							V						RLB	RLB-ILBO		PMT	50421	52251
1,584	LTU -22 -22D003		LC Wet NVP Drum	VERIFICATION : PT2203	1Y			V										RLB	RLB-ILBO		PMT	50422	52252
1,585	LTU -22 -22D003		LC Wet NVP Drum	FUNCTION TEST : PV2203A	1Y			F										RLB	RLB-ILBO		PMT	50423	52253
1,586	LTU -22 -22D003		LC Wet NVP Drum	FUNCTION TEST : PV2203B	1Y			F										RLB	RLB-ILBO		PMT	50424	52254
1,587	LTU -22 -22D004		LC Strip Gas Comp. Discharge K.O. Drum	VERIFICATION : LT2207	1Y							V						RLB	RLB-ILBO		PMT	50425	52255
1,588	LTU -22 -22D004		LC Strip Gas Comp. Discharge K.O. Drum	FUNCTION TEST : LV2207	1Y							F						RLB	RLB-ILBO		PMT	50426	52256
1,589	LTU -22 -22D004		LC Strip Gas Comp. Discharge K.O. Drum	FUNCTION TEST : LSH2208	1Y											F		RLB	RLB-ILBO		PMT	50427	52257
1,590	LTU -22 -22D005		LC Treat Gas Compressor Suction K.O.Drum	VERIFICATION : LT2209	1Y							V						RLB	RLB-ILBO		PMT	50428	52258
1,591	LTU -22 -22D005		LC Treat Gas Compressor Suction K.O.Drum	FUNCTION TEST : LV2209	1Y							F						RLB	RLB-ILBO		PMT	50429	52259
1,592	LTU -22 -22D005		LC Treat Gas Compressor Suction K.O.Drum	FUNCTION TEST : LSHH2210	1Y											F		RLB	RLB-ILBO		PMT	50431	52261
1,593	LTU -22 -22D006		LC K002A Interstage K.O. Drum	VERIFICATION : LT2211	1Y							V						RLB	RLB-ILBO		PMT	50432	52262
1,594	LTU -22 -22D006		LC K002A Interstage K.O. Drum	FUNCTION TEST : LV2211	1Y							F						RLB	RLB-ILBO		PMT	50433	52263
1,595	LTU -22 -22D006		LC K002A Interstage K.O. Drum	FUNCTION TEST : LSHH2212	1Y											F		RLB	RLB-ILBO		PMT	50434	52264
1,596	LTU -22 -22D007		LC K002B Interstage K.O. Drum	VERIFICATION : LT2213	1Y							V						RLB	RLB-ILBO		PMT	50435	52265
1,597	LTU -22 -22D007		LC K002B Interstage K.O. Drum	FUNCTION TEST : LV2213	1Y							F						RLB	RLB-ILBO		PMT	50436	52266
1,598	LTU -22 -22D007		LC K002B Interstage K.O. Drum	FUNCTION TEST : LSHH2214	1Y											F		RLB	RLB-ILBO		PMT	50437	52267
1,599	LTU -22 -22D008		LC Hot Separator	VERIFICATION : LT2215	1Y							V						RLB	RLB-ILBO		PMT	50438	52268
1,600	LTU -22 -22D008		LC Hot Separator	FUNCTION TEST : LV2215	1Y							F						RLB	RLB-ILBO		PMT	50439	52269
1,601	LTU -22 -22D008		LC Hot Separator	FUNCTION TEST : LSH2216	1Y											F		RLB	RLB-ILBO		PMT	50440	52270
1,602	LTU -22 -22D009		LC Cold Separator	VERIFICATION : LT2217	1Y							V						RLB	RLB-ILBO		PMT	50441	52271
1,603	LTU -22 -22D009		LC Cold Separator	FUNCTION TEST : LV2217	1Y							F						RLB	RLB-ILBO		PMT	50442	52272
1,604	LTU -22 -22D009		LC Cold Separator	VERIFICATION : LDT2218	1Y							V						RLB	RLB-ILBO		PMT	50443	52273
1,605	LTU -22 -22D009		LC Cold Separator	FUNCTION TEST : LDV2218	1Y							F						RLB	RLB-ILBO		PMT	50444	52274
1,606	LTU -22 -22D010		LC Stripper OVHD Drum	VERIFICATION : LT2224	1Y							V						RLB	RLB-ILBO		PMT	50445	52275
1,607	LTU -22 -22D010		LC Stripper OVHD Drum	FUNCTION TEST : LV2224	1Y							F						RLB	RLB-ILBO		PMT	50446	52276
1,608	LTU -22 -22D010		LC Stripper OVHD Drum	VERIFICATION : LDT2226	1Y							V						RLB	RLB-ILBO		PMT	50447	52277
1,609	LTU -22 -22D010		LC Stripper OVHD Drum	FUNCTION TEST : LDV2226	1Y							F						RLB	RLB-ILBO		PMT	50448	52278
1,610	LTU -22 -22D010		LC Stripper OVHD Drum	FUNCTION TEST : LSH2225	1Y											F		RLB	RLB-ILBO		PMT	50450	52280
1,611	LTU -22 -22D011		LC Dehydrator Reflux Drum	VERIFICATION : LT2243	1Y							V						RLB	RLB-ILBO		PMT	50451	52281
1,612	LTU -22 -22D011		LC Dehydrator Reflux Drum	FUNCTION TEST : LV2243	1Y							F						RLB	RLB-ILBO		PMT	50452	52282
1,613	LTU -22 -22D011		LC Dehydrator Reflux Drum	VERIFICATION : PT2236	1Y			V										RLB	RLB-ILBO		PMT	50453	52283
1,614	LTU -22 -22D011		LC Dehydrator Reflux Drum	FUNCTION TEST : PV2236A	1Y			F										RLB	RLB-ILBO		PMT	50454	52284
1,615	LTU -22 -22D011		LC Dehydrator Reflux Drum	FUNCTION TEST : PV2236B	1Y			F										RLB	RLB-ILBO		PMT	50455	52285
1,616	LTU -22 -22D012		LC FG K.O. Drum	FUNCTION TEST : LSH2242	1Y											F		RLB	RLB-ILBO		PMT	50456	52286
1,617	LTU -22 -22D014		LC Off Gas Compressor Discharge K.O.Drum	VERIFICATION : LT2227	1Y							V						RLB	RLB-ILBO		PMT	50457	52287
1,618	LTU -22 -22D014		LC Off Gas Compressor Discharge K.O.Drum	FUNCTION TEST : LV2227	1Y							F						RLB	RLB-ILBO		PMT	50458	52288
1,619	LTU -22 -22D014		LC Off Gas Compressor Discharge K.O.Drum	FUNCTION TEST : LSH2228	1Y											F		RLB	RLB-ILBO		PMT	50459	52289
1,620	LTU -22 -22D015		LC NVP Sump Drum	VERIFICATION : LT2240	1Y							V						RLB	RLB-ILBO		PMT	50461	52291

PREVENTIVE MAINTENANCE YEARLY SCHEDULE
PLANT: LUBE YEAR: 2024

Form No.
Effective Date 10.06.2024
Revision 0

Legend Text : B = Program Back-up C = Calibrate F = Function Test H = Overhaul I = Inspect L = Lubricate M = Strategy Plan P = Preventive Q = Check oil quality
S = Service T = Stand by condition check U = Running condition check V = Verify

Item	FL No.	Equipment No.	Functional Location Description	Maintenance Item Description	Cycle	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	Section	Work Center	ABC In.	Maint. Act. Type	Main. Plan	Maintenance Item
1,621	LTU -22 -22D016		HOSPH-ATE Drum	VIBRATION INSP & ANALYSIS M/C	2M		I		I		I		I		I		I	IRI	IRI-INVB	A	INT	94939	119443
1,622	LTU -22 -22D016		HOSPH-ATE Drum	FUNCTION TEST : LSL2235	1Y											F		RLB	RLB-ILBO	A	PMT	50462	52292
1,623	LTU -22 -22D016		HOSPH-ATE Drum	LUBRICATION LTU-22N001	6M				L						L			RLB	RLB-MLBO	A	PMT	80890	100393
1,624	LTU -22 -22D018		LC Steam Blowdown Drum	VERIFICATION : FT2248	1Y	V												RLB	RLB-ILBO		PMT	50463	52293
1,625	LTU -22 -22D018		LC Steam Blowdown Drum	FUNCTION TEST : FV2248	1Y	F												RLB	RLB-ILBO		PMT	50464	52294
1,626	LTU -22 -22E001		LC Feed Cooler	Pressure Vessel inspection	5Y									I				IRI	IRI-INLB		INT	253291	285730
1,627	LTU -22 -22E0012		CONTROL VALVE	FUNCTION TEST : TV2212A	1Y					F								RLB	RLB-ILBO		PMT	50491	52321
1,628	LTU -22 -22E0012		CONTROL VALVE	FUNCTION TEST : TV2212B	1Y					F								RLB	RLB-ILBO		PMT	50492	52322
1,629	LTU -22 -22E002A		LC NVP COOLER	VIBRATION INSP & ANALYSIS M/C	2M	I		I		I		I		I		I		IRI	IRI-INVB	B	INT	93906	117917
1,630	LTU -22 -22E002A		LC NVP COOLER	PM; LUBRICATIONMOTOR FOR AIR FAN 22E002A	4M	L				L				L				RLB	RLB-ELBO	B	PM5	48029	49859
1,631	LTU -22 -22E002A		LC NVP COOLER	INSPECTION LTU-22E002A	1Y										I			RLB	RLB-MLBO	B	PMT	53971	55801
1,632	LTU -22 -22E002A		LC NVP COOLER	LUBRICATION LTU-22E002A	3M		L			L			L			L		RLB	RLB-MLBO	B	PMT	80190	99301
1,633	LTU -22 -22E002B		LC NVP COOLER	VIBRATION INSP & ANALYSIS M/C	2M	I		I		I		I		I		I		IRI	IRI-INVB	B	INT	93908	117918
1,634	LTU -22 -22E002B		LC NVP COOLER	PM; LUBRICATIONMOTOR FOR AIR FAN 22E002B	4M		L				L				L			RLB	RLB-ELBO	B	PM5	48031	49861
1,635	LTU -22 -22E002B		LC NVP COOLER	Inspection LUT-22E002B	1Y				I									RLB	RLB-MLBO	B	PMT	53972	55802
1,636	LTU -22 -22E002B		LC NVP COOLER	Lubrication LTU-22E002B	3M			L			L			L			L	RLB	RLB-MLBO	B	PMT	98984	124140
1,637	LTU -22 -22E003A		LC Ion Resin Bed Feed Cooler	VERIFICATION : TT2242	1Y					V								RLB	RLB-ILBO		PMT	50466	52296
1,638	LTU -22 -22E003A		LC Ion Resin Bed Feed Cooler	FUNCTION TEST : TV2242A	1Y					F								RLB	RLB-ILBO		PMT	50467	52297
1,639	LTU -22 -22E003A		LC Ion Resin Bed Feed Cooler	FUNCTION TEST : TV2242B	1Y					F								RLB	RLB-ILBO		PMT	50468	52298
1,640	LTU -22 -22E007		LC NVP CONDENSER	VIBRATION INSP & ANALYSIS M/C	2M	I		I		I		I		I		I		IRI	IRI-INVB	A	INT	93909	117919
1,641	LTU -22 -22E007		LC NVP CONDENSER	PM VSD E2C-AC22E007B1	1Y												P	RLB	RLB-ELBO	A	PMT	107150	132939
1,642	LTU -22 -22E007		LC NVP CONDENSER	PM VSD E2C-AC22E007B2	1Y												P	RLB	RLB-ELBO	A	PMT	107151	132940
1,643	LTU -22 -22E007		LC NVP CONDENSER	Inspect VSD LTU -E2C-AC22E007B1	1Y					I								RLB	RLB-ELBO	A	PMT	110179	137716
1,644	LTU -22 -22E007		LC NVP CONDENSER	Inspect VSD LTU -E2C-AC22E007B2	1Y						I							RLB	RLB-ELBO	A	PMT	110180	137717
1,645	LTU -22 -22E007		LC NVP CONDENSER	FUNCTION TEST : HIC2201	1Y											F		RLB	RLB-ILBO	A	PMT	50469	52299
1,646	LTU -22 -22E007		LC NVP CONDENSER	VERIFICATION : TT2216A	1Y					V								RLB	RLB-ILBO	A	PMT	50471	52301
1,647	LTU -22 -22E007		LC NVP CONDENSER	FUNCTION TEST : TV2216A	1Y					F								RLB	RLB-ILBO	A	PMT	50472	52302
1,648	LTU -22 -22E007		LC NVP CONDENSER	FUNCTION TEST : TY2216	1Y											F		RLB	RLB-ILBO	A	PMT	50474	52304
1,649	LTU -22 -22E007		LC NVP CONDENSER	INSPECTION LTU-22E007	3M	I			I		I				I			RLB	RLB-MLBO	A	PMT	53973	55803
1,650	LTU -22 -22E007E		NVP CONDENSER B	Inspection Air fan cooler for 22E007B1	6M						I						I	RLB	RLB-MLBO		INT	251246	283471
1,651	LTU -22 -22E007E		NVP CONDENSER B	Lubrication Air fan cooler for 22E007B1	2M		L		L		L		L		L		L	RLB	RLB-MLBO		PMT	251247	283472
1,652	LTU -22 -22E007F		NVP CONDENSER B	Inspection Air fan cooler for 22E007B2	6M						I						I	RLB	RLB-MLBO		INT	251248	283473
1,653	LTU -22 -22E007F		NVP CONDENSER B	Lubrication Air fan cooler for 22E007B2	2M		L		L		L		L		L		L	RLB	RLB-MLBO		PMT	251249	283474
1,654	LTU -22 -22E008A		LC WET NVP CONDENSER	VIBRATION INSP & ANALYSIS M/C	2M	I		I		I		I		I		I		IRI	IRI-INVB	A	INT	93911	117920
1,655	LTU -22 -22E008A		LC WET NVP CONDENSER	INSPECTION LTU-22E008A	4M		I				I				I			RLB	RLB-MLBO	A	PMT	53974	55804
1,656	LTU -22 -22E008B		LC WET NVP CONDENSER	VIBRATION INSP & ANALYSIS M/C	2M	I		I		I		I		I		I		IRI	IRI-INVB	A	INT	93913	117921
1,657	LTU -22 -22E008B		LC WET NVP CONDENSER	INSPECTION LTU-22E008B	4M	I				I				I				RLB	RLB-MLBO	A	PMT	53975	55805
1,658	LTU -22 -22E009		LC Extract Oil Product/Extract Solution	FUNCTION TEST : TV2205A	1Y					F								RLB	RLB-ILBO		PMT	50476	52306
1,659	LTU -22 -22E009		LC Extract Oil Product/Extract Solution	FUNCTION TEST : TV2205B	1Y					F								RLB	RLB-ILBO		PMT	50477	52307
1,660	LTU -22 -22E009		LC Extract Oil Product/Extract Solution	VERIFICATION : TT2205	1Y					V								RLB	RLB-ILBO		PMT	50479	52309
1,661	LTU -22 -22E010		LC Strip Gas Preheater	VERIFICATION : PT2204	1Y			V										RLB	RLB-ILBO		PMT	50480	52310
1,662	LTU -22 -22E010		LC Strip Gas Preheater	FUNCTION TEST : PV2204	1Y			F										RLB	RLB-ILBO		PMT	50481	52311
1,663	LTU -22 -22E010		LC Strip Gas Preheater	VERIFICATION : TT2221	1Y					V								RLB	RLB-ILBO		PMT	50483	52313
1,664	LTU -22 -22E010		LC Strip Gas Preheater	FUNCTION TEST : TV2221A	1Y					F								RLB	RLB-ILBO		PMT	50484	52314
1,665	LTU -22 -22E010		LC Strip Gas Preheater	FUNCTION TEST : TV2221B	1Y					F								RLB	RLB-ILBO		PMT	50485	52315
1,666	LTU -22 -22E012A		LC Extract Product Cooler	VERIFICATION : TT2211A	1Y					V								RLB	RLB-ILBO		PMT	50487	52317
1,667	LTU -22 -22E012A		LC Extract Product Cooler	FUNCTION TEST : TV2211A	1Y					F								RLB	RLB-ILBO		PMT	50488	52318
1,668	LTU -22 -22E013		LC Hydrofiner Product/Raffinate Solution	VERIFICATION : TT2212	1Y					V								RLB	RLB-ILBO		PMT	50490	52320
1,669	LTU -22 -22E015A		LC Reactor Effluent / Raffinate Solution	VERIFICATION : TT2233	1Y					V								RLB	RLB-ILBO		PMT	50494	52324
1,670	LTU -22 -22E016A		Strip Gas Compressor After Cooler	VIBRATION INSP & ANALYSIS M/C	2M	I		I		I		I		I		I		IRI	IRI-INVB	A	INT	93914	117922
1,671	LTU -22 -22E016A		Strip Gas Compressor After Cooler	INSPECTION LTU-22E016	3M	I			I			I			I			RLB	RLB-MLBO	A	PMT	49226	51056
1,672	LTU -22 -22E019		22E019	VIBRATION INSP & ANALYSIS M/C	2M	I		I		I		I		I		I		IRI	IRI-INVB	A	INT	93916	117923
1,673	LTU -22 -22E019		22E019	Inspection of LTU-22E0019-F01	3M		I			I			I			I		RLB	RLB-MLBO	A	PMT	49227	51057
1,674	LTU -22 -22E020A		LC STRIPPER OVERHEAD CONDENSER	VIBRATION INSP & ANALYSIS M/C	2M	I		I		I		I		I		I		IRI	IRI-INVB	A	INT	93917	117924

PREVENTIVE MAINTENANCE YEARLY SCHEDULE
PLANT: LUBE YEAR: 2024

Form No.
Effective Date 10.06.2024
Revision 0

Legend Text : B = Program Back-up C = Calibrate F = Function Test H = Overhaul I = Inspect L = Lubricate M = Strategy Plan P = Preventive Q = Check oil quality
S = Service T = Stand by condition check U = Running condition check V = Verify

Item	FL No.	Equipment No.	Functional Location Description	Maintenance Item Description	Cycle	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	Section	Work Center	ABC In.	Maint. Act. Type	Main. Plan	Maintenance Item
1,675	LTU -22 -22E020A		LC STRIPPER OVERHEAD CONDENSER	Inspection of LTU-22E020A-F01	4M			I			I					I		RLB	RLB-MLBO	A	PMT	53976	55806
1,676	LTU -22 -22E020B		LC STRIPPER OVERHEAD CONDENSER	VIBRATION INSP & ANALYSIS M/C	2M	I		I		I		I		I		I		IRI	IRI-INVB	A	INT	93919	117925
1,677	LTU -22 -22E020B		LC STRIPPER OVERHEAD CONDENSER	Inspection of LTU-22E020B-F01	4M				I				I				I	RLB	RLB-MLBO	A	PMT	53977	55807
1,678	LTU -22 -22E021A		LC Hydrofiner Product Cooler	VERIFICATION : TT2234A	1Y					V								RLB	RLB-ILBO		PMT	50498	52328
1,679	LTU -22 -22E021A		LC Hydrofiner Product Cooler	FUNCTION TEST : TV2234	1Y					F								RLB	RLB-ILBO		PMT	50499	52329
1,680	LTU -22 -22E022		LC Hydrofiner Feed Preheater	Pressure Vessel inspection	5Y									I				IRI	IRI-INLB		INT	253329	285768
1,681	LTU -22 -22E022		LC Hydrofiner Feed Preheater	VERIFICATION : TT2246	1Y					V								RLB	RLB-ILBO		PMT	50501	52331
1,682	LTU -22 -22E022		LC Hydrofiner Feed Preheater	FUNCTION TEST : TV2246	1Y					F								RLB	RLB-ILBO		PMT	50502	52332
1,683	LTU -22 -22E023		LC DEHYDRATOR OVERHEAD CONDENSER	VIBRATION INSP & ANALYSIS M/C	2M	I		I		I		I		I		I		IRI	IRI-INVB	B	INT	93921	117926
1,684	LTU -22 -22E023		LC DEHYDRATOR OVERHEAD CONDENSER	INSPECTION LTU-22E023	3M		I			I			I			I		RLB	RLB-MLBO	B	PMT	53978	55808
1,685	LTU -22 -22E025A		LC TEMPERED WATER COOLER	VIBRATION INSP & ANALYSIS M/C	2M	I		I		I		I		I		I		IRI	IRI-INVB	B	INT	93922	117927
1,686	LTU -22 -22E025A		LC TEMPERED WATER COOLER	PM; LUBRICATIONMOTOR FOR AIR FAN 22E025A	4M	L				L				L				RLB	RLB-ELBO	B	PMS	48041	49871
1,687	LTU -22 -22E025A		LC TEMPERED WATER COOLER	PM MCC MODULE & INSPECTION MOTOR 22E025A	1Y		T											RLB	RLB-ELBO	B	PMS	187826	218516
1,688	LTU -22 -22E025A		LC TEMPERED WATER COOLER	LUBRICATION OF LTU-22E025A	3M		L			L			L			L		RLB	RLB-MLBO	B	PMT	53979	55809
1,689	LTU -22 -22E025A		LC TEMPERED WATER COOLER	Inspection LUT-22E025A	1Y	I												RLB	RLB-MLBO	B	PMT	98985	124141
1,690	LTU -22 -22E025A-F		LC Tempered Water Cooler Series	VERIFICATION : TT2241	1Y					V								RLB	RLB-ILBO		PMT	50504	52334
1,691	LTU -22 -22E025A-F		LC Tempered Water Cooler Series	FUNCTION TEST : TV2241A	1Y					F								RLB	RLB-ILBO		PMT	50505	52335
1,692	LTU -22 -22E025A-F		LC Tempered Water Cooler Series	FUNCTION TEST : TV2241B	1Y					F								RLB	RLB-ILBO		PMT	50506	52336
1,693	LTU -22 -22E025A-F		LC Tempered Water Cooler Series	VERIFICATION : TT2247	1Y					V								RLB	RLB-ILBO		PMT	50508	52338
1,694	LTU -22 -22E025A-F		LC Tempered Water Cooler Series	FUNCTION TEST : TV2247	1Y					F								RLB	RLB-ILBO		PMT	50509	52339
1,695	LTU -22 -22E025B		LC TEMPERED WATER COOLER	VIBRATION INSP & ANALYSIS M/C	2M	I		I		I		I		I		I		IRI	IRI-INVB	B	INT	93924	117928
1,696	LTU -22 -22E025B		LC TEMPERED WATER COOLER	PM; LUBRICATIONMOTOR FOR AIR FAN 22E025B	4M	L				L				L				RLB	RLB-ELBO	B	PMS	48043	49873
1,697	LTU -22 -22E025B		LC TEMPERED WATER COOLER	PM MCC MODULE & INSPECTION MOTOR 22E025B	1Y		T											RLB	RLB-ELBO	B	PMS	187827	218517
1,698	LTU -22 -22E025B		LC TEMPERED WATER COOLER	Inspection LUT-22E025B	1Y						I							RLB	RLB-MLBO	B	PMT	53980	55810
1,699	LTU -22 -22E025B		LC TEMPERED WATER COOLER	Lubrication LTU-22E025B	3M		L			L		L				L		RLB	RLB-MLBO	B	PMT	82692	103036
1,700	LTU -22 -22E025C		LC TEMPERED WATER COOLER	VIBRATION INSP & ANALYSIS M/C	2M	I		I		I		I		I		I		IRI	IRI-INVB	B	INT	93926	117929
1,701	LTU -22 -22E025C		LC TEMPERED WATER COOLER	PM; LUBRICATIONMOTOR FOR AIR FAN 22E025C	4M	L				L				L				RLB	RLB-ELBO	B	PMS	48045	49875
1,702	LTU -22 -22E025C		LC TEMPERED WATER COOLER	PM MCC MODULE & INSPECTION MOTOR 22E025C	1Y			T										RLB	RLB-ELBO	B	PMS	187828	218518
1,703	LTU -22 -22E025C		LC TEMPERED WATER COOLER	INSPECTION LTU-22E025C	1Y			I										RLB	RLB-MLBO	B	PMT	53981	55811
1,704	LTU -22 -22E025C		LC TEMPERED WATER COOLER	LUBRICATION LTU-22E025C	3M		L			L			L			L		RLB	RLB-MLBO	B	PMT	82145	102268
1,705	LTU -22 -22E025D		LC TEMPERED WATER COOLER	VIBRATION INSP & ANALYSIS M/C	2M	I		I		I		I		I		I		IRI	IRI-INVB	B	INT	93927	117930
1,706	LTU -22 -22E025D		LC TEMPERED WATER COOLER	PM; LUBRICATIONMOTOR FOR AIR FAN 22E025D	4M	L				L				L				RLB	RLB-ELBO	B	PMS	48047	49877
1,707	LTU -22 -22E025D		LC TEMPERED WATER COOLER	PM MCC MODULE & INSPECTION MOTOR 22E025D	1Y			T										RLB	RLB-ELBO	B	PMS	187829	218519
1,708	LTU -22 -22E025D		LC TEMPERED WATER COOLER	INSPECTION LTU-22E025D	1Y										I			RLB	RLB-MLBO	B	PMT	53982	55812
1,709	LTU -22 -22E025D		LC TEMPERED WATER COOLER	LUBRICATION LTU-22E025D	3M		L			L		L				L		RLB	RLB-MLBO	B	PMT	80191	99302
1,710	LTU -22 -22E025E		LC TEMPERED WATER COOLER	VIBRATION INSP & ANALYSIS M/C	2M	I		I		I		I		I		I		IRI	IRI-INVB	B	INT	93929	117931
1,711	LTU -22 -22E025E		LC TEMPERED WATER COOLER	INSPECTION LTU-22E025E	1Y				I									RLB	RLB-MLBO	B	PMT	53983	55813
1,712	LTU -22 -22E025E		LC TEMPERED WATER COOLER	LUBRICATION LTU-22E025E	3M		L			L			L			L		RLB	RLB-MLBO	B	PMT	80859	100342
1,713	LTU -22 -22E025F		LC TEMPERED WATER COOLER	VIBRATION INSP & ANALYSIS M/C	2M	I		I		I		I		I		I		IRI	IRI-INVB	B	INT	93931	117932
1,714	LTU -22 -22E025F		LC TEMPERED WATER COOLER	PM; LUBRICATIONMOTOR FOR AIR FAN 22E025F	4M	L				L				L				RLB	RLB-ELBO	B	PMS	48051	49881
1,715	LTU -22 -22E025F		LC TEMPERED WATER COOLER	PM MCC MODULE & INSPECTION MOTOR 22E025F	1Y				T									RLB	RLB-ELBO	B	PMS	187830	218520
1,716	LTU -22 -22E025F		LC TEMPERED WATER COOLER	INSPECTION LTU-22E025F	1Y												I	RLB	RLB-MLBO	B	PMT	53984	55814
1,717	LTU -22 -22E025F		LC TEMPERED WATER COOLER	LUBRICATION LTU-22E025F	3M		L			L		L				L		RLB	RLB-MLBO	B	PMT	81104	100869
1,718	LTU -22 -22E026		LC Regeneration Water Heater	Pressure Vessel inspection	5Y									I				IRI	IRI-INLB		INT	253335	285774
1,719	LTU -22 -22E028		LC Feed Trim Cooler / Heater	VERIFICATION : TT2201	1Y					V								RLB	RLB-ILBO		PMT	50514	52344
1,720	LTU -22 -22E028		LC Feed Trim Cooler / Heater	FUNCTION TEST : TV2201A	1Y					F								RLB	RLB-ILBO		PMT	50515	52345
1,721	LTU -22 -22E028		LC Feed Trim Cooler / Heater	FUNCTION TEST : TV2201B	1Y					F								RLB	RLB-ILBO		PMT	50516	52346
1,722	LTU -22 -22E028		LC Feed Trim Cooler / Heater	FUNCTION TEST : TV2201C	1Y					F								RLB	RLB-ILBO		PMT	50517	52347
1,723	LTU -22 -22H001		LC 22R001 HOIST	Overhead Crane Inspect & Load Test_LAW	1Y				I									IRI	IRI-INSS	C	SM	97430	121922
1,724	LTU -22 -22H001		LC 22R001 HOIST	INSPECTION LTU-22H001	1Y		I											RLB	RLB-MLBO	C	PMT	53985	55815
1,725	LTU -22 -22H002		LC 22K001A/B, 22K002A/B CRANE	Overhead Crane Inspect & Load Test_LAW	1Y				I									IRI	IRI-INSS	C	SM	97429	121921
1,726	LTU -22 -22H002		LC 22K001A/B, 22K002A/B CRANE	INSPECTION LTU-22H002	1Y		I											RLB	RLB-MLBO	C	PMT	53986	55816
1,727	LTU -22 -22H003		LC 22K003A/B HOIST	Overhead Crane Inspect & Load Test_LAW	1Y				I									IRI	IRI-INSS	C	SM	97428	121920
1,728	LTU -22 -22H003		LC 22K003A/B HOIST	INSPECTION LTU-22H003	1Y		I											RLB	RLB-MLBO	C	PMT	53987	55817

PREVENTIVE MAINTENANCE YEARLY SCHEDULE
PLANT: LUBE YEAR: 2024

Form No.
Effective Date 10.06.2024
Revision 0

Legend Text : B = Program Back-up C = Calibrate F = Function Test H = Overhaul I = Inspect L = Lubricate M = Strategy Plan P = Preventive Q = Check oil quality
S = Service T = Stand by condition check U = Running condition check V = Verify

Item	FL No.	Equipment No.	Functional Location Description	Maintenance Item Description	Cycle	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	Section	Work Center	ABC In.	Maint. Act. Type	Main. Plan	Maintenance Item
1,729	LTU -22 -22K001A		LC STRIP GAS COMPRESSOR	Inspection	3M			I			I			I			I	CCS	CCS-SYS	B	PMT	116672	144893
1,730	LTU -22 -22K001A		LC STRIP GAS COMPRESSOR	Backup Program	6M			I						I				CCS	CCS-SYS	B	PMT	116673	144894
1,731	LTU -22 -22K001A		LC STRIP GAS COMPRESSOR	P.M.LTU -22 -22K001A -K01	1Y						P							CRE	CRE-CHIP	B	PMT	54644	56474
1,732	LTU -22 -22K001A		LC STRIP GAS COMPRESSOR	OIL INSP & ANALYSIS M/C	1M	I	I	I	I	I	I	I	I	I	I	I	I	IRI	IRI-INOL	B	INT	95310	119830
1,733	LTU -22 -22K001A		LC STRIP GAS COMPRESSOR	VIBRATION INSP & ANALYSIS M/C	2M	I		I		I		I		I		I		IRI	IRI-INVB	B	INT	93934	117934
1,734	LTU -22 -22K001A		LC STRIP GAS COMPRESSOR	VIBRATION INSP & ANALYSIS M/C	2M	I		I		I		I		I		I		IRI	IRI-INVB	B	INT	93935	117935
1,735	LTU -22 -22K001A		LC STRIP GAS COMPRESSOR	PM; M/ MOTOR&OPEN TERMINAL BOX 22K001A	1Y						T							RLB	RLB-ELBO	B	PMS	48052	49882
1,736	LTU -22 -22K001A		LC STRIP GAS COMPRESSOR	PM LUBRICATIONMOTOR FORCOMPRESSOR22K001A	4M			L				L				L		RLB	RLB-ELBO	B	PMS	48053	49883
1,737	LTU -22 -22K001A		LC STRIP GAS COMPRESSOR	PM; MCC MODULE&INSPECTIONMOTOR 22K001A-1	1Y						I							RLB	RLB-ELBO	B	PMS	81340	101212
1,738	LTU -22 -22K001A		LC STRIP GAS COMPRESSOR	PM; MCC MODULE&INSPECTIONMOTOR 22K001A-2	1Y						I							RLB	RLB-ELBO	B	PMS	81341	101213
1,739	LTU -22 -22K001A		LC STRIP GAS COMPRESSOR	OVERHAUL M/ MOTOR LTU-22K001A-M01(370KW)	10Y												H	RLB	RLB-ELBO	B	PMT	156214	186680
1,740	LTU -22 -22K001A		LC STRIP GAS COMPRESSOR	FUNCTION TEST : FSLL2281A	1Y		F											RLB	RLB-ILBO	B	PMT	50520	52350
1,741	LTU -22 -22K001A		LC STRIP GAS COMPRESSOR	INSPECTION : LCP22K001A	1Y		I											RLB	RLB-ILBO	B	PMT	50521	52351
1,742	LTU -22 -22K001A		LC STRIP GAS COMPRESSOR	FUNCTION TEST : LSH2252A	1Y		F											RLB	RLB-ILBO	B	PMT	50522	52352
1,743	LTU -22 -22K001A		LC STRIP GAS COMPRESSOR	FUNCTION TEST : LSL2251A	1Y		F											RLB	RLB-ILBO	B	PMT	50523	52353
1,744	LTU -22 -22K001A		LC STRIP GAS COMPRESSOR	FUNCTION TEST : LSL2253A	1Y		F											RLB	RLB-ILBO	B	PMT	50524	52354
1,745	LTU -22 -22K001A		LC STRIP GAS COMPRESSOR	VERIFICATION : PDSH2253A	1Y		V											RLB	RLB-ILBO	B	PMT	50526	52356
1,746	LTU -22 -22K001A		LC STRIP GAS COMPRESSOR	VERIFICATION : PDSH2256A	1Y		V											RLB	RLB-ILBO	B	PMT	50528	52358
1,747	LTU -22 -22K001A		LC STRIP GAS COMPRESSOR	VERIFICATION : PDSHH2251A	1Y		V											RLB	RLB-ILBO	B	PMT	50530	52360
1,748	LTU -22 -22K001A		LC STRIP GAS COMPRESSOR	VERIFICATION : PDSL2255A	1Y		V											RLB	RLB-ILBO	B	PMT	50532	52362
1,749	LTU -22 -22K001A		LC STRIP GAS COMPRESSOR	VERIFICATION : PDSLL2252A	1Y		V											RLB	RLB-ILBO	B	PMT	50534	52364
1,750	LTU -22 -22K001A		LC STRIP GAS COMPRESSOR	VERIFICATION : PDSLL2254A	1Y		V											RLB	RLB-ILBO	B	PMT	50536	52366
1,751	LTU -22 -22K001A		LC STRIP GAS COMPRESSOR	VERIFICATION : PSL2251A	1Y		V											RLB	RLB-ILBO	B	PMT	50538	52368
1,752	LTU -22 -22K001A		LC STRIP GAS COMPRESSOR	VERIFICATION : PSL2252A	1Y		V											RLB	RLB-ILBO	B	PMT	50540	52370
1,753	LTU -22 -22K001A		LC STRIP GAS COMPRESSOR	VERIFICATION : PSL2254A	1Y		V											RLB	RLB-ILBO	B	PMT	50542	52372
1,754	LTU -22 -22K001A		LC STRIP GAS COMPRESSOR	VERIFICATION : PSLL2253A	1Y		V											RLB	RLB-ILBO	B	PMT	50544	52374
1,755	LTU -22 -22K001A		LC STRIP GAS COMPRESSOR	INSPECTION : VE2211A	1Y		I											RLB	RLB-ILBO	B	PMT	50563	52393
1,756	LTU -22 -22K001A		LC STRIP GAS COMPRESSOR	INSPECTION : VE2212A	1Y		I											RLB	RLB-ILBO	B	PMT	50564	52394
1,757	LTU -22 -22K001A		LC STRIP GAS COMPRESSOR	FUNCTION TEST : XV2220	1Y		F											RLB	RLB-ILBO	B	PMT	50565	52395
1,758	LTU -22 -22K001A		LC STRIP GAS COMPRESSOR	INSPECTION LTU-22K001A	6M				I						I			RLB	RLB-MLBO	B	PMT	53988	55818
1,759	LTU -22 -22K001B		LC STRIP GAS COMPRESSOR	Inspection	3M			I			I			I			I	CCS	CCS-SYS	B	PMT	116674	144895
1,760	LTU -22 -22K001B		LC STRIP GAS COMPRESSOR	Backup Program	6M			I						I				CCS	CCS-SYS	B	PMT	116675	144896
1,761	LTU -22 -22K001B		LC STRIP GAS COMPRESSOR	P.M.LTU -22 -22K001B -K01	1Y					P								CRE	CRE-CHIP	B	PMT	54645	56475
1,762	LTU -22 -22K001B		LC STRIP GAS COMPRESSOR	OIL INSP & ANALYSIS M/C	1M	I	I	I	I	I	I	I	I	I	I	I	I	IRI	IRI-INOL	B	INT	95311	119831
1,763	LTU -22 -22K001B		LC STRIP GAS COMPRESSOR	VIBRATION INSP & ANALYSIS M/C	2M		I		I		I		I		I		I	IRI	IRI-INVB	B	INT	94931	119435
1,764	LTU -22 -22K001B		LC STRIP GAS COMPRESSOR	VIBRATION INSP & ANALYSIS M/C	2M		I		I		I		I		I		I	IRI	IRI-INVB	B	INT	94932	119436
1,765	LTU -22 -22K001B		LC STRIP GAS COMPRESSOR	PM; M/ MOTOR&OPEN TERMINAL BOX 22K001B	1Y							T						RLB	RLB-ELBO	B	PMS	48057	49887
1,766	LTU -22 -22K001B		LC STRIP GAS COMPRESSOR	PM LUBRICATIONMOTOR FORCOMPRESSOR22K001B	4M				L				L				L	RLB	RLB-ELBO	B	PMS	48058	49888
1,767	LTU -22 -22K001B		LC STRIP GAS COMPRESSOR	PM; MCC MODULE&INSPECTIONMOTOR 22K001B-1	1Y							T						RLB	RLB-ELBO	B	PMS	48059	49889
1,768	LTU -22 -22K001B		LC STRIP GAS COMPRESSOR	PM; MCC MODULE&INSPECTIONMOTOR 22K001B-1	1Y							T						RLB	RLB-ELBO	B	PMS	48060	49890
1,769	LTU -22 -22K001B		LC STRIP GAS COMPRESSOR	OVERHAUL M/ MOTOR LTU-22K001B-M01(370KW)	10Y												H	RLB	RLB-ELBO	B	PMT	156215	186681
1,770	LTU -22 -22K001B		LC STRIP GAS COMPRESSOR	FUNCTION TEST : FSLL2281B	1Y	F												RLB	RLB-ILBO	B	PMT	50571	52401
1,771	LTU -22 -22K001B		LC STRIP GAS COMPRESSOR	FUNCTION TEST : LSH2252B	1Y	F												RLB	RLB-ILBO	B	PMT	50573	52403
1,772	LTU -22 -22K001B		LC STRIP GAS COMPRESSOR	FUNCTION TEST : LSL2251B	1Y	F												RLB	RLB-ILBO	B	PMT	50574	52404
1,773	LTU -22 -22K001B		LC STRIP GAS COMPRESSOR	FUNCTION TEST : LSL2253B	1Y	F												RLB	RLB-ILBO	B	PMT	50575	52405
1,774	LTU -22 -22K001B		LC STRIP GAS COMPRESSOR	VERIFICATION : PDSH2253B	1Y	V												RLB	RLB-ILBO	B	PMT	50577	52407
1,775	LTU -22 -22K001B		LC STRIP GAS COMPRESSOR	VERIFICATION : PDSHH2251B	1Y	V												RLB	RLB-ILBO	B	PMT	50581	52411
1,776	LTU -22 -22K001B		LC STRIP GAS COMPRESSOR	VERIFICATION : PDSL2255B	1Y		V											RLB	RLB-ILBO	B	PMT	50583	52413
1,777	LTU -22 -22K001B		LC STRIP GAS COMPRESSOR	VERIFICATION : PDSLL2252B	1Y	V												RLB	RLB-ILBO	B	PMT	50585	52415
1,778	LTU -22 -22K001B		LC STRIP GAS COMPRESSOR	VERIFICATION : PDSLL2254B	1Y	V												RLB	RLB-ILBO	B	PMT	50587	52417
1,779	LTU -22 -22K001B		LC STRIP GAS COMPRESSOR	VERIFICATION : PSL2251B	1Y	V												RLB	RLB-ILBO	B	PMT	50589	52419
1,780	LTU -22 -22K001B		LC STRIP GAS COMPRESSOR	VERIFICATION : PSL2252B	1Y	V												RLB	RLB-ILBO	B	PMT	50591	52421
1,781	LTU -22 -22K001B		LC STRIP GAS COMPRESSOR	VERIFICATION : PSL2254B	1Y	V												RLB	RLB-ILBO	B	PMT	50593	52423
1,782	LTU -22 -22K001B		LC STRIP GAS COMPRESSOR	VERIFICATION : PSLL2253B	1Y	V												RLB	RLB-ILBO	B	PMT	50595	52425

PREVENTIVE MAINTENANCE YEARLY SCHEDULE
PLANT: LUBE YEAR: 2024

Form No.
Effective Date 10.06.2024
Revision 0

Legend Text : B = Program Back-up C = Calibrate F = Function Test H = Overhaul I = Inspect L = Lubricate M = Strategy Plan P = Preventive Q = Check oil quality
S = Service T = Stand by condition check U = Running condition check V = Verify

Item	FL No.	Equipment No.	Functional Location Description	Maintenance Item Description	Cycle	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	Section	Work Center	ABC In.	Maint. Act. Type	Main. Plan	Maintenance Item
1,783	LTU -22 -22K001B		LC STRIP GAS COMPRESSOR	FUNCTION TEST : XV2221	1Y	F												RLB	RLB-ILBO	B	PMT	80764	100105
1,784	LTU -22 -22K002A		LC TREAT GAS COMPRESSOR	Inspection	3M	I			I			I			I			CCS	CCS-SYS	A	PMT	116676	144897
1,785	LTU -22 -22K002A		LC TREAT GAS COMPRESSOR	Backup Program	6M				I						I			CCS	CCS-SYS	A	PMT	116677	144898
1,786	LTU -22 -22K002A		LC TREAT GAS COMPRESSOR	P.M.LTU -22 -22K002A -K01	1Y								P					CRE	CRE-CHIP	A	PMT	54646	56476
1,787	LTU -22 -22K002A		LC TREAT GAS COMPRESSOR	OIL INSP & ANALYSIS M/C	1M	I	I	I	I	I	I	I	I	I	I	I	I	IRI	IRI-INOL	A	INT	95312	119832
1,788	LTU -22 -22K002A		LC TREAT GAS COMPRESSOR	PM;VIBRATION MEASURIMENT AND TRENDING	2M	I		I		I		I		I		I		IRI	IRI-INVB	A	INS	140974	170581
1,789	LTU -22 -22K002A		LC TREAT GAS COMPRESSOR	VIBRATION INSP & ANALYSIS M/C	2M	I		I		I		I		I		I		IRI	IRI-INVB	A	INT	93937	117936
1,790	LTU -22 -22K002A		LC TREAT GAS COMPRESSOR	OPEN BOX&INSULATION TEST LTU-22K002A-MD1	1Y												T	RLB	RLB-ELBO	A	INS	140979	170586
1,791	LTU -22 -22K002A		LC TREAT GAS COMPRESSOR	PM MOTOR;1-MAIN LUBE OIL,2-AUX. LUBE OIL	1Y												T	RLB	RLB-ELBO	A	PMS	48064	49894
1,792	LTU -22 -22K002A		LC TREAT GAS COMPRESSOR	PM;GREASING FOR LTU-22-22K002A-MD1	4M			L				L				L		RLB	RLB-ELBO	A	PMS	140978	170585
1,793	LTU -22 -22K002A		LC TREAT GAS COMPRESSOR	FUNCTION TEST : FT2235	1Y	V												RLB	RLB-ILBO	A	PMT	50619	52449
1,794	LTU -22 -22K002A		LC TREAT GAS COMPRESSOR	FUNCTION TEST : FV2235	1Y	F												RLB	RLB-ILBO	A	PMT	50620	52450
1,795	LTU -22 -22K002A		LC TREAT GAS COMPRESSOR	FUNCTION TEST : FSLL2293A	1Y				F									RLB	RLB-ILBO	A	PMT	50621	52451
1,796	LTU -22 -22K002A		LC TREAT GAS COMPRESSOR	VERIFICATION : FT2233	1Y	V												RLB	RLB-ILBO	A	PMT	50622	52452
1,797	LTU -22 -22K002A		LC TREAT GAS COMPRESSOR	INSPECTION : LCP22K002A	1Y			I										RLB	RLB-ILBO	A	PMT	50623	52453
1,798	LTU -22 -22K002A		LC TREAT GAS COMPRESSOR	FUNCTION TEST : LSL2261A	1Y			F										RLB	RLB-ILBO	A	PMT	50624	52454
1,799	LTU -22 -22K002A		LC TREAT GAS COMPRESSOR	FUNCTION TEST : LSL2262A	1Y			F										RLB	RLB-ILBO	A	PMT	50625	52455
1,800	LTU -22 -22K002A		LC TREAT GAS COMPRESSOR	INSPECTION : PCV2212A	1Y			I										RLB	RLB-ILBO	A	PMT	50626	52456
1,801	LTU -22 -22K002A		LC TREAT GAS COMPRESSOR	INSPECTION : PCV2213A	1Y			I										RLB	RLB-ILBO	A	PMT	50627	52457
1,802	LTU -22 -22K002A		LC TREAT GAS COMPRESSOR	VERIFICATION : PDSH2164A	1Y			V										RLB	RLB-ILBO	A	PMT	50629	52459
1,803	LTU -22 -22K002A		LC TREAT GAS COMPRESSOR	VERIFICATION : PDSH2218	1Y			V										RLB	RLB-ILBO	A	PMT	50631	52461
1,804	LTU -22 -22K002A		LC TREAT GAS COMPRESSOR	VERIFICATION : PDSH2219	1Y			V										RLB	RLB-ILBO	A	PMT	50633	52463
1,805	LTU -22 -22K002A		LC TREAT GAS COMPRESSOR	VERIFICATION : PSH2263A	1Y			V										RLB	RLB-ILBO	A	PMT	50635	52465
1,806	LTU -22 -22K002A		LC TREAT GAS COMPRESSOR	VERIFICATION : PSHH2264A	1Y			V										RLB	RLB-ILBO	A	PMT	50637	52467
1,807	LTU -22 -22K002A		LC TREAT GAS COMPRESSOR	VERIFICATION : PSL2211A	1Y			V										RLB	RLB-ILBO	A	PMT	50639	52469
1,808	LTU -22 -22K002A		LC TREAT GAS COMPRESSOR	VERIFICATION : PSL2212A	1Y			V										RLB	RLB-ILBO	A	PMT	50641	52471
1,809	LTU -22 -22K002A		LC TREAT GAS COMPRESSOR	VERIFICATION : PSL2261A	1Y			V										RLB	RLB-ILBO	A	PMT	50643	52473
1,810	LTU -22 -22K002A		LC TREAT GAS COMPRESSOR	VERIFICATION : PSL2265A	1Y			V										RLB	RLB-ILBO	A	PMT	50645	52475
1,811	LTU -22 -22K002A		LC TREAT GAS COMPRESSOR	VERIFICATION : PSL2267A	1Y			V										RLB	RLB-ILBO	A	PMT	50647	52477
1,812	LTU -22 -22K002A		LC TREAT GAS COMPRESSOR	VERIFICATION : PSLL2262A	1Y			V										RLB	RLB-ILBO	A	PMT	50649	52479
1,813	LTU -22 -22K002A		LC TREAT GAS COMPRESSOR	VERIFICATION : PSLL2266A	1Y			V										RLB	RLB-ILBO	A	PMT	50651	52481
1,814	LTU -22 -22K002A		LC TREAT GAS COMPRESSOR	FUNCTION TEST : SV1	1Y			F										RLB	RLB-ILBO	A	PMT	50652	52482
1,815	LTU -22 -22K002A		LC TREAT GAS COMPRESSOR	FUNCTION TEST : SV2	1Y			F										RLB	RLB-ILBO	A	PMT	50653	52483
1,816	LTU -22 -22K002A		LC TREAT GAS COMPRESSOR	FUNCTION TEST : SV3	1Y			F										RLB	RLB-ILBO	A	PMT	50654	52484
1,817	LTU -22 -22K002A		LC TREAT GAS COMPRESSOR	FUNCTION TEST : VSHH2211A	1Y			F										RLB	RLB-ILBO	A	PMT	50667	52497
1,818	LTU -22 -22K002B		LC TREAT GAS COMPRESSOR	Inspection	3M	I			I			I			I			CCS	CCS-SYS	A	PMT	116678	144899
1,819	LTU -22 -22K002B		LC TREAT GAS COMPRESSOR	Backup Program	6M				I						I			CCS	CCS-SYS	A	PMT	116679	144900
1,820	LTU -22 -22K002B		LC TREAT GAS COMPRESSOR	Backup Program	6M				I						I			CCS	CCS-SYS	A	PMT	116681	144902
1,821	LTU -22 -22K002B		LC TREAT GAS COMPRESSOR	P.M.LTU -22 -22K002B -K01	1Y									P				CRE	CRE-CHIP	A	PMT	54647	56477
1,822	LTU -22 -22K002B		LC TREAT GAS COMPRESSOR	OIL INSP & ANALYSIS M/C	1M	I	I	I	I	I	I	I	I	I	I	I	I	IRI	IRI-INOL	A	INT	95313	119833
1,823	LTU -22 -22K002B		LC TREAT GAS COMPRESSOR	PM;VIBRATION MEASURIMENT AND TRENDING	2M		I		I		I		I		I		I	IRI	IRI-INVB	A	INS	140980	170587
1,824	LTU -22 -22K002B		LC TREAT GAS COMPRESSOR	VIBRATION INSP & ANALYSIS M/C	2M		I		I			I		I		I		IRI	IRI-INVB	A	INT	94933	119437
1,825	LTU -22 -22K002B		LC TREAT GAS COMPRESSOR	OPEN BOX&INSULATION TEST LTU-22K002B-MD1	1Y						T							RLB	RLB-ELBO	A	INS	140985	170592
1,826	LTU -22 -22K002B		LC TREAT GAS COMPRESSOR	PM MOTOR;1-MAIN LUBE OIL,2-AUX. LUBE OIL	1Y						T							RLB	RLB-ELBO	A	PMS	48067	49897
1,827	LTU -22 -22K002B		LC TREAT GAS COMPRESSOR	PM;GREASING FOR LTU-22-22K002B-MD1	4M				L				L				L	RLB	RLB-ELBO	A	PMS	140984	170591
1,828	LTU -22 -22K002B		LC TREAT GAS COMPRESSOR	OVERHAUL M/ MOTOR LTU-22K002B-MD1(450KW)	10Y	H												RLB	RLB-ELBO	A	PMT	156216	186682
1,829	LTU -22 -22K002B		LC TREAT GAS COMPRESSOR	FUNCTION TEST : FSLL2293B	1Y				F									RLB	RLB-ILBO	A	PMT	50668	52498
1,830	LTU -22 -22K002B		LC TREAT GAS COMPRESSOR	VERIFICATION : FT2234	1Y	V												RLB	RLB-ILBO	A	PMT	50669	52499
1,831	LTU -22 -22K002B		LC TREAT GAS COMPRESSOR	INSPECTION : LCP22K002B	1Y				I									RLB	RLB-ILBO	A	PMT	50670	52500
1,832	LTU -22 -22K002B		LC TREAT GAS COMPRESSOR	FUNCTION TEST : LSL2261B	1Y				F									RLB	RLB-ILBO	A	PMT	50671	52501
1,833	LTU -22 -22K002B		LC TREAT GAS COMPRESSOR	FUNCTION TEST : LSL2262B	1Y				F									RLB	RLB-ILBO	A	PMT	50672	52502
1,834	LTU -22 -22K002B		LC TREAT GAS COMPRESSOR	INSPECTION : PCV2212B	1Y				I									RLB	RLB-ILBO	A	PMT	50673	52503
1,835	LTU -22 -22K002B		LC TREAT GAS COMPRESSOR	INSPECTION : PCV2213B	1Y				I									RLB	RLB-ILBO	A	PMT	50674	52504
1,836	LTU -22 -22K002B		LC TREAT GAS COMPRESSOR	VERIFICATION : PDSH2164B	1Y				V									RLB	RLB-ILBO	A	PMT	50676	52506

PREVENTIVE MAINTENANCE YEARLY SCHEDULE
PLANT: LUBE YEAR: 2024

Form No.
Effective Date 10.06.2024
Revision 0

Legend Text : B = Program Back-up C = Calibrate F = Function Test H = Overhaul I = Inspect L = Lubricate M = Strategy Plan P = Preventive Q = Check oil quality
S = Service T = Stand by condition check U = Running condition check V = Verify

Item	FL No.	Equipment No.	Functional Location Description	Maintenance Item Description	Cycle	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	Section	Work Center	ABC In.	Maint. Act. Type	Main. Plan	Maintenance Item
1,837	LTU -22 -22K002B		LC TREAT GAS COMPRESSOR	VERIFICATION : PDSH2220	1Y				V									RLB	RLB-ILBO	A	PMT	50678	52508
1,838	LTU -22 -22K002B		LC TREAT GAS COMPRESSOR	VERIFICATION : PDSH2221	1Y				V									RLB	RLB-ILBO	A	PMT	50680	52510
1,839	LTU -22 -22K002B		LC TREAT GAS COMPRESSOR	VERIFICATION : PSH2263B	1Y				V									RLB	RLB-ILBO	A	PMT	50682	52512
1,840	LTU -22 -22K002B		LC TREAT GAS COMPRESSOR	VERIFICATION : PSHH2264B	1Y				V									RLB	RLB-ILBO	A	PMT	50684	52514
1,841	LTU -22 -22K002B		LC TREAT GAS COMPRESSOR	VERIFICATION : PSL2211B	1Y				V									RLB	RLB-ILBO	A	PMT	50686	52516
1,842	LTU -22 -22K002B		LC TREAT GAS COMPRESSOR	VERIFICATION : PSL2212B	1Y				V									RLB	RLB-ILBO	A	PMT	50688	52518
1,843	LTU -22 -22K002B		LC TREAT GAS COMPRESSOR	VERIFICATION : PSL2261B	1Y				V									RLB	RLB-ILBO	A	PMT	50690	52520
1,844	LTU -22 -22K002B		LC TREAT GAS COMPRESSOR	VERIFICATION : PSL2265B	1Y				V									RLB	RLB-ILBO	A	PMT	50692	52522
1,845	LTU -22 -22K002B		LC TREAT GAS COMPRESSOR	VERIFICATION : PSL2267B	1Y				V									RLB	RLB-ILBO	A	PMT	50694	52524
1,846	LTU -22 -22K002B		LC TREAT GAS COMPRESSOR	VERIFICATION : PSLL2262B	1Y				V									RLB	RLB-ILBO	A	PMT	50696	52526
1,847	LTU -22 -22K002B		LC TREAT GAS COMPRESSOR	VERIFICATION : PSLL2266B	1Y				V									RLB	RLB-ILBO	A	PMT	50698	52528
1,848	LTU -22 -22K002B		LC TREAT GAS COMPRESSOR	FUNCTION TEST : SV4	1Y				F									RLB	RLB-ILBO	A	PMT	50699	52529
1,849	LTU -22 -22K002B		LC TREAT GAS COMPRESSOR	FUNCTION TEST : SV5	1Y				F									RLB	RLB-ILBO	A	PMT	50700	52530
1,850	LTU -22 -22K002B		LC TREAT GAS COMPRESSOR	FUNCTION TEST : SV6	1Y				F									RLB	RLB-ILBO	A	PMT	50701	52531
1,851	LTU -22 -22K002B		LC TREAT GAS COMPRESSOR	FUNCTION TEST : VSHH2211B	1Y				F									RLB	RLB-ILBO	A	PMT	50714	52544
1,852	LTU -22 -22K003A		LC OFF GAS COMPRESSOR	Inspection	3M	I			I			I			I			CCS	CCS-SYS	A	PMT	116680	144901
1,853	LTU -22 -22K003A		LC OFF GAS COMPRESSOR	P.M.LTU -22 -22K003A -K01	1Y										P			CRE	CRE-CHIP	A	PMT	93621	116779
1,854	LTU -22 -22K003A		LC OFF GAS COMPRESSOR	PM;VIBRATION MEASURIMENT AND TRENDING	2M	I		I		I		I		I		I		IRI	IRI-INVB	A	INS	140986	170593
1,855	LTU -22 -22K003A		LC OFF GAS COMPRESSOR	VIBRATION INSP & ANALYSIS M/C	2M	I		I		I		I		I		I		IRI	IRI-INVB	A	INT	93942	117939
1,856	LTU -22 -22K003A		LC OFF GAS COMPRESSOR	INSULATION TEST MOTOR&INSPEC.MCC-22K003A	1Y												T	RLB	RLB-ELBO	A	INS	140991	170598
1,857	LTU -22 -22K003A		LC OFF GAS COMPRESSOR	PM; MOTOR LUBE OIL FOR 22K003A	1Y												T	RLB	RLB-ELBO	A	PMS	48070	49900
1,858	LTU -22 -22K003A		LC OFF GAS COMPRESSOR	PM;GREASING FOR LTU-22-22K003A-MD1	4M			L				L				L		RLB	RLB-ELBO	A	PMS	140990	170597
1,859	LTU -22 -22K003A		LC OFF GAS COMPRESSOR	VERIFICATION : PT2225	1Y			V										RLB	RLB-ILBO	A	PMT	50715	52545
1,860	LTU -22 -22K003A		LC OFF GAS COMPRESSOR	FUNCTION TEST : PV2225A	1Y			F										RLB	RLB-ILBO	A	PMT	50716	52546
1,861	LTU -22 -22K003A		LC OFF GAS COMPRESSOR	FUNCTION TEST : PV2225B	1Y			F										RLB	RLB-ILBO	A	PMT	50717	52547
1,862	LTU -22 -22K003A		LC OFF GAS COMPRESSOR	FUNCTION TEST : FSLL2295A	1Y					F								RLB	RLB-ILBO	A	PMT	50718	52548
1,863	LTU -22 -22K003A		LC OFF GAS COMPRESSOR	INSPECTION : LCP22K003A	1Y					I								RLB	RLB-ILBO	A	PMT	50719	52549
1,864	LTU -22 -22K003A		LC OFF GAS COMPRESSOR	FUNCTION TEST : LSL2263A	1Y					F								RLB	RLB-ILBO	A	PMT	50720	52550
1,865	LTU -22 -22K003A		LC OFF GAS COMPRESSOR	FUNCTION TEST : LSL2264A	1Y					F								RLB	RLB-ILBO	A	PMT	50721	52551
1,866	LTU -22 -22K003A		LC OFF GAS COMPRESSOR	INSPECTION : PCV2215A	1Y					I								RLB	RLB-ILBO	A	PMT	50722	52552
1,867	LTU -22 -22K003A		LC OFF GAS COMPRESSOR	INSPECTION : PCV2216A	1Y					I								RLB	RLB-ILBO	A	PMT	50723	52553
1,868	LTU -22 -22K003A		LC OFF GAS COMPRESSOR	INSPECTION : PCV2216B	1Y					I								RLB	RLB-ILBO	A	PMT	50724	52554
1,869	LTU -22 -22K003A		LC OFF GAS COMPRESSOR	VERIFICATION : PDSH2217BA	1Y					V								RLB	RLB-ILBO	A	PMT	50726	52556
1,870	LTU -22 -22K003A		LC OFF GAS COMPRESSOR	VERIFICATION : PDSH2226	1Y					V								RLB	RLB-ILBO	A	PMT	50728	52558
1,871	LTU -22 -22K003A		LC OFF GAS COMPRESSOR	VERIFICATION : PSH2271A	1Y					V								RLB	RLB-ILBO	A	PMT	50730	52560
1,872	LTU -22 -22K003A		LC OFF GAS COMPRESSOR	VERIFICATION : PSHH2272A	1Y					V								RLB	RLB-ILBO	A	PMT	50732	52562
1,873	LTU -22 -22K003A		LC OFF GAS COMPRESSOR	VERIFICATION : PSL2269A	1Y					V								RLB	RLB-ILBO	A	PMT	50734	52564
1,874	LTU -22 -22K003A		LC OFF GAS COMPRESSOR	VERIFICATION : PSL2273A	1Y					V								RLB	RLB-ILBO	A	PMT	50736	52566
1,875	LTU -22 -22K003A		LC OFF GAS COMPRESSOR	VERIFICATION : PSL2275A	1Y					V								RLB	RLB-ILBO	A	PMT	50738	52568
1,876	LTU -22 -22K003A		LC OFF GAS COMPRESSOR	VERIFICATION : PSLL2270A	1Y					V								RLB	RLB-ILBO	A	PMT	50740	52570
1,877	LTU -22 -22K003A		LC OFF GAS COMPRESSOR	VERIFICATION : PSLL2274A	1Y					V								RLB	RLB-ILBO	A	PMT	50742	52572
1,878	LTU -22 -22K003A		LC OFF GAS COMPRESSOR	FUNCTION TEST : SV7	1Y					F								RLB	RLB-ILBO	A	PMT	50743	52573
1,879	LTU -22 -22K003A		LC OFF GAS COMPRESSOR	FUNCTION TEST : SV8	1Y					F								RLB	RLB-ILBO	A	PMT	50744	52574
1,880	LTU -22 -22K003A		LC OFF GAS COMPRESSOR	FUNCTION TEST : VSHH2212A	1Y					F								RLB	RLB-ILBO	A	PMT	50750	52580
1,881	LTU -22 -22K003B		LC OFF GAS COMPRESSOR	Inspection	3M	I			I			I			I			CCS	CCS-SYS	A	PMT	116682	144903
1,882	LTU -22 -22K003B		LC OFF GAS COMPRESSOR	Backup Program	6M				I						I			CCS	CCS-SYS	A	PMT	116683	144904
1,883	LTU -22 -22K003B		LC OFF GAS COMPRESSOR	P.M.LTU -22 -22K003B -K01	1Y											P		CRE	CRE-CHIP	A	PMT	93623	116780
1,884	LTU -22 -22K003B		LC OFF GAS COMPRESSOR	PM;VIBRATION MEASURIMENT AND TRENDING	2M		I		I			I		I		I		IRI	IRI-INVB	A	INS	140992	170599
1,885	LTU -22 -22K003B		LC OFF GAS COMPRESSOR	VIBRATION INSP & ANALYSIS M/C	2M		I		I		I		I		I		I	IRI	IRI-INVB	A	INT	94936	119440
1,886	LTU -22 -22K003B		LC OFF GAS COMPRESSOR	INSULATION TEST MOTOR&INSPEC.MCC-22K003B	1Y							T						RLB	RLB-ELBO	A	INS	140997	170604
1,887	LTU -22 -22K003B		LC OFF GAS COMPRESSOR	PM; MOTOR LUBE OIL FOR 22K003B	1Y							T						RLB	RLB-ELBO	A	PMS	48073	49903
1,888	LTU -22 -22K003B		LC OFF GAS COMPRESSOR	PM;GREASING FOR LTU-22-22K003B-MD1	4M				L				L				L	RLB	RLB-ELBO	A	PMS	140996	170603
1,889	LTU -22 -22K003B		LC OFF GAS COMPRESSOR	FUNCTION TEST : FSLL2295B	1Y						F							RLB	RLB-ILBO	A	PMT	50751	52581
1,890	LTU -22 -22K003B		LC OFF GAS COMPRESSOR	INSPECTION : LCP22K003B	1Y						I							RLB	RLB-ILBO	A	PMT	50752	52582

PREVENTIVE MAINTENANCE YEARLY SCHEDULE
PLANT: LUBE YEAR: 2024

Form No.
Effective Date 10.06.2024
Revision 0

Legend Text : B = Program Back-up C = Calibrate F = Function Test H = Overhaul I = Inspect L = Lubricate M = Strategy Plan P = Preventive Q = Check oil quality
S = Service T = Stand by condition check U = Running condition check V = Verify

Item	FL No.	Equipment No.	Functional Location Description	Maintenance Item Description	Cycle	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	Section	Work Center	ABC In.	Maint. Act. Type	Main. Plan	Maintenance Item
1,891	LTU -22 -22K003B		LC OFF GAS COMPRESSOR	FUNCTION TEST : LSL2263B	1Y						F							RLB	RLB-ILBO	A	PMT	50753	52583
1,892	LTU -22 -22K003B		LC OFF GAS COMPRESSOR	FUNCTION TEST : LSL2264B	1Y						F							RLB	RLB-ILBO	A	PMT	50754	52584
1,893	LTU -22 -22K003B		LC OFF GAS COMPRESSOR	INSPECTION : PCV2215B	1Y						I							RLB	RLB-ILBO	A	PMT	50755	52585
1,894	LTU -22 -22K003B		LC OFF GAS COMPRESSOR	VERIFICATION : PDSH2178B	1Y						V							RLB	RLB-ILBO	A	PMT	50757	52587
1,895	LTU -22 -22K003B		LC OFF GAS COMPRESSOR	VERIFICATION : PSHH2227	1Y						V							RLB	RLB-ILBO	A	PMT	50759	52589
1,896	LTU -22 -22K003B		LC OFF GAS COMPRESSOR	VERIFICATION : PSH2271B	1Y						V							RLB	RLB-ILBO	A	PMT	50761	52591
1,897	LTU -22 -22K003B		LC OFF GAS COMPRESSOR	VERIFICATION : PSHH2272B	1Y						V							RLB	RLB-ILBO	A	PMT	50763	52593
1,898	LTU -22 -22K003B		LC OFF GAS COMPRESSOR	VERIFICATION : PSL2269B	1Y						V							RLB	RLB-ILBO	A	PMT	50765	52595
1,899	LTU -22 -22K003B		LC OFF GAS COMPRESSOR	VERIFICATION : PSL2273B	1Y						V							RLB	RLB-ILBO	A	PMT	50767	52597
1,900	LTU -22 -22K003B		LC OFF GAS COMPRESSOR	VERIFICATION : PSL2275B	1Y						V							RLB	RLB-ILBO	A	PMT	50769	52599
1,901	LTU -22 -22K003B		LC OFF GAS COMPRESSOR	VERIFICATION : PSLL2270B	1Y						V							RLB	RLB-ILBO	A	PMT	50771	52601
1,902	LTU -22 -22K003B		LC OFF GAS COMPRESSOR	VERIFICATION : PSLL2274B	1Y						V							RLB	RLB-ILBO	A	PMT	50773	52603
1,903	LTU -22 -22K003B		LC OFF GAS COMPRESSOR	FUNCTION TEST : SV10	1Y						F							RLB	RLB-ILBO	A	PMT	50774	52604
1,904	LTU -22 -22K003B		LC OFF GAS COMPRESSOR	FUNCTION TEST : SV9	1Y						F							RLB	RLB-ILBO	A	PMT	50775	52605
1,905	LTU -22 -22K003B		LC OFF GAS COMPRESSOR	FUNCTION TEST : VSHH2212B	1Y						F							RLB	RLB-ILBO	A	PMT	50781	52611
1,906	LTU -22 -22P002A		LC DRY NVP PUMP	VIBRATION INSP & ANALYSIS M/C	2M	I		I		I		I		I		I		IRI	IRI-INVB	B	INT	93947	117942
1,907	LTU -22 -22P002A		LC DRY NVP PUMP	PM; LUBRICATION MOTOR FOR PUMP 22P002A	3M		L			L			L			L		RLB	RLB-ELBO	B	PMS	48077	49907
1,908	LTU -22 -22P002A		LC DRY NVP PUMP	VERIFICATION : PSH2289A	1Y								V					RLB	RLB-ILBO	B	PMT	50783	52613
1,909	LTU -22 -22P002A		LC DRY NVP PUMP	VERIFICATION : PSL2240	1Y								V					RLB	RLB-ILBO	B	PMT	50785	52615
1,910	LTU -22 -22P002A		LC DRY NVP PUMP	PM; INSPECTION FOR LTU-22P002A	3M			I			I			I			I	RLB	RLB-MLBO	B	PMS	54005	55835
1,911	LTU -22 -22P002B		LC DRY NVP PUMP	Function test of LTU-22P002B-TB01	6M		F						F					CRE	CRE-CHIP	B	PMT	113701	141682
1,912	LTU -22 -22P002B		LC DRY NVP PUMP	PM LTU-22-22P002B-TB01 TURBINE FOR DRY N	6M		P						P					CRE	CRE-CHIP	B	PMT	113707	141688
1,913	LTU -22 -22P002B		LC DRY NVP PUMP	VIBRATION INSP & ANALYSIS M/C	2M		I		I		I		I		I		I	IRI	IRI-INVB	B	INT	94940	119444
1,914	LTU -22 -22P002B		LC DRY NVP PUMP	VERIFICATION : PSH2289B	1Y									V				RLB	RLB-ILBO	B	PMT	50787	52617
1,915	LTU -22 -22P002B		LC DRY NVP PUMP	PM; INSPECTION FOR LTU-22P002B	3M	I			I			I			I			RLB	RLB-MLBO	B	PMS	54006	55836
1,916	LTU -22 -22P003A		LC WET NVP PUMP	VIBRATION INSP & ANALYSIS M/C	2M	I		I		I		I		I		I		IRI	IRI-INVB	B	INT	93949	117943
1,917	LTU -22 -22P003A		LC WET NVP PUMP	PM; LUBRICATION MOTOR FOR PUMP 22P003A	4M			L				L				L		RLB	RLB-ELBO	B	PMS	48079	49909
1,918	LTU -22 -22P003A		LC WET NVP PUMP	PM MCC MODULE & INSPECTION MOTOR 22P003A	1Y						T							RLB	RLB-ELBO	B	PMS	187831	218521
1,919	LTU -22 -22P003A		LC WET NVP PUMP	VERIFICATION : PSH2280A	1Y										V			RLB	RLB-ILBO	B	PMT	50790	52620
1,920	LTU -22 -22P003A		LC WET NVP PUMP	PM; INSPECTION FOR LTU-22P003A	6M						I						I	RLB	RLB-MLBO	B	PMS	54007	55837
1,921	LTU -22 -22P003B		LC WET NVP PUMP	VIBRATION INSP & ANALYSIS M/C	2M		I		I		I		I		I		I	IRI	IRI-INVB	B	INT	94941	119445
1,922	LTU -22 -22P003B		LC WET NVP PUMP	PM; LUBRICATION MOTOR FOR PUMP 22P003B	4M				L				L				L	RLB	RLB-ELBO	B	PMS	48081	49911
1,923	LTU -22 -22P003B		LC WET NVP PUMP	PM MCC MODULE & INSPECTION MOTOR 22P003B	1Y			T										RLB	RLB-ELBO	B	PMS	187832	218522
1,924	LTU -22 -22P003B		LC WET NVP PUMP	VERIFICATION : PSH2280B	1Y									V				RLB	RLB-ILBO	B	PMT	50792	52622
1,925	LTU -22 -22P003B		LC WET NVP PUMP	PM; INSPECTION FOR LTU-22P003B	6M			I						I				RLB	RLB-MLBO	B	PMS	54008	55838
1,926	LTU -22 -22P004A		LC EXTRACT PRODUCT PUMP	VIBRATION INSP & ANALYSIS M/C	2M	I		I		I		I		I		I		IRI	IRI-INVB	B	INT	93950	117944
1,927	LTU -22 -22P004A		LC EXTRACT PRODUCT PUMP	PM; LUBRICATION MOTOR FOR PUMP 22P004A	4M			L				L				L		RLB	RLB-ELBO	B	PMS	48084	49914
1,928	LTU -22 -22P004A		LC EXTRACT PRODUCT PUMP	PM MCC MODULE & INSPECTION MOTOR 22P004A	1Y				T									RLB	RLB-ELBO	B	PMS	187833	218523
1,929	LTU -22 -22P004A		LC EXTRACT PRODUCT PUMP	VERIFICATION : PSH2281A	1Y										V			RLB	RLB-ILBO	B	PMT	50794	52624
1,930	LTU -22 -22P004A		LC EXTRACT PRODUCT PUMP	VERIFICATION : PSH2281B	1Y									V				RLB	RLB-ILBO	B	PMT	50796	52626
1,931	LTU -22 -22P004A		LC EXTRACT PRODUCT PUMP	Inspection Pump for 22P004A	2M		I		I		I		I		I		I	RLB	RLB-MLBO	B	PMT	80864	100347
1,932	LTU -22 -22P004B		LC EXTRACT PRODUCT PUMP	VIBRATION INSP & ANALYSIS M/C	2M		I		I		I		I		I		I	IRI	IRI-INVB	B	INT	94942	119446
1,933	LTU -22 -22P004B		LC EXTRACT PRODUCT PUMP	PM; LUBRICATION MOTOR FOR PUMP 22P004B	4M				L				L				L	RLB	RLB-ELBO	B	PMS	48087	49917
1,934	LTU -22 -22P004B		LC EXTRACT PRODUCT PUMP	PM MCC MODULE & INSPECTION MOTOR 22P004B	1Y				T									RLB	RLB-ELBO	B	PMS	187834	218524
1,935	LTU -22 -22P004B		LC EXTRACT PRODUCT PUMP	VERIFICATION : PSH2281C	1Y										V			RLB	RLB-ILBO	B	PMT	50798	52628
1,936	LTU -22 -22P004B		LC EXTRACT PRODUCT PUMP	VERIFICATION : PSH2281D	1Y										V			RLB	RLB-ILBO	B	PMT	50800	52630
1,937	LTU -22 -22P004B		LC EXTRACT PRODUCT PUMP	Inspection Pump for 22P004B	2M	I		I		I		I		I		I		RLB	RLB-MLBO	B	PMT	79904	98558
1,938	LTU -22 -22P005A		LC HYDROFINER FEED PUMP	VIBRATION INSP & ANALYSIS M/C	2M	I		I		I		I		I		I		IRI	IRI-INVB	B	INT	93952	117945
1,939	LTU -22 -22P005A		LC HYDROFINER FEED PUMP	PM; MV MOTOR&OPEN TERMINAL BOX 22P005A	1Y										T			RLB	RLB-ELBO	B	PMS	48088	49918
1,940	LTU -22 -22P005A		LC HYDROFINER FEED PUMP	PM; LUBRICATION MOTOR FOR PUMP 22P005A	4M			L				L				L		RLB	RLB-ELBO	B	PMS	48089	49919
1,941	LTU -22 -22P005A		LC HYDROFINER FEED PUMP	FUNCTION TEST : LSL2281A	1Y										F			RLB	RLB-ILBO	B	PMT	50801	52631
1,942	LTU -22 -22P005A		LC HYDROFINER FEED PUMP	FUNCTION TEST : LSL2281B	1Y										F			RLB	RLB-ILBO	B	PMT	50802	52632
1,943	LTU -22 -22P005A		LC HYDROFINER FEED PUMP	VERIFICATION : PSL2282A	1Y										V			RLB	RLB-ILBO	B	PMT	50804	52634
1,944	LTU -22 -22P005A		LC HYDROFINER FEED PUMP	VERIFICATION : PSL2282B	1Y										V			RLB	RLB-ILBO	B	PMT	50806	52636

PREVENTIVE MAINTENANCE YEARLY SCHEDULE
PLANT: LUBE YEAR: 2024

Form No.
Effective Date 10.06.2024
Revision 0

Legend Text : B = Program Back-up C = Calibrate F = Function Test H = Overhaul I = Inspect L = Lubricate M = Strategy Plan P = Preventive Q = Check oil quality
S = Service T = Stand by condition check U = Running condition check V = Verify

Item	FL No.	Equipment No.	Functional Location Description	Maintenance Item Description	Cycle	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	Section	Work Center	ABC In.	Maint. Act. Type	Main. Plan	Maintenance Item
1,945	LTU -22 -22P005A		LC HYDROFINER FEED PUMP	PM; INSPECTION PUMP FOR 22P005A	2M		I		I		I		I		I		I	RLB	RLB-MLBO	B	PMS	80865	100348
1,946	LTU -22 -22P005B		LC HYDROFINER FEED PUMP	VIBRATION INSP & ANALYSIS M/C	2M		I		I		I		I		I		I	IRI	IRI-INVB	B	INT	94943	119447
1,947	LTU -22 -22P005B		LC HYDROFINER FEED PUMP	PM; MV MOTOR&OPEN TERMINAL BOX 22P005B	1Y			T										RLB	RLB-ELBO	B	PMS	48090	49920
1,948	LTU -22 -22P005B		LC HYDROFINER FEED PUMP	PM; LUBRICATION MOTOR FOR PUMP 22P005B	4M				L				L				L	RLB	RLB-ELBO	B	PMS	48091	49921
1,949	LTU -22 -22P005B		LC HYDROFINER FEED PUMP	FUNCTION TEST : LSL2281C	1Y									F				RLB	RLB-ILBO	B	PMT	50807	52637
1,950	LTU -22 -22P005B		LC HYDROFINER FEED PUMP	FUNCTION TEST : LSL2281D	1Y									F				RLB	RLB-ILBO	B	PMT	50808	52638
1,951	LTU -22 -22P005B		LC HYDROFINER FEED PUMP	VERIFICATION : PSL2282C	1Y									V				RLB	RLB-ILBO	B	PMT	50810	52640
1,952	LTU -22 -22P005B		LC HYDROFINER FEED PUMP	VERIFICATION : PSL2282D	1Y									V				RLB	RLB-ILBO	B	PMT	50812	52642
1,953	LTU -22 -22P005B		LC HYDROFINER FEED PUMP	PM; INSPECTION PUMP FOR 22P005B	2M	I		I		I		I		I		I		RLB	RLB-MLBO	B	PMS	79905	98559
1,954	LTU -22 -22P006A		LC HYDROFINER PRODUCT PUMP	PM VSD E2C-SS22P006A	1Y										P			CCH	CCH-VSD	B	PMT	107154	132943
1,955	LTU -22 -22P006A		LC HYDROFINER PRODUCT PUMP	Inspect Soft Starter LTU -E2C-SS22P006A	3M		I			I		I				I		CCH	CCH-VSD	B	PMT	110187	137724
1,956	LTU -22 -22P006A		LC HYDROFINER PRODUCT PUMP	VIBRATION INSP & ANALYSIS M/C	2M	I		I		I		I		I		I		IRI	IRI-INVB	B	INT	93953	117946
1,957	LTU -22 -22P006A		LC HYDROFINER PRODUCT PUMP	PM; LUBRICATION MOTOR FOR PUMP 22P006A	4M			L				L				L		RLB	RLB-ELBO	B	PMS	48093	49923
1,958	LTU -22 -22P006A		LC HYDROFINER PRODUCT PUMP	1.PM MCC,2.VIBRATION INSPEC. MOTOR 22P006A	1Y				T									RLB	RLB-ELBO	B	PMS	187835	218525
1,959	LTU -22 -22P006A		LC HYDROFINER PRODUCT PUMP	VERIFICATION : PSH2290A	1Y										V			RLB	RLB-ILBO	B	PMT	50814	52644
1,960	LTU -22 -22P006A		LC HYDROFINER PRODUCT PUMP	PM; INSPECTION FOR LTU-22P006A	2M		I		I		I		I			I		RLB	RLB-MLBO	B	PMS	54013	55843
1,961	LTU -22 -22P006A		LC HYDROFINER PRODUCT PUMP	PM; LUBRICATION FOR LTU-22P006A	6M				L							L		RLB	RLB-MLBO	B	PMS	80866	100369
1,962	LTU -22 -22P006B		LC HYDROFINER PRODUCT PUMP	PM VSD E2C-SS22P006B	1Y										P			CCH	CCH-VSD	B	PMT	107155	132944
1,963	LTU -22 -22P006B		LC HYDROFINER PRODUCT PUMP	Inspect Soft Starter LTU -E2C-SS22P006B	3M		I			I		I				I		CCH	CCH-VSD	B	PMT	110188	137725
1,964	LTU -22 -22P006B		LC HYDROFINER PRODUCT PUMP	VIBRATION INSP & ANALYSIS M/C	2M		I		I		I		I		I		I	IRI	IRI-INVB	B	INT	94944	119448
1,965	LTU -22 -22P006B		LC HYDROFINER PRODUCT PUMP	PM; LUBRICATION MOTOR FOR PUMP 22P006B	4M				L				L				L	RLB	RLB-ELBO	B	PMS	48095	49925
1,966	LTU -22 -22P006B		LC HYDROFINER PRODUCT PUMP	1.PM MCC,2.VIBRATION INSPEC. MOTOR 22P006B	1Y				T									RLB	RLB-ELBO	B	PMS	187836	218526
1,967	LTU -22 -22P006B		LC HYDROFINER PRODUCT PUMP	VERIFICATION : PSH2290B	1Y										V			RLB	RLB-ILBO	B	PMT	50816	52646
1,968	LTU -22 -22P006B		LC HYDROFINER PRODUCT PUMP	PM; INSPECTION FOR LTU-22P006B	2M	I		I		I		I		I		I		RLB	RLB-MLBO	B	PMS	54014	55844
1,969	LTU -22 -22P006B		LC HYDROFINER PRODUCT PUMP	PM; LUBRICATION FOR LTU-22P006B	6M		L						L					RLB	RLB-MLBO	B	PMS	79906	98560
1,970	LTU -22 -22P007A		LC WA SH WATER PUMP	PM; INSPECTION FOR LTU-22P007A	6M						I						I	RLB	RLB-MLBO	B	PMS	54015	55845
1,971	LTU -22 -22P007A		LC WA SH WATER PUMP	PM; LUBRICATION FOR LTU-22P007A	6M						L						L	RLB	RLB-MLBO	B	PMS	157605	188271
1,972	LTU -22 -22P007B		LC WA SH WATER PUMP	PM; INSPECTION FOR LTU-22P007B	6M	I						I						RLB	RLB-MLBO	B	PMS	54016	55846
1,973	LTU -22 -22P007C		22P007C Wash Water	PM; MCC MODULE&INSP MOTOR 22P007C	1Y	I												RLB	RLB-ELBO	B	PMS	113082	140884
1,974	LTU -22 -22P007C		22P007C Wash Water	PM; INSPECTION FOR LTU-22P007C	6M	I						I						RLB	RLB-MLBO	B	PMS	157604	188270
1,975	LTU -22 -22P007C		22P007C Wash Water	PM; LUBRICATION FOR LTU-22P007C	6M	L						L						RLB	RLB-MLBO	B	PMS	157606	188272
1,976	LTU -22 -22P008A		LC LEAN DEA PUMP	VIBRATION INSP & ANALYSIS M/C	2M	I		I		I		I		I		I		IRI	IRI-INVB	B	INT	93955	117947
1,977	LTU -22 -22P008A		LC LEAN DEA PUMP	PM; LUBRICATION MOTOR FOR PUMP 22P008A	4M			L				L				L		RLB	RLB-ELBO	B	PMS	48099	49929
1,978	LTU -22 -22P008A		LC LEAN DEA PUMP	PM MCC MODULE & INSPECTION MOTOR 22P008A	1Y						T							RLB	RLB-ELBO	B	PMS	187837	218527
1,979	LTU -22 -22P008A		LC LEAN DEA PUMP	VERIFICATION : PSH2283A	1Y										V			RLB	RLB-ILBO	B	PMT	50818	52648
1,980	LTU -22 -22P008A		LC LEAN DEA PUMP	PM; INSPECTION FOR LTU-22P008A	6M			I						I				RLB	RLB-MLBO	B	PMS	54017	55847
1,981	LTU -22 -22P008B		LC LEAN DEA PUMP	VIBRATION INSP & ANALYSIS M/C	2M		I		I		I		I		I		I	IRI	IRI-INVB	B	INT	94945	119449
1,982	LTU -22 -22P008B		LC LEAN DEA PUMP	PM; LUBRICATION MOTOR FOR PUMP 22P008B	4M				L				L				L	RLB	RLB-ELBO	B	PMS	48101	49931
1,983	LTU -22 -22P008B		LC LEAN DEA PUMP	PM MCC MODULE & INSPECTION MOTOR 22P008B	1Y			T										RLB	RLB-ELBO	B	PMS	187838	218528
1,984	LTU -22 -22P008B		LC LEAN DEA PUMP	VERIFICATION : PSH2283B	1Y									V				RLB	RLB-ILBO	B	PMT	50820	52650
1,985	LTU -22 -22P008B		LC LEAN DEA PUMP	PM; INSPECTION FOR LTU-22P008B	6M			I						I				RLB	RLB-MLBO	B	PMS	54018	55848
1,986	LTU -22 -22P009		LC DEHYDRATOR REFLUX PUMP	VIBRATION INSP & ANALYSIS M/C	2M		I		I		I		I		I		I	IRI	IRI-INVB	C	INT	94946	119450
1,987	LTU -22 -22P009		LC DEHYDRATOR REFLUX PUMP	PM; LUBRICATION MOTOR FOR PUMP 22P009	4M				L				L				L	RLB	RLB-ELBO	C	PMS	48103	49933
1,988	LTU -22 -22P009		LC DEHYDRATOR REFLUX PUMP	PM MCC MODULE & INSPECTION MOTOR 22P009	1Y	T												RLB	RLB-ELBO	C	PMS	187839	218629
1,989	LTU -22 -22P009		LC DEHYDRATOR REFLUX PUMP	VERIFICATION : PSH2284	1Y										V			RLB	RLB-ILBO	C	PMT	50822	52652
1,990	LTU -22 -22P009		LC DEHYDRATOR REFLUX PUMP	PM; INSPECTION FOR LTU-22P009	6M		I						I					RLB	RLB-MLBO	C	PMS	54019	55849
1,991	LTU -22 -22P010A		LC TEMPERED WATER PUMP	PM;VIBRATION MEASUREMENT AND TRENDING	2M	I		I		I		I		I		I		IRI	IRI-INVB	A	INS	141002	170609
1,992	LTU -22 -22P010A		LC TEMPERED WATER PUMP	VIBRATION INSP & ANALYSIS M/C	2M	I		I		I		I		I		I		IRI	IRI-INVB	A	INT	93957	117948
1,993	LTU -22 -22P010A		LC TEMPERED WATER PUMP	INSULATION TEST MOTOR&INSPEC.MCC-22P010A	1Y		T											RLB	RLB-ELBO	A	INS	140999	170606
1,994	LTU -22 -22P010A		LC TEMPERED WATER PUMP	PM;GREASING FOR LTU-22-22P010A-MD1	4M			L				L				L		RLB	RLB-ELBO	A	PMS	140998	170605
1,995	LTU -22 -22P010A		LC TEMPERED WATER PUMP	PM;SHAFT ALIGNMENT FOR 22P010A-P01	6M						I						I	RLB	RLB-MLBO	A	INS	141000	170607
1,996	LTU -22 -22P010A		LC TEMPERED WATER PUMP	PM;OIL CHANGE FOR LTU-22-22P010A-P01	3M			L			L		L				L	RLB	RLB-MLBO	A	PMS	141001	170608
1,997	LTU -22 -22P010A		LC TEMPERED WATER PUMP	INSPECTION LTU-22P010A	2M		I		I		I		I		I		I	RLB	RLB-MLBO	A	PMT	54020	55850
1,998	LTU -22 -22P010B		LC TEMPERED WATER PUMP	PM;VIBRATION MEASUREMENT AND TRENDING	2M		I		I		I		I		I		I	IRI	IRI-INVB	A	INS	141007	170614

PREVENTIVE MAINTENANCE YEARLY SCHEDULE
PLANT: LUBE YEAR: 2024

Form No.
Effective Date 10.06.2024
Revision 0

Legend Text : B = Program Back-up C = Calibrate F = Function Test H = Overhaul I = Inspect L = Lubricate M = Strategy Plan P = Preventive Q = Check oil quality
S = Service T = Stand by condition check U = Running condition check V = Verify

Item	FL No.	Equipment No.	Functional Location Description	Maintenance Item Description	Cycle	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	Section	Work Center	ABC In.	Maint. Act. Type	Main. Plan	Maintenance Item
1,999	LTU -22 -22P010B		LC TEMPERED WATER PUMP	VIBRATION INSP & ANALYSIS M/C	2M		I		I		I		I		I		I	IRI	IRI-INVB	A	INT	94947	119451
2,000	LTU -22 -22P010B		LC TEMPERED WATER PUMP	INSULATION TEST MOTOR&INSPEC.MCC-22P010B	1Y			T										RLB	RLB-ELBO	A	INS	141004	170611
2,001	LTU -22 -22P010B		LC TEMPERED WATER PUMP	PM;GREASING FOR LTU-22-22P010B-M01	4M				L				L				L	RLB	RLB-ELBO	A	PMS	141003	170610
2,002	LTU -22 -22P010B		LC TEMPERED WATER PUMP	PM;SHAFT ALIGNMENT FOR 22P010B-P01	6M					I						I		RLB	RLB-MLBO	A	INS	141005	170612
2,003	LTU -22 -22P010B		LC TEMPERED WATER PUMP	PM;OIL CHANGE FOR LTU-22-22P010B-P01	3M		L			L			L			L		RLB	RLB-MLBO	A	PMS	141006	170613
2,004	LTU -22 -22P010B		LC TEMPERED WATER PUMP	INSPECTION LTU-22P010B	2M	I		I		I		I		I		I		RLB	RLB-MLBO	A	PMT	54021	55851
2,005	LTU -22 -22P011		LC ION BED FEED PUMP	VIBRATION INSP & ANALYSIS M/C	2M		I		I		I		I		I		I	IRI	IRI-INVB	C	INT	94948	119452
2,006	LTU -22 -22P011		LC ION BED FEED PUMP	VERIFICATION : PSH2285	1Y										V			RLB	RLB-ELBO	C	PMT	50824	52654
2,007	LTU -22 -22P011		LC ION BED FEED PUMP	PM; INSPECTION FOR LTU-22P011	6M			I						I				RLB	RLB-MLBO	C	PMS	54022	55852
2,008	LTU -22 -22P012		LC MP TRANSFER PUMP	VIBRATION INSP & ANALYSIS M/C	2M		I		I		I		I		I		I	IRI	IRI-INVB	C	INT	94949	119453
2,009	LTU -22 -22P012		LC MP TRANSFER PUMP	PM; LUBRICATION MOTOR FOR PUMP 22P012	6M						L						L	RLB	RLB-ELBO	C	PMS	48111	49941
2,010	LTU -22 -22P012		LC MP TRANSFER PUMP	PM MCC MODULE & INSPECTION MOTOR 22P012	1Y	T												RLB	RLB-ELBO	C	PMS	187840	218630
2,011	LTU -22 -22P012		LC MP TRANSFER PUMP	FUNCTION TEST : LSH2284	1Y											F		RLB	RLB-ILBO	C	PMT	50825	52655
2,012	LTU -22 -22P012		LC MP TRANSFER PUMP	PM; INSPECTION FOR LTU-22P012	6M		I						I					RLB	RLB-MLBO	C	PMS	54023	55853
2,013	LTU -22 -22P013		LC MP MAKEUP PUMP	VIBRATION INSP & ANALYSIS M/C	2M		I		I		I		I		I		I	IRI	IRI-INVB	C	INT	94950	119454
2,014	LTU -22 -22P013		LC MP MAKEUP PUMP	PM; LUBRICATION MOTOR FOR PUMP 22P013	6M						L						L	RLB	RLB-ELBO	C	PMS	48114	49944
2,015	LTU -22 -22P013		LC MP MAKEUP PUMP	PM MCC MODULE & INSPECTION MOTOR 22P013	1Y	T												RLB	RLB-ELBO	C	PMS	187841	218631
2,016	LTU -22 -22P013		LC MP MAKEUP PUMP	FUNCTION TEST : LSH2285	1Y											F		RLB	RLB-ILBO	C	PMT	50826	52656
2,017	LTU -22 -22P013		LC MP MAKEUP PUMP	PM; INSPECTION FOR LTU-22P013	6M			I						I				RLB	RLB-MLBO	C	PMS	54024	55854
2,018	LTU -22 -22P014		LC MP SUMP PUMP	VIBRATION INSP & ANALYSIS M/C	2M	I		I		I		I		I		I		IRI	IRI-INVB	C	INT	94951	119455
2,019	LTU -22 -22P014		LC MP SUMP PUMP	FUNCTION TEST : LSL2286	1Y											F		RLB	RLB-ILBO	C	PMT	50827	52657
2,020	LTU -22 -22P014		LC MP SUMP PUMP	VERIFICATION : PSL2286	1Y										V			RLB	RLB-ILBO	C	PMT	50829	52659
2,021	LTU -22 -22P014		LC MP SUMP PUMP	PM; LUBRICATION FOR LTU-22P014	2M	L		L		L		L		L		L		RLB	RLB-MLBO	C	PMS	79907	98561
2,022	LTU -22 -22P015		LC PHOSPHATE INJECTION PUMP	VIBRATION INSP & ANALYSIS M/C	2M		I		I		I		I		I		I	IRI	IRI-INVB	C	INT	94952	119456
2,023	LTU -22 -22P015		LC PHOSPHATE INJECTION PUMP	PM; INSPECTION FOR LTU-22P015	6M	I						I						RLB	RLB-MLBO	C	PMS	54026	55856
2,024	LTU -22 -22P016		LC CAUSTIC FEED PUMP	VIBRATION INSP & ANALYSIS M/C	2M		I		I		I		I		I		I	IRI	IRI-INVB	C	INT	94953	119457
2,025	LTU -22 -22P016		LC CAUSTIC FEED PUMP	PM; INSPECTION FOR LTU-22P016	6M	I						I						RLB	RLB-MLBO	C	PMS	54027	55857
2,026	LTU -22 -22P017		LC DEHYDRATOR BOTTOM PUMP	VIBRATION INSP & ANALYSIS M/C	2M		I		I		I		I		I		I	IRI	IRI-INVB	C	INT	94954	119458
2,027	LTU -22 -22P017		LC DEHYDRATOR BOTTOM PUMP	VERIFICATION : PSH2287	1Y										V			RLB	RLB-ILBO	C	PMT	50831	52661
2,028	LTU -22 -22P017		LC DEHYDRATOR BOTTOM PUMP	PM; INSPECTION FOR LTU-22P017	6M						I						I	RLB	RLB-MLBO	C	PMS	54028	55858
2,029	LTU -22 -22P018A		LC RICH DEA PUMP	VIBRATION INSP & ANALYSIS M/C	2M	I		I		I		I		I		I		IRI	IRI-INVB	B	INT	93958	117969
2,030	LTU -22 -22P018A		LC RICH DEA PUMP	FUNCTION TEST : LSL2287A	1Y									F				RLB	RLB-ILBO	B	PMT	50832	52662
2,031	LTU -22 -22P018A		LC RICH DEA PUMP	VERIFICATION : PSH2288A	1Y									V				RLB	RLB-ILBO	B	PMT	50834	52664
2,032	LTU -22 -22P018A		LC RICH DEA PUMP	PM; INSPECTION FOR LTU-22P018A	6M		I						I					RLB	RLB-MLBO	B	PMS	54029	55859
2,033	LTU -22 -22P018B		LC RICH DEA PUMP	VIBRATION INSP & ANALYSIS M/C	2M		I		I		I		I		I		I	IRI	IRI-INVB	B	INT	94955	119459
2,034	LTU -22 -22P018B		LC RICH DEA PUMP	FUNCTION TEST : LSL2287B	1Y											F		RLB	RLB-ILBO	B	PMT	50835	52665
2,035	LTU -22 -22P018B		LC RICH DEA PUMP	VERIFICATION : PSH2288B	1Y									V				RLB	RLB-ILBO	B	PMT	50836	52666
2,036	LTU -22 -22P018B		LC RICH DEA PUMP	PM; INSPECTION FOR LTU-22P018B	6M			I						I				RLB	RLB-MLBO	B	PMS	54030	55860
2,037	LTU -22 -22P019		LCSPENT CAUSTIC PUMP	VIBRATION INSP & ANALYSIS M/C	2M		I		I		I		I		I		I	IRI	IRI-INVB	C	INT	94956	119460
2,038	LTU -22 -22P019		LCSPENT CAUSTIC PUMP	INSPECTION LTU-22P019	6M						I						I	RLB	RLB-MLBO	C	PMT	54031	55861
2,039	LTU -22 -22R001		LC Hydrofiner Reactor	VERIFICATION : PT2222	1Y			V										RLB	RLB-ILBO		PMT	50838	52668
2,040	LTU -22 -22R001		LC Hydrofiner Reactor	VERIFICATION : PT2223	1Y			V										RLB	RLB-ILBO		PMT	50839	52669
2,041	LTU -22 -22R001		LC Hydrofiner Reactor	VERIFICATION : TT2231	1Y					V								RLB	RLB-ILBO		PMT	50841	52671
2,042	LTU -22 -22R001		LC Hydrofiner Reactor	FUNCTION TEST : TV2231A	1Y					F								RLB	RLB-ILBO		PMT	50842	52672
2,043	LTU -22 -22R001		LC Hydrofiner Reactor	FUNCTION TEST : TV2231B	1Y					F								RLB	RLB-ILBO		PMT	50843	52673
2,044	LTU -22 -22R001		LC Hydrofiner Reactor	VERIFICATION : TE22106	1Y									V				RLB	RLB-ILBO		PMT	50850	52680
2,045	LTU -22 -22R001		LC Hydrofiner Reactor	VERIFICATION : TE22107	1Y									V				RLB	RLB-ILBO		PMT	50851	52681
2,046	LTU -22 -22R003		LC MP Ion Exchanger Vessel	Pressure Vessel inspection	5Y									I				IRI	IRI-INLB		INT	253341	285780
2,047	LTU -22 -22R003		LC MP Ion Exchanger Vessel	VERIFICATION : TT2244	1Y					V								RLB	RLB-ILBO		PMT	50853	52683
2,048	LTU -22 -22R003		LC MP Ion Exchanger Vessel	FUNCTION TEST : TV2244A	1Y					F								RLB	RLB-ILBO		PMT	50854	52684
2,049	LTU -22 -22R003		LC MP Ion Exchanger Vessel	FUNCTION TEST : TV2244B	1Y					F								RLB	RLB-ILBO		PMT	50855	52685
2,050	LTU -22 -22T001		LC MP BLOWDOWN TANK	Storage tank Inspection (Code)	5Y										I			IRI	IRI-INLB	A	INT	253395	285846
2,051	LTU -22 -22T001		LC MP BLOWDOWN TANK	FUNCTION TEST : LSH2234	1Y											F		RLB	RLB-ILBO	A	PMT	50856	52686
2,052	LTU -22 -22T001		LC MP BLOWDOWN TANK	VERIFICATION : LT2233	1Y							V						RLB	RLB-ILBO	A	PMT	50857	52687

PREVENTIVE MAINTENANCE YEARLY SCHEDULE
PLANT: LUBE YEAR: 2024

Form No.
Effective Date 10.06.2024
Revision 0

Legend Text : B = Program Back-up C = Calibrate F = Function Test H = Overhaul I = Inspect L = Lubricate M = Strategy Plan P = Preventive Q = Check oil quality
S = Service T = Stand by condition check U = Running condition check V = Verify

Item	FL No.	Equipment No.	Functional Location Description	Maintenance Item Description	Cycle	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	Section	Work Center	ABC In.	Maint. Act. Type	Main. Plan	Maintenance Item
2,053	LTU -22 -22T001		LC MP BLOWDOWN TANK	VERIFICATION : PT2231	1Y			V										RLB	RLB-ILBO	A	PMT	50858	52688
2,054	LTU -22 -22T001		LC MP BLOWDOWN TANK	FUNCTION TEST : PV2231	1Y			F										RLB	RLB-ILBO	A	PMT	50859	52689
2,055	LTU -22 -22T001		LC MP BLOWDOWN TANK	VERIFICATION : TSH2239	1Y										V			RLB	RLB-ILBO	A	PMT	50862	52692
2,056	LTU -22 -22T001		LC MP BLOWDOWN TANK	VERIFICATION : TSH2240	1Y										V			RLB	RLB-ILBO	A	PMT	50864	52694
2,057	LTU -22 -22T001		LC MP BLOWDOWN TANK	INSPECTION LTU-22T001	6M		I						I					RLB	RLB-MLBO	A	PMT	80052	99019
2,058	LTU -22 -22T002		LC MP STORAGE TANK	Storage tank Inspection (Code)	5Y										I			IRI	IRI-INLB	B	INT	253396	285847
2,059	LTU -22 -22T002		LC MP STORAGE TANK	FUNCTION TEST : LSH2236	1Y											F		RLB	RLB-ILBO	B	PMT	50865	52695
2,060	LTU -22 -22T002		LC MP STORAGE TANK	FUNCTION TEST : LSH2237	1Y											F		RLB	RLB-ILBO	B	PMT	50866	52696
2,061	LTU -22 -22T002		LC MP STORAGE TANK	VERIFICATION : LT2236	1Y							V						RLB	RLB-ILBO	B	PMT	50867	52697
2,062	LTU -22 -22T002		LC MP STORAGE TANK	INSPECTION LTU-22T002	6M		I						I					RLB	RLB-MLBO	B	PMT	80053	99020
2,063	LTU -22 -22T003		LC WET NHP STORAGE TANK	Storage tank Inspection (Code)	5Y										I			IRI	IRI-INLB	B	INT	253397	285848
2,064	LTU -22 -22T003		LC WET NHP STORAGE TANK	FUNCTION TEST : LSH2239	1Y										F			RLB	RLB-ILBO	B	PMT	50869	52699
2,065	LTU -22 -22T003		LC WET NHP STORAGE TANK	VERIFICATION : LT2238	1Y							V						RLB	RLB-ILBO	B	PMT	50870	52700
2,066	LTU -22 -22T003		LC WET NHP STORAGE TANK	INSPECTION LTU-22T003	6M		I						I					RLB	RLB-MLBO	B	PMT	80054	99021
2,067	LTU -22 -22T004		LC 3RD REACTOR RD BLOWDOWN TANK	Storage tank Inspection (Code)	5Y										I			IRI	IRI-INLB		INT	253398	285849
2,068	LTU -22 -22T004		LC 3RD REACTOR RD BLOWDOWN TANK	FUNCTION TEST : LSL2241	1Y												F	RLB	RLB-ILBO		PMT	50872	52702
2,069	LTU -22 -22T004		LC 3RD REACTOR RD BLOWDOWN TANK	VERIFICATION : PT2237	1Y			V										RLB	RLB-ILBO		PMT	50873	52703
2,070	LTU -22 -22T004		LC 3RD REACTOR RD BLOWDOWN TANK	FUNCTION TEST : PV2237	1Y			F										RLB	RLB-ILBO		PMT	50874	52704
2,071	LTU -22 -22T005		22T005	FUNCTION TEST : LSHL2245	1Y											F		RLB	RLB-ILBO		PMT	50876	52706
2,072	LTU -22 -CV		FIRE PROOF VALVE 22P005A/B	XV2251-INSPECTION SHUT-OFF VALVE	1Y							I						RLB	RLB-ILBO		INS	267528	300228
2,073	LTU -22 -CV		FIRE PROOF VALVE 22P005A/B	XV2255-INSPECTION SHUT-OFF VALVE	1Y							I						RLB	RLB-ILBO		INS	267531	300271
2,074	LTU -22 -CV		FIRE PROOF VALVE 22P005A/B	FUNCTION TEST : FV2201	1Y	F												RLB	RLB-ILBO		PMT	50934	52764
2,075	LTU -22 -CV		FIRE PROOF VALVE 22P005A/B	FUNCTION TEST : FV2202	1Y	F												RLB	RLB-ILBO		PMT	50936	52766
2,076	LTU -22 -CV		FIRE PROOF VALVE 22P005A/B	FUNCTION TEST : FV2203	1Y	F												RLB	RLB-ILBO		PMT	50938	52768
2,077	LTU -22 -CV		FIRE PROOF VALVE 22P005A/B	FUNCTION TEST : FV2206	1Y	F												RLB	RLB-ILBO		PMT	50940	52770
2,078	LTU -22 -CV		FIRE PROOF VALVE 22P005A/B	FUNCTION TEST : FV2217	1Y	F												RLB	RLB-ILBO		PMT	50942	52772
2,079	LTU -22 -CV		FIRE PROOF VALVE 22P005A/B	FUNCTION TEST : FV2229	1Y	F												RLB	RLB-ILBO		PMT	50944	52774
2,080	LTU -22 -CV		FIRE PROOF VALVE 22P005A/B	FUNCTION TEST : FV2237	1Y	F												RLB	RLB-ILBO		PMT	50946	52776
2,081	LTU -22 -CV		FIRE PROOF VALVE 22P005A/B	FUNCTION TEST : FV2253	1Y	F												RLB	RLB-ILBO		PMT	50948	52778
2,082	LTU -22 -CV		FIRE PROOF VALVE 22P005A/B	FUNCTION TEST : FV2254	1Y	F												RLB	RLB-ILBO		PMT	50950	52780
2,083	LTU -22 -CV		FIRE PROOF VALVE 22P005A/B	FUNCTION TEST : FV2255	1Y	F												RLB	RLB-ILBO		PMT	50952	52782
2,084	LTU -22 -CV		FIRE PROOF VALVE 22P005A/B	FUNCTION TEST : FV2257	1Y	F												RLB	RLB-ILBO		PMT	50954	52784
2,085	LTU -22 -CV		FIRE PROOF VALVE 22P005A/B	FUNCTION TEST : FV2261	1Y	F												RLB	RLB-ILBO		PMT	50956	52786
2,086	LTU -22 -CV		FIRE PROOF VALVE 22P005A/B	FUNCTION TEST : PV2251	1Y			F										RLB	RLB-ILBO		PMT	51040	52870
2,087	LTU -22 -CV		FIRE PROOF VALVE 22P005A/B	FUNCTION TEST : RBV2201	1Y												F	RLB	RLB-ILBO		PMT	51041	52871
2,088	LTU -22 -CV		FIRE PROOF VALVE 22P005A/B	FUNCTION TEST : RBV2202	1Y												F	RLB	RLB-ILBO		PMT	51042	52872
2,089	LTU -22 -CV		FIRE PROOF VALVE 22P005A/B	FUNCTION TEST : RBV2203	1Y												F	RLB	RLB-ILBO		PMT	51043	52873
2,090	LTU -22 -CV		FIRE PROOF VALVE 22P005A/B	FUNCTION TEST : RBV2204	1Y												F	RLB	RLB-ILBO		PMT	51044	52874
2,091	LTU -22 -CV		FIRE PROOF VALVE 22P005A/B	FUNCTION TEST : RBV2205	1Y												F	RLB	RLB-ILBO		PMT	51045	52875
2,092	LTU -22 -CV		FIRE PROOF VALVE 22P005A/B	FUNCTION TEST : RBV2206	1Y												F	RLB	RLB-ILBO		PMT	51046	52876
2,093	LTU -22 -CV		FIRE PROOF VALVE 22P005A/B	FUNCTION TEST : RBV2207	1Y												F	RLB	RLB-ILBO		PMT	51047	52877
2,094	LTU -22 -CV		FIRE PROOF VALVE 22P005A/B	FUNCTION TEST : RBV2208	1Y												F	RLB	RLB-ILBO		PMT	51048	52878
2,095	LTU -22 -CV		FIRE PROOF VALVE 22P005A/B	FUNCTION TEST : RBV2209	1Y												F	RLB	RLB-ILBO		PMT	51049	52879
2,096	LTU -22 -CV		FIRE PROOF VALVE 22P005A/B	FUNCTION TEST : RBV2210	1Y												F	RLB	RLB-ILBO		PMT	51050	52880
2,097	LTU -22 -CV		FIRE PROOF VALVE 22P005A/B	FUNCTION TEST : RBV2211	1Y												F	RLB	RLB-ILBO		PMT	51051	52881
2,098	LTU -22 -CV		FIRE PROOF VALVE 22P005A/B	FUNCTION TEST : RBV2212	1Y												F	RLB	RLB-ILBO		PMT	51052	52882
2,099	LTU -22 -CV		FIRE PROOF VALVE 22P005A/B	FUNCTION TEST : RBV2213	1Y												F	RLB	RLB-ILBO		PMT	51053	52883
2,100	LTU -22 -CV		FIRE PROOF VALVE 22P005A/B	FUNCTION TEST : RBV2214	1Y												F	RLB	RLB-ILBO		PMT	51054	52884
2,101	LTU -22 -CV		FIRE PROOF VALVE 22P005A/B	FUNCTION TEST : RBV2215	1Y												F	RLB	RLB-ILBO		PMT	51055	52885
2,102	LTU -22 -CV		FIRE PROOF VALVE 22P005A/B	FUNCTION TEST : XV2218	1Y			F										RLB	RLB-ILBO		PMT	51056	52886
2,103	LTU -22 -CV		FIRE PROOF VALVE 22P005A/B	FUNCTION TEST : XV2219	1Y			F										RLB	RLB-ILBO		PMT	51057	52887
2,104	LTU -22 -CV		FIRE PROOF VALVE 22P005A/B	FUNCTION TEST XV220255	1Y												F	RLB	RLB-ILBO		PMT	152044	182100
2,105	LTU -22 -FLOW		General Flow Device for Unit22	VERIFICATION : SI2201	1Y										V			RLB	RLB-ILBO		PMT	50788	52618
2,106	LTU -22 -FLOW		General Flow Device for Unit22	VERIFICATION : FT2201	1Y	V												RLB	RLB-ILBO		PMT	50933	52763